

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 06/19/2015 to Sun 07/26/2015 EXT FORCE by LI 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 1

Fri 06/19/2015 to Sun 07/26/2015 EXT FORCE by LI 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Fri 06/19/2015 to Sun 07/26/2015 EXT FORCE by LI 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 07/01/2015 to Sun 07/26/2015

2200 Daily 0600

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## LOWVILLE-BOONVILLE\_115\_5

Mon 07/06/2015 to Fri 07/17/2015

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 07/08/2015 to Wed 07/08/2015

0800 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **80 MW**  
Impacts Total Transfer Capability 110 MW  
TTC with All Lines In Service 190 MW

## EDIC -N.SCTLND\_345\_14

Thu 07/09/2015 to Thu 07/09/2015 UPDATED by NGRID 07/06/2015

0600 Daily(No Weekends) 0800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DENNISON-SANDSTON\_115\_5**

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>150 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**SANDSTON-COLTON\_115\_5**

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>150 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**PORTER\_-ROTTRDAM\_230\_31**

Fri 07/10/2015 to Sat 07/11/2015  
1547 Continuous 2359

Work scheduled by: NGrid

**FORCED by NGRID 07/11/2015**

	FWD (Import)
CENTRAL EAST - VC	<b>2805 MW</b>
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Sat 07/11/2015 to Sat 07/11/2015  
0001 Continuous 0100

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Sat 07/11/2015 to Sat 07/11/2015  
0001 Continuous 2330

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Sat 07/11/2015 to Sat 07/11/2015  
2230 Continuous 2330

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**STLAWRNC-MOSES\_230\_L34P**

Mon 07/13/2015 to Sat 07/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1750 MW</b>
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1100

Thu 07/16/2015 to Thu 07/16/2015 UPDATED by NYISO 07/09/2015  
0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1900 MW

FWD  
(Import)

1400 MW

## SCH-NYISO-IMO\_LIMIT\_1000

Thu 07/16/2015 to Thu 07/16/2015 UPDATED by NYISO 07/09/2015  
0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1900 MW

REV  
(Export)

1300 MW

## TAYLORVL-BULYMO\_\_\_115\_6

Sat 07/18/2015 to Sat 07/18/2015  
1200 Daily 1600

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 60 MW  
TTC with All Lines In Service 190 MW

FWD  
(Import)

130 MW 40 MW

0 MW

40 MW

## LOWVILLE-BOONVILLE\_115\_5

Sat 07/18/2015 to Sat 07/18/2015  
1700 Daily 2030

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 60 MW  
TTC with All Lines In Service 190 MW

FWD  
(Import)

130 MW 40 MW

0 MW

40 MW

## CHAT\_DC\_GC2

Sun 07/19/2015 to Sun 07/19/2015  
0700 Continuous 1100

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

2850 MW

## CHAT\_DC\_GC2

Sun 07/19/2015 to Sun 07/19/2015  
0700 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

500 MW

500 MW

1000 MW

## SCH-HQ-NYISO\_LIMIT\_1200

Sun 07/19/2015 to Sun 07/19/2015  
0700 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

1200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER -GILBOA 345\_GF5-35

FWD

Mon 07/20/2015 to Thu 07/23/2015

CANCELLED by NYISO 07/09/2015

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## MOSES -ADIRNDCK 230\_MA2

FWD

Wed 07/22/2015 to Sat 07/25/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NINEMILE-CLAY 345\_8

FWD

Sat 07/25/2015 to Sat 07/25/2015

(Import)

0700 Daily 1400

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## MOSES -ADIRNDCK 230\_MA1

FWD

Mon 08/03/2015 to Sat 08/08/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## STLAWRNC-MOSES 230\_L33P

FWD

REV

Mon 08/10/2015 to Wed 08/12/2015

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## MOSES -ADIRNDCK 230\_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES -ADIRNDCK 230\_MA2

FWD

Mon 08/17/2015 to Sat 08/22/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER - COOPERS 345\_33**

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ADIRNDCK-PORTER 230\_12**

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE 230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**EDIC - FRASER 345\_EF24-40**

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

**UPDATED by NYSEG 05/13/2015**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA 765\_7040**

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA 765\_7040**

FWD

REV

Sat 08/29/2015 to Sun 08/30/2015

(Import) (Export)

0100 Continuous 2100

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MASSENA - MARCY 765\_MSU1**

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 20**

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MASSENA\_-MARC\_ 765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015  
0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARC\_ 765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015  
0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARC\_ 765\_MSU1 & CHATGUAY-MASSENA 765\_7040**

Sat 08/29/2015 to Sun 08/30/2015  
0100 2100

Work scheduled by:

**ARR: 20**

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-MASSENA 230\_MMS1 & MOSES\_-MASSENA 230\_MMS2**

Sat 08/29/2015 to Sun 08/30/2015  
0100 2100

Work scheduled by:

**ARR: 20**

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MOSES\_-ADIRNDCK 230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**MARC\_-EDIC 345\_UE1-7**

Tue 09/01/2015 to Sun 09/13/2015  
0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**HURLYAVE-ROSETON 345\_303**

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA__345_230_BK 4</b>					FWD	REV
Mon 09/07/2015	to	Fri 10/09/2015			(Import)	(Export)
0800	Continuous	1530			SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>MARCY__765_345_BK 2</b>					FWD	
Tue 09/08/2015	to	Fri 09/11/2015	<b>UPDATED</b>	<b>by NYPA 06/16/2015</b>	(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>STONYRDG-HILLSIDE_230_72</b>					FWD	
Tue 09/08/2015	to	Fri 09/11/2015			(Import)	
0700	Continuous	1530			DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>					FWD	
Mon 09/14/2015	to	Fri 09/18/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
<b>COOPERS_-MIDDLETP_345_CMT-34</b>					FWD	
Mon 09/14/2015	to	Fri 09/18/2015	<b>UPDATED</b>	<b>by NYSEG 06/30/2015</b>	(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD	
Mon 09/21/2015	to	Fri 09/25/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>					FWD	
Mon 09/21/2015	to	Fri 09/25/2015			(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5				FWD	
Tue 09/22/2015	to	Sat 09/26/2015	<u>UPDATED</u> <u>by CONED</u> <u>06/26/2015</u>	(Import)	
0001	Continuous	2330		SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015		(Import)	(Export)
0500	Continuous	1700		SCH - NE - NY	<b>500 MW 1200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW 400 MW
				TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015		(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BECK____-NIAGARA__345_PA302				FWD	REV
Thu 09/24/2015	to	Fri 09/25/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	<b>1200 MW 1100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW
E13THSTA-FARRAGUT_345_45				FWD	
Sun 09/27/2015	to	Sun 09/27/2015		(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M54				FWD	
Sun 09/27/2015	to	Sun 09/27/2015		(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
Mon 09/28/2015	to	Mon 09/28/2015		(Import)	
0001	Continuous	0030		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### BECK\_\_\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1200 MW 1100 MW  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015 UPDATED by CONED 07/07/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBK\_-EGRDNCTR\_345\_Y49

Fri 10/02/2015 to Thu 10/15/2015 UPDATED by CONED 07/07/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 775 MW  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_BK 1

Fri 10/02/2015 to Thu 11/12/2015 UPDATED by CONED 07/07/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 10/03/2015 to Sun 10/25/2015  
0100 1730

Work scheduled by:

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 10/03/2015 to Sun 10/25/2015  
0100 1730

Work scheduled by:

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/05/2015 to Sun 10/11/2015  
0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

GILBOA\_-LEEDS\_ 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

BECK\_-PACKARD\_ 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1300 MW  
Impacts Total Transfer Capability 150 MW 600 MW  
TTC with All Lines In Service 1900 MW 1900 MW

MALONE\_-WILLIS\_ 115\_MW1-910

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS 40 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 10/12/2015 to Fri 10/30/2015  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM\_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Sun 10/25/2015 to Sun 10/25/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM\_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/26/2015 to Tue 10/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA03/27/2015

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## VOLNEY\_\_\_\_-MARC\_\_\_\_345\_19

Mon 11/02/2015 to Fri 11/06/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY\_\_\_\_-MARC\_\_\_\_345\_19

Mon 11/02/2015 to Fri 11/06/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## ROCKTVRN-RAMAPO\_\_\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## LIND\_CG\_-LNDVFT\_345\_V-3022

Wed 11/11/2015 to Fri 11/13/2015 UPDATED by PJM 07/01/2015  
0600 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY\_-COOPERS\_345\_UCC2-41

Thu 11/12/2015 to Tue 12/01/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## FRASER\_-GILBOA\_345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_345\_77

Fri 11/20/2015 to Sat 12/12/2015 UPDATED by NYISO 07/02/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN\_CG\_345\_G23L &amp; GOETHALS-LINDN\_CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015 UPDATED by NYISO 07/02/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>HOMER C_-STOLLERD_345_37</b>				FWD	REV
Mon 11/30/2015	to	Sat 12/19/2015		(Import)	(Export)
0700	Continuous	1800		SCH - PJ - NY	<b>2450 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1300 MW
<b>MARCY____-N.SCTLND_345_18</b>				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	<b>UPDATED by NGRID 04/17/2015</b>	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015  
 0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1400 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

	FWD
	(Import)
OSWEGO EXPORT	<b>5250 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

## FRASER\_\_-COOPERS\_\_345\_33

Mon 01/04/2016 to Mon 01/25/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

## OAKDALE\_-FRASER\_\_345\_32

Mon 02/01/2016 to Sun 02/21/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Thu 02/25/2016 to Fri 02/26/2016  
 0800 Continuous 1559

Work scheduled by: CHGE

**UPDATED by CHGE 05/06/2015**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Mon 03/07/2016 to Sun 03/27/2016  
 0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2240 MW</b>
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/12/2016 to Sun 03/13/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 03/14/2016 to Sun 03/27/2016  
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-COOPERS\_345\_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### ROCKTVRN-RAMAPO\_345\_77

Mon 04/04/2016 to Fri 04/29/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_-FRASER\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016  
0500 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### FRASER\_-COOPERS\_345\_33

Mon 04/18/2016 to Sun 05/22/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

Mon 05/09/2016 to Fri 05/27/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,July 12, 2015 to Tuesday ,January 10, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### FRASER\_\_\_\_-COOPERS\_\_\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

### HURLYAVE-ROSETON\_\_\_\_345\_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

### LEEDS\_\_\_\_-HURLYAVE\_\_\_\_345\_301

Mon 10/10/2016 to Fri 11/04/2016

0700 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

### LEEDS\_\_\_\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016

0700 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**UPDATED by NGRID 07/09/2015**

**UPDATED by NGRID 07/09/2015**