

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday ,January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE-SHORE_RD_345_Y50</b>					FWD	
Fri 06/19/2015	to	Mon 07/27/2015	<u>EXT FORCE</u>	<u>by LI</u>	<u>07/13/2015</u>	(Import)
0001	Continuous	2359				800 MW
Work scheduled by: LI					CONED - LIPA	Impacts Total Transfer Capability
						700 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Fri 06/19/2015	to	Mon 07/27/2015	<u>EXT FORCE</u>	<u>by LI</u>	<u>07/13/2015</u>	(Import)
0001	Continuous	2359				1350 MW
Work scheduled by: LI					CONED - LIPA	Impacts Total Transfer Capability
						150 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Fri 06/19/2015	to	Mon 07/27/2015	<u>EXT FORCE</u>	<u>by LI</u>	<u>07/13/2015</u>	(Import)
0001	Continuous	2359				1350 MW
Work scheduled by: LI					CONED - LIPA	Impacts Total Transfer Capability
						150 MW
					TTC with All Lines In Service	1500 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>						REV
Wed 07/01/2015	to	Sun 07/26/2015				(Export)
2200	Daily	0600				800 MW
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability
						200 MW
					TTC with All Lines In Service	1000 MW
<b>LOWVILLE-BOONVILLE_115_5</b>					FWD	REV
Mon 07/06/2015	to	Fri 07/17/2015				(Import) (Export)
0700	Continuous	1800				130 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	Impacts Total Transfer Capability
ARR: 38						60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>DENNISON-SANDSTON_115_5</b>					FWD	REV
Fri 07/10/2015	to	Sat 07/11/2015				(Import) (Export)
0600	Continuous	1600				150 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	Impacts Total Transfer Capability
ARR: 38						40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>SANDSTON-COLTON_115_5</b>					FWD	REV
Fri 07/10/2015	to	Sat 07/11/2015				(Import) (Export)
0600	Continuous	1600				150 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	Impacts Total Transfer Capability
ARR: 38						40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31					FWD	
Fri 07/10/2015	to	Sat 07/11/2015	<u>FORCED</u>	<u>by NGRID</u> <u>07/11/2015</u>	(Import)	
1547	Continuous	2359			CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
0001	Continuous	0100			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
0001	Continuous	2330			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
2230	Continuous	2330			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
STLAWRNC-MOSES____230_L34P					FWD	REV
Mon 07/13/2015	to	Sat 07/18/2015			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SCH-IMO-NYISO_LIMIT_1100					FWD	
Thu 07/16/2015	to	Thu 07/16/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/09/2015</u>	(Import)	
0500	Continuous	1600			SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Thu 07/16/2015	to	Thu 07/16/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/09/2015</u>		(Export)
0500	Continuous	1600			SCH - OH - NY	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>TAYLORVL-BULYMO___115_6</b>						FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015	<b>CANCELLED</b>	<b>by NGrid</b>	<b>07/13/2015</b>	(Import)	(Export)
1200	Daily	1600				<b>130 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38	Impacts Total Transfer Capability	60 MW
						TTC with All Lines In Service	190 MW
<b>LOWVILLE-BOONVILLE_115_5</b>						FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015	<b>CANCELLED</b>	<b>by NGrid</b>	<b>07/13/2015</b>	(Import)	(Export)
1700	Daily	2030				<b>130 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38	Impacts Total Transfer Capability	60 MW
						TTC with All Lines In Service	190 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 07/19/2015	to	Sun 07/19/2015				(Import)	
0700	Continuous	1100				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sun 07/19/2015	to	Sun 07/19/2015					(Export)
0700	Continuous	1100				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1200</b>						FWD	
Sun 07/19/2015	to	Sun 07/19/2015				(Import)	
0700	Continuous	1100				SCH - HQ - NY	<b>1200 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1500 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>						FWD	
Wed 07/22/2015	to	Sat 07/25/2015				(Import)	
0700	Continuous	1830				MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
<b>NINEMILE-CLAY___345_8</b>						FWD	
Sat 07/25/2015	to	Sat 07/25/2015				(Import)	
0700	Daily	1400				OSWEGO EXPORT	<b>5150 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**STLAWRNC-MOSES\_\_\_230\_L33P**

Mon 08/10/2015 to Wed 08/12/2015  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 08/17/2015 to Sat 08/22/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

Mon 08/17/2015 to Wed 11/11/2015  
0700 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

---

**ADIRNDCK-PORTER\_\_\_230\_12**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday ,January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345 EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

UPDATED

by NYSEG 05/13/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA 765 7040

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA 765 7040

FWD

REV

Sat 08/29/2015 to Sun 08/30/2015

(Import) (Export)

0100 Continuous 2100

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA - MARCY 765 MSU1

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

MASSENA - MARCY 765 MSU1

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20

MASSENA - MARCY 765 MSU1

FWD

REV

Sat 08/29/2015 to Sun 08/30/2015

(Import) (Export)

0100 Continuous 2100

SCH - HQ - NY

475 MW

1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

ARR: 20

MASSENA - MARCY 765 MSU1 &amp; CHATGUAY-MASSENA 765 7040

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

ARR: 20

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday , January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 08/29/2015 to Sun 08/30/2015  
0100 2100

Work scheduled by:

ARR: 20

SCH - HQ - NY

FWD REV  
(Import) (Export)

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES -ADIRNDCK 230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

FWD  
(Import)

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY -EDIC 345\_UE1-7

Tue 09/01/2015 to Sun 09/13/2015  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

OSWEGO EXPORT

FWD  
(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD  
(Import)

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA 345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD REV  
(Import) (Export)

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MARCY 765\_345\_BK 2

Tue 09/08/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

ARR: 19

MOSES SOUTH

FWD  
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

STONYRDG-HILLSIDE 230\_72

Tue 09/08/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYSEG

DYSINGER EAST

FWD  
(Import)

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

UPDATEDby NYSEG 06/30/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## OSWEGO\_\_-ELBRIDGE\_345\_17

FWD

Tue 09/15/2015 to Tue 09/15/2015

(Import)

0400 Continuous 0430

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

## ELBRIDGE-LAFAYTTE\_345\_17-LE

FWD

Tue 09/15/2015 to Wed 09/16/2015

(Import)

0400 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

## OSWEGO\_\_-ELBRIDGE\_345\_17

FWD

Wed 09/16/2015 to Wed 09/16/2015

(Import)

1630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

## MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBRK\_\_345KV\_RNS5**

FWD

Tue 09/22/2015 to Sat 09/26/2015 UPDATED by CONED 06/26/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

**500 MW 1200 MW**

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1200 MW 1100 MW**

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 09/27/2015 to Sun 09/27/2015

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sun 09/27/2015 to Sun 09/27/2015

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 09/28/2015 to Mon 09/28/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday , January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Fri 10/02/2015 to Thu 10/15/2015  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_BK 1

Fri 10/02/2015 to Thu 11/12/2015  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 10/03/2015 to Sun 10/25/2015  
0100 1730

Work scheduled by:

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 10/03/2015 to Sun 10/25/2015  
0100 1730

Work scheduled by:

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/05/2015 to Sun 10/11/2015  
0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

GILBOA\_-LEEDS\_ 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

BECK\_-PACKARD\_ 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1300 MW  
Impacts Total Transfer Capability 150 MW 600 MW  
TTC with All Lines In Service 1900 MW 1900 MW

MALONE\_-WILLIS\_ 115\_MW1-910

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS 40 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 10/12/2015 to Fri 10/30/2015  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJM\_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Sun 10/25/2015 to Sun 10/25/2015

0001 2359

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJM\_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

Mon 10/26/2015 to Tue 10/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA03/27/2015

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Mon 11/02/2015 to Fri 11/06/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Mon 11/02/2015 to Fri 11/06/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## ROCKTVRN-RAMAPO\_\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## LIND\_CG\_-LNDVFT\_\_\_345\_V-3022

Wed 11/11/2015 to Fri 11/13/2015 UPDATED by PJM 07/01/2015  
0600 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY\_-COOPERS\_345\_UCC2-41

Thu 11/12/2015 to Tue 12/01/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## FRASER\_-GILBOA\_\_\_345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015 UPDATED by NYISO 07/02/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN\_CG\_345\_G23L &amp; GOETHALS-LINDN\_CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015 UPDATED by NYISO 07/02/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>HOMER C_-STOLLERD_345_37</b>				FWD	REV
Mon 11/30/2015	to	Sat 12/19/2015		(Import)	(Export)
0700	Continuous	1800		SCH - PJ - NY	<b>2450 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1300 MW
<b>MARCY____-N.SCTLND_345_18</b>				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	<b>UPDATED by NGRID 04/17/2015</b>	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK - NIAGARA 345\_PA302

Thu 12/17/2015 to Fri 12/18/2015  
 0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MARCY - EDIC 345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

## FRASER - COOPERS 345\_33

Mon 01/04/2016 to Mon 01/25/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

## OAKDALE - FRASER 345\_32

Mon 02/01/2016 to Sun 02/21/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## COOPERS - MIDDLETP 345\_CMT-34

Thu 02/25/2016 to Fri 02/26/2016  
 0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## COOPERS - MIDDLETP 345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## EDIC - N.SCTLND 345\_14

Mon 03/07/2016 to Sun 03/27/2016  
 0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## MARCY\_-COOPERS\_345\_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_345\_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

## EDIC\_-FRASER\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FRASER\_-COOPERS\_345\_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, July 15, 2015 to Friday, January 13, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FRASER\_\_\_\_-COOPERS\_\_\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## HURLYAVE-ROSETON\_\_\_\_345\_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_\_-HURLYAVE\_\_\_\_345\_301

Mon 10/10/2016 to Fri 11/04/2016

0700 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016

0700 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW