

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Fri 06/19/2015 to Mon 07/27/2015 EXT FORCE by LI 07/13/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Fri 06/19/2015 to Mon 07/27/2015 EXT FORCE by LI 07/13/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Fri 06/19/2015 to Mon 07/27/2015 EXT FORCE by LI 07/13/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_800

Wed 07/01/2015 to Sun 07/26/2015

2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

LOWVILLE-BOONVILLE_115_5

Mon 07/06/2015 to Sat 07/25/2015 EXTENDED by NGRID 07/16/2015

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

STLAWRNC-MOSES_230_L34P

Mon 07/13/2015 to Sat 07/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-IMO-NYISO_LIMIT_1100

Thu 07/16/2015 to Thu 07/16/2015 UPDATED by NYISO 07/09/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1000						REV
Thu 07/16/2015	to	Thu 07/16/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/09/2015</u>	(Export)
0500	Continuous	1600				1300 MW
Work scheduled by: NYPA					SCH - OH - NY	600 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	
TAYLORVL-BULYMO_115_6						FWD REV
Sat 07/18/2015	to	Sat 07/18/2015	<u>CANCELLED</u>	<u>by NGrid</u>	<u>07/13/2015</u>	(Import) (Export)
1200	Daily	1600				130 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	60 MW 0 MW
					Impacts Total Transfer Capability	190 MW 40 MW
					TTC with All Lines In Service	
LOWVILLE-BOONVILLE_115_5						FWD REV
Sat 07/18/2015	to	Sat 07/18/2015	<u>CANCELLED</u>	<u>by NGrid</u>	<u>07/13/2015</u>	(Import) (Export)
1700	Daily	2030				130 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	60 MW 0 MW
					Impacts Total Transfer Capability	190 MW 40 MW
					TTC with All Lines In Service	
CHAT_DC_GC2						FWD
Sun 07/19/2015	to	Sun 07/19/2015				(Import)
0700	Continuous	1100				2850 MW
Work scheduled by: HQ					MOSES SOUTH	300 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	
CHAT_DC_GC2						REV
Sun 07/19/2015	to	Sun 07/19/2015				(Export)
0700	Continuous	1100				500 MW
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	
SCH-HQ-NYISO_LIMIT_1200						FWD
Sun 07/19/2015	to	Sun 07/19/2015				(Import)
0700	Continuous	1100				1200 MW
Work scheduled by: HQ					SCH - HQ - NY	300 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	
MOSES_-ADIRNDCK_230_MA2						FWD
Wed 07/22/2015	to	Sat 07/25/2015				(Import)
0700	Continuous	1830				2000 MW
Work scheduled by: NYPA					MOSES SOUTH	1150 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NINEMILE-CLAY_345_8

Sat 07/25/2015 to Sat 07/25/2015
0700 Daily 1400
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAL

Mon 08/03/2015 to Sat 08/08/2015
0700 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MALONE_-WILLIS_115_MW1-910

Wed 08/05/2015 to Wed 08/05/2015
0700 Continuous 1930
Work scheduled by: NYPA

REV
(Export)
SCH - HQ_CEDARS **40 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 40 MW

ARR: 20&38

STLAWRNC-MOSES_230_L33P

Mon 08/10/2015 to Wed 08/12/2015
0700 Continuous 2000
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MAL

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015

0700 Continuous 1830

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 08/17/2015 to Wed 11/11/2015

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

ADIRNDCK-PORTER___230_12

Wed 08/19/2015 to Wed 08/19/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015

0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 08/29/2015 to Sun 08/30/2015

0100 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 08/29/2015 to Sun 08/30/2015

0100 Continuous 2100

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY 0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1				FWD		
Sat 08/29/2015	to	Sun 08/30/2015		(Import)		
0100	Continuous	2100		CENTRAL EAST - VC	2315 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	660 MW	
				TTC with All Lines In Service	2975 MW	
MASSENA_-MARC_765_MSU1				FWD		
Sat 08/29/2015	to	Sun 08/30/2015		(Import)		
0100	Continuous	2100		MOSES SOUTH	500 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARC_765_MSU1				FWD	REV	
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	(Export)	
0100	Continuous	2100		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 08/29/2015	to	Sun 08/30/2015		(Import)		
0100		2100		MOSES SOUTH	500 MW	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	(Export)	
0100		2100		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MOSES_-ADIRNDCK_230_MA2				FWD		
Mon 08/31/2015	to	Fri 09/04/2015		(Import)		
0700	Continuous	1530		MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW	
				TTC with All Lines In Service	3150 MW	
MARC_-EDIC_345_UE1-7				FWD		
Tue 09/01/2015	to	Sun 09/13/2015		(Import)		
0500	Continuous	1530		OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA			ARR: 16	Impacts Total Transfer Capability	0 MW	
				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW 300 MW
			TTC with All Lines In Service	2300 MW 1300 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	
0001	Continuous	2359	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR3500			FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	2300 MW 1300 MW
RAMAPO___345_345_PAR4500			FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	2300 MW 1300 MW
RAMAPO___500_345_BK 1500			FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW 300 MW
			TTC with All Lines In Service	2300 MW 1300 MW
RAMAPO___500_345_BK 1500			FWD	
Sat 09/05/2015	to	Sun 09/06/2015	(Import)	
0001	Continuous	2359	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MARCY___765_345_BK 2

Tue 09/08/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

06/16/2015

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

STONYRDG-HILLSIDE_230_72

Tue 09/08/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1600

Work scheduled by: NYPA

UPDATED

by NYSEG

06/30/2015

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17					FWD	
Tue 09/15/2015	to	Tue 09/15/2015	CANCELLED	by NGrid	07/16/2015	(Import)
0400	Continuous	0430				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
ARR: 75					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Tue 09/15/2015	to	Wed 09/16/2015	CANCELLED	by NGrid	07/16/2015	(Import)
0400	Continuous	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
ARR: 75					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Wed 09/16/2015	to	Wed 09/16/2015	CANCELLED	by NGrid	07/16/2015	(Import)
1630	Continuous	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
ARR: 75					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2000 MW
					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42					FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)
0700	Continuous	1600				
Work scheduled by: NYPA					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
SPRNBRK__345KV_RNS5					FWD	
Tue 09/22/2015	to	Sat 09/26/2015	UPDATED	by CONED	06/26/2015	(Import)
0001	Continuous	2330				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015				(Import) (Export)
0500	Continuous	1700				
Work scheduled by: ConEd					SCH - NE - NY	500 MW 1200 MW
					Impacts Total Transfer Capability	900 MW 400 MW
					TTC with All Lines In Service	1400 MW 1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK- -NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES- -ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK- -NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1750 MW			
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	3150 MW			
MARCY____765_345_BK 2						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)				
0100		1730				SCH - HQ - NY	850 MW 0 MW			
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
				(Import)	(Export)
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u> <u>by ISONE</u> <u>07/25/2014</u>		
0530	Continuous	1800		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3				FWD	
				(Import)	
Mon 10/05/2015	to	Fri 10/09/2015		CENTRAL EAST - VC	2200 MW
0700	Continuous	1600		Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76				FWD	REV
				(Import)	(Export)
Mon 10/05/2015	to	Fri 10/09/2015		SCH - OH - NY	1750 MW
0800	Continuous	1600		Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1900 MW
MALONE_-WILLIS_115_MW1-910					REV
					(Export)
Tue 10/06/2015	to	Tue 10/06/2015		SCH - HQ_CEDARS	40 MW
0800	Continuous	1530		Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	40 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD	
				(Import)	
Mon 10/12/2015	to	Fri 10/30/2015		CENTRAL EAST - VC	2520 MW
0730	Continuous	1500		Impacts Total Transfer Capability	455 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2975 MW
LEEDS_-HURLYAVE_345_301				FWD	
				(Import)	
Mon 10/12/2015	to	Fri 10/30/2015		UPNY CONED	4100 MW
0800	Continuous	1600		Impacts Total Transfer Capability	1000 MW
Work scheduled by: CHGE				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
				(Import)	(Export)
Tue 10/20/2015	to	Fri 10/23/2015		SCH - PJM_VFT	0 MW
0001		2359		Impacts Total Transfer Capability	315 MW
Work scheduled by:				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Sun 10/25/2015 to Sun 10/25/2015
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

CLAY -EDIC 345_2-15

Mon 10/26/2015 to Tue 10/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

	FWD (Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	4900 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	5250 MW

ROCKTVRN-RAMAPO 345_77

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

	FWD (Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

ROSETON -ROCKTVRN 345_311

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

	FWD (Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

LIND_CG -LNDVFT 345_V-3022

Wed 11/11/2015 to Fri 11/13/2015
0600 Continuous 1800

Work scheduled by: PJM

UPDATED by PJM 07/01/2015

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Thu 11/12/2015 to Tue 12/01/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER___-GILBOA___345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015 **UPDATED by NYISO 07/02/2015**
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015 **UPDATED by NYISO 07/02/2015**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HOMER C_-STOLLERD_345_37

Mon 11/30/2015 to Sat 12/19/2015
0700 Continuous 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY 2450 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MARCY___-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAl

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAl

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1400 MW 1250 MW
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY___-EDIC___345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER__345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-N.SCTLND_345_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LIND_CG_-LNDVFT___345_V-3022

FWD

REV

Sun 05/01/2016 to Fri 05/06/2016

(Import) (Export)

1300 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,July 18, 2015 to Monday ,January 16, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER___-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW