

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

Fri 06/19/2015 to Mon 07/27/2015  
0001 Continuous 2359

**EXT FORCE by LI 07/13/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 1**

Fri 06/19/2015 to Mon 07/27/2015  
0001 Continuous 2359

**EXT FORCE by LI 07/13/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Fri 06/19/2015 to Mon 07/27/2015  
0001 Continuous 2359

**EXT FORCE by LI 07/13/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**SCH-NYISO-HQ\_LIMIT\_800**

Wed 07/01/2015 to Sun 07/26/2015  
2200 Daily 0600

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

**LOWVILLE-BOONVILLE\_115\_5**

Mon 07/06/2015 to Sat 07/25/2015  
0700 Continuous 1800

**EXTENDED by NGRID 07/16/2015**

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**DENNISON-SANDSTON\_115\_5**

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**SANDSTON-COLTON\_115\_5**

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31					FWD	
Fri 07/10/2015	to	Sat 07/11/2015	<u>FORCED</u>	<u>by NGRID</u> <u>07/11/2015</u>	(Import)	
1547	Continuous	2359			CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
0001	Continuous	0100			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
0001	Continuous	2330			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sat 07/11/2015	to	Sat 07/11/2015			(Import)	
2230	Continuous	2330			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
STLAWRNC-MOSES____230_L34P					FWD	REV
Mon 07/13/2015	to	Sat 07/18/2015			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SCH-IMO-NYISO_LIMIT_1100					FWD	
Thu 07/16/2015	to	Thu 07/16/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/09/2015</u>	(Import)	
0500	Continuous	1600			SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Thu 07/16/2015	to	Thu 07/16/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/09/2015</u>		(Export)
0500	Continuous	1600			SCH - OH - NY	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>TAYLORVL-BULYMO__115_6</b>					FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015	<b>CANCELLED</b>	<b>by NGrid</b>	<b>07/13/2015</b>	(Import) (Export)
1200	Daily	1600				
Work scheduled by: NGrid				<b>ARR: 38</b>		
				SCH - HQ_CEDARS	<b>130 MW</b>	<b>40 MW</b>
				Impacts Total Transfer Capability	60 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<b>LOWVILLE-BOONVILLE_115_5</b>					FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015	<b>CANCELLED</b>	<b>by NGrid</b>	<b>07/13/2015</b>	(Import) (Export)
1700	Daily	2030				
Work scheduled by: NGrid				<b>ARR: 38</b>		
				SCH - HQ_CEDARS	<b>130 MW</b>	<b>40 MW</b>
				Impacts Total Transfer Capability	60 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<b>CHAT_DC_GC2</b>					FWD	
Sun 07/19/2015	to	Sun 07/19/2015			(Import)	
0700	Continuous	1100				
Work scheduled by: HQ				MOSES SOUTH	<b>2850 MW</b>	
				Impacts Total Transfer Capability	300 MW	
				TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC2</b>						REV
Sun 07/19/2015	to	Sun 07/19/2015				(Export)
0700	Continuous	1100				
Work scheduled by: HQ				SCH - HQ - NY		<b>500 MW</b>
				Impacts Total Transfer Capability		500 MW
				TTC with All Lines In Service		1000 MW
<b>SCH-HQ-NYISO_LIMIT_1200</b>					FWD	
Sun 07/19/2015	to	Sun 07/19/2015			(Import)	
0700	Continuous	1100				
Work scheduled by: HQ				SCH - HQ - NY	<b>1200 MW</b>	
				Impacts Total Transfer Capability	300 MW	
				TTC with All Lines In Service	1500 MW	
<b>MOSES__-ADIRNDCK_230_MA2</b>					FWD	
Wed 07/22/2015	to	Sat 07/25/2015			(Import)	
0700	Continuous	1830				
Work scheduled by: NYPA				MOSES SOUTH	<b>2000 MW</b>	
				Impacts Total Transfer Capability	1150 MW	
				TTC with All Lines In Service	3150 MW	
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Sat 07/25/2015	to	Sat 07/25/2015			(Import)	
0001	Continuous	0030				
Work scheduled by: ConEd				UPNY CONED	<b>4000 MW</b>	
				Impacts Total Transfer Capability	1100 MW	
				TTC with All Lines In Service	5100 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_\_345\_8

Sat 07/25/2015 to Sat 07/25/2015  
0700 Daily 1400

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5150 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sat 07/25/2015 to Sat 07/25/2015  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MALONE\_\_\_\_-WILLIS\_\_\_\_\_115\_MW1-910

Wed 08/05/2015 to Wed 08/05/2015  
0700 Continuous 1930

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS 40 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## STLAWRNC-MOSES\_\_\_\_\_230\_L33P

Mon 08/10/2015 to Wed 08/12/2015  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1750 MW  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/17/2015 to Sat 08/22/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER - COOPERS 345\_33

Mon 08/17/2015 to Wed 11/11/2015  
0700 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2395 MW  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## ADIRNDCK-PORTER 230\_12

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE 230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## EDIC - FRASER 345\_EF24-40

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA 765\_7040

Sat 08/29/2015 to Sun 08/30/2015  
0100 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA 765\_7040

Sat 08/29/2015 to Sun 08/30/2015  
0100 Continuous 2100

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA - MARCY 765\_MSU1

Sat 08/29/2015 to Sun 08/30/2015  
0100 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

ARR: 20

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1				FWD	
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	
0100	Continuous	2100		MOSES SOUTH	500 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	REV
Sat 08/29/2015	to	Sun 08/30/2015		(Import) (Export)	
0100	Continuous	2100		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	
0100		2100		MOSES SOUTH	500 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 08/29/2015	to	Sun 08/30/2015		(Import) (Export)	
0100		2100		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 08/31/2015	to	Fri 09/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY_-EDIC___345_UE1-7				FWD	
Tue 09/01/2015	to	Sun 09/13/2015		(Import)	
0500	Continuous	1530		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			ARR: 16	Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
HOPATCON-RAMAPO___500_5018				FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015		(Import) (Export)	
0001	Continuous	2359		SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW 300 MW
				TTC with All Lines In Service	2300 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST 6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## RAMAPO\_\_\_345\_345\_PAR3500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY 2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY 2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY 1900 MW 1000 MW

Impacts Total Transfer Capability 400 MW 300 MW

TTC with All Lines In Service 2300 MW 1300 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST 6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MARCY\_\_765\_345\_BK 2**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA06/16/2015

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**STONYRDG-HILLSIDE\_230\_72**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2850 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

UPDATEDby NYSEG06/30/2015

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17**

FWD

Tue 09/15/2015 to Tue 09/15/2015

(Import)

0400 Continuous 0430

CANCELLEDby NGrid07/16/2015

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NGrid

**ARR: 75**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 09/15/2015 to Wed 09/16/2015 **CANCELLED** by NGrid 07/16/2015

0400 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### OSWEGO\_-ELBRIDGE\_345\_17

Wed 09/16/2015 to Wed 09/16/2015 **CANCELLED** by NGrid 07/16/2015

1630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### SPRNBK\_345KV\_RNS5

Tue 09/22/2015 to Sat 09/26/2015 **UPDATED** by CONED 06/26/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - NE - NY	<b>500 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	900 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

### E13THSTA-FARRAGUT\_345\_45

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### BECK\_\_\_\_-NIAGARA\_\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015 UPDATED by CONED 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Fri 10/02/2015 to Thu 10/15/2015 UPDATED by CONED 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_BK 1

Fri 10/02/2015 to Thu 11/12/2015 UPDATED by CONED 07/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014

0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014

0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)	
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)	
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_ -LEEDS\_\_ 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_ -PACKARD\_\_ 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 600 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MALONE\_\_ -WILLIS\_\_ 115\_MW1-910

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&amp;38

REV  
(Export)  
SCH - HQ\_CEDARS **40 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## GILBOA\_\_ -N.SCTLND\_345\_GNS-1

Mon 10/12/2015 to Fri 10/30/2015  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## LEEDS\_\_ -HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Sun 10/25/2015 to Sun 10/25/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>					FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>VOLNEY -MARCY 345_19</b>					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2825 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>VOLNEY -MARCY 345_19</b>					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4900 MW</b>
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<b>ROCKTVRN-RAMAPO 345_77</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	<b>2570 MW</b>
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
<b>ROSETON -ROCKTVRN 345_311</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	<b>4400 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
<b>LIND_CG -LNDVFT 345_V-3022</b>					FWD REV	
Wed 11/11/2015	to	Fri 11/13/2015	<u>UPDATED</u>	<u>by PJM</u>	<u>07/01/2015</u>	(Import) (Export)
0600	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>MARCY -COOPERS 345_UCC2-41</b>					FWD	
Thu 11/12/2015	to	Tue 12/01/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2500 MW</b>
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_ 345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_\_ 345\_77

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

UPDATED by NYISO 07/02/2015

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by NYISO 07/02/2015

FWD  
(Import)  
UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

## BERKSHIR-ALPS\_\_ 345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY 1300 MW 1300 MW  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_ 345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMER C\_-STOLLERD\_345\_37

Mon 11/30/2015 to Sat 12/19/2015

0700 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2450 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

## MARCY\_-N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

	FWD
	(Import)
CENTRAL EAST - VC	<b>2090 MW</b>
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1400 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MARCY\_-EDIC\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

	FWD
	(Import)
OSWEGO EXPORT	<b>5250 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

## FRASER\_-COOPERS\_345\_33

Mon 01/04/2016 to Mon 01/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OAKDALE\_-FRASER\_345\_32

Mon 02/01/2016 to Sun 02/21/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Thu 02/25/2016 to Fri 02/26/2016  
0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD

(Import)

CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_-N.SCTLND\_345\_14

Mon 03/07/2016 to Sun 03/27/2016  
0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC 2240 MW  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/12/2016 to Sun 03/13/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 03/14/2016 to Sun 03/27/2016  
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD

(Import)

CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-COOPERS\_345\_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC 2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

### EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### FRASER\_\_-COOPERS\_\_345\_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

### EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### FRASER\_\_-COOPERS\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,July 16, 2015 to Saturday ,January 14, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5100 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

UPDATEDby NGRID 07/09/2015

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

**LEEDS\_\_345KV\_R94301**

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

UPDATEDby NGRID 07/09/2015

0700 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW