

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Fri 06/19/2015 to Fri 07/31/2015 EXT FORCE by CE 07/28/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Fri 06/19/2015 to Fri 07/31/2015 EXT FORCE by CE 07/28/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Fri 06/19/2015 to Fri 07/31/2015 EXT FORCE by CE 07/28/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_800

Wed 07/01/2015 to Fri 07/31/2015 EXTENDED by HQ 07/21/2015

2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

LOWVILLE-BOONVILLE_115_5

Mon 07/06/2015 to Fri 07/24/2015 EXTENDED by NGRID 07/16/2015

0700 Continuous 1859

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MOSES -ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015

0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 07/23/2015 to Thu 07/23/2015

0800 Continuous 1000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Thu 07/23/2015 to Thu 07/23/2015
0800 Continuous 1000

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NINEMILE-CLAY____345_8

Sat 07/25/2015 to Sat 07/25/2015
0700 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LOWVILLE-BOONVILLE_115_5

Mon 07/27/2015 to Mon 07/27/2015
0700 Continuous 1700

Work scheduled by: NGrid

CANCELLED by NYISO 07/27/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 130 MW 40 MW
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

TAYLORVL-LOWVILLE_115_5

Mon 07/27/2015 to Fri 07/31/2015
0700 Continuous 1700

Work scheduled by: NGrid

CANCELLED by NYISO 07/27/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 130 MW 40 MW
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NINEMILE-CLAY____345_8

Sat 08/01/2015 to Sat 08/01/2015
0700 Daily 1000

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-BULYMO___115_6					FWD	REV
Sat 08/01/2015	to	Sat 08/01/2015			(Import)	(Export)
1200	Daily	1430			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
LOWVILLE-BOONVILLE_115_5					FWD	REV
Sat 08/01/2015	to	Sat 08/01/2015			(Import)	(Export)
1500	Daily	2000			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
OSWEGO_COMPLEX_AVR_O/S					FWD	
Sun 08/02/2015	to	Sun 08/02/2015			(Import)	
0900	Continuous	1100			CENTRAL EAST - VC	2870 MW
Work scheduled by: Gen					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MA1					FWD	
Mon 08/03/2015	to	Wed 08/05/2015	UPDATED	by PA 07/27/2015	(Import)	
0700	Continuous	1830			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
TAYLORVL-BULYMO___115_6					FWD	REV
Mon 08/03/2015	to	Sat 08/15/2015			(Import)	(Export)
0700	Continuous	1800			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
STLAWRNC-MOSES___230_L33P					FWD	REV
Mon 08/10/2015	to	Wed 08/12/2015			(Import)	(Export)
0700	Continuous	2000			SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MALONE___-WILLIS___115_MW1-910						REV
Wed 08/12/2015	to	Thu 08/13/2015	UPDATED	by PA 07/28/2015		(Export)
0700	Continuous	1930			SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
ARR: 20&38					TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015
 0700 Continuous 1830

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

TAYLORVL-LOWVILLE_115_5

Mon 08/17/2015 to Fri 08/28/2015
 0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 130 MW 40 MW
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FRASER___-COOPERS___345_33

Mon 08/17/2015 to Wed 11/11/2015
 0700 Continuous 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC 2395 MW
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

ADIRNDCK-PORTER___230_12

Wed 08/19/2015 to Wed 08/19/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
 0700 Continuous 1630

Work scheduled by: NYPA

CANCELLED by NYPA 07/27/2015

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4				FWD	REV
Mon 08/24/2015	to	Tue 08/25/2015		(Import)	(Export)
0800	Continuous	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
NORFOLK_-SANDSTON_115_4				FWD	REV
Mon 08/24/2015	to	Tue 08/25/2015		(Import)	(Export)
0800	Continuous	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
SANDSTON-COLTON__115_4				FWD	REV
Mon 08/24/2015	to	Tue 08/25/2015		(Import)	(Export)
0800	Continuous	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
EDIC____-FRASER__345_EF24-40				FWD	
Mon 08/24/2015	to	Fri 08/28/2015		(Import)	
0900	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
DENNISON-NORFOLK__115_4				FWD	REV
Wed 08/26/2015	to	Fri 08/28/2015		(Import)	(Export)
0730	Continuous	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
DENNISON-NORFOLK__115_4				FWD	REV
Wed 08/26/2015	to	Fri 08/28/2015	CANCELLED by NGrid 07/28/2015	(Import)	(Export)
0730	Daily(No Weekends)	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
NORFOLK_-SANDSTON_115_4				FWD	REV
Wed 08/26/2015	to	Fri 08/28/2015	CANCELLED by NGrid 07/28/2015	(Import)	(Export)
0730	Daily(No Weekends)	1800		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NORFOLK_-SANDSTON_115_4

Wed 08/26/2015 to Fri 08/28/2015
0730 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SANDSTON-COLTON_115_4

Wed 08/26/2015 to Fri 08/28/2015
0730 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SANDSTON-COLTON_115_4

Wed 08/26/2015 to Fri 08/28/2015
0730 Daily(No Weekends) 1800

Work scheduled by: NGrid

CANCELLED by NGrid 07/28/2015

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

CHATGUAY-MASSENA_765_7040

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARC_765_MSU1

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2315 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARC_765_MSU1

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	(Export)
0100	Continuous	2100		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	
0100		2100		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 08/29/2015	to	Sun 08/30/2015		(Import)	(Export)
0100		2100		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 08/31/2015	to	Fri 09/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY_-EDIC_345_UE1-7				FWD	
Tue 09/01/2015	to	Sat 09/05/2015	UPDATED by NYPA 07/24/2015	(Import)	
0500	Continuous	1530		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
ARR: 16				TTC with All Lines In Service	5250 MW
HOPATCON-RAMAPO_500_5018				FWD	REV
Sat 09/05/2015	to	Sun 09/06/2015		(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW 300 MW
				TTC with All Lines In Service	2300 MW 1300 MW
HOPATCON-RAMAPO_500_5018				FWD	
Sat 09/05/2015	to	Sun 09/06/2015		(Import)	
0001	Continuous	2359		TOTAL EAST	6400 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	6500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

RAMAPO__345_345_PAR3500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

RAMAPO__345_345_PAR4500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

RAMAPO__500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

1900 MW 1000 MW

Impacts Total Transfer Capability 400 MW 300 MW

TTC with All Lines In Service 2300 MW 1300 MW

RAMAPO__500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

RAMAPO__500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NIAGARA__345_230_BK 4							
Mon 09/07/2015	to	Fri 10/09/2015	<u>UPDATED</u>	<u>by PA</u>	<u>07/28/2015</u>		
0800	Continuous	1530				SCH - OH - NY	1900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
MARCY__765_345_BK 2						FWD	
Tue 09/08/2015	to	Fri 09/11/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/16/2015</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72						FWD	
Tue 09/08/2015	to	Fri 09/11/2015				(Import)	
0700	Continuous	1530				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 09/14/2015	to	Fri 09/18/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34						FWD	
Mon 09/14/2015	to	Fri 09/18/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>07/21/2015</u>	(Import)	
0700	Continuous	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42						FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)	
0700	Continuous	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Tue 09/22/2015 to Sat 09/26/2015 UPDATED by CONED 06/26/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1900

SCH - NE - NY

500 MW 1200 MW

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1900

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

BECK____-NIAGARA__345_PA302

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_45

FWD

Sun 09/27/2015 to Sun 09/27/2015

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sun 09/27/2015 to Sun 09/27/2015

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2015 to Mon 09/28/2015

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA 775 MW
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/03/2015 to Sun 10/25/2015
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/03/2015 to Sun 10/25/2015
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/05/2015 to Sun 10/11/2015
 0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

FWD REV
 (Import) (Export)
SCH - NPX_CSC 0 MW 0 MW
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

GILBOA_-LEEDS_ 345_GL3

Mon 10/05/2015 to Fri 10/09/2015
 0700 Continuous 1600

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2200 MW
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

BECK_-PACKARD_ 230_BP76

Mon 10/05/2015 to Fri 10/09/2015
 0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
SCH - OH - NY 1750 MW 1300 MW
 Impacts Total Transfer Capability 150 MW 600 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MALONE_-WILLIS_ 115_MW1-910

Tue 10/06/2015 to Tue 10/06/2015
 0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV
 (Export)
SCH - HQ_CEDARS 40 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 40 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/12/2015 to Fri 10/30/2015
 0730 Continuous 1500

Work scheduled by: NGrid

FWD
 (Import)
CENTRAL EAST - VC 2520 MW
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Sun 10/18/2015 to Wed 10/21/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

CLAY___-EDIC___345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA03/27/2015

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

VOLNEY___-MARCY___345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

ROCKTVRN-RAMAPO___345_77

FWD

Sat 11/07/2015 to Fri 11/20/2015

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT_345_V-3022

FWD

REV

Wed 11/11/2015 to Fri 11/13/2015

UPDATEDby PJM07/01/2015

(Import) (Export)

0600 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MARCY_-COOPERS_345_UCC2-41

FWD

Thu 11/12/2015 to Tue 12/01/2015

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER_-GILBOA_345_GF5-35

FWD

Thu 11/12/2015 to Tue 12/01/2015

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

UPDATEDby NYISO07/02/2015

(Import)

1601 Continuous 2359

Work scheduled by: ConEd

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

FWD

REV

Mon 11/23/2015 to Thu 11/26/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sun 11/29/2015 to Sat 12/05/2015

UPDATEDby NYISO07/02/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES____-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

HOMER C_-STOLLERD_345_37

Mon 11/30/2015 to Sat 12/19/2015

0700 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MARCY____-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY -EDIC 345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

Mon 01/04/2016 to Mon 01/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

OAKDALE -FRASER 345_32

Mon 02/01/2016 to Sun 02/21/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

COOPERS -MIDDLETP 345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016
0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS -MIDDLETP 345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND 345_14

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,July 28, 2015 to Thursday ,January 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC 2570 MW
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

EDIC_-FRASER_345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER_-COOPERS_345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

LIND_CG_-LNDVFT_345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_-COOPERS_345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED by NGRID 07/09/2015

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS_345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED by NGRID 07/09/2015

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid