

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 06/19/2015 to Sun 07/26/2015

0001 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 07/07/2015

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 1

Fri 06/19/2015 to Sun 07/26/2015

0001 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 07/07/2015

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Fri 06/19/2015 to Sun 07/26/2015

0001 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 07/07/2015

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## LOWVILLE-BOONVILLE\_115\_5

Mon 06/22/2015 to Thu 07/02/2015

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 07/01/2015 to Sun 07/26/2015

2200 Daily 0600

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Fri 07/03/2015 to Sun 07/05/2015

0000 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 07/03/2015

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 07/05/2015 to Sun 07/05/2015

0900 Continuous 1100

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LOWVILLE-BOONVILLE\_115\_5

Mon 07/06/2015 to Fri 07/17/2015  
0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 07/08/2015 to Wed 07/08/2015  
0800 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Thu 07/09/2015 to Thu 07/09/2015  
0600 Daily(No Weekends) 0800

Work scheduled by: NGrid

UPDATED by NGRID 07/06/2015

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

## DENNISON-SANDSTON\_115\_5

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## SANDSTON-COLTON\_\_\_\_115\_5

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Sat 07/11/2015 to Sat 07/11/2015  
0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 07/11/2015 to Sat 07/11/2015  
0001 Continuous 2330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Sat 07/11/2015 to Sat 07/11/2015  
2230 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**STLAWRNC-MOSES\_\_230\_L34P**

Mon 07/13/2015 to Sat 07/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**TAYLORVL-BULYMO\_\_115\_6**

Sat 07/18/2015 to Sat 07/18/2015  
1200 Daily 1600

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**LOWVILLE-BOONVILLE\_115\_5**

Sat 07/18/2015 to Sat 07/18/2015  
1700 Daily 2030

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Mon 07/20/2015 to Thu 07/23/2015  
0830 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Wed 07/22/2015 to Sat 07/25/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES__230_L33P</b>			FWD	REV
Mon 08/10/2015	to	Wed 08/12/2015	(Import)	(Export)
0700	Continuous	2000	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>			FWD	
Mon 08/17/2015	to	Sat 08/22/2015	(Import)	
0700	Continuous	1830	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>FRASER__-COOPERS__345_33</b>			FWD	
Mon 08/17/2015	to	Wed 11/11/2015	(Import)	
0700	Continuous	1600	CENTRAL EAST - VC	<b>2395 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	580 MW
			TTC with All Lines In Service	2975 MW
<b>ADIRNDCK-PORTER__230_12</b>			FWD	
Wed 08/19/2015	to	Wed 08/19/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>ADIRNDCK-CHASLAKE_230_13</b>			FWD	
Thu 08/20/2015	to	Thu 08/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>EDIC__-FRASER__345_EF24-40</b>			FWD	
Mon 08/24/2015	to	Fri 08/28/2015	(Import)	
0700	Continuous	1630	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 Continuous 2100

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 Continuous 2100

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
**CENTRAL EAST - VC 2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 2100

Work scheduled by:

**ARR: 20**

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2**

Sat 08/29/2015 to Sun 08/30/2015  
 0100 2100

Work scheduled by:

**ARR: 20**

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 16****HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_BK 2**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****06/16/2015**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****STONYRDG-HILLSIDE\_230\_72**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015 **UPDATED** **by NYSEG** **06/30/2015**

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Wed 09/16/2015 to Thu 09/17/2015 **CANCELLED** **by LI** **07/06/2015**

(Import)

0001 Continuous 2359

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SHORE\_RD\_345\_138\_BK 1**

FWD

Wed 09/16/2015 to Thu 09/17/2015 **CANCELLED** **by LI** **07/06/2015**

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SHORE\_RD\_345\_138\_BK 2**

FWD

Wed 09/16/2015 to Thu 09/17/2015 **CANCELLED** **by LI** **07/06/2015**

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SPRNBK\_345KV\_RNS5**

FWD

Tue 09/22/2015 to Sat 09/26/2015 **UPDATED** **by CONED** **06/26/2015**

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LONG_MTN-PLSNTVLY_345_398</b>			FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015	(Import)	(Export)
0500	Continuous	1700	SCH - NE - NY	<b>500 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	1400 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>			FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015	(Import)	(Export)
0500	Continuous	1700	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>BECK____-NIAGARA_345_PA302</b>			FWD	REV
Thu 09/24/2015	to	Fri 09/25/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	<b>1200 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
<b>E13THSTA-FARRAGUT_345_45</b>			FWD	
Sun 09/27/2015	to	Sun 09/27/2015	(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M54</b>			FWD	
Sun 09/27/2015	to	Sun 09/27/2015	(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>			FWD	
Mon 09/28/2015	to	Mon 09/28/2015	(Import)	
0001	Continuous	0030	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>			FWD	
Mon 09/28/2015	to	Fri 10/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Mon 09/28/2015 to Fri 10/02/2015  
 0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1200 MW 1100 MW**  
 Impacts Total Transfer Capability 700 MW 800 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/28/2015 to Fri 10/02/2015  
 0900 Daily 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**EGRDNCTY\_345\_138\_BK 2**

Fri 10/02/2015 to Thu 10/15/2015 **UPDATED by CONED 07/07/2015**  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

Fri 10/02/2015 to Thu 10/15/2015 **UPDATED by CONED 07/07/2015**  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **775 MW**  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_BK 1**

Fri 10/02/2015 to Thu 11/12/2015 **UPDATED by CONED 07/07/2015**  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Fri 10/02/2015 to Fri 10/02/2015  
 1830 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>CHATGUAY-MASSENA 765_7040</b>							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY 765_345_BK 1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY 765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 10/03/2015 to Sun 10/25/2015  
 0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SHOR\_NPX-SHOREHAM 138\_CSC

Mon 10/05/2015 to Sun 10/11/2015  
 0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA -LEEDS 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
 0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BECK -PACKARD 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
 0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	150 MW	600 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE -WILLIS 115\_MW1-910

Tue 10/06/2015 to Tue 10/06/2015  
 0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

		REV
		(Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

GILBOA -N.SCTLND 345\_GNS-1

Mon 10/12/2015 to Fri 10/30/2015  
 0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS -HURLYAVE 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GOETHALS-LINDN CG 345\_G23L & GOETHALS-LINDN CG 345\_G23M**

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**GOETHALS-LINDN CG 345\_G23L & GOETHALS-LINDN CG 345\_G23M**

Sun 10/25/2015 to Sun 10/25/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**CLAY -EDIC 345\_2-15**

Mon 10/26/2015 to Tue 10/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 03/27/2015**

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**VOLNEY -MARC 345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

**VOLNEY -MARC 345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

**ROCKTVRN-RAMAPO 345\_77**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

**ROSETON-ROCKTVRN 345\_311**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT___345_V-3022					FWD	REV
					(Import)	(Export)
Wed 11/11/2015	to	Fri 11/13/2015	<u>UPDATED</u>	<u>by PJM</u> <u>07/01/2015</u>	SCH - PJM_VFT	<b>0 MW</b>
0600	Continuous	1800			Impacts Total Transfer Capability	315 MW
Work scheduled by: PJM					TTC with All Lines In Service	315 MW
MARCY___-COOPERS___345_UCC2-41					FWD	
					(Import)	
Thu 11/12/2015	to	Tue 12/01/2015			CENTRAL EAST - VC	<b>2500 MW</b>
0500	Continuous	1530			Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
FRASER___-GILBOA___345_GF5-35					FWD	
					(Import)	
Thu 11/12/2015	to	Tue 12/01/2015			CENTRAL EAST - VC	<b>2650 MW</b>
0800	Continuous	1600			Impacts Total Transfer Capability	325 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2975 MW
ROCKTVRN-RAMAPO___345_77					FWD	
					(Import)	
Fri 11/20/2015	to	Sat 12/12/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/02/2015</u>	CENTRAL EAST - VC	<b>2570 MW</b>
1601	Continuous	2359			Impacts Total Transfer Capability	405 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2975 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
					(Import)	(Export)
Mon 11/23/2015	to	Thu 11/26/2015			SCH - PJM_VFT	<b>0 MW</b>
0001		2359			Impacts Total Transfer Capability	315 MW
Work scheduled by:					TTC with All Lines In Service	315 MW
RAMAPO___-BUCHAN_N_345_Y94					FWD	
					(Import)	
Sun 11/29/2015	to	Sat 12/05/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>07/02/2015</u>	UPNY CONED	<b>4150 MW</b>
0001	Continuous	2359			Impacts Total Transfer Capability	950 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS___345_393					FWD	REV
					(Import)	(Export)
Mon 11/30/2015	to	Fri 12/04/2015			SCH - NE - NY	<b>1300 MW</b>
0600	Continuous	1500			Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS 345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>MOSES -ADIRNDCK_230_MAI</b>				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>HOMER C -STOLLERD_345_37</b>				FWD	REV
Mon 11/30/2015	to	Sat 12/19/2015		(Import)	(Export)
0700	Continuous	1800		SCH - PJ - NY	<b>2450 MW 1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
<b>MARCY -N.SCTLND_345_18</b>				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	<b>UPDATED by NGRID 04/17/2015</b>	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES -ADIRNDCK_230_MAI</b>				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MAI</b>				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>BECK -NIAGARA_345_PA302</b>				FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	<b>1400 MW 1250 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW 650 MW
				TTC with All Lines In Service	1900 MW 1900 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY -EDIC 345 UE1-7**

Mon 01/04/2016 to Mon 02/29/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**FRASER -COOPERS 345 33**

Mon 01/04/2016 to Mon 01/25/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2395 MW**  
 Impacts Total Transfer Capability 580 MW  
 TTC with All Lines In Service 2975 MW

**OAKDALE -FRASER 345 32**

Mon 02/01/2016 to Sun 02/21/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**COOPERS -MIDDLETP 345 CMT-34**

Thu 02/25/2016 to Fri 02/26/2016  
 0800 Continuous 1559

Work scheduled by: CHGE

**UPDATED by CHGE 05/06/2015**

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**COOPERS -MIDDLETP 345 CMT-34**

Sat 03/05/2016 to Sun 03/06/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**EDIC -N.SCTLND 345 14**

Mon 03/07/2016 to Sun 03/27/2016  
 0600 Continuous 1600

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2240 MW**  
 Impacts Total Transfer Capability 735 MW  
 TTC with All Lines In Service 2975 MW

**COOPERS -MIDDLETP 345 CMT-34**

Sat 03/12/2016 to Sun 03/13/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

UPDATED

by CHGE

05/06/2015

(Import)

0600 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

### MARCY\_-COOPERS\_345\_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### ROCKTVRN-RAMAPO\_345\_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

### EDIC\_-FRASER\_345\_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### FRASER\_-COOPERS\_345\_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

### EDIC\_-FRASER\_345\_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 07, 2015 to Thursday ,January 05, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**FRASER\_\_\_-COOPERS\_\_345\_33**

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE