

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

**800 MW**

## SHORE\_RD\_345\_138\_BK 1

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

**1350 MW**

## SHORE\_RD\_345\_138\_BK 2

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

**1350 MW**

## LOWVILLE-BOONVILLE\_115\_5

Mon 06/22/2015 to Thu 07/02/2015  
0700 Continuous 1800

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 60 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

**130 MW****40 MW**

## SCH-NYISO-HQ\_LIMIT\_500

Tue 06/30/2015 to Wed 07/01/2015  
2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**500 MW**

500 MW

1000 MW

## DENNISON-NORFOLK\_115\_4

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

**150 MW****40 MW**

## NORFOLK\_-SANDSTON\_115\_4

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

**150 MW****40 MW**

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Wed 07/01/2015 to Wed 07/01/2015 **CANCELLED** by **PJM** **07/01/2015**  
0900 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Wed 07/01/2015 to Wed 07/01/2015 **CANCELLED** by **PJM** **07/01/2015**  
0900 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## SCH-NYISO-HQ\_LIMIT\_800

REV

Wed 07/01/2015 to Sun 07/26/2015  
2200 Daily 0600

(Export)

Work scheduled by: HQ

SCH - HQ - NY

**800 MW**

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Fri 07/03/2015 to Sun 07/05/2015 **UPDATED** by **CONED** **07/03/2015**  
0000 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sun 07/05/2015 to Sun 07/05/2015  
0900 Continuous 1100

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

## LOWVILLE-BOONVILLE\_115\_5

FWD

REV

Mon 07/06/2015 to Fri 07/17/2015  
0700 Continuous 1800

(Import) (Export)

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**130 MW 40 MW**

Impacts Total Transfer Capability 60 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

FWD

Wed 07/08/2015 to Wed 07/08/2015  
0800 Continuous 1700

(Import)

Work scheduled by: HQ

SCH - HQ\_CEDARS

**80 MW**

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Thu 07/09/2015 to Thu 07/09/2015

0600 Daily(No Weekends) 0800

Work scheduled by: NGrid

UPDATEDby NGRID 07/06/2015

FWD

(Import)

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

## DENNISON-SANDSTON\_115\_5

Fri 07/10/2015 to Sat 07/11/2015

0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**150 MW 40 MW**

Impacts Total Transfer Capability 40 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

## SANDSTON-COLTON\_\_\_\_115\_5

Fri 07/10/2015 to Sat 07/11/2015

0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**150 MW 40 MW**

Impacts Total Transfer Capability 40 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Sat 07/11/2015 to Sat 07/11/2015

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 07/11/2015 to Sat 07/11/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Sat 07/11/2015 to Sat 07/11/2015

2230 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 07/13/2015 to Sat 07/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>TAYLORVL-BULYMO___115_6</b>				FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015		(Import)	(Export)
1200	Daily	1600		SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	60 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>LOWVILLE-BOONVILLE_115_5</b>				FWD	REV
Sat 07/18/2015	to	Sat 07/18/2015		(Import)	(Export)
1700	Daily	2030		SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	60 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>FRASER__-GILBOA___345_GF5-35</b>				FWD	
Mon 07/20/2015	to	Thu 07/23/2015		(Import)	
0830	Continuous	1400		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>				FWD	
Wed 07/22/2015	to	Sat 07/25/2015		(Import)	
0700	Continuous	1830		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD	
Mon 08/03/2015	to	Sat 08/08/2015		(Import)	
0700	Continuous	1830		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES___230_L33P</b>				FWD	REV
Mon 08/10/2015	to	Wed 08/12/2015		(Import)	(Export)
0700	Continuous	2000		SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD	
Thu 08/13/2015	to	Thu 08/13/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 08/17/2015 to Sat 08/22/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASER\_\_\_-COOPERS\_\_\_345\_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## ADIRNDCK-PORTER\_\_\_230\_12

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## EDIC\_\_\_-FRASER\_\_\_345\_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

**UPDATED by NYSEG 05/13/2015**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 08/29/2015 to Sun 08/30/2015

(Import)

0100 Continuous 2100

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 08/29/2015 to Sun 08/30/2015

(Import) (Export)

0100 Continuous 2100

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARC\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015

0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD

(Import)

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARC\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015

0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARC\_765\_MSU1**

Sat 08/29/2015 to Sun 08/30/2015

0100 Continuous 2100

Work scheduled by: NYPA

**ARR: 20**

FWD

(Import) (Export)

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARC\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 08/29/2015 to Sun 08/30/2015

0100 2100

Work scheduled by:

**ARR: 20**

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 08/29/2015 to Sun 08/30/2015

0100 2100

Work scheduled by:

**ARR: 20**

FWD

(Import) (Export)

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**MARC\_-EDIC\_345\_UE1-7**

Tue 09/01/2015 to Sun 09/13/2015

0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MARCY\_\_765\_345\_BK 2**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA06/16/2015

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**STONYRDG-HILLSIDE\_230\_72**

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2850 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

UPDATEDby NYSEG06/30/2015

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Wed 09/16/2015 to Thu 09/17/2015

(Import)

0001 Continuous 2359

CANCELLEDby LI07/06/2015

CONED - LIPA

**800 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1						FWD	
Wed 09/16/2015	to	Thu 09/17/2015	CANCELLED	by LI	07/06/2015	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2						FWD	
Wed 09/16/2015	to	Thu 09/17/2015	CANCELLED	by LI	07/06/2015	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42						FWD	
Mon 09/21/2015	to	Fri 09/25/2015				(Import)	
0700	Continuous	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
SPRNBK__345KV_RNS5						FWD	
Tue 09/22/2015	to	Sat 09/26/2015	UPDATED	by CONED	06/26/2015	(Import)	
0001	Continuous	2330				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015				(Import)	(Export)
0500	Continuous	1700				SCH - NE - NY	500 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW 400 MW
						TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015				(Import)	(Export)
0500	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Thu 09/24/2015 to Fri 09/25/2015  
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1200 MW 1100 MW**  
 Impacts Total Transfer Capability 700 MW 800 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**E13THSTA-FARRAGUT\_345\_45**

Sun 09/27/2015 to Sun 09/27/2015  
 0001 Continuous 0300

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Sun 09/27/2015 to Sun 09/27/2015  
 0001 Continuous 0300

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Mon 09/28/2015 to Mon 09/28/2015  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/28/2015 to Fri 10/02/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Mon 09/28/2015 to Fri 10/02/2015  
 0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1200 MW 1100 MW**  
 Impacts Total Transfer Capability 700 MW 800 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/28/2015 to Fri 10/02/2015  
 0900 Daily 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBRK\_-EGRDNCTR\_345\_Y49

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_BK 1

Fri 10/02/2015 to Thu 11/12/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MARCY\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES___-MASSENA__230_MMS1 &amp; MOSES___-MASSENA__230_MMS2</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)
0100		1730				SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_ -LEEDS\_\_ 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_ -PACKARD\_\_ 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 600 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MALONE\_\_ -WILLIS\_\_ 115\_MW1-910

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&amp;38

REV  
(Export)  
SCH - HQ\_CEDARS **40 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## GILBOA\_\_ -N.SCTLND\_345\_GNS-1

Mon 10/12/2015 to Fri 10/30/2015  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## LEEDS\_\_ -HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Sun 10/25/2015 to Sun 10/25/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,July 06, 2015 to Wednesday,January 04, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY__-EDIC__345_2-15</b>						FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)	
0700	Continuous	1530				OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
<b>VOLNEY__-MARCY__345_19</b>						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
<b>VOLNEY__-MARCY__345_19</b>						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
<b>ROCKTVRN-RAMAPO__345_77</b>						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
<b>ROSETON_-ROCKTVRN_345_311</b>						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
<b>LIND_CG_-LNDVFT__345_V-3022</b>						FWD	REV
Wed 11/11/2015	to	Fri 11/13/2015	<u>UPDATED</u>	<u>by PJM</u>	<u>07/01/2015</u>	(Import)	(Export)
0600	Continuous	1800				SCH - PJM_VFT	<b>0 MW 0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW
<b>MARCY__-COOPERS__345_UCC2-41</b>						FWD	
Thu 11/12/2015	to	Tue 12/01/2015				(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

REV

(Export)

SCH - NE - NY 1300 MW 1300 MW  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

REV

(Export)

SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMER C\_-STOLLERD\_345\_37

Mon 11/30/2015 to Sat 12/19/2015

0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

2450 MW 1300 MW

0 MW 0 MW

2450 MW 1300 MW

## MARCY\_-N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATEDby NGRID 04/17/2015

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2090 MW

885 MW

2975 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2000 MW

1150 MW

3150 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2000 MW

1150 MW

3150 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

1400 MW 1250 MW

500 MW 650 MW

1900 MW 1900 MW

## MARCY\_-EDIC\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

5250 MW

0 MW

5250 MW

ARR: 16

## FRASER\_-COOPERS\_345\_33

Mon 01/04/2016 to Mon 01/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2395 MW

580 MW

2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OAKDALE\_-FRASER\_\_\_345\_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## EDIC\_\_\_-N.SCTLND\_345\_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC 2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

## MARCY\_\_\_-COOPERS\_\_\_345\_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC 2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

## EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FRASER\_\_-COOPERS\_\_345\_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-COOPERS\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FRASER\_\_-COOPERS\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 06, 2015 to Wednesday,January 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

---

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW