

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50					FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>	(Import)
0001	Continuous	2359				800 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1					FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>	(Import)
0001	Continuous	2359				1350 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>	(Import)
0001	Continuous	2359				1350 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
LOWVILLE-BOONVILLE_115_5					FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015			(Import)	(Export)
0700	Continuous	1800			130 MW	40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	60 MW
					TTC with All Lines In Service	190 MW
						40 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Wed 06/24/2015	to	Tue 06/30/2015	<u>EXT FORCE</u>	<u>by NY</u>	<u>06/29/2015</u>	(Import)
1629	Continuous	1000				(Export)
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2300 MW
						1300 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Wed 06/24/2015	to	Tue 06/30/2015	<u>EXT FORCE</u>	<u>by NY</u>	<u>06/29/2015</u>	(Import)
1629	Continuous	1000				(Export)
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2300 MW
						1300 MW
SCH-NYISO-PJM_LIMIT_500						REV
Wed 06/24/2015	to	Tue 06/30/2015	<u>EXT FORCE</u>	<u>by NY</u>	<u>06/29/2015</u>	(Export)
1629	Continuous	1000				800 MW
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 06/25/2015 to Fri 06/26/2015 **UPDATED** **by NYPA** **06/18/2015**
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/25/2015 to Tue 06/30/2015
 2200 Daily 0600

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015 **CANCELLED** **by ConEd** **06/26/2015**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/27/2015 to Sat 06/27/2015 **CANCELLED** **by ConEd** **06/26/2015**
 0001 Continuous 2330

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
 0430 Daily 0500

Work scheduled by: NGrid

ARR: 75

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Sat 06/27/2015 to Sat 06/27/2015
 0430 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
 1330 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015 **CANCELLED by ConEd 06/26/2015**
2300 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 06/29/2015 to Mon 06/29/2015
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 06/29/2015 to Tue 06/30/2015
1652 Continuous 0140

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_LIMIT_500

Tue 06/30/2015 to Wed 07/01/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

DENNISON-NORFOLK__115_4

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NORFOLK_-SANDSTON_115_4

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 07/01/2015 to Wed 07/01/2015 **CANCELLED by PJM 07/01/2015**
0900 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

FWD

Wed 07/01/2015 to Wed 07/01/2015
 0900 Continuous 1600

CANCELLED by PJM 07/01/2015

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_800

REV

Wed 07/01/2015 to Sun 07/26/2015
 2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY

(Export)

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Fri 07/03/2015 to Sun 07/05/2015
 0000 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

(Import)

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 07/05/2015 to Sun 07/05/2015
 0900 Continuous 1100

Work scheduled by: Gen

CENTRAL EAST - VC

(Import)

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

LOWVILLE-BOONVILLE_115_5

FWD

REV

Mon 07/06/2015 to Fri 07/17/2015
 0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

(Import) (Export)

130 MW 40 MW

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

EDIC____-N.SCTLND_345_14

FWD

Wed 07/08/2015 to Wed 07/08/2015
 0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

CENTRAL EAST - VC

(Import)

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Wed 07/08/2015 to Wed 07/08/2015
 0800 Continuous 1700

Work scheduled by: HQ

SCH - HQ_CEDARS

(Import)

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-SANDSTON_115_5				FWD	REV
Fri 07/10/2015 to Sat 07/11/2015				(Import)	(Export)
0600	Continuous	1600		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
SANDSTON-COLTON_115_5				FWD	REV
Fri 07/10/2015 to Sat 07/11/2015				(Import)	(Export)
0600	Continuous	1600		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
STLAWRNC-MOSES_230_L34P				FWD	REV
Mon 07/13/2015 to Sat 07/18/2015				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
TAYLORVL-BULYMO_115_6				FWD	REV
Sat 07/18/2015 to Sat 07/18/2015				(Import)	(Export)
1200	Daily	1600		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
LOWVILLE-BOONVILLE_115_5				FWD	REV
Sat 07/18/2015 to Sat 07/18/2015				(Import)	(Export)
1700	Daily	2030		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
FRASER_-GILBOA_345_GF5-35				FWD	
Mon 07/20/2015 to Thu 07/23/2015				(Import)	
0830	Continuous	1400		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Wed 07/22/2015 to Sat 07/25/2015				(Import)	
0700	Continuous	1830		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/03/2015 to Sat 08/08/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 08/10/2015 to Wed 08/12/2015

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/17/2015 to Sat 08/22/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ADIRNDCK-PORTER___230_12

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED by NYSEG 05/13/2015**

0700 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES - ADIRNDCK 230_MA2

Mon 08/31/2015 to Fri 09/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY - EDIC 345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015

0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA 345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY 765_345_BK 2

Tue 09/08/2015 to Fri 09/11/2015 **UPDATED by NYPA 06/16/2015**

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

STONYRDG-HILLSIDE 230_72

Tue 09/08/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYSEG 06/30/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS5

Tue 09/22/2015 to Sat 09/26/2015
0001 Continuous 2330

Work scheduled by: ConEd

UPDATED by CONED 06/26/2015

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1200 MW
Impacts Total Transfer Capability	900 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2					FWD	
Fri 10/02/2015	to	Thu 10/15/2015			(Import)	
0100	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBRK_-EGRDNCTR_345_Y49					FWD	
Fri 10/02/2015	to	Thu 10/15/2015			(Import)	
0100	Continuous	2359			CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_BK 1					FWD	
Fri 10/02/2015	to	Thu 11/12/2015			(Import)	
0100	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Fri 10/02/2015	to	Fri 10/02/2015			(Import)	
1830	Continuous	1900			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA 10/07/2014	(Import)	
0100	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA 10/07/2014	(Import)	(Export)
0100	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA 10/07/2014	(Import)	
0100	Continuous	1730			MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
					ARR: 19	

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1700 MW			
Impacts Total Transfer Capability						1450 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Impacts Total Transfer Capability						660 MW				
TTC with All Lines In Service						2975 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Impacts Total Transfer Capability						1025 MW	0 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by:										
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Impacts Total Transfer Capability						650 MW	1000 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by:										
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW		
Impacts Total Transfer Capability						330 MW	330 MW			
TTC with All Lines In Service						330 MW	330 MW			
Work scheduled by: LI										

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

FWD

Mon 10/05/2015 to Fri 10/09/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BECK -PACKARD 230_BP76

FWD

REV

Mon 10/05/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 150 MW 600 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

MALONE -WILLIS 115_MW1-910

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

Work scheduled by: NYPA

ARR: 20&38**GILBOA -N.SCTLND 345_GNS-1**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS -HURLYAVE 345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

GOETHALS-LINDN CG 345_G23L & GOETHALS-LINDN CG 345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

GOETHALS-LINDN CG 345_G23L & GOETHALS-LINDN CG 345_G23M

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC____345_2-15						FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
VOLNEY__-MARCY____345_19						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Sat 11/07/2015	to	Mon 11/09/2015				(Import)	
0001	Continuous	2359				UPNY CONED	4150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO____345_77						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
ROSETON__-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT____345_V-3022						FWD	REV
Wed 11/11/2015	to	Fri 11/13/2015	<u>UPDATED</u>	<u>by PJM</u>	<u>07/01/2015</u>	(Import)	(Export)
0600	Continuous	1800				SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Thu 11/12/2015 to Tue 12/01/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER___-GILBOA___345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 315 MW
Impacts Total Transfer Capability	315 MW 0 MW
TTC with All Lines In Service	315 MW 315 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY	1300 MW 1300 MW
Impacts Total Transfer Capability	100 MW 300 MW
TTC with All Lines In Service	1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMER C_-STOLLERD_345_37

FWD

REV

Mon 11/30/2015 to Sat 12/19/2015

(Import) (Export)

0700 Continuous 1800

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Wed 12/02/2015 to Wed 12/23/2015

(Import)

UPDATED by NGRID 04/17/2015

0700 Continuous 1500

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY___-EDIC_____345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER__345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-N.SCTLND_345_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, July 01, 2015 to Friday , December 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE