

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Mon 10/26/2015 to Fri 12/04/2015 **FORCED** **by HQ** **11/25/2015**

(Import)

0601 Continuous 2100

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Mon 10/26/2015 to Fri 12/04/2015 **FORCED** **by HQ** **11/25/2015**

(Export)

0601 Continuous 2100

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

FRASER__-GILBOA__345_GF5-35

FWD

Sat 11/14/2015 to Fri 12/04/2015 **EXTENDED** **by NYSEG** **12/02/2015**

(Import)

0800 Continuous 0400

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROCKTVRN-RAMAPO__345_77

FWD

Fri 11/20/2015 to Sun 12/13/2015 **UPDATED** **by CONED** **12/07/2015**

(Import)

1601 Continuous 2359

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 11/28/2015 to Fri 12/04/2015 **UPDATED** **by HQ** **11/25/2015**

(Import)

1800 Continuous 2059

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MILLWOOD_345KV_18

FWD

Mon 11/30/2015 to Wed 12/02/2015

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BERKSHIR-ALPS__345_393

FWD

REV

Mon 11/30/2015 to Sat 12/05/2015 **EXTENDED** **by ISONE** **12/04/2015**

(Import) (Export)

0500 Continuous 1400

SCH - NE - NY

1300 MW**1300 MW**

Impacts Total Transfer Capability 100 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Sat 12/05/2015	EXTENDED	by ISONE	12/04/2015	(Import)	(Export)
0500	Continuous	1400				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
HOMER C_-STOLLERD_345_37						FWD	REV
Mon 11/30/2015	to	Wed 12/23/2015	UPDATED	by NG	10/15/2015	(Import)	(Export)
0700	Continuous	1800				SCH - PJ - NY	2450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2450 MW
SPRNBK_-W49TH_ST_345_M52						FWD	
Tue 12/01/2015	to	Sat 12/05/2015	UPDATED	by CONED	11/25/2015	(Import)	
0001	Continuous	1900				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
SPRNBK__345KV_RNS4						FWD	
Tue 12/01/2015	to	Sat 12/05/2015	UPDATED	by CONED	11/25/2015	(Import)	
0001	Continuous	1900				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
SCH-NYISO-NE_LIMIT_600							REV
Wed 12/02/2015	to	Sat 12/05/2015	EXTENDED	by ISONE	12/04/2015		(Export)
0001	Continuous	1400				SCH - NE - NY	800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
LINDN_CG-LNDVFT_____345_V-3022						FWD	REV
Wed 12/02/2015	to	Thu 12/03/2015	UPDATED	by PJM	10/14/2015	(Import)	(Export)
0600	Continuous	1800				SCH - PJM_VFT	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0							REV
Wed 12/02/2015	to	Wed 12/02/2015					(Export)
0800	Continuous	1159				SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1					FWD	REV
Wed 12/02/2015 to Wed 12/02/2015					(Import)	(Export)
1200 Daily(No Weekends) 1600					SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
COLTON__-FLATROCK_115_2					FWD	REV
Thu 12/03/2015 to Fri 12/04/2015					(Import)	(Export)
0600 Continuous 1830					SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
FLATROCK-BROWNFLS_115_2					FWD	REV
Thu 12/03/2015 to Fri 12/04/2015					(Import)	(Export)
0600 Continuous 1830					SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
SCH-HQ-NYISO_LIMIT_1150					FWD	
Fri 12/04/2015 to Fri 12/04/2015					(Import)	
0700 Continuous 2059					SCH - HQ - NY	1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
MARCY__-N.SCTLND_345_18					FWD	
Fri 12/04/2015 to Wed 12/23/2015					(Import)	
0700 Continuous 1500					CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 12/05/2015 to Sat 12/05/2015					(Import)	(Export)
1300 1400					SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 12/05/2015 to Sat 12/05/2015					(Import)	(Export)
1300 Continuous 1400					SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 12/05/2015	to	Sat 12/05/2015	<u>EXTENDED</u>	<u>by ISONE</u> <u>12/04/2015</u>	(Import)	(Export)
1300	Continuous	1400			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Sat 12/05/2015	to	Wed 12/09/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>12/04/2015</u>	(Import)	(Export)
1401	Continuous	2000			SCH - NE - NY	700 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Sat 12/05/2015	to	Wed 12/09/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>12/04/2015</u>	(Import)	(Export)
1401	Continuous	2000			SCH - NPX_1385	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_600						REV
Sat 12/05/2015	to	Wed 12/09/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>12/04/2015</u>		(Export)
1401	Continuous	2000			SCH - NE - NY	800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
W49TH_ST_345KV_5					FWD	
Sat 12/05/2015	to	Sat 12/05/2015	<u>UPDATED</u>	<u>by CONED</u> <u>11/25/2015</u>	(Import)	
1830	Continuous	1900			SCH - PJM_HTP	350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
OSWEGO_COMPLEX_AVR_O/S					FWD	
Sun 12/06/2015	to	Sun 12/06/2015			(Import)	
0900	Continuous	1100			CENTRAL EAST - VC	2870 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
SCH-NYISO-NE_LIMIT_400						REV
Mon 12/07/2015	to	Wed 12/09/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>10/30/2015</u>		(Export)
0600	Daily	1500			SCH - NE - NY	600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-HIGLEY__115_1

Mon 12/07/2015 to Mon 12/07/2015

0830 Daily(No Weekends) 1230

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	100 MW
Impacts Total Transfer Capability	69 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

COLTON__-HIGLEY__115_1

Mon 12/07/2015 to Mon 12/07/2015

0830 Daily(No Weekends) 1230

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	100 MW
Impacts Total Transfer Capability	69 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

MOSES__-ADIRNDCK_230_MA1

Tue 12/08/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 09/11/2015

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

SCH-NE-NYISO_LIMIT_1000

Wed 12/09/2015 to Wed 12/09/2015

0630 Continuous 1900

Work scheduled by: ISONE

UPDATED by ISONE 12/04/2015

	FWD
	(Import)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1400 MW

SPRNBK__345KV_RNS5

Fri 12/11/2015 to Thu 12/17/2015

0001 Continuous 2330

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 12/12/2015 to Sun 12/13/2015

0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 12/07/2015

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 12/14/2015 to Mon 12/21/2015

0001 Continuous 2300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/14/2015 to Fri 12/18/2015 UPDATED by NYPA 12/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NYISO-IMO_LIMIT_1500

REV

Tue 12/15/2015 to Tue 12/15/2015 UPDATED by IESO 11/20/2015

(Export)

0800 Continuous 1600

SCH - OH - NY

1800 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

LEEDS___-PLSNTVLY_345_92

FWD

Sun 12/20/2015 to Sun 12/20/2015

(Import)

0700 Daily 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

ATHENS___-PLSNTVLY_345_91

FWD

Mon 12/21/2015 to Mon 12/21/2015

(Import)

0630 Daily 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/21/2015 to Mon 12/21/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 12/22/2015 to Tue 12/22/2015

(Import)

0001 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Tue 12/22/2015 to Tue 12/22/2015
0730 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST__345_F39

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015
2030 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 12/28/2015 to Wed 12/30/2015
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

ATHENS__-PLSNTVLY_345_91

Mon 12/28/2015 to Wed 12/30/2015
0630 Continuous 1930
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOTTHAVN-RAINEY____345_Q11

Sat 01/02/2016 to Sun 01/03/2016
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230 MA1

Mon 01/04/2016 to Fri 01/08/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER -COOPERS 345 33

Mon 01/04/2016 to Mon 01/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 11/10/2015

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

BRANCHBG-HOPATCON 500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 350 MW 300 MW
TTC with All Lines In Service 2450 MW 1300 MW

BRANCHBG-HOPATCON 500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

BRANCHBG-HOPATCON 500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SHORE_RD 345_138_BK 2

Mon 01/11/2016 to Tue 01/19/2016
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 01/11/2016 to Fri 01/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY___345_Q12

FWD

Sat 01/16/2016 to Sun 01/17/2016
0001 Continuous 2359

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 01/18/2016 to Fri 01/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

FWD

Mon 01/25/2016 to Mon 01/25/2016
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

MOSES___-ADIRNDCK_230_Ma2

FWD

Mon 01/25/2016 to Fri 01/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 2

FWD

Tue 01/26/2016 to Tue 01/26/2016
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

N.SCTLND-LEEDS___345_94

FWD

Tue 01/26/2016 to Wed 01/27/2016
0730 Continuous 1530

Work scheduled by: NGrid

(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/01/2016 to Sat 02/06/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON___345_303

FWD

Tue 02/02/2016 to Thu 02/04/2016

(Import)

0800 Continuous 1600

UPDATEDby CHGE10/19/2015

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/08/2016 to Sat 02/13/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/15/2016 to Fri 02/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 02/15/2016 to Tue 03/01/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/22/2016 to Sat 02/27/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016 UPDATED by CHGE 05/06/2015

(Import)

0800 Continuous 1559

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 02/29/2016 to Fri 03/04/2016 UPDATED by NYPA 08/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Tue 03/01/2016 to Wed 03/02/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Tue 03/01/2016 to Fri 03/04/2016

(Import)

0801 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Thu 03/03/2016 to Fri 03/04/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 03/05/2016 to Sun 03/06/2016

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-LEEDS_____345_93

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/07/2016 to Wed 03/09/2016
1000 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 03/10/2016 to Fri 03/11/2016
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

UPDATEDby CHGE05/06/2015

(Import)

0600 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CLAY_-EDIC_345_1-16

FWD

Mon 03/14/2016 to Tue 03/15/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/14/2016 to Sat 03/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

FWD

REV

Tue 03/15/2016 to Tue 03/15/2016

(Import) (Export)

0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

SCH - OH - NY

1900 MW 1800 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

CLAY_-EDIC_345_2-15

FWD

Wed 03/16/2016 to Thu 03/17/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

FWD

REV

Fri 03/18/2016 to Fri 03/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Sat 03/26/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 03/28/2016 to Tue 03/29/2016

(Import)

0500 Continuous 0500

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-COOPERS__345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 03/28/2016 to Sat 04/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 04/04/2016 to Sat 04/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO__345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1559

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Sun 04/10/2016 to Sat 04/16/2016
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA1

Mon 04/11/2016 to Fri 04/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 08/27/2015

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
0100 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
0100 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 04/16/2016 to Sun 04/17/2016
 0100 1530

Work scheduled by:

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 04/16/2016 to Sun 04/17/2016
 0100 1530

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

W49TH_ST_345KV_7

Sat 04/16/2016 to Sat 04/16/2016
 1730 Continuous 1800

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **329 MW**
 Impacts Total Transfer Capability 331 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 04/16/2016 to Sat 04/16/2016
 1730 Continuous 1800

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **329 MW**
 Impacts Total Transfer Capability 331 MW
 TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/18/2016 to Sat 04/23/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FRASER____-COOPERS____345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMER C____-STOLLERD_345_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - PJ - NY **2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

NIAGARA____-KINTIGH____345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC__-FRASER__345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LEEDS__345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 06/27/2016 to Wed 06/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY_-COOPERS__345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GILBOA_-LEEDS__345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4					FWD	REV
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	(Import) (Export)
0700	Continuous	1530				
Work scheduled by: NYPA					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
BECK____-NIAGARA__345_PA301					FWD	REV
Fri 09/16/2016	to	Fri 09/16/2016				(Import) (Export)
0700	Continuous	1530				
Work scheduled by: NYPA					SCH - OH - NY	1200 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1900 MW
FITZPTRK-EDIC____345_FE-1					FWD	
Mon 09/19/2016	to	Sun 10/02/2016				(Import)
0630	Continuous	1800				
Work scheduled by: NGrid					OSWEGO EXPORT	4800 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
Mon 09/19/2016	to	Sat 09/24/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2000 MW
					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27					FWD	REV
Mon 09/19/2016	to	Sun 11/06/2016				(Import) (Export)
0700	Continuous	1530				
Work scheduled by: NYPA					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016				(Import) (Export)
0700	Continuous	1600				
Work scheduled by: LI					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016				(Import) (Export)
0700		1600				
Work scheduled by:					SCH - NPX_1385	0 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD	REV
(Import)	(Export)
SCH - HQ - NY 0 MW	0 MW
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

MASSENA_-MARCY___765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	
0100	Continuous	1730			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
LEEDS_-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK__-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA