

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO__345_77Fri 11/20/2015 to Tue 12/15/2015 **UPDATED** **by OR** **12/11/2015**

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37Mon 11/30/2015 to Wed 12/23/2015 **UPDATED** **by NG** **12/11/2015**

0700 Continuous 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

MARCY_-N.SCTLND_345_18Fri 12/04/2015 to Wed 12/23/2015 **UPDATED** **by NGRID** **11/25/2015**

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

FIVEMILE-STOLLERD_345_29Wed 12/09/2015 to Mon 12/28/2015 **UPDATED** **by NG** **12/11/2015**

1130 Continuous 1800

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

SPRNBK_345KV_RNS5Fri 12/11/2015 to Sat 12/19/2015 **EXTENDED** **by CONED** **12/18/2015**

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

RAMAPO_-BUCHAN_N_345_Y94Mon 12/14/2015 to Tue 12/15/2015 **UPDATED** **by OR** **12/11/2015**

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

SCH-NE-NYISO_LIMIT_1000Mon 12/14/2015 to Wed 12/16/2015 **UPDATED** **by ISONE** **12/09/2015**

0500 Continuous 1900

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 12/14/2015 to Fri 12/18/2015 UPDATED by NYPA 12/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Mon 12/14/2015 to Mon 12/14/2015

(Import)

0800 Continuous 1500

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 119 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

SCH-NYISO-IMO_LIMIT_1500

REV

Tue 12/15/2015 to Tue 12/15/2015 UPDATED by IESO 11/20/2015

(Export)

0800 Continuous 1600

SCH - OH - NY

1800 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

CHAT_DC_GC1

FWD

Tue 12/15/2015 to Tue 12/15/2015

(Import)

0800 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Tue 12/15/2015 to Tue 12/15/2015

(Export)

0800 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Tue 12/15/2015 to Tue 12/15/2015

(Import)

0800 Continuous 1700

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

RAMAPO___-BUCHAN_N_345_Y94

FWD

Wed 12/16/2015 to Mon 12/21/2015 UPDATED by CONED 12/18/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

FWD

Wed 12/16/2015 to Wed 12/16/2015

(Import)

0800 Continuous 1500

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

STLAWRNC-MOSES_230_L33P

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

1807 Continuous 1600

FORCED**by IESO****12/18/2015**

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: IESO

PLSNTVLY_345KV_RNS5

FWD

Sun 12/20/2015 to Sun 12/20/2015

(Import)

0700 Daily 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS_-PLSNTVLY_345_92

FWD

Sun 12/20/2015 to Sun 12/20/2015

(Import)

0700 Daily 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 12/20/2015 to Sun 12/20/2015

(Import)

1830 Daily 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

CHAT_DC_GC2

FWD

Mon 12/21/2015 to Mon 12/21/2015

(Import)

0530 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 12/21/2015 to Mon 12/21/2015

(Export)

0530 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Mon 12/21/2015 to Mon 12/21/2015
0530 Continuous 1800
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

ATHENS__-PLSNTVLY_345_91

Mon 12/21/2015 to Mon 12/21/2015
0630 Daily 1730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/21/2015 to Mon 12/21/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 12/21/2015 to Mon 12/21/2015
0800 Continuous 1600
Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 99 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 12/22/2015 to Tue 12/22/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 12/23/2015 to Wed 12/23/2015
0001 Continuous 0559
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 12/23/2015 to Wed 12/23/2015
0001 Continuous 0559
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 12/26/2015 to Thu 12/31/2015
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST_345_F39

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015
2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 12/28/2015 to Wed 12/30/2015
0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHAT_DC_GC1

Mon 12/28/2015 to Tue 12/29/2015 **UPDATED by HQ 12/18/2015**
0530 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 12/28/2015 to Tue 12/29/2015 **UPDATED by HQ 12/18/2015**
0530 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200

Mon 12/28/2015 to Tue 12/29/2015 **UPDATED by HQ 12/18/2015**
0530 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1200 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

ATHENS__-PLSNTVLY_345_91

Mon 12/28/2015 to Wed 12/30/2015
0630 Continuous 1930

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY__-COOPERS_345_UCC2-41

Mon 12/28/2015 to Mon 12/28/2015
0730 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOTTHAVN-RAINEY__345_Q11

Sat 01/02/2016 to Sun 01/03/2016
0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY__-EDIC____345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAI

Mon 01/04/2016 to Fri 01/08/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OSWEGO__-ELBRIDGE_345_17

Mon 01/04/2016 to Mon 01/04/2016
0800 Daily(No Weekends) 0830

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 01/04/2016 to Mon 01/04/2016

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FRASER--COOPERS_345_33

Mon 01/04/2016 to Mon 01/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby NYSEG 11/10/2015

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

OSWEGO--ELBRIDGE_345_17

Mon 01/04/2016 to Mon 01/04/2016

1500 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

MALONE--WILLIS_115_MW1-910

Tue 01/05/2016 to Tue 01/05/2016

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV

(Export)

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

PANNELL--CLAY_345_2

Tue 01/05/2016 to Tue 01/05/2016

0730 Continuous 1730

Work scheduled by: RGE

UPDATEDby RGE 12/18/2015

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

N.SCTLND-LEEDS_345_93

Wed 01/06/2016 to Wed 01/06/2016

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATEDby NGRID 12/17/2015

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016

0200 Continuous 1700

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Sun 01/10/2016 to Sun 01/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 01/10/2016 to Sun 01/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SHORE_RD_345_138_BK 2

Mon 01/11/2016 to Tue 01/19/2016
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 11/02/2015

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MA2

Mon 01/11/2016 to Fri 01/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 12/18/2015

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY_345_Q12

Sat 01/16/2016 to Sun 01/17/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 01/18/2016 to Fri 01/22/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

Mon 01/25/2016 to Mon 01/25/2016
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

MOSES____-ADIRNDCK_230_MA2

Mon 01/25/2016 to Fri 01/29/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 2

Tue 01/26/2016 to Tue 01/26/2016
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

N.SCTLND-LEEDS____345_94

Tue 01/26/2016 to Wed 01/27/2016
0730 Continuous 1530
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/01/2016 to Sat 02/06/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER____345_32

Mon 02/01/2016 to Sun 02/21/2016
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Tue 02/02/2016 to Thu 02/04/2016 UPDATED by CHGE 10/19/2015

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/08/2016 to Sat 02/13/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/15/2016 to Fri 02/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY__345_STATCOM SVC

FWD

Mon 02/15/2016 to Tue 03/01/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/22/2016 to Sat 02/27/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016 UPDATED by CHGE 05/06/2015

(Import)

0800 Continuous 1559

Work scheduled by: CHGE

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/29/2016 to Fri 03/04/2016 UPDATED by NYPA 08/29/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1

Tue 03/01/2016 to Wed 03/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FRASER_-GILBOA____345_GF5-35

Tue 03/01/2016 to Fri 03/04/2016
 0801 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Thu 03/03/2016 to Fri 03/04/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY 0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100	Continuous	1730		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100		1730		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS_____345_2				FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	(Export)
0600	Continuous	1600		SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	500 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_____345_2				FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	(Export)
0600	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-LEEDS_____345_93				FWD	
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	
0600	Continuous	1600		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/07/2016 to Wed 03/09/2016

1000 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 03/10/2016 to Fri 03/11/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016

0600 Continuous 1530

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY **1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

UPDATED by CHGE 05/06/2015

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 03/14/2016 to Tue 03/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK____-PACKARD_230_BP76

Tue 03/15/2016 to Tue 03/15/2016
0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY 1600 MW 1650 MW
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

CLAY____-EDIC____345_2-15

Wed 03/16/2016 to Thu 03/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1600 MW 1650 MW
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 03/21/2016 to Tue 03/22/2016
1000 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Wed 03/23/2016 to Thu 03/24/2016
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 03/28/2016 to Tue 03/29/2016
0500 Continuous 0500

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_-COOPERS__345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Mon 03/28/2016 to Sat 04/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/04/2016 to Sat 04/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCKTVRN-RAMAPO__345_77

Mon 04/04/2016 to Fri 04/29/2016 **UPDATED by CHGE 11/13/2015**
0800 Continuous 1559

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_7

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 329 MW
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Sun 04/10/2016 to Sat 04/16/2016
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA1

Mon 04/11/2016 to Fri 04/15/2016 UPDATED by PA 08/27/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
0100 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
0100 Continuous 1530
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY__765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
0100 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1				FWD		
Sat 04/16/2016	to	Sun 04/17/2016		(Import)		
0100	Continuous	1530		MOSES SOUTH	500 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1				FWD	REV	
Sat 04/16/2016	to	Sun 04/17/2016		(Import)	(Export)	
0100	Continuous	1530		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 04/16/2016	to	Sun 04/17/2016		(Import)		
0100		1530		MOSES SOUTH	500 MW	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 04/16/2016	to	Sun 04/17/2016		(Import)	(Export)	
0100		1530		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
W49TH_ST_345KV_7				FWD		
Sat 04/16/2016	to	Sat 04/16/2016		(Import)		
1730	Continuous	1800		SCH - PJM_HTP	329 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	331 MW	
				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD		
Sat 04/16/2016	to	Sat 04/16/2016		(Import)		
1730	Continuous	1800		SCH - PJM_HTP	329 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	331 MW	
				TTC with All Lines In Service	660 MW	
EDIC_-FRASER___345_EF24-40				FWD		
Mon 04/18/2016	to	Sun 05/15/2016		(Import)		
0500	Continuous	1600		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW	
				TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 04/18/2016 to Sat 04/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

GILBOA-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

RAMAPO-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

COOPERS-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

ROSETON-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC-FRASER_345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY____-COOPERS__345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER____-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA____-KINTIGH__345_NS1-38

FWD

Fri 06/03/2016 to Fri 06/03/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY____-COOPERS__345_UCC2-41

FWD

Sun 08/28/2016 to Wed 08/31/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

GILBOA____-LEEDS____345_GL3

FWD

Mon 09/05/2016 to Fri 09/09/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

FWD

Tue 09/06/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATED**by PA****09/18/2015**

SCH - OH - NY

1900 MW 1900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

BECK___-NIAGARA___345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1200 MW 1100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

FITZPTRK-EDIC___345_FE-1

FWD

Mon 09/19/2016 to Sun 10/02/2016

(Import)

0630 Continuous 1800

OSWEGO EXPORT

4800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
MOSES -ADIRNDCK_230_MA1				FWD	
Mon 09/26/2016 to Sat 10/01/2016				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY -COOPERS_345_UCC2-41				FWD	
Mon 10/03/2016 to Sun 10/09/2016				(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Tue 10/04/2016 to Fri 10/07/2016				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
LEEDS -HURLYAVE_345_301				FWD	
Mon 10/10/2016 to Fri 11/04/2016				(Import)	
0700	Continuous	1600	UPDATED by NGRID 07/09/2015	UPNY CONED	4100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
LEEDS 345KV_R94301				FWD	
Mon 10/10/2016 to Fri 11/04/2016				(Import)	
0700	Continuous	1600	UPDATED by NGRID 07/09/2015	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Tue 10/11/2016 to Fri 10/14/2016				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	1550 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW				
						TTC with All Lines In Service	3150 MW				
CHATGUAY-MASSENA__765_7040						FWD	REV				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	0 MW	0 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)					
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW				
						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	500 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD	REV				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD					
Sat 10/15/2016	to	Sat 10/29/2016				(Import)					
0100		1730				MOSES SOUTH					
Work scheduled by:						500 MW					
						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV				
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)				
0100		1730				SCH - HQ - NY					
Work scheduled by:						850 MW	0 MW				
						Impacts Total Transfer Capability	650 MW				
						TTC with All Lines In Service	1500 MW	1000 MW			

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

FWD

Mon 10/24/2016 to Fri 10/28/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED 09/16/2015**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED 09/16/2015**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,December 18, 2015 to Sunday ,June 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA