

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-FIVEMILE_345_37

Mon 11/30/2015 to Wed 12/23/2015 **UPDATED** **by NGRID** **12/23/2015**
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MARCY_-N.SCTLND_345_18

Fri 12/04/2015 to Wed 12/23/2015 **UPDATED** **by NGRID** **11/25/2015**
0700 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

FIVEMILE-STOLLERD_345_29

Wed 12/09/2015 to Tue 12/29/2015 **UPDATED** **by NGRID** **12/23/2015**
1130 Continuous 1730

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 12/23/2015 to Wed 12/23/2015
0001 Continuous 0559

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Wed 12/23/2015 to Wed 12/23/2015
0001 Continuous 0559

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Wed 12/23/2015 to Wed 12/23/2015 **FORCED** **by LI** **12/21/2015**
0800 Continuous 1200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015 **CANCELLED** **by ConEd** **12/24/2015**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sun 12/27/2015 to Sun 12/27/2015 **CANCELLED** by ConEd 12/24/2015

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015 **CANCELLED** by ConEd 12/24/2015

2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCH-HQ-NYISO_LIMIT_1200

Mon 12/28/2015 to Mon 12/28/2015 **UPDATED** by HQ 12/28/2015

0530 Continuous 1443

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Mon 12/28/2015 to Mon 12/28/2015 **UPDATED** by HQ 12/28/2015

0530 Continuous 1448

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 12/28/2015 to Mon 12/28/2015 **UPDATED** by HQ 12/28/2015

0530 Continuous 1448

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

ATHENS_-PLSNTVLY_345_91

Mon 12/28/2015 to Wed 12/30/2015

0630 Continuous 1930

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY_-COOPERS_345_UCC2-41

Mon 12/28/2015 to Mon 12/28/2015

0730 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Tue 12/29/2015 to Mon 01/04/2016

UPDATEDby CONED 12/28/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

325 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Sat 01/02/2016 to Sun 01/03/2016

UPDATEDby CE 12/28/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY__-EDIC__345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**MOSES__-ADIRNDCK_230_MAI**

FWD

Mon 01/04/2016 to Fri 01/08/2016

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OSWEGO__-ELBRIDGE_345_17

FWD

Mon 01/04/2016 to Mon 01/04/2016

0800 Daily(No Weekends) 0830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**ELBRIDGE-LAFAYTTE_345_17-LE**

FWD

Mon 01/04/2016 to Mon 01/04/2016

0800 Daily(No Weekends) 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**FRASER__-COOPERS__345_33**

FWD

Mon 01/04/2016 to Fri 03/04/2016

0800 Continuous 1500

UPDATEDby NYSEG 12/22/2015

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17

Mon 01/04/2016 to Mon 01/04/2016

1500 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

MALONE__-WILLIS__115_MW1-910

Tue 01/05/2016 to Tue 01/05/2016

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV

(Export)

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

PANNELL_-CLAY____345_2

Tue 01/05/2016 to Tue 01/05/2016

0730 Continuous 1730

Work scheduled by: RGE

UPDATEDby RGE12/18/2015

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

N.SCTLND-LEEDS____345_93

Wed 01/06/2016 to Wed 01/06/2016

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATEDby NGRID12/17/2015

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016

0200 Continuous 1700

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016

0200 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016

0200 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 01/08/2016 to Fri 01/08/2016 UPDATED by CONED 12/22/2015

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Fri 01/08/2016 to Fri 01/08/2016 UPDATED by CONED 12/22/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 01/08/2016 to Fri 01/08/2016 UPDATED by CONED 12/22/2015

(Import)

2330 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Mon 01/11/2016 to Tue 01/19/2016 UPDATED by LIPA 11/02/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 01/11/2016 to Fri 01/15/2016 UPDATED by NYPA 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY_345_Q12

FWD

Sat 01/16/2016 to Sun 01/17/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 01/18/2016 to Fri 01/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

Mon 01/25/2016 to Mon 01/25/2016

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA2

Mon 01/25/2016 to Fri 01/29/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 2

Tue 01/26/2016 to Tue 01/26/2016

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

N.SCTLND-LEEDS 345_94

Tue 01/26/2016 to Wed 01/27/2016

0730 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Mon 02/01/2016 to Sat 02/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

OAKDALE -FRASER 345_32

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON 345_303

Tue 02/02/2016 to Thu 02/04/2016

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE10/19/2015

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/08/2016 to Sat 02/13/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/15/2016 to Fri 02/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 02/15/2016 to Tue 03/01/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/22/2016 to Sat 02/27/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/29/2016 to Fri 03/04/2016

(Import)

0700 Continuous 1530

UPDATEDby NYPA08/29/2015

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_1

FWD

Tue 03/01/2016 to Wed 03/02/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Thu 03/03/2016 to Fri 03/04/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1600 MW
Impacts Total Transfer Capability	500 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 03/07/2016 to Wed 03/09/2016

1000 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 03/10/2016 to Fri 03/11/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016

0600 Continuous 1530

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY **1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CLAY_-EDIC_345_1-16

Mon 03/14/2016 to Tue 03/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76

Tue 03/15/2016 to Tue 03/15/2016
 0645 Daily(No Weekends) 1600
 Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1600 MW	1650 MW
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

CLAY____-EDIC____345_2-15

Wed 03/16/2016 to Thu 03/17/2016
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1600 MW	1650 MW
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/21/2016 to Tue 03/22/2016
 1000 Continuous 1700
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/23/2016 to Thu 03/24/2016
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 03/28/2016 to Tue 03/29/2016
 0500 Continuous 0500
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAl

Mon 03/28/2016 to Sat 04/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAl

Mon 04/04/2016 to Sat 04/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCKTVRN-RAMAPO___345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 11/13/2015

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_7

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 04/10/2016 to Sun 04/10/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Sun 04/10/2016 to Sat 04/16/2016
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 04/11/2016 to Fri 04/15/2016 **UPDATED by PA 08/27/2015**

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK____-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

CHATGUAY-MASSENA_765_7040

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 04/16/2016 to Sun 04/17/2016
0100 1530

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sat 04/16/2016 to Sun 04/17/2016
0100 1530

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

W49TH_ST_345KV_7

Sat 04/16/2016 to Sat 04/16/2016
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 04/16/2016 to Sat 04/16/2016
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

EDIC___-FRASER___345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK___230_MA2

Mon 04/18/2016 to Sat 04/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BERKSHIR-ALPS_____345_393

Mon 04/25/2016 to Mon 04/25/2016

0830 Daily(No Weekends) 1030

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Mon 04/25/2016 to Mon 04/25/2016

0830 Daily(No Weekends) 1030

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS_345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

GILBOA-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

RAMAPO-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

COOPERS-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY_-COOPERS_345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 06/03/2016 to Fri 06/03/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Sat 06/04/2016 to Fri 06/10/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS__345_UCC2-41

FWD

Sun 08/28/2016 to Wed 08/31/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

GILBOA___-LEEDS___345_GL3

FWD

Mon 09/05/2016 to Fri 09/09/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Tue 09/06/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATEDby PA09/18/2015

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301			FWD	REV
Fri 09/16/2016	to	Fri 09/16/2016	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1200 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
FITZPTRK-EDIC____345_FE-1			FWD	
Mon 09/19/2016	to	Sun 10/02/2016	(Import)	
0630	Continuous	1800	OSWEGO EXPORT	4800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	450 MW
			TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 09/19/2016	to	Sat 09/24/2016	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27			FWD	REV
Mon 09/19/2016	to	Sun 11/06/2016	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	1900 MW
NRTH1385-NOR HBR__138_601			FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602			FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016	(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016	(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY__-COOPERS__345_UCC2-41				FWD	
Mon 10/03/2016	to	Sun 10/09/2016		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Tue 10/04/2016	to	Fri 10/07/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
LEEDS_-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 28, 2015 to Wednesday,June 28, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA