

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

FWD

Fri 11/20/2015 to Tue 12/15/2015 **UPDATED** **by OR** **12/11/2015**

(Import)

1601 Continuous 2359

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: ConEd

HOMER C_-FIVEMILE_345_37

FWD

REV

Mon 11/30/2015 to Wed 12/23/2015 **UPDATED** **by NG** **12/11/2015**

(Import) (Export)

0700 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Fri 12/04/2015 to Wed 12/23/2015 **UPDATED** **by NGRID** **11/25/2015**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FIVEMILE-STOLLERD_345_29

FWD

REV

Wed 12/09/2015 to Mon 12/28/2015 **UPDATED** **by NG** **12/11/2015**

(Import) (Export)

1130 Continuous 1800

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NGrid

SPRNBK__345KV_RNS5

FWD

Fri 12/11/2015 to Fri 12/18/2015 **EXTENDED** **by CONED** **12/17/2015**

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO___-BUCHAN_N_345_Y94

FWD

Mon 12/14/2015 to Tue 12/15/2015 **UPDATED** **by OR** **12/11/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_1000

FWD

Mon 12/14/2015 to Wed 12/16/2015 **UPDATED** **by ISONE** **12/09/2015**

(Import)

0500 Continuous 1900

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015 UPDATED by NYPA 12/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Mon 12/14/2015 to Mon 12/14/2015

(Import)

0800 Continuous 1500

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 119 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

SCH-NYISO-IMO_LIMIT_1500

REV

Tue 12/15/2015 to Tue 12/15/2015 UPDATED by IESO 11/20/2015

(Export)

0800 Continuous 1600

SCH - OH - NY

1800 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

CHAT_DC_GC1

FWD

Tue 12/15/2015 to Tue 12/15/2015

(Import)

0800 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Tue 12/15/2015 to Tue 12/15/2015

(Export)

0800 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Tue 12/15/2015 to Tue 12/15/2015

(Import)

0800 Continuous 1700

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

RAMAPO___-BUCHAN_N_345_Y94

FWD

Wed 12/16/2015 to Sun 12/20/2015 UPDATED by CONED 12/17/2015

(Import)

0001 Continuous 2300

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

FWD

Wed 12/16/2015 to Wed 12/16/2015
0800 Continuous 1500

(Import)

Work scheduled by: HQ

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 12/20/2015 to Sun 12/20/2015
0700 Daily 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

LEEDS___-PLSNTVLY_345_92

FWD

Sun 12/20/2015 to Sun 12/20/2015
0700 Daily 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 12/20/2015 to Sun 12/20/2015
1830 Daily 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

CHAT_DC_GC2

FWD

Mon 12/21/2015 to Mon 12/21/2015
0530 Continuous 1800

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Mon 12/21/2015 to Mon 12/21/2015
0530 Continuous 1800

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 12/21/2015 to Mon 12/21/2015
0530 Continuous 1800

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Mon 12/21/2015 to Mon 12/21/2015
0630 Daily 1730

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/21/2015 to Mon 12/21/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

FWD

Mon 12/21/2015 to Mon 12/21/2015
0800 Continuous 1600

(Import)

Work scheduled by: HQ

SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 99 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 12/22/2015 to Tue 12/22/2015
0001 Continuous 2000

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_5

FWD

Sat 12/26/2015 to Thu 12/31/2015
0001 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST__345_F39

FWD

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 2100

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 12/27/2015 to Sun 12/27/2015

(Import)

2030 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 12/28/2015 to Wed 12/30/2015

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Mon 12/28/2015 to Tue 12/29/2015

(Import)

0530 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Mon 12/28/2015 to Tue 12/29/2015

(Export)

0530 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 12/28/2015 to Tue 12/29/2015

(Import)

0530 Continuous 1800

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

ATHENS_-PLSNTVLY_345_91

FWD

Mon 12/28/2015 to Wed 12/30/2015

(Import)

0630 Continuous 1930

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY_345_Q11

FWD

Sat 01/02/2016 to Sun 01/03/2016

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 16

TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/04/2016 to Fri 01/08/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

OSWEGO__-ELBRIDGE_345_17

FWD

Mon 01/04/2016 to Mon 01/04/2016

(Import)

0800 Daily(No Weekends) 0830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

ARR: 75

TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Mon 01/04/2016 to Mon 01/04/2016

(Import)

0800 Daily(No Weekends) 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

ARR: 75

TTC with All Lines In Service 5250 MW

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

UPDATED by NYSEG 11/10/2015

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

OSWEGO__-ELBRIDGE_345_17

FWD

Mon 01/04/2016 to Mon 01/04/2016

(Import)

1500 Daily(No Weekends) 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

ARR: 75

TTC with All Lines In Service 5250 MW

MALONE__-WILLIS__115_MW1-910

REV

Tue 01/05/2016 to Tue 01/05/2016

(Export)

0700 Continuous 1530

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

Work scheduled by: NYPA

ARR: 20&38

TTC with All Lines In Service 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Tue 01/05/2016 to Tue 01/05/2016
0730 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

N.SCTLND-LEEDS_____345_93

Wed 01/06/2016 to Wed 01/06/2016
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATED by NGRID 12/17/2015

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 500 MW 300 MW
TTC with All Lines In Service 2600 MW 1300 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

BRANCHBG-HOPATCON_500_5060

Thu 01/07/2016 to Thu 01/07/2016
0200 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Sun 01/10/2016 to Sun 01/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 01/10/2016 to Sun 01/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

FWD

Mon 01/11/2016 to Tue 01/19/2016 **UPDATED by LIPA 11/02/2015**

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES -ADIRNDCK_230_MA1

FWD

Mon 01/11/2016 to Fri 01/15/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY_345_Q12

FWD

Sat 01/16/2016 to Sun 01/17/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MA1

FWD

Mon 01/18/2016 to Fri 01/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_BK 1

FWD

Mon 01/25/2016 to Mon 01/25/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES -ADIRNDCK_230_MA2

FWD

Mon 01/25/2016 to Fri 01/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_BK 2

FWD

Tue 01/26/2016 to Tue 01/26/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS___345_94

Tue 01/26/2016 to Wed 01/27/2016

0730 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/01/2016 to Sat 02/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON___345_303

Tue 02/02/2016 to Thu 02/04/2016

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/19/2015

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/08/2016 to Sat 02/13/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 02/15/2016 to Fri 02/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY___345_STATCOM SVC

Mon 02/15/2016 to Tue 03/01/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/22/2016 to Sat 02/27/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/29/2016 to Fri 03/04/2016

(Import)

0700 Continuous 1530

UPDATEDby NYPA08/29/2015

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_1

FWD

Tue 03/01/2016 to Wed 03/02/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER_-GILBOA_____345_GF5-35

FWD

Tue 03/01/2016 to Fri 03/04/2016

(Import)

0801 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_2

FWD

Thu 03/03/2016 to Fri 03/04/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2315 MW |
| Impacts Total Transfer Capability | 660 MW |
| TTC with All Lines In Service | 2975 MW |

MASSENA -MARCY__765_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

| | FWD |
|-----------------------------------|---------------|
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA -MARCY__765_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 1730

Work scheduled by:

ARR: 20

| | FWD |
|-----------------------------------|---------------|
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Sat 03/05/2016 to Sun 03/06/2016

0100 1730

Work scheduled by:

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016

0800 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2720 MW |
| Impacts Total Transfer Capability | 255 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---------------------------------------|------------|----------------|-----------------------------------|----------------|
| N.SCTLND-ALPS_____345_2 | | | FWD | REV |
| Mon 03/07/2016 | to | Mon 03/14/2016 | (Import) | (Export) |
| 0600 | Continuous | 1600 | SCH - NE - NY | 900 MW |
| Work scheduled by: NGrid | | | Impacts Total Transfer Capability | 500 MW |
| | | | TTC with All Lines In Service | 1400 MW |
| N.SCTLND-ALPS_____345_2 | | | FWD | REV |
| Mon 03/07/2016 | to | Mon 03/14/2016 | (Import) | (Export) |
| 0600 | Continuous | 1600 | SCH - NPX_1385 | 100 MW |
| Work scheduled by: NGrid | | | Impacts Total Transfer Capability | 100 MW |
| | | | TTC with All Lines In Service | 200 MW |
| N.SCTLND-LEEDS_____345_93 | | | FWD | |
| Mon 03/07/2016 | to | Mon 03/14/2016 | (Import) | |
| 0600 | Continuous | 1600 | CENTRAL EAST - VC | 2650 MW |
| Work scheduled by: NGrid | | | Impacts Total Transfer Capability | 325 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| EDIC_____N.SCTLND_345_14 | | | FWD | |
| Mon 03/07/2016 | to | Sun 03/27/2016 | (Import) | |
| 0600 | Continuous | 1600 | CENTRAL EAST - VC | 2240 MW |
| Work scheduled by: NGrid | | | Impacts Total Transfer Capability | 735 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | FWD | |
| Mon 03/07/2016 | to | Fri 03/11/2016 | (Import) | |
| 0700 | Continuous | 1530 | MOSES SOUTH | 2000 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1150 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | FWD | |
| Mon 03/07/2016 | to | Wed 03/09/2016 | (Import) | |
| 1000 | Continuous | 1700 | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1450 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| NIAGARA_-KINTIGH____345_NS1-38 | | | FWD | |
| Thu 03/10/2016 | to | Fri 03/11/2016 | (Import) | |
| 0500 | Continuous | 1700 | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1450 MW |
| | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CLAY_-EDIC_345_1-16

Mon 03/14/2016 to Tue 03/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Tue 03/15/2016 to Tue 03/15/2016

0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

CLAY_-EDIC_345_2-15

Wed 03/16/2016 to Thu 03/17/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Sat 03/26/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 03/28/2016 to Tue 03/29/2016

(Import)

0500 Continuous 0500

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/28/2016 to Sat 04/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/04/2016 to Sat 04/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO__345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016 **UPDATED by CHGE 11/13/2015**

(Import)

0800 Continuous 1559

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

W49TH_ST_345KV_7

FWD

Sun 04/10/2016 to Sun 04/10/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sun 04/10/2016 to Sun 04/10/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Sun 04/10/2016 to Sat 04/16/2016

(Import)

0001 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 04/11/2016 to Fri 04/15/2016 **UPDATED by PA 08/27/2015**

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK__-NIAGARA_230_PA27

FWD

REV

Fri 04/15/2016 to Fri 04/15/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 04/16/2016 to Sun 04/17/2016

(Import)

0100 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2315 MW |
| Impacts Total Transfer Capability | 660 MW |
| TTC with All Lines In Service | 2975 MW |

MASSENA -MARCY__765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA -MARCY__765_MSU1

Sat 04/16/2016 to Sun 04/17/2016
 0100 Continuous 1530

Work scheduled by: NYPA

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 04/16/2016 to Sun 04/17/2016
 0100 1530

Work scheduled by:

ARR: 20

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Sat 04/16/2016 to Sun 04/17/2016
 0100 1530

Work scheduled by:

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

W49TH_ST_345KV_7

Sat 04/16/2016 to Sat 04/16/2016
 1730 Continuous 1800

Work scheduled by: ConEd

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| SCH - PJM_HTP | 329 MW |
| Impacts Total Transfer Capability | 331 MW |
| TTC with All Lines In Service | 660 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Sat 04/16/2016 to Sat 04/16/2016

(Import)

1730 Continuous 1800

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

EDIC -FRASER 345 EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/18/2016 to Sat 04/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

FRASER -COOPERS 345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

HOMER C -FIVEMILE_345_37

FWD

REV

Wed 04/20/2016 to Thu 05/19/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2600 MW 1300 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/25/2016 to Fri 04/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

ROCKTVRN-RAMAPO 345_77

FWD

Fri 04/29/2016 to Sat 05/14/2016

(Import)

1600 Continuous 2359

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

Work scheduled by: ConEd

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - PJM_VFT | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 315 MW | 315 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

| | FWD |
|-----------------------------------|-------------|
| | (Import) |
| SCH - PJM_NEPTUNE | 0 MW |
| Impacts Total Transfer Capability | 660 MW |
| TTC with All Lines In Service | 660 MW |

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

| | FWD |
|-----------------------------------|-------------|
| | (Import) |
| SCH - PJM_NEPTUNE | 0 MW |
| Impacts Total Transfer Capability | 660 MW |
| TTC with All Lines In Service | 660 MW |

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| DYSINGER EAST | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

GILBOA_-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2520 MW |
| Impacts Total Transfer Capability | 455 MW |
| TTC with All Lines In Service | 2975 MW |

RAMAPO_-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016

0001 Continuous 2359

Work scheduled by: ConEd

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| UPNY CONED | 4150 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 5100 MW |

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2720 MW |
| Impacts Total Transfer Capability | 255 MW |
| TTC with All Lines In Service | 2975 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY_-COOPERS_345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 06/03/2016 to Fri 06/03/2016

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

GILBOA___-LEEDS___345_GL3

Mon 09/05/2016 to Fri 09/09/2016
 0800 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2200 MW**
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/12/2016 to Sat 09/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/12/2016 to Fri 09/30/2016
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 09/18/2015

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1900 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1900 MW

BECK___-NIAGARA___345_PA301

Fri 09/16/2016 to Fri 09/16/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

Mon 09/19/2016 to Sun 10/02/2016

0630 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MAI

Mon 09/19/2016 to Sat 09/24/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2000 MW |
| Impacts Total Transfer Capability | 1150 MW |
| TTC with All Lines In Service | 3150 MW |

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES__-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2000 MW |
| Impacts Total Transfer Capability | 1150 MW |
| TTC with All Lines In Service | 3150 MW |

LEEDS__-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| UPNY CONED | 4100 MW |
| Impacts Total Transfer Capability | 1000 MW |
| TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--------------------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|------------------------------|
| LEEDS____345KV_R94301 | | | | | FWD | | |
| Mon 10/10/2016 | to | Fri 11/04/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>07/09/2015</u> | (Import) | |
| 0700 | Continuous | 1600 | | | | UPNY CONED | 3800 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1300 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | FWD | | |
| Tue 10/11/2016 | to | Fri 10/14/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | MOSES SOUTH | 2000 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1150 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| CHATGUAY-MASSENA____765_7040 | | | | | FWD | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 1550 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1600 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| CHATGUAY-MASSENA____765_7040 | | | | | FWD | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | REV |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 0 MW 0 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1500 MW 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA____-MARCY____765_MSU1 | | | | | FWD | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | |
| 0100 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2315 MW |
| Work scheduled by: NYPA | | | | | ARR: 20 | Impacts Total Transfer Capability | 660 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| MASSENA____-MARCY____765_MSU1 | | | | | FWD | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW |
| Work scheduled by: NYPA | | | | | ARR: 20 | Impacts Total Transfer Capability | 2650 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| MASSENA____-MARCY____765_MSU1 | | | | | FWD | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | REV |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW 1000 MW |
| Work scheduled by: NYPA | | | | | ARR: 20 | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_ 765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_ 230_MA2

Mon 10/31/2016 to Sat 11/05/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

LEEDS_-PLSNTVLY_ 345_92

Mon 11/07/2016 to Wed 12/07/2016
 0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_ 345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016
 0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_ 230_MA2

Mon 11/07/2016 to Thu 11/10/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA301

Mon 11/14/2016 to Fri 11/18/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1400 MW 1250 MW**
 Impacts Total Transfer Capability 500 MW 650 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 17, 2015 to Saturday ,June 17, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA