

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD	
Fri 11/20/2015	to	Tue 12/15/2015	<u>by CONED</u>	<u>12/09/2015</u>	(Import)	
1601	Continuous	2359			CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 11/30/2015	to	Sat 12/05/2015	<u>EXTENDED</u>	<u>by ISONE</u>	<u>12/04/2015</u>	(Import) (Export)
0500	Continuous	1400			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 11/30/2015	to	Sat 12/05/2015	<u>EXTENDED</u>	<u>by ISONE</u>	<u>12/04/2015</u>	(Import) (Export)
0500	Continuous	1400			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
HOMER C_-FIVEMILE_345_37					FWD	REV
Mon 11/30/2015	to	Wed 12/23/2015	<u>UPDATED</u>	<u>by NG</u>	<u>10/15/2015</u>	(Import) (Export)
0700	Continuous	1800			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
SPRNBRK_-W49TH_ST_345_M52					FWD	
Tue 12/01/2015	to	Sat 12/05/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>11/25/2015</u>	(Import)
0001	Continuous	1900			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS4					FWD	
Tue 12/01/2015	to	Sat 12/05/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>11/25/2015</u>	(Import)
0001	Continuous	1900			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-NE_LIMIT_600						REV
Wed 12/02/2015	to	Sat 12/05/2015	<u>EXTENDED</u>	<u>by ISONE</u>	<u>12/04/2015</u>	(Export)
0001	Continuous	1400			SCH - NE - NY	800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Fri 12/04/2015 to Wed 12/23/2015 **UPDATED** **by NGRID** **11/25/2015**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 12/05/2015 to Sat 12/05/2015

(Import) (Export)

1300 1400

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 12/05/2015 to Sat 12/05/2015 **EXTENDED** **by ISONE** **12/04/2015**

(Import) (Export)

1300 Continuous 1400

SCH - NE - NY

1400 MW 1450 MW

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 12/05/2015 to Sat 12/05/2015 **EXTENDED** **by ISONE** **12/04/2015**

(Import) (Export)

1300 Continuous 1400

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Sat 12/05/2015 to Wed 12/09/2015 **UPDATED** **by ISONE** **12/04/2015**

(Import) (Export)

1401 Continuous 2000

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Sat 12/05/2015 to Wed 12/09/2015 **UPDATED** **by ISONE** **12/04/2015**

(Import) (Export)

1401 Continuous 2000

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_600

REV

Sat 12/05/2015 to Wed 12/09/2015 **UPDATED** **by ISONE** **12/04/2015**

(Export)

1401 Continuous 2000

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Sat 12/05/2015 to Sat 12/05/2015 **UPDATED** **by CONED** **11/25/2015**
 1830 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 12/06/2015 to Sun 12/06/2015
 0900 Continuous 1100

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_400

REV

Mon 12/07/2015 to Wed 12/09/2015 **UPDATED** **by ISONE** **10/30/2015**
 0600 Daily 1500

(Export)

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1600 MW

BROWNFLS-HIGLEY__115_1

FWD

REV

Mon 12/07/2015 to Mon 12/07/2015
 0830 Daily(No Weekends) 1230

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

130 MW 100 MW

Impacts Total Transfer Capability 69 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

COLTON__-HIGLEY__115_1

FWD

REV

Mon 12/07/2015 to Mon 12/07/2015
 0830 Daily(No Weekends) 1230

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

130 MW 100 MW

Impacts Total Transfer Capability 69 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Tue 12/08/2015 to Fri 12/11/2015 **UPDATED** **by PA** **09/11/2015**
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_1000

FWD

Wed 12/09/2015 to Wed 12/09/2015 **UPDATED** **by ISONE** **12/04/2015**
 0630 Continuous 1900

(Import)

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29						FWD	REV
						(Import)	(Export)
Wed 12/09/2015	to	Wed 12/23/2015	<u>UPDATED</u>	<u>by NG</u>	<u>10/15/2015</u>	SCH - PJ - NY	2600 MW
1130	Continuous	1800				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2600 MW
SPRNBRK_345KV_RNS5						FWD	
						(Import)	
Fri 12/11/2015	to	Thu 12/17/2015				SPR/DUN-SOUTH	3200 MW
0001	Continuous	2330				Impacts Total Transfer Capability	1400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
						(Import)	
Mon 12/14/2015	to	Tue 12/15/2015		<u>by CONED</u>	<u>12/09/2015</u>	UPNY CONED	4150 MW
0001	Continuous	2359				Impacts Total Transfer Capability	950 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
SCH-NE-NYISO_LIMIT_1000						FWD	
						(Import)	
Mon 12/14/2015	to	Wed 12/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/09/2015</u>	SCH - NE - NY	1200 MW
0500	Continuous	1900				Impacts Total Transfer Capability	200 MW
Work scheduled by: ISONE						TTC with All Lines In Service	1400 MW
MOSES_-ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 12/14/2015	to	Fri 12/18/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/03/2015</u>	MOSES SOUTH	2000 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
SCH-NYISO-IMO_LIMIT_1500							REV
							(Export)
Tue 12/15/2015	to	Tue 12/15/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>11/20/2015</u>	SCH - OH - NY	1800 MW
0800	Continuous	1600				Impacts Total Transfer Capability	100 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
						(Import)	
Wed 12/16/2015	to	Sun 12/20/2015	<u>UPDATED</u>	<u>by CE</u>	<u>12/10/2015</u>	UPNY CONED	4150 MW
0001	Continuous	2300				Impacts Total Transfer Capability	950 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

CANCELLED by NYPA 12/10/2015

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

LEEDS____-PLSNTVLY_345_92

Sun 12/20/2015 to Sun 12/20/2015
0700 Daily 1900

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

ATHENS__-PLSNTVLY_345_91

Mon 12/21/2015 to Mon 12/21/2015
0630 Daily 1730

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/21/2015 to Mon 12/21/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 12/22/2015 to Tue 12/22/2015
0001 Continuous 2000

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

N.SCTLND-LEEDS____345_93

Tue 12/22/2015 to Tue 12/22/2015
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 12/27/2015 to Sun 12/27/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Sun 12/27/2015 to Sun 12/27/2015

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 12/27/2015 to Sun 12/27/2015

(Import)

2030 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 12/28/2015 to Wed 12/30/2015

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ATHENS_-PLSNTVLY_345_91

FWD

Mon 12/28/2015 to Wed 12/30/2015

(Import)

0630 Continuous 1930

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY__345_Q11

FWD

Sat 01/02/2016 to Sun 01/03/2016

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_-EDIC____345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**MOSES_-ADIRNDCK_230_MAI**

FWD

Mon 01/04/2016 to Fri 01/08/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016 UPDATED by NYSEG 11/10/2015

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

BRANCHBG-HOPATCON_500_5060

FWD

REV

Thu 01/07/2016 to Thu 01/07/2016

(Import) (Export)

0200 Continuous 1700

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060

FWD

Thu 01/07/2016 to Thu 01/07/2016

(Import)

0200 Continuous 1700

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060

FWD

Thu 01/07/2016 to Thu 01/07/2016

(Import)

0200 Continuous 1700

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

SHORE_RD_345_138_BK 2

FWD

Mon 01/11/2016 to Tue 01/19/2016 UPDATED by LIPA 11/02/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/11/2016 to Fri 01/15/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY__345_Q12

FWD

Sat 01/16/2016 to Sun 01/17/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/18/2016 to Fri 01/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_BK 1

FWD

Mon 01/25/2016 to Mon 01/25/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/25/2016 to Fri 01/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_BK 2

FWD

Tue 01/26/2016 to Tue 01/26/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

N.SCTLND-LEEDS___345_94

FWD

Tue 01/26/2016 to Wed 01/27/2016

(Import)

0730 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/01/2016 to Sat 02/06/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Tue 02/02/2016 to Thu 02/04/2016

UPDATEDby CHGE10/19/2015

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/08/2016 to Sat 02/13/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/15/2016 to Fri 02/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__345_STATCOM SVC

FWD

Mon 02/15/2016 to Tue 03/01/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/22/2016 to Sat 02/27/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

UPDATEDby CHGE05/06/2015

(Import)

0800 Continuous 1559

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/29/2016 to Fri 03/04/2016

UPDATEDby NYPA08/29/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Tue 03/01/2016 to Wed 03/02/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER_-GILBOA_____345_GF5-35

FWD

Tue 03/01/2016 to Fri 03/04/2016

(Import)

0801 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_2

FWD

Thu 03/03/2016 to Fri 03/04/2016

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 03/05/2016 to Sun 03/06/2016

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY_____765_MSU1

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20**MASSENA_-MARCY_____765_MSU1**

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100	Continuous	1730		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100		1730		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS_345_2				FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	(Export)
0600	Continuous	1600		SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	500 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_345_2				FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	(Export)
0600	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-LEEDS_345_93				FWD	
Mon 03/07/2016	to	Mon 03/14/2016		(Import)	
0600	Continuous	1600		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/07/2016 to Fri 03/11/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/07/2016 to Wed 03/09/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 03/10/2016 to Fri 03/11/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED**by CHGE****05/06/2015**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

CLAY____-EDIC____345_1-16

FWD

Mon 03/14/2016 to Tue 03/15/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK___-PACKARD_230_BP76

Tue 03/15/2016 to Tue 03/15/2016

0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

REV

(Export)

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

CLAY___-EDIC___345_2-15

Wed 03/16/2016 to Thu 03/17/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/21/2016 to Tue 03/22/2016

1000 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL___345_RP2

Wed 03/23/2016 to Thu 03/24/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 03/28/2016 to Tue 03/29/2016

(Import)

0500 Continuous 0500

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-COOPERS_345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 03/28/2016 to Sat 04/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 04/04/2016 to Sat 04/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO_345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1559

UPDATED by CHGE 11/13/2015CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

W49TH_ST_345KV_7

FWD

Sun 04/10/2016 to Sun 04/10/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP **329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sun 04/10/2016 to Sun 04/10/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP **329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Sun 04/10/2016 to Sat 04/16/2016

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MOSES -ADIRNDCK_230_MAI

Mon 04/11/2016 to Fri 04/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by PA****08/27/2015**

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK -NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY

1900 MW**1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

CHATGUAY-MASSENA_765_7040

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY_765_MSU1

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20**MASSENA -MARCY_765_MSU1**

Sat 04/16/2016 to Sun 04/17/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 04/16/2016	to	Sun 04/17/2016		(Import)	(Export)
0100	Continuous	1530		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 04/16/2016	to	Sun 04/17/2016		(Import)	
0100		1530		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 04/16/2016	to	Sun 04/17/2016		(Import)	(Export)
0100		1530		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
W49TH_ST_345KV_7				FWD	
Sat 04/16/2016	to	Sat 04/16/2016		(Import)	
1730	Continuous	1800		SCH - PJM_HTP	329 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	331 MW
				TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8				FWD	
Sat 04/16/2016	to	Sat 04/16/2016		(Import)	
1730	Continuous	1800		SCH - PJM_HTP	329 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	331 MW
				TTC with All Lines In Service	660 MW
EDIC_-FRASER_345_EF24-40				FWD	
Mon 04/18/2016	to	Sun 05/15/2016		(Import)	
0500	Continuous	1600		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 04/18/2016	to	Sat 04/23/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

ROCKTVRN-RAMAPO__345_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 05/09/2016 to Fri 05/13/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

RAMAPO_-BUCHAN_N_345_Y94

FWD

Thu 05/12/2016 to Sat 05/14/2016

(Import)

0001 Continuous 2359

UPNY CONED **4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/20/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER___-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 06/03/2016 to Fri 06/03/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS__345_UCC2-41

FWD

Sun 08/28/2016 to Wed 08/31/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

GILBOA_-LEEDS___345_GL3

FWD

Mon 09/05/2016 to Fri 09/09/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Tue 09/06/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA___345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATEDby PA09/18/2015

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

BECK___-NIAGARA___345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 09/19/2016 to Sun 10/02/2016

(Import)

0630 Continuous 1800

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA___230_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/26/2016 to Sat 10/01/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS__345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA 10/08/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				2315 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				500 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				500 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				850 MW	0 MW
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1500 MW
MARCY 765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				1700 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 10, 2015 to Saturday ,June 10, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 09/16/2015

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 09/16/2015

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA