

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

UPDATED by NYPA 01/13/2016

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

Mon 01/04/2016 to Fri 03/04/2016
0800 Continuous 1500

UPDATED by NYSEG 01/29/2016

Work scheduled by: NYSEG

FWD
(Import)
2395 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Fri 02/05/2016
0255 Continuous 2359

EXT FORCE by CE 01/28/2016

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC 345_FE-1

Sat 01/23/2016 to Sun 01/31/2016
2244 Continuous 0200

EXTENDED by NYPA 01/30/2016

Work scheduled by: NYPA

FWD
(Import)
4800 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK_230_MA2

Mon 01/25/2016 to Fri 01/29/2016
0700 Continuous 1530

UPDATED by NYPA 01/25/2016

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS 345_94

Tue 01/26/2016 to Wed 01/27/2016
0730 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Thu 01/28/2016 to Thu 01/28/2016
0600 Continuous 1800

UPDATED by NE 01/22/2016

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

CHAT_DC_GC1

Fri 01/29/2016 to Wed 02/03/2016
1810 Continuous 2359

UPDATED by NYISO 02/01/2016

Work scheduled by: NYISO

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Fri 01/29/2016 to Wed 02/03/2016
1810 Continuous 2359

UPDATED by NYISO 02/01/2016

Work scheduled by: NYISO

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

MOTTHAVN-RAINEY___345_Q11

Sat 01/30/2016 to Sun 01/31/2016
0001 Continuous 2359

UPDATED by CONED 02/01/2016

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1050

Sun 01/31/2016 to Wed 02/03/2016
0001 Continuous 2359

UPDATED by NYISO 02/01/2016

Work scheduled by: NYISO

FWD
(Import)
SCH - HQ - NY **1050 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1400

Sun 01/31/2016 to Wed 02/03/2016
2100 Continuous 2100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

MOSES___-ADIRNDCK_230_M2

Mon 02/01/2016 to Thu 02/04/2016
0700 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 02/02/2016 to Tue 02/02/2016

0500 Continuous 1130

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1800 MW 1700 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 1900 MW 1900 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016 to Tue 02/02/2016

0600 Continuous 0759

Work scheduled by: HQ

UPDATEDby HQ02/01/2016

FWD

(Import)

SCH - HQ - NY

1000 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016 to Tue 02/02/2016

0600 Continuous 0759

Work scheduled by: HQ

UPDATEDby HQ02/01/2016

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

HURLYAVE-ROSETON___345_303

Tue 02/02/2016 to Thu 02/04/2016

0800 Continuous 1600

Work scheduled by: CHGE

CANCELLED by CHGE02/01/2016

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016 to Tue 02/02/2016

1600 Continuous 1759

Work scheduled by: HQ

UPDATEDby HQ02/01/2016

FWD

(Import)

SCH - HQ - NY

1000 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016 to Tue 02/02/2016

1600 Continuous 1759

Work scheduled by: HQ

UPDATEDby HQ02/01/2016

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_21					FWD	
Wed 02/03/2016	to	Thu 02/04/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2016</u>	(Import)	
0530	Continuous	2300			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
DENNISON-LAWRNCAY_115_4					FWD	REV
Thu 02/04/2016	to	Thu 02/04/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>01/25/2016</u>	(Import) (Export)	
0900	Daily(No Weekends)	1115			SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	49 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
ARR: 38						
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 02/08/2016	to	Sat 02/13/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
0730	Daily(No Weekends)	0800			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ARR: 75						
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
0730	Daily(No Weekends)	1700			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ARR: 75						
OSWEGO__-ELBRIDGE_345_17					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
1630	Daily(No Weekends)	1700			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ARR: 75						
MOSES__-ADIRNDCK_230_MAI					FWD	
Tue 02/16/2016	to	Fri 02/19/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345_STATCOM SVC

FWD

Tue 02/16/2016 to Tue 03/01/2016
0700 Continuous 1530

UPDATEDby PA01/13/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0001	Continuous	1900			TOTAL EAST	6400 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0001	Continuous	1900			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
MOSES___-ADIRNDCK_230_MAl					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34					FWD	
Thu 02/25/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>05/06/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2720 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MAl					FWD	
Mon 02/29/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>08/29/2015</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
PANNELL_-CLAY___345_1					FWD	
Tue 03/01/2016	to	Wed 03/02/2016			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
WATRCURE-OAKDALE___345_31					FWD	REV
Wed 03/02/2016	to	Wed 03/02/2016			(Import)	(Export)
0800	Continuous	1630			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Thu 03/03/2016 to Fri 03/04/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_____345_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016
0900 Continuous 1330

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ATHENS_-PLSNTVLY_ 345_91

Sat 03/05/2016 to Sun 03/06/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_ 345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_ 345_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016
1800 Continuous 0559

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_ 345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY 900 MW 1600 MW
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_ 345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/07/2016 to Wed 03/09/2016

1000 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

Thu 03/10/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD

(Import)

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 03/10/2016 to Fri 03/11/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352					FWD	REV
Sun 03/13/2016 to Sun 03/13/2016					(Import)	(Export)
0600	Continuous	1530			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
COOPERS_-ROCKTVRN_345_CRT-42					FWD	
Mon 03/14/2016 to Sun 03/27/2016					(Import)	
0600	Continuous	1600	<u>UPDATED</u>	<u>by CHGE</u> <u>05/06/2015</u>	CENTRAL EAST - VC	2720 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
CLAY_-EDIC_345_1-16					FWD	
Mon 03/14/2016 to Tue 03/15/2016					(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 03/14/2016 to Sat 03/19/2016					(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BECK_-PACKARD_230_BP76					FWD	REV
Tue 03/15/2016 to Tue 03/15/2016					(Import)	(Export)
0645	Daily(No Weekends)	1600	<u>UPDATED</u>	<u>by NGRID</u> <u>01/28/2016</u>	SCH - OH - NY	1600 MW
Work scheduled by: NGRID					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1900 MW
CLAY_-EDIC_345_2-15					FWD	
Wed 03/16/2016 to Thu 03/17/2016					(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB					FWD	REV
Fri 03/18/2016 to Fri 03/18/2016					(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1600 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2

FWD

Mon 03/21/2016 to Wed 03/30/2016

UPDATEDby LI01/28/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

HURLYAVE-ROSETON_345_303

FWD

Mon 03/21/2016 to Fri 03/25/2016

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Sat 03/26/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/27/2016 to Sun 03/27/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

MARCY_-COOPERS_345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 03/28/2016 to Sat 04/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_2

FWD

Mon 04/04/2016 to Mon 04/04/2016

(Import)

0730 Continuous 1500

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE11/13/2015

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Fri 04/08/2016 to Sat 05/07/2016

(Import) (Export)

0200 Continuous 1600

UPDATEDby PJM01/07/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

FWD

REV

Mon 04/11/2016 to Mon 04/25/2016

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 04/11/2016 to Fri 04/15/2016

(Import)

0700 Continuous 1530

UPDATEDby PA08/27/2015

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA__230_PA27

FWD

REV

Fri 04/15/2016 to Fri 04/15/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES - ADIRNDCK 230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER - COOPERS 345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HOMER C - FIVEMILE 345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CHATGUAY-MASSENA 765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA - MARCY 765_MSU1

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1						FWD		
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)		
0100	Continuous	1530				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_____765_MSU1						FWD	REV	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)	
0100	Continuous	1530				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA_____765_7040						FWD		
Sat 04/23/2016	to	Sun 04/24/2016				(Import)		
0100		1530				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA_____230_MMS1 & MOSES____-MASSENA_____230_MMS2						FWD	REV	
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)	
0100		1530				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_400							REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)	
0700	Daily(No Weekends)	0900				SCH - NE - NY	600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	1600 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Mon 04/25/2016
0800 0900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1400 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 150 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO____345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BERKSHIR-ALPS___345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS___345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

REV

Sat 05/07/2016 to Sat 05/07/2016 UPDATED by NE 01/15/2016
1600 Daily 1800

(Export)

Work scheduled by: NGrid

SCH - NE - NY

600 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

GILBOA__-N.SCTLND_345_GNS-1

FWD

Mon 05/09/2016 to Fri 05/13/2016
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Thu 05/12/2016 to Sat 05/14/2016
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/20/2016
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

5100 MW

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

LEEDS__345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability

25 MW

TTC with All Lines In Service

2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY 345_8

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE 345_30

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

HOMRC_NY-MAINS_NY 345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

MARCY -COOPERS 345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL 115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER -COOPERS 345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NIAGARA -KINTIGH 345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BECK -NIAGARA 345_PA302

Mon 06/06/2016 to Fri 06/17/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES -ADIRNDCK 230_MA1

Mon 06/27/2016 to Wed 06/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY -COOPERS 345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GILBOA -LEEDS 345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY 765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA_345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

UPDATEDby PA09/18/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

BECK -NIAGARA_345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

FITZPTRK-EDIC_345_FE-1

FWD

Mon 09/19/2016 to Wed 09/21/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK -NIAGARA_230_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 01, 2016 to Wednesday, August 02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
MASSENA -MARCY__765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				2315 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY__765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				500 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY__765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	0 MW
							1500 MW
MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				500 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				850 MW	0 MW
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
MARCY__765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				1700 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid