

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONTP-W49TH\_ST\_345\_Y56

Fri 01/01/2016 to Sun 05/01/2016  
1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

Work scheduled by: ConEd

FWD  
(Import)  
**0 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Fri 02/26/2016  
0500 Continuous 0830

UPDATED by NG 02/10/2016

Work scheduled by: NYPA

ARR: 16

FWD  
(Import)  
**5250 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### FRASER -COOPERS 345\_33

Mon 01/04/2016 to Thu 03/03/2016  
0800 Continuous 1500

UPDATED by NYSEG 02/15/2016

Work scheduled by: NYSEG

FWD  
(Import)  
**2395 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

### W49TH\_ST-E13THSTA\_345\_M54

Thu 01/21/2016 to Mon 03/14/2016  
0255 Continuous 2359

EXT FORCE by CE 02/03/2016

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### OAKDALE -FRASER 345\_32

Mon 02/01/2016 to Mon 02/22/2016  
0800 Continuous 1600

EXTENDED by NYSEG 02/21/2016

Work scheduled by: NYSEG

FWD  
(Import)  
**2650 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### SCH-HQ-NYISO\_LIMIT\_1200

Sun 02/14/2016 to Fri 02/19/2016  
2100 Continuous 1408

UPDATED by HQ 02/19/2016

Work scheduled by: HQ

FWD  
(Import)  
**1200 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1500 MW

### MOSES -ADIRNDCK\_230\_MAI

Tue 02/16/2016 to Fri 02/19/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016  
0001 Continuous 0059

(Import)

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

### CHAT\_DC\_GC1

REV

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016  
0001 Continuous 0059

(Export)

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

FWD

Wed 02/17/2016 to Wed 02/17/2016  
0001 0059

(Import)

MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by:

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

FWD

REV

Wed 02/17/2016 to Wed 02/17/2016  
0001 0059

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

### CHAT\_DC\_GC2

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016  
0001 Continuous 0059

(Import)

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

### CHAT\_DC\_GC2

REV

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016  
0001 Continuous 0059

(Export)

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

### SCH-HQ-NYISO\_LIMIT\_800

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016  
0001 Continuous 0059

(Import)

SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1450

Wed 02/17/2016 to Thu 02/18/2016  
0900 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1450 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

## SCH-NE-NYISO\_LIMIT\_1100

Thu 02/18/2016 to Thu 02/18/2016  
0800 Continuous 1500

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

## SCH-HQ-NYISO\_LIMIT\_700

Thu 02/18/2016 to Thu 02/18/2016 UPDATED by HQ 02/17/2016  
2100 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **700 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_0

Thu 02/18/2016 to Fri 02/19/2016 UPDATED by HQ 02/17/2016  
2100 Continuous 0100

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **0 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1000 MW

## SPRNBK\_-TREMONT\_345\_X28

Sat 02/20/2016 to Sun 02/21/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Sun 02/21/2016 to Fri 02/26/2016 UPDATED by PA 02/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HOPATCON-RAMAPO\_500\_5018

Tue 02/23/2016 to Sun 02/28/2016 EXTENDED by NYISO 02/22/2016  
0001 Continuous 1900

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2100 MW 1000 MW**  
Impacts Total Transfer Capability 500 MW 300 MW  
TTC with All Lines In Service 2600 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	
0001	Continuous	1900					TOTAL EAST 6400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 100 MW	
						TTC with All Lines In Service 6500 MW	
HOPATCON-RAMAPO___500_5018						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	
0001	Continuous	1900					UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW	
						TTC with All Lines In Service 5100 MW	
RAMAPO___345_345_PAR3500						FWD	REV
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	(Export)
0001	Continuous	1900					SCH - PJ - NY 2400 MW 1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 200 MW	0 MW
						TTC with All Lines In Service 2600 MW	1300 MW
RAMAPO___345_345_PAR4500						FWD	REV
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	(Export)
0001	Continuous	1900					SCH - PJ - NY 2400 MW 1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 200 MW	0 MW
						TTC with All Lines In Service 2600 MW	1300 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	(Export)
0001	Continuous	1900					SCH - PJ - NY 2100 MW 1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 500 MW	300 MW
						TTC with All Lines In Service 2600 MW	1300 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	
0001	Continuous	1900					TOTAL EAST 6400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 100 MW	
						TTC with All Lines In Service 6500 MW	
RAMAPO___500_345_BK 1500						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>EXTENDED</u>	<u>by NYISO</u>	<u>02/22/2016</u>	(Import)	
0001	Continuous	1900					UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW	
						TTC with All Lines In Service 5100 MW	

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Tue 02/23/2016 to Tue 02/23/2016  
2200 2359

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Tue 02/23/2016 to Tue 02/23/2016  
2200 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_800

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

UPDATEDby CHGE05/06/2015

(Import)

0800 Continuous 1559

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

0700 Continuous 0859

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_500

REV

Sat 02/27/2016 to Sat 02/27/2016

(Export)

0700 Continuous 0859

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

1700 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_500

REV

Sat 02/27/2016 to Sat 02/27/2016

(Export)

1700 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_LIMIT\_1100

FWD

Mon 02/29/2016 to Mon 02/29/2016

(Import)

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

## SCH-IMO-NYISO\_LIMIT\_900

FWD

Tue 03/01/2016 to Tue 03/01/2016

(Import)

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

**1200 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_1</b>						FWD	
Tue 03/01/2016	to	Wed 03/02/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/17/2016</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						WEST CENTRAL	<b>1300 MW</b>
						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<b>MOSES_-ADIRNDCK_230_MAI</b>						FWD	
Tue 03/01/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/09/2016</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	<b>2300 MW</b>
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>WATRCURE-OAKDALE_345_31</b>						FWD REV	
Wed 03/02/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/16/2016</u>	(Import) (Export)	
0800	Continuous	1630					
Work scheduled by: NYSEG						SCH - PJ - NY	<b>2600 MW 1300 MW</b>
						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2600 MW 1300 MW
<b>PANNELL_-CLAY_345_2</b>						FWD	
Thu 03/03/2016	to	Fri 03/04/2016				(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						WEST CENTRAL	<b>1300 MW</b>
						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>						FWD	
Thu 03/03/2016	to	Thu 03/03/2016				(Import)	
0800	Daily(No Weekends)	1230					
Work scheduled by: NGrid						CENTRAL EAST - VC	<b>2520 MW</b>
						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>FRASER_345_FRASER SVC</b>						FWD	
Thu 03/03/2016	to	Thu 03/03/2016				(Import)	
0900	Continuous	1330					
Work scheduled by: NYSEG						CENTRAL EAST - VC	<b>2935 MW</b>
						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY_-N.SCTLND_345_18</b>						FWD	
Fri 03/04/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/17/2016</u>	(Import)	
0800	Daily(No Weekends)	1159					
Work scheduled by: NGrid						CENTRAL EAST - VC	<b>2090 MW</b>
						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_\_345\_94

Fri 03/04/2016 to Fri 03/04/2016

1200 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

(Import) (Export)

SCH - HQ - NY

475 MW

1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 1730

Work scheduled by:

ARR: 20

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sat 03/05/2016 to Sun 03/06/2016  
0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### ATHENS\_\_\_-PLSNTVLY\_\_\_345\_91

Sat 03/05/2016 to Sun 03/06/2016  
0700 Continuous 1700

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

### COOPERS\_\_\_-MIDDLETP\_\_\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

### MARCY\_\_\_-COOPERS\_\_\_345\_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016  
1800 Continuous 0559

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### EASTVIEW-SPRNBK\_\_\_345\_W79

Mon 03/07/2016 to Mon 03/07/2016  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

### BUCHAN\_N-EASTVIEW\_\_\_345\_W93

Mon 03/07/2016 to Fri 03/18/2016  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

### RAMAPO\_\_\_-BUCHAN\_N\_\_\_345\_Y94

Mon 03/07/2016 to Tue 04/05/2016  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4150 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	(Export)
0600	Continuous	1600			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>N.SCTLND-LEEDS_____345_93</b>					FWD	
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	
0600	Continuous	1600			CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>EDIC_____N.SCTLND_345_14</b>					FWD	
Mon 03/07/2016	to	Sun 03/27/2016	<b>UPDATED</b>	<b>by NG</b>	(Import)	
0600	Continuous	1600		<b>02/11/2016</b>	CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>					FWD	
Mon 03/07/2016	to	Fri 03/11/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>EASTVIEW-SPRNBRK____345_W79</b>					FWD	
Tue 03/08/2016	to	Mon 03/14/2016			(Import)	
0001	Continuous	1930			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Wed 03/09/2016	to	Thu 03/10/2016			(Import)	
0700	Continuous	1700			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_BK 1</b>					FWD	
Thu 03/10/2016	to	Sat 03/19/2016	<u>UPDATED</u>	<u>by LI</u>	<u>01/28/2016</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>					FWD	
Fri 03/11/2016	to	Sat 03/12/2016				(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	<b>1700 MW</b>
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>COOPERS_-MIDDLETP_345_CMT-34</b>					FWD	
Sat 03/12/2016	to	Sun 03/13/2016				(Import)
0800	Continuous	1600				
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2720 MW</b>
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>FROST_BR-LONG_MTN_345_352</b>					FWD	REV
Sun 03/13/2016	to	Sun 03/13/2016				(Import) (Export)
0600	Continuous	1530				
Work scheduled by: ISONE					SCH - NE - NY	<b>1300 MW 1600 MW</b>
					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>					FWD	
Mon 03/14/2016	to	Sun 03/27/2016	<u>UPDATED</u>	<u>by CHGE</u>	<u>05/06/2015</u>	(Import)
0600	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	<b>2720 MW</b>
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>BECK_-PACKARD_230_BP76</b>					FWD	REV
Mon 03/14/2016	to	Mon 03/14/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/09/2016</u>	(Import) (Export)
0645	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - OH - NY	<b>1600 MW 1650 MW</b>
					Impacts Total Transfer Capability	300 MW 250 MW
					TTC with All Lines In Service	1900 MW 1900 MW
<b>CLAY_-EDIC_345_1-16</b>					FWD	
Mon 03/14/2016	to	Tue 03/15/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/14/2016 to Sat 03/19/2016  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### EASTVIEW-SPRNBK\_345\_W79

Tue 03/15/2016 to Thu 03/17/2016  
0001 Continuous 1930  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### CLAY\_\_\_-EDIC\_\_\_345\_2-15

Wed 03/16/2016 to Thu 03/17/2016  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1600 MW 1650 MW</b>
Impacts Total Transfer Capability	300 MW 250 MW
TTC with All Lines In Service	1900 MW 1900 MW

### LEEDS\_\_\_-PLSNTVLY\_345\_92

Sat 03/19/2016 to Sat 03/19/2016  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS5

Sat 03/19/2016 to Sat 03/19/2016  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### W49TH\_ST\_345KV\_6

Mon 03/21/2016 to Mon 03/21/2016  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_BK\_2**

FWD

Mon 03/21/2016 to Wed 03/30/2016

(Import)

0001 Continuous 2359

UPDATEDby LI01/28/2016

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 03/21/2016 to Fri 03/25/2016

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/21/2016 to Sat 03/26/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 03/23/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sat 03/26/2016 to Sat 03/26/2016  
1700 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 03/26/2016 to Sat 03/26/2016  
1700 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 03/27/2016 to Sun 03/27/2016  
0600 Continuous 1530  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**W49TH\_ST\_345KV\_5**

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

**FITZPTRK-EDIC 345\_FE-1**

Mon 03/28/2016 to Tue 03/29/2016 **UPDATED by NYISO 02/22/2016**  
0500 Continuous 1700  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

**MARCY -COOPERS 345\_UCC2-41**

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345\_STATCOM SVC**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_765\_345\_BK 1**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**W49TH\_ST\_345KV\_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

**UPDATED****by CE****02/22/2016**

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

**UPDATED****by CE****02/22/2016**

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**OSWEGO\_\_-ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 0800

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**


---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 1700

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**


---

**OSWEGO\_\_-ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

1630 Daily(No Weekends) 1700

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>130 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>150 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700		1900		SCH - HQ_CEDARS	<b>110 MW</b> <b>60 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW



# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016 UPDATED by CHGE 11/13/2015  
0800 Continuous 1559

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

CLAY\_\_-EDIC\_\_345\_2-15

Tue 04/05/2016 to Wed 04/06/2016  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

HUDSONP\_-FARRAGUT\_345\_C3403

Fri 04/08/2016 to Sat 05/07/2016 UPDATED by PJM 01/07/2016  
0200 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M

Mon 04/11/2016 to Mon 04/25/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK</b> ____- <b>NIAGARA</b> ____ <b>230_PA27</b>					FWD	REV
Fri 04/15/2016 to Fri 04/15/2016					(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>EDIC</b> ____- <b>FRASER</b> ____ <b>345_EF24-40</b>					FWD	
Mon 04/18/2016 to Sun 05/15/2016					(Import)	
0500	Continuous	1600			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES</b> ____- <b>ADIRNDCK</b> ____ <b>230_MA2</b>					FWD	
Mon 04/18/2016 to Fri 04/22/2016					(Import)	
0700	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>01/27/2016</u>	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>FRASER</b> ____- <b>COOPERS</b> ____ <b>345_33</b>					FWD	
Mon 04/18/2016 to Sun 05/22/2016					(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	<b>2395 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
<b>HOMER C</b> ____- <b>FIVEMILE</b> ____ <b>345_37</b>					FWD	REV
Wed 04/20/2016 to Thu 05/19/2016					(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	<b>2600 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1300 MW
<b>CHATGUAY-MASSENA</b> ____ <b>765_7040</b>					FWD	
Sat 04/23/2016 to Sun 04/24/2016					(Import)	
0100	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>01/27/2016</u>	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA</b> ____ <b>765_7040</b>					FWD	REV
Sat 04/23/2016 to Sun 04/24/2016					(Import)	(Export)
0100	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>01/27/2016</u>	SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)				
0100	Continuous	1530				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)				
0100	Continuous	1530				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)			
0100	Continuous	1530				SCH - HQ - NY	475 MW 1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 04/23/2016	to	Sun 04/24/2016				(Import)				
0100		1530				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)			
0100		1530				SCH - HQ - NY	850 MW 0 MW			
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW 1300 MW			
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW			
						TTC with All Lines In Service	1400 MW 1600 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW 100 MW			
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW			
						TTC with All Lines In Service	200 MW 200 MW			

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_400

Mon 04/25/2016 to Mon 04/25/2016  
0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**600 MW**

1000 MW

1600 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 04/25/2016 to Fri 04/29/2016  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2300 MW**

850 MW

3150 MW

## BERKSHIR-ALPS\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Mon 04/25/2016  
0800 0900

Work scheduled by:

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1300 MW**

100 MW

1400 MW

REV

(Export)

**1300 MW**

300 MW

1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1400 MW**

0 MW

1400 MW

REV

(Export)

**1450 MW**

150 MW

1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**100 MW**

100 MW

200 MW

REV

(Export)

**100 MW**

100 MW

200 MW

## SCH-NE-NYISO\_LIMIT\_500

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**700 MW**

700 MW

1400 MW

## SCH-NYISO-NE\_LIMIT\_700

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**900 MW**

700 MW

1600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM\_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_345\_2

Mon 05/02/2016 to Mon 05/02/2016

0730 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## BROWNEFLS-TAYLORVL\_115\_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				<b>950 MW</b>	<b>1000 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW 600 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>							REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
1600	Daily	1800				<b>600 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>						FWD	
Mon 05/09/2016	to	Fri 05/13/2016				(Import)	
0700	Continuous	1530				<b>2520 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 05/09/2016	to	Sat 05/14/2016				(Import)	(Export)
0700	Continuous	1900				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>						FWD	
Thu 05/12/2016	to	Sat 05/14/2016				(Import)	
0001	Continuous	2359				<b>4150 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>						FWD	
Mon 05/16/2016	to	Fri 05/27/2016	<u>EXTENDED</u>	<u>by NYPA</u>	<u>02/17/2016</u>	(Import)	
0700	Continuous	1530				<b>2720 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## EDIC\_-FRASER\_345\_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## LEEDS\_345\_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## NINEMILE-CLAY\_345\_8

FWD

Tue 05/24/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## MAINESBG-WATRCURE\_345\_30

FWD

REV

Tue 05/24/2016 to Wed 05/25/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: NYSEG

## HOMRC\_NY-MAINS\_NY\_345\_47

FWD

REV

Thu 05/26/2016 to Fri 05/27/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

## MARCY\_-COOPERS\_345\_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_3

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## FRASER-COOPERS\_345\_33

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

## NIAGARA-KINTIGH\_345\_NS1-38

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## FRASER-GILBOA\_345\_GF5-35

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## BECK-NIAGARA\_345\_PA302

Mon 06/06/2016 to Fri 06/17/2016  
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

## COLTON-FLATROCK\_115\_2

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## HANAWAFL-COLTON\_115\_5

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW



# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016		SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016		SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 06/27/2016 to Wed 06/29/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Thu 06/30/2016 to Fri 07/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Tue 07/05/2016 to Sat 07/09/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Mon 07/11/2016 to Mon 08/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Tue 08/02/2016 to Thu 08/25/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Fri 08/26/2016 to Fri 09/02/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

Sun 08/28/2016 to Wed 08/31/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA -LEEDS 345\_GL3

Mon 09/05/2016 to Fri 09/09/2016  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 09/06/2016 to Sun 09/11/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## MARCY 765\_345\_BK 2

Tue 09/06/2016 to Sun 09/11/2016  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## KINTIGH -ROCHESTR\_345\_SR1-39

Mon 09/12/2016 to Fri 09/16/2016  
0700 Continuous 1630

Work scheduled by: NYPA

**UPDATED by NYISO 01/20/2016**

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES -ADIRNDCK\_230\_MAI

Mon 09/12/2016 to Sat 09/17/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_345\_303

Mon 09/12/2016 to Fri 09/30/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA 345\_230\_BK 4

Wed 09/14/2016 to Thu 09/15/2016  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 09/18/2015**

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Fri 09/16/2016 to Fri 09/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

---

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

Mon 09/19/2016 to Wed 09/21/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/19/2016 to Sat 09/24/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

---

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**

Mon 09/19/2016 to Sun 11/06/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

---

**NRTH1385-NOR HBR\_\_138\_601**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_1385**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 09/26/2016 to Sat 10/01/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

---

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 10/04/2016 to Fri 10/07/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_345KV\_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST - VC **2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			<b>500 MW</b>	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_BK 2</b>					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			<b>1700 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			<b>2300 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>HOMRC_NY-MAINS_NY_345_47</b>					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016			(Import)	(Export)
0600	Continuous	1600			<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>LEEDS_-PLSNTVLY_345_92</b>					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			<b>3800 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MAINESBG-WATRCURE\_345\_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

## BECK\_\_-NIAGARA\_345\_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Monday ,February 22, 2016 to Wednesday, August 23, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**FITZPTRK-EDIC\_\_\_345\_FE-1**

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid