

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Fri 01/01/2016	to	Sun 05/01/2016	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/22/2016</u>	(Import)
1308	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY -EDIC 345 UE1-7					FWD	
Mon 01/04/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by NG</u>	<u>02/10/2016</u>	(Import)
0500	Continuous	0830				5250 MW
Work scheduled by: NYPA					OSWEGO EXPORT	0 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	5250 MW
FRASER -COOPERS 345_33					FWD	
Mon 01/04/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2016</u>	(Import)
0800	Continuous	1500				2395 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	580 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
W49TH_ST-E13THSTA_345_M54					FWD	
Thu 01/21/2016	to	Mon 03/14/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>02/03/2016</u>	(Import)
0255	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
OAKDALE -FRASER 345_32					FWD	
Mon 02/01/2016	to	Sun 02/21/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2016</u>	(Import)
0800	Continuous	1600				2650 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	325 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
SCH-HQ-NYISO_LIMIT_1450					FWD	
Thu 02/04/2016	to	Fri 02/12/2016	<u>EXTENDED</u>	<u>by HQ</u>	<u>02/12/2016</u>	(Import)
0001	Continuous	2100				1450 MW
Work scheduled by: HQ					SCH - HQ - NY	50 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	1500 MW
HUDSONP -FARRAGUT_345_B3402					FWD	REV
Fri 02/05/2016	to	Fri 02/12/2016	<u>FORCED</u>	<u>by CONED</u>	<u>02/12/2016</u>	(Import) (Export)
1015	Continuous	0327				2600 MW 1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	2600 MW 1300 MW
					TTC with All Lines In Service	2600 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/08/2016 to Fri 02/12/2016 UPDATED by NYPA 02/12/2016  
0700 Continuous 1800

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## VOLNEY\_\_\_-CLAY\_\_\_345\_6

FWD

Wed 02/10/2016 to Fri 02/12/2016 EXTENDED by NGRID 02/11/2016  
0730 Continuous 1530

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MOTHAVN-RAINEY\_\_\_345\_Q11

FWD

Sat 02/13/2016 to Sat 02/13/2016 UPDATED by CONED 02/09/2016  
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-HQ-NYISO\_LIMIT\_1100

FWD

Sat 02/13/2016 to Sun 02/14/2016 EXT FORCE by HQ 02/12/2016  
0001 Continuous 2059

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1100 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1500 MW

## SCH-HQ-NYISO\_LIMIT\_1400

FWD

Sat 02/13/2016 to Sun 02/14/2016 EXTENDED by HQ 02/12/2016  
0001 Continuous 2359

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sun 02/14/2016 to Sun 02/14/2016  
0900 Continuous 1100

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1200

FWD

Sun 02/14/2016 to Fri 03/04/2016 EXT FORCE by HQ 02/12/2016  
2100 Continuous 1559

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1200 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Tue 02/16/2016 to Fri 02/19/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC1**

Wed 02/17/2016 to Wed 02/17/2016  
0001 Continuous 0059

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC1**

Wed 02/17/2016 to Wed 02/17/2016  
0001 Continuous 0059

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Wed 02/17/2016 to Wed 02/17/2016  
0001 0059

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Wed 02/17/2016 to Wed 02/17/2016  
0001 0059

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**CHAT\_DC\_GC2**

Wed 02/17/2016 to Wed 02/17/2016  
0001 Continuous 0059

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC2**

Wed 02/17/2016 to Wed 02/17/2016  
0001 Continuous 0059

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-HQ-NYISO_LIMIT_800</b>						FWD	
Wed 02/17/2016	to	Wed 02/17/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/17/2016</u>	(Import)	
0001	Continuous	0059				SCH - HQ - NY	<b>800 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
<b>SCH-HQ-NYISO_LIMIT_1450</b>						FWD	
Wed 02/17/2016	to	Thu 02/18/2016				(Import)	
0900	Continuous	1700				SCH - HQ - NY	<b>1450 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	1500 MW
<b>SCH-NE-NYISO_LIMIT_1100</b>						FWD	
Thu 02/18/2016	to	Thu 02/18/2016				(Import)	
0800	Continuous	1500				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-HQ-NYISO_LIMIT_700</b>						FWD	
Thu 02/18/2016	to	Thu 02/18/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/17/2016</u>	(Import)	
2100	Continuous	2359				SCH - HQ - NY	<b>700 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1500 MW
<b>SCH-NYISO-HQ_LIMIT_0</b>						REV	
Thu 02/18/2016	to	Fri 02/19/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/17/2016</u>	(Export)	
2100	Continuous	0100				SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1000 MW
<b>MOSES -ADIRNDCK_230_MAI</b>						FWD	
Sun 02/21/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>HOPATCON-RAMAPO_500_5018</b>						FWD	REV
Mon 02/22/2016	to	Sat 02/27/2016				(Import)	(Export)
0001	Continuous	1900				SCH - PJ - NY	<b>2100 MW 1000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	500 MW 300 MW
						TTC with All Lines In Service	2600 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## RAMAPO\_\_\_345\_345\_PAR3500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2400 MW 1300 MW**

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2400 MW 1300 MW**

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2100 MW 1000 MW**

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 17, 2016 to Friday , August 18, 2017

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

FWD

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Tue 02/23/2016 to Tue 02/23/2016  
2200 2359

(Import)

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

REV

Tue 02/23/2016 to Tue 02/23/2016  
2200 2359

(Import) (Export)

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

**CHAT\_DC\_GC2**

FWD

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_800**

FWD

Tue 02/23/2016 to Tue 02/23/2016  
2200 Continuous 2359

(Import)

SCH - HQ - NY

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016  
0800 Continuous 1559

UPDATEDby CHGE05/06/2015

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016  
0700 Continuous 0859

(Import)

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_500

REV

Sat 02/27/2016 to Sat 02/27/2016  
0700 Continuous 0859

(Export)

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1759

(Import)

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_500

REV

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1759

(Export)

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_LIMIT\_1100

FWD

Mon 02/29/2016 to Mon 02/29/2016  
0600 Continuous 1700

(Import)

Work scheduled by: NGrid

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

## SCH-IMO-NYISO\_LIMIT\_900

FWD

Tue 03/01/2016 to Tue 03/01/2016  
0600 Continuous 1700

(Import)

Work scheduled by: NGrid

SCH - OH - NY

**1200 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_1</b>					FWD	
Tue 03/01/2016	to	Wed 03/02/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/17/2016</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	<b>1300 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>MOSES_-ADIRNDCK_230_MAI</b>					FWD	
Tue 03/01/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/09/2016</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>WATRCURE-OAKDALE_345_31</b>					FWD	REV
Wed 03/02/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/16/2016</u>	(Import) (Export)
0800	Continuous	1630				
Work scheduled by: NYSEG					SCH - PJ - NY	<b>2600 MW 1300 MW</b>
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>PANNELL_-CLAY_345_2</b>					FWD	
Thu 03/03/2016	to	Fri 03/04/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	<b>1300 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>					FWD	
Thu 03/03/2016	to	Thu 03/03/2016				(Import)
0800	Daily(No Weekends)	1230				
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>2520 MW</b>
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>FRASER_345_FRASER SVC</b>					FWD	
Thu 03/03/2016	to	Thu 03/03/2016				(Import)
0900	Continuous	1330				
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2935 MW</b>
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_-N.SCTLND_345_18</b>					FWD	
Fri 03/04/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/17/2016</u>	(Import)
0800	Daily(No Weekends)	1159				
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_\_345\_94

Fri 03/04/2016 to Fri 03/04/2016  
1200 Daily(No Weekends) 1600  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730  
Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730  
Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730  
Work scheduled by: NYPA

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016  
0100 1730  
Work scheduled by:

ARR: 20

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 03/05/2016 to Sun 03/06/2016  
0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## ATHENS -PLSNTVLY\_345\_91

Sat 03/05/2016 to Sun 03/06/2016  
0700 Continuous 1700

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## COOPERS -MIDDLETP\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## MARCY -COOPERS\_345\_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016  
1800 Continuous 0559

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## EASTVIEW-SPRNBK\_345\_W79

Mon 03/07/2016 to Mon 03/07/2016  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 03/07/2016 to Fri 03/18/2016  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

## RAMAPO -BUCHAN\_N\_345\_Y94

Mon 03/07/2016 to Tue 04/05/2016  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	(Export)
0600	Continuous	1600			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>N.SCTLND-LEEDS_____345_93</b>					FWD	
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	
0600	Continuous	1600			CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>EDIC_____N.SCTLND_345_14</b>					FWD	
Mon 03/07/2016	to	Sun 03/27/2016	<b>UPDATED</b>	<b>by NG</b>	(Import)	
0600	Continuous	1600		<b>02/11/2016</b>	CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>					FWD	
Mon 03/07/2016	to	Fri 03/11/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>EASTVIEW-SPRNBRK____345_W79</b>					FWD	
Tue 03/08/2016	to	Mon 03/14/2016			(Import)	
0001	Continuous	1930			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Wed 03/09/2016	to	Thu 03/10/2016			(Import)	
0700	Continuous	1700			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_BK 1</b>					FWD	
Thu 03/10/2016	to	Sat 03/19/2016	<u>UPDATED</u>	<u>by LI</u>	<u>01/28/2016</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>NIAGARA_KINTIGH_345_NS1-38</b>					FWD	
Fri 03/11/2016	to	Sat 03/12/2016				(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	<b>1700 MW</b>
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>COOPERS_MIDDLETP_345_CMT-34</b>					FWD	
Sat 03/12/2016	to	Sun 03/13/2016				(Import)
0800	Continuous	1600				
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2720 MW</b>
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>FROST_BR-LONG_MTN_345_352</b>					FWD	REV
Sun 03/13/2016	to	Sun 03/13/2016				(Import) (Export)
0600	Continuous	1530				
Work scheduled by: ISONE					SCH - NE - NY	<b>1300 MW 1600 MW</b>
					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>COOPERS_ROCKTVRN_345_CRT-42</b>					FWD	
Mon 03/14/2016	to	Sun 03/27/2016	<u>UPDATED</u>	<u>by CHGE</u>	<u>05/06/2015</u>	(Import)
0600	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	<b>2720 MW</b>
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>BECK_PACKARD_230_BP76</b>					FWD	REV
Mon 03/14/2016	to	Mon 03/14/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/09/2016</u>	(Import) (Export)
0645	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - OH - NY	<b>1600 MW 1650 MW</b>
					Impacts Total Transfer Capability	300 MW 250 MW
					TTC with All Lines In Service	1900 MW 1900 MW
<b>CLAY_EDIC_345_1-16</b>					FWD	
Mon 03/14/2016	to	Tue 03/15/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/14/2016 to Sat 03/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## EASTVIEW-SPRNBK\_345\_W79

Tue 03/15/2016 to Thu 03/17/2016

0001 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

Wed 03/16/2016 to Thu 03/17/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1600 MW 1650 MW**  
Impacts Total Transfer Capability 300 MW 250 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## EGRDNCTY\_345\_138\_BK 2

Mon 03/21/2016 to Wed 03/30/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 03/21/2016 to Fri 03/25/2016  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 03/21/2016 to Sat 03/26/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/21/2016 to Tue 03/22/2016  
1000 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Wed 03/23/2016 to Tue 04/05/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Wed 03/23/2016 to Thu 03/24/2016  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sun 03/27/2016 to Sun 03/27/2016  
0600 Continuous 1530

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## W49TH\_ST\_345KV\_5

Mon 03/28/2016 to Mon 03/28/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **325 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_7**

Mon 03/28/2016 to Mon 03/28/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **329 MW**  
Impacts Total Transfer Capability 331 MW  
TTC with All Lines In Service 660 MW

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345\_STATCOM SVC**

Mon 03/28/2016 to Sun 04/17/2016  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_BK 1**

Mon 03/28/2016 to Sun 04/17/2016  
0600 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_5**

Tue 03/29/2016 to Tue 03/29/2016  
0630 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **325 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Tue 03/29/2016 to Tue 03/29/2016  
0630 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **329 MW**  
Impacts Total Transfer Capability 331 MW  
TTC with All Lines In Service 660 MW

**OSWEGO\_\_\_-ELBRIDGE\_345\_17**

Tue 03/29/2016 to Tue 03/29/2016  
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

**UPDATED by NGRID 02/05/2016**

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>					FWD	
Tue 03/29/2016	to	Tue 03/29/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/05/2016</u>	(Import)	
0730	Daily(No Weekends)	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
<b>OSWEGO_-ELBRIDGE_345_17</b>					FWD	
Tue 03/29/2016	to	Tue 03/29/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/05/2016</u>	(Import)	
1630	Daily(No Weekends)	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
<b>COLTON_-HIGLEY_115_1</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>130 MW 100 MW</b>
ARR: 38					Impacts Total Transfer Capability	69 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>SUGARISL-COLTON_115_4</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>150 MW 100 MW</b>
ARR: 38					Impacts Total Transfer Capability	49 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>SUGARISL-COLTON_115_4 &amp; PYRITES_-COLTON_115_7 &amp; COLTON_-HIGLEY_115_1</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700		1900				
Work scheduled by:					SCH - HQ_CEDARS	<b>110 MW 60 MW</b>
ARR: 38					Impacts Total Transfer Capability	89 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>NRTH1385-NOR HBR_138_601</b>					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359				
Work scheduled by:					SCH - NPX_1385	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
ROCKTVRN-RAMAPO__345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE 11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM 01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M**

Mon 04/11/2016 to Mon 04/25/2016  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

---

**BECK -NIAGARA\_230\_PA27**

Fri 04/15/2016 to Fri 04/15/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

---

**EDIC -FRASER\_345\_EF24-40**

Mon 04/18/2016 to Sun 05/15/2016  
0500 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

---

**MOSES -ADIRNDCK\_230\_MA2**

Mon 04/18/2016 to Fri 04/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

---

**FRASER -COOPERS\_345\_33**

Mon 04/18/2016 to Sun 05/22/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

---

**HOMER C -FIVEMILE\_345\_37**

Wed 04/20/2016 to Thu 05/19/2016  
0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

---

**CHATGUAY-MASSENA\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday, August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)
0100	Continuous	1530				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	
0100	Continuous	1530				CENTRAL EAST - VC	<b>2315 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	
0100	Continuous	1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)
0100	Continuous	1530				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	0 MW
							1500 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	
0100		1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA__230_MMS1 &amp; MOSES_-MASSENA__230_MMS2</b>						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)
0100		1530				SCH - HQ - NY	<b>850 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	650 MW
							1000 MW
							1500 MW
<b>BERKSHIR-ALPS__345_393</b>						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	100 MW
							300 MW
							1400 MW
							1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NPX_1385	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>						REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NE - NY	<b>600 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>					FWD	
Mon 04/25/2016	to	Fri 04/29/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016			(Import) (Export)	
0800		0900			SCH - NE - NY	<b>1300 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016			(Import) (Export)	
0800	Continuous	1600			SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016			(Import) (Export)	
0800	Continuous	1600			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Mon 04/25/2016	to	Sat 05/07/2016			(Import)	
0800	Continuous	1600			SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

REV

Mon 04/25/2016 to Sat 05/07/2016

(Export)

0800 Continuous 1600

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1600 MW

## ROCKTVRN-RAMAPO\_345\_77

FWD

Fri 04/29/2016 to Sat 05/14/2016

(Import)

1600 Continuous 2359

CENTRAL EAST - VC

2570 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

405 MW

TTC with All Lines In Service

2975 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

FWD

REV

Sun 05/01/2016 to Fri 05/06/2016

(Import) (Export)

1300 Continuous 1800

SCH - PJM\_VFT

0 MW

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

## PANNELL\_-CLAY\_345\_2

FWD

Mon 05/02/2016 to Mon 05/02/2016

(Import)

0730 Continuous 1500

UPDATEDby RGE02/16/2016

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_4</b>						FWD	REV
Tue 05/03/2016 to Fri 05/27/2016						(Import)	(Export)
0700	Continuous	1800				SCH - HQ_CEDARS	<b>70 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
ARR: 38						TTC with All Lines In Service	190 MW
<b>BERKSHIR-ALPS_345_393</b>						FWD	REV
Sat 05/07/2016 to Sat 05/07/2016						(Import)	(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	SCH - NE - NY	<b>950 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_345_393</b>						FWD	REV
Sat 05/07/2016 to Sat 05/07/2016						(Import)	(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>							REV
Sat 05/07/2016 to Sat 05/07/2016							(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	SCH - NE - NY	<b>600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>						FWD	
Mon 05/09/2016 to Fri 05/13/2016						(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 05/09/2016 to Sat 05/14/2016						(Import)	(Export)
0700	Continuous	1900				SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
<b>RAMAPO_-BUCHAN_N_345_Y94</b>						FWD	
Thu 05/12/2016 to Sat 05/14/2016						(Import)	
0001	Continuous	2359				UPNY CONED	<b>4150 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016  
0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/16/2016 to Fri 06/03/2016  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## EDIC\_-FRASER\_345\_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016  
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## LEEDS\_345\_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016  
0730 Continuous 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## NINEMILE-CLAY\_345\_8

FWD

Tue 05/24/2016 to Fri 05/27/2016  
0700 Continuous 1700

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE\_345\_30

FWD

REV

Tue 05/24/2016 to Wed 05/25/2016  
0800 Continuous 1600

(Import) (Export)

Work scheduled by: NYSEG

SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

FWD

REV

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-COOPERS\_\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## FRASER\_\_\_-COOPERS\_\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_\_-NIAGARA\_\_\_345\_PA302

Mon 06/06/2016 to Fri 06/17/2016 **UPDATED by NYPA 01/21/2016**  
0700 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COLTON\_\_\_-FLATROCK\_115\_2

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 40 MW**  
Impacts Total Transfer Capability 90 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday, August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/12/2016 to Sun 06/12/2016					(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/12/2016 to Sun 06/12/2016					(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2					FWD	REV
Thu 06/16/2016 to Sat 06/18/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	UPDATED	by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	UPDATED	by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

FWD

Sun 08/28/2016 to Wed 08/31/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**GILBOA\_\_\_-LEEDS\_\_\_345\_GL3**

FWD

Mon 09/05/2016 to Fri 09/09/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_765\_345\_BK 2**

FWD

Tue 09/06/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 09/12/2016 to Fri 09/16/2016

(Import)

0700 Continuous 1630

**UPDATED by NYISO 01/20/2016**

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4						FWD	REV
						(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>		
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1900 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
BECK____-NIAGARA__345_PA301						FWD	REV
						(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1200 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1900 MW
FITZPTRK-EDIC____345_FE-1						FWD	
						(Import)	
Mon 09/19/2016	to	Wed 09/21/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						OSWEGO EXPORT	4800 MW
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 09/19/2016	to	Sat 09/24/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	2100 MW
						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27						FWD	REV
						(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1900 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
NRTH1385-NOR HBR__138_601						FWD	REV
						(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016					
0700	Continuous	1600					
Work scheduled by: LI						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
						(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016					
0700		1600					
Work scheduled by:						SCH - NPX_1385	0 MW
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_1385**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 09/26/2016 to Sat 10/01/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

---

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 10/04/2016 to Fri 10/07/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/10/2016 to Fri 11/04/2016  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 10/11/2016 to Fri 10/14/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV			
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA____765_7040</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016				(Import)				
0100		1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-MASSENA____230_MMS1 &amp; MOSES____-MASSENA____230_MMS2</b>						FWD	REV			
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)			
0100		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MARCY____765_345_BK 2</b>						FWD				
Mon 10/24/2016	to	Fri 10/28/2016				(Import)				
0700	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD				
Mon 10/31/2016	to	Sat 11/05/2016				(Import)				
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	3150 MW			
<b>HOMRC_NY-MAINS_NY_345_47</b>						FWD	REV			
Fri 11/04/2016	to	Fri 11/04/2016				(Import)	(Export)			
0600	Continuous	1600				SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>		
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW 0 MW			
						TTC with All Lines In Service	2600 MW 1300 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

## PLSNTVLY\_345KV\_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MAINESBG-WATRCURE\_345\_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

## BECK\_\_\_-NIAGARA\_345\_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, February 17, 2016 to Friday , August 18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/28/2016 to Fri 12/02/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/05/2016 to Fri 12/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/12/2016 to Fri 12/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 12/12/2016 to Fri 12/30/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/19/2016 to Thu 12/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 03/06/2017 to Fri 03/31/2017  
0600 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW