

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Fri 02/26/2016
0500 Continuous 0830

UPDATED by NG 02/10/2016

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

Mon 01/04/2016 to Thu 03/03/2016
0800 Continuous 1459

UPDATED by NYSEG 02/15/2016

Work scheduled by: NYSEG

FWD
(Import)
2395 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Mon 03/14/2016
0255 Continuous 2359

EXT FORCE by CE 02/03/2016

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OAKDALE -FRASER 345_32

Mon 02/01/2016 to Tue 02/23/2016
0800 Continuous 1659

UPDATED by NYSEG 02/24/2016

Work scheduled by: NYSEG

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1200

Sun 02/14/2016 to Fri 02/19/2016
2100 Continuous 1408

UPDATED by HQ 02/19/2016

Work scheduled by: HQ

FWD
(Import)
1200 MW
SCH - HQ - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MAI

Tue 02/16/2016 to Fri 02/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_0

Thu 02/18/2016	to	Fri 02/19/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/17/2016</u>	SCH - HQ - NY	REV
2100	Continuous	0100				Impacts Total Transfer Capability	(Export) 0 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW

SPRNBK_-TREMONT_345_X28

Sat 02/20/2016	to	Sun 02/21/2016				SPR/DUN-SOUTH	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import) 4200 MW
Work scheduled by: ConEd						TTC with All Lines In Service	400 MW

MOSES_-ADIRNDCK_230_MA1

Sun 02/21/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2016</u>	MOSES SOUTH	FWD
0700	Continuous	1530				Impacts Total Transfer Capability	(Import) 2300 MW
Work scheduled by: NYPA						TTC with All Lines In Service	850 MW

HOPATCON-RAMAPO_500_5018

Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	SCH - PJ - NY	FWD	REV
1700	Continuous	1900				Impacts Total Transfer Capability	(Import) 2100 MW	(Export) 1000 MW
Work scheduled by: ConEd						TTC with All Lines In Service	500 MW	300 MW

HOPATCON-RAMAPO_500_5018

Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	TOTAL EAST	FWD
1700	Continuous	1900				Impacts Total Transfer Capability	(Import) 6400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	100 MW

HOPATCON-RAMAPO_500_5018

Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	UPNY CONED	FWD
1700	Continuous	1900				Impacts Total Transfer Capability	(Import) 4000 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1100 MW

RAMAPO_345_345_PAR3500

Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	SCH - PJ - NY	FWD	REV
1700	Continuous	1900				Impacts Total Transfer Capability	(Import) 2400 MW	(Export) 1300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW	0 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday, August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500						FWD	REV
Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	(Import)	(Export)
1700	Continuous	1900				2400 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	(Import)	(Export)
1700	Continuous	1900				2100 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	(Import)	
1700	Continuous	1900				6400 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 02/23/2016	to	Sun 02/28/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/23/2016</u>	(Import)	
1700	Continuous	1900				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
CHAT_DC_GC1						FWD	
Tue 02/23/2016	to	Tue 02/23/2016				(Import)	
2200	Continuous	2359				2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Tue 02/23/2016	to	Tue 02/23/2016					(Export)
2200	Continuous	2359				500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Tue 02/23/2016	to	Tue 02/23/2016				(Import)	
2200		2359				2550 MW	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 02/23/2016 to Tue 02/23/2016
2200 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_800

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

SCH-HQ-NYISO_LIMIT_1350

Wed 02/24/2016 to Wed 02/24/2016 **CANCELLED** **by HQ** **02/23/2016**
0900 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016 **CANCELLED** **by NYSEG** **02/23/2016**
0800 Continuous 1559

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

DUNWODIE-MOTTHAVN_345_71

Sat 02/27/2016 to Sat 02/27/2016
0001 Continuous 1530

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1250						FWD
Sat 02/27/2016	to	Sat 02/27/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/23/2016</u>	(Import)
0700	Continuous	0859				1250 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_LIMIT_500						REV
Sat 02/27/2016	to	Sat 02/27/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/23/2016</u>	(Export)
0700	Continuous	0859				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1250						FWD
Sat 02/27/2016	to	Sat 02/27/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/23/2016</u>	(Import)
1700	Continuous	1759				1250 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_LIMIT_500						REV
Sat 02/27/2016	to	Sat 02/27/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/23/2016</u>	(Export)
1700	Continuous	1759				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-IMO-NYISO_LIMIT_1100						FWD
Mon 02/29/2016	to	Mon 02/29/2016				(Import)
0600	Continuous	1700				1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1900 MW
MILLWOOD_345KV_18						FWD
Tue 03/01/2016	to	Tue 03/01/2016				(Import)
0001	Continuous	2330				4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW
SCH-IMO-NYISO_LIMIT_900						FWD
Tue 03/01/2016	to	Tue 03/01/2016				(Import)
0600	Continuous	1700				1200 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1						FWD		
Tue 03/01/2016	to	Wed 03/02/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/17/2016</u>	(Import)		
0700	Continuous	1530					WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW	
MOSES_-ADIRNDCK_230_MAI						FWD		
Tue 03/01/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/09/2016</u>	(Import)		
0700	Continuous	1530					MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW	
						TTC with All Lines In Service	3150 MW	
VOLNEY_-CLAY_____345_6						FWD		
Wed 03/02/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/23/2016</u>	(Import)		
0730	Continuous	1700					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW	
						TTC with All Lines In Service	5250 MW	
WATRCURE-OAKDALE__345_31						FWD	REV	
Wed 03/02/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/16/2016</u>	(Import)	(Export)	
0800	Continuous	1630					SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW 0 MW	
						TTC with All Lines In Service	2600 MW 1300 MW	
PANNELL_-CLAY_____345_2						FWD		
Thu 03/03/2016	to	Fri 03/04/2016					(Import)	
0700	Continuous	1530					WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW	
GILBOA_-N.SCTLND_345_GNS-1						FWD		
Thu 03/03/2016	to	Thu 03/03/2016					(Import)	
0800	Daily(No Weekends)	1230					CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	455 MW	
						TTC with All Lines In Service	2975 MW	
FRASER__345_FRASER SVC						FWD		
Thu 03/03/2016	to	Thu 03/03/2016					(Import)	
0900	Continuous	1330					CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	40 MW	
						TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

Thu 03/03/2016 to Wed 03/09/2016
1500 Continuous 1500

Work scheduled by: NYSEG

EXT FORCE by NYSEG 02/24/2016

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

Fri 03/04/2016 to Fri 03/04/2016
0800 Daily(No Weekends) 1159

Work scheduled by: NGrid

UPDATED by NYISO 02/17/2016

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

Fri 03/04/2016 to Fri 03/04/2016
1200 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY__765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday, August 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100	Continuous	1730		SCH - HQ - NY	475 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW
ARR: 20				TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100		1730		SCH - HQ - NY	850 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW
ARR: 20				TTC with All Lines In Service	1500 MW
ATHENS_-PLSNTVLY_345_91				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0700	Continuous	1700		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MARCY_-COOPERS_345_UCC2-41				FWD	
Sun 03/06/2016	to	Mon 03/07/2016		(Import)	
1800	Continuous	0559		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
EASTVIEW-SPRNBK_345_W79				FWD	
Mon 03/07/2016	to	Mon 03/07/2016		(Import)	
0001	Continuous	0030		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

900 MW 1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_M2

Mon 03/07/2016 to Fri 03/11/2016

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Tue 03/08/2016 to Mon 03/14/2016

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 03/09/2016 to Thu 03/10/2016

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

Thu 03/10/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATEDby LI01/28/2016

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/11/2016 to Sat 03/12/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

CANCELLEDby NYSEG02/23/2016

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016

0600 Continuous 1530

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76					FWD	REV
Mon 03/14/2016	to	Mon 03/14/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/09/2016</u>	(Import)	(Export)
0645	Daily(No Weekends)	1630			1600 MW	1650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1900 MW
CLAY____-EDIC____345_1-16					FWD	
Mon 03/14/2016	to	Tue 03/15/2016			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 03/14/2016	to	Sat 03/19/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>02/23/2016</u>	(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Tue 03/15/2016	to	Thu 03/17/2016			(Import)	
0001	Continuous	1930			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
CLAY____-EDIC____345_2-15					FWD	
Wed 03/16/2016	to	Thu 03/17/2016			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB					FWD	REV
Fri 03/18/2016	to	Fri 03/18/2016			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1600 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1900 MW
LEEDS____-PLSNTVLY_345_92					FWD	
Sat 03/19/2016	to	Sat 03/19/2016			(Import)	
0001	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sat 03/19/2016 to Sat 03/19/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_BK 2

FWD

Mon 03/21/2016 to Wed 03/30/2016

(Import)

0001 Continuous 2359

UPDATEDby LI01/28/2016

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Thu 03/24/2016

(Import)

0700 Continuous 1730

UPDATEDby NYPA02/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 03/21/2016 to Fri 03/25/2016

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 03/23/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Sat 03/26/2016 to Sat 03/26/2016

(Import)

1700 Continuous 1900

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 03/26/2016 to Sat 03/26/2016

(Import)

1700 Continuous 1900

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/27/2016 to Sun 03/27/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

W49TH_ST_345KV_5

FWD

Mon 03/28/2016 to Mon 03/28/2016

(Import)

0001 Continuous 0030

UPDATEDby CE02/22/2016

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 03/28/2016 to Mon 03/28/2016

(Import)

0001 Continuous 0030

UPDATEDby CE02/22/2016

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 03/28/2016 to Tue 03/29/2016

UPDATEDby NYISO 02/22/2016

(Import)

0500 Continuous 1700

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MARCY____-COOPERS__345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345_STATCOM SVC

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____765_345_BK 1

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19
W49TH_ST_345KV_5

FWD

Tue 03/29/2016 to Tue 03/29/2016

UPDATEDby CE02/22/2016

(Import)

0630 Continuous 0700

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016

UPDATEDby CE02/22/2016

(Import)

0630 Continuous 0700

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

OSWEGO____-ELBRIDGE_345_17

FWD

Thu 03/31/2016 to Thu 03/31/2016

UPDATEDby NGRID 02/18/2016

(Import)

0730 Daily(No Weekends) 0800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
OSWEGO_-ELBRIDGE_345_17					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
1630	Daily(No Weekends)	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
COLTON_-HIGLEY_115_1					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	130 MW 100 MW
ARR: 38					Impacts Total Transfer Capability	69 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON_115_4					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	150 MW 100 MW
ARR: 38					Impacts Total Transfer Capability	49 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON_115_4 & PYRITES_-COLTON_115_7 & COLTON_-HIGLEY_115_1					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)
0700		1900				
Work scheduled by:					SCH - HQ_CEDARS	110 MW 60 MW
ARR: 38					Impacts Total Transfer Capability	89 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR_138_601					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359				
Work scheduled by:					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO 02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
ROCKTVRN-RAMAPO__345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE 11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
CLAY__-EDIC__345_2-15					FWD	
Tue 04/05/2016	to	Wed 04/06/2016			(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday, August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Fri 04/08/2016 to Sat 05/07/2016
0200 Continuous 1600

UPDATED by PJM 01/07/2016

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 04/11/2016 to Mon 04/25/2016
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

BECK_-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCHESTR-PANNELL_345_RP2

Sat 04/16/2016 to Sun 04/17/2016
0700 Continuous 1800

Work scheduled by: RGE

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

EDIC_-FRASER_345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

FRASER_-COOPERS_345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HOMER C_-FIVEMILE_345_37							
Wed 04/20/2016	to	Thu 05/19/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2016</u>		
0800	Continuous	1600				SCH - PJ - NY	2600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
							1300 MW
CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	1550 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	0 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1500 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	CENTRAL EAST - VC	2315 MW
0100	Continuous	1530				Impacts Total Transfer Capability	660 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	500 MW
0100	Continuous	1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	475 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1025 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016				MOSES SOUTH	500 MW
0100		1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016			(Import)	(Export)
0100		1530			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_400						REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>		(Export)
0700	Daily(No Weekends)	0900			SCH - NE - NY	600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 04/25/2016	to	Fri 04/29/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016			(Import)	(Export)
0800		0900			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016			(Import)	(Export)
0800	Continuous	1600			SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016		(Import)	(Export)
0800	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_500				FWD	
Mon 04/25/2016	to	Sat 05/07/2016		(Import)	
0800	Continuous	1600	SCH - NE - NY	700 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	1400 MW	
SCH-NYISO-NE_LIMIT_700					REV
Mon 04/25/2016	to	Sat 05/07/2016			(Export)
0800	Continuous	1600	SCH - NE - NY		900 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability		700 MW
			TTC with All Lines In Service		1600 MW
ROCKTVRN-RAMAPO___345_77				FWD	
Fri 04/29/2016	to	Sat 05/14/2016		(Import)	
1600	Continuous	2359	CENTRAL EAST - VC	2570 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	405 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA_-ROCHESTR_345_NR2				FWD	
Sat 04/30/2016	to	Sun 05/01/2016		(Import)	
0700	Continuous	1800	DYSINGER EAST	1700 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Sun 05/01/2016	to	Fri 05/06/2016		(Import)	(Export)
1300	Continuous	1800	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
Mon 05/02/2016	to	Fri 05/06/2016		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW	
			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501					FWD		
Mon 05/02/2016	to	Fri 05/06/2016			(Import)		
0001	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	
NIAGARA -KINTIGH_345_NS1-38					FWD		
Mon 05/02/2016	to	Fri 05/06/2016			(Import)		
0700	Continuous	1530			DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
PANNELL -CLAY_345_2					FWD		
Mon 05/02/2016	to	Mon 05/02/2016	<u>UPDATED</u>	<u>by RGE</u> <u>02/16/2016</u>	(Import)		
0730	Continuous	1500			WEST CENTRAL	1300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
BROWNFLS-TAYLORVL_115_4					FWD	REV	
Tue 05/03/2016	to	Fri 05/27/2016			(Import)	(Export)	
0700	Continuous	1800			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
					ARR: 38		
BERKSHIR-ALPS_345_393					FWD	REV	
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>	(Import)	(Export)	
1600	Daily	1800			SCH - NE - NY	950 MW	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW	600 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_345_393					FWD	REV	
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>	(Import)	(Export)	
1600	Daily	1800			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_400						REV	
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u> <u>01/15/2016</u>		(Export)	
1600	Daily	1800			SCH - NE - NY	600 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	1600 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/09/2016 to Sat 05/14/2016
0700 Continuous 1900

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

RAMAPO__-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/27/2016 **EXTENDED by NYPA 02/17/2016**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC__-FRASER_345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS__345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8

Tue 05/24/2016 to Fri 05/27/2016

0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

MARCY___-COOPERS___345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER___-COOPERS___345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH___345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday, August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER - GILBOA 345_GF5-35					FWD	
Sat 06/04/2016	to	Fri 06/10/2016			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
BECK - NIAGARA 345_PA302					FWD	REV
Mon 06/06/2016	to	Fri 06/17/2016	UPDATED	by NYPA	(Import)	(Export)
0700	Continuous	1700			SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 800 MW
					TTC with All Lines In Service	1900 MW 1900 MW
COLTON - FLATROCK 115_2					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL - COLTON 115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
PARISHVL - COLTON 115_3 & MCINTYRE - COLTON 115_8 & COLTON - FLATROCK 115_2 & HANAWAFL - COLTON 115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
COLTON - FLATROCK 115_2					FWD	REV
Thu 06/16/2016	to	Sat 06/18/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS - TAYLORVL 115_4					FWD	REV
Thu 06/16/2016	to	Sun 06/26/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-FLATROCK_115_2					FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016			(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
MOSES__-ADIRNDCK_230_MAL					FWD	
Mon 06/27/2016	to	Wed 06/29/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/30/2016	to	Fri 07/01/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Tue 07/05/2016	to	Sat 07/09/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/11/2016	to	Mon 08/01/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Tue 08/02/2016 to Thu 08/25/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Fri 08/26/2016 to Fri 09/02/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY___-COOPERS___345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

GILBOA___-LEEDS___345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY___765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAl

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016 UPDATED by PA 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

BECK____-NIAGARA__345_PA301

Fri 09/16/2016 to Fri 09/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/19/2016 to Wed 09/21/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MAl

Mon 09/19/2016 to Sat 09/24/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__230_PA27

Mon 09/19/2016 to Sun 11/06/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/26/2016 to Sat 10/01/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS__345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA 10/08/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
MASSENA -MARCY__765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				2315 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY__765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				500 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY__765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	0 MW
							1500 MW
MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				500 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				850 MW	0 MW
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
MARCY__765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				1700 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016
0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016
0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 24, 2016 to Friday , August 25, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW