

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 01/01/2016 to Sun 05/01/2016
 1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY -EDIC 345 UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016
 0500 Continuous 1530

UPDATED by NYPA 01/13/2016

(Import)

Work scheduled by: NYPA

ARR: 16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

FWD

Mon 01/04/2016 to Fri 03/04/2016
 0800 Continuous 1500

UPDATED by NYSEG 01/29/2016

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

FWD

Thu 01/21/2016 to Mon 03/14/2016
 0255 Continuous 2359

EXT FORCE by CE 02/03/2016

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

FWD

Fri 01/29/2016 to Wed 02/03/2016
 1810 Continuous 2359

UPDATED by NYISO 02/01/2016

(Import)

Work scheduled by: NYISO

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Fri 01/29/2016 to Wed 02/03/2016
 1810 Continuous 2359

UPDATED by NYISO 02/01/2016

(Export)

Work scheduled by: NYISO

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1050

FWD

Sun 01/31/2016 to Wed 02/03/2016
 0001 Continuous 2359

UPDATED by NYISO 02/01/2016

(Import)

Work scheduled by: NYISO

SCH - HQ - NY

1050 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

Sun 01/31/2016 to Tue 02/02/2016 **UPDATED by HQ 02/03/2016**
 2100 Continuous 2100

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

MOSES-ADIRNDCK_230_MA2

Mon 02/01/2016 to Thu 02/04/2016 **UPDATED by NYPA 01/27/2016**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

OAKDALE-FRASER_345_32

Mon 02/01/2016 to Sun 02/21/2016
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 02/02/2016 to Tue 02/02/2016
 0500 Continuous 1130

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1800 MW 1700 MW**
 Impacts Total Transfer Capability 100 MW 200 MW
 TTC with All Lines In Service 1900 MW 1900 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016 to Tue 02/02/2016 **CANCELLED by HQ 02/02/2016**
 0600 Continuous 0759

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1000 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016 to Tue 02/02/2016 **CANCELLED by HQ 02/02/2016**
 0600 Continuous 0759

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

HURLYAVE-ROSETON_345_303

Tue 02/02/2016 to Thu 02/04/2016 **CANCELLED by CHGE 02/01/2016**
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016 to Tue 02/02/2016 **CANCELLED** by HQ 02/02/2016
1600 Continuous 1759

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1000 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016 to Tue 02/02/2016 **CANCELLED** by HQ 02/02/2016
1600 Continuous 1759

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCRIBA_-VOLNEY_345_21

Wed 02/03/2016 to Thu 02/04/2016 **UPDATED** by NGRID 02/01/2016
0530 Continuous 2300

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-HQ-NYISO_LIMIT_1450

Thu 02/04/2016 to Fri 02/12/2016 **UPDATED** by HQ 02/03/2016
0001 Continuous 2100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

DENNISON-LAWRNCALV_115_4

Thu 02/04/2016 to Thu 02/04/2016 **UPDATED** by NGRID 01/25/2016
0900 Daily(No Weekends) 1115

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 100 MW**
Impacts Total Transfer Capability 49 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

HUDSONP_-FARRAGUT_345_B3402

Fri 02/05/2016 to Fri 02/12/2016 **FORCED** by CONED 02/05/2016
1015 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MOTTHAVN-RAINEY_345_Q11

Sat 02/06/2016 to Sat 02/06/2016 **CANCELLED** by ConEd 02/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1300

FWD

Sun 02/07/2016 to Sun 02/07/2016 UPDATED by NYISO 02/05/2016

(Import)

0500 Continuous 2259

SCH - HQ - NY **1300 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: NGrid

VOLNEY_-MARCY_345_19

FWD

Sun 02/07/2016 to Sun 02/07/2016 UPDATED by NYISO 02/05/2016

(Import)

0530 Continuous 2230

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

VOLNEY_-MARCY_345_19

FWD

Sun 02/07/2016 to Sun 02/07/2016 UPDATED by NYISO 02/05/2016

(Import)

0530 Continuous 2230

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 02/08/2016 to Sat 02/13/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY_-CLAY_345_6

FWD

Wed 02/10/2016 to Thu 02/11/2016

(Import)

0730 Continuous 1700

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 02/14/2016 to Sun 02/14/2016

(Import)

0900 Continuous 1100

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

MOSES_-ADIRNDCK_230_MAL

FWD

Tue 02/16/2016 to Fri 02/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345_STATCOM SVC

FWD

Tue 02/16/2016 to Tue 03/01/2016
0700 Continuous 1530

UPDATEDby PA01/13/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

RAMAPO___500_345_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MAl

Mon 02/22/2016 to Sat 02/27/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1100

Mon 02/29/2016 to Mon 02/29/2016

0600 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1900 MW

MOSES___-ADIRNDCK_230_MAl

Mon 02/29/2016 to Fri 03/04/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 08/29/2015

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_900

Tue 03/01/2016 to Tue 03/01/2016

0600 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1

Tue 03/01/2016 to Wed 03/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE__345_31

Wed 03/02/2016 to Wed 03/02/2016
 0800 Continuous 1630

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY 2600 MW 1300 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2600 MW 1300 MW

PANNELL_-CLAY____345_2

Thu 03/03/2016 to Fri 03/04/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER__345_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016
 0900 Continuous 1330

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC 2935 MW
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2315 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD		
Sat 03/05/2016	to	Sun 03/06/2016		(Import)		
0100	Continuous	1730		MOSES SOUTH	500 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1				FWD	REV	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)	
0100	Continuous	1730		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 03/05/2016	to	Sun 03/06/2016		(Import)		
0100		1730		MOSES SOUTH	500 MW	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)	
0100		1730		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
ATHENS_-PLSNTVLY_345_91				FWD		
Sat 03/05/2016	to	Sun 03/06/2016		(Import)		
0700	Continuous	1700		UPNY CONED	3800 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW	
				TTC with All Lines In Service	5100 MW	
COOPERS_-MIDDLETP_345_CMT-34				FWD		
Sat 03/05/2016	to	Sun 03/06/2016		(Import)		
0800	Continuous	1600		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	255 MW	
				TTC with All Lines In Service	2975 MW	
MARCY_-COOPERS_345_UCC2-41				FWD		
Sun 03/06/2016	to	Mon 03/07/2016		(Import)		
1800	Continuous	0559		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW	
				TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 03/07/2016 to Mon 03/07/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY	900 MW 1600 MW
Impacts Total Transfer Capability	500 MW 0 MW
TTC with All Lines In Service	1400 MW 1600 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/07/2016 to Fri 03/11/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/07/2016 to Wed 03/09/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK_345_W79

FWD

Tue 03/08/2016 to Mon 03/14/2016

(Import)

0001 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_BK 1

FWD

Thu 03/10/2016 to Sat 03/19/2016

(Import)

0001 Continuous 2359

UPDATED**by LI****01/28/2016**

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 03/10/2016 to Fri 03/11/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/13/2016 to Sun 03/13/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

UPDATEDby CHGE05/06/2015

(Import)

0600 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CLAY_-EDIC_345_1-16

FWD

Mon 03/14/2016 to Tue 03/15/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/14/2016 to Sat 03/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

FWD

Tue 03/15/2016 to Thu 03/17/2016

(Import)

0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

BECK_-PACKARD_230_BP76

FWD

REV

Tue 03/15/2016 to Tue 03/15/2016

(Import) (Export)

0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

CLAY_-EDIC_345_2-15

FWD

Wed 03/16/2016 to Thu 03/17/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

FWD

REV

Fri 03/18/2016 to Fri 03/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2					FWD	
Mon 03/21/2016	to	Wed 03/30/2016	<u>UPDATED</u>	<u>by LI</u>	<u>01/28/2016</u>	(Import)
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 03/21/2016	to	Fri 03/25/2016			(Import)	
0700	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 03/21/2016	to	Sat 03/26/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL__345_RP1					FWD	
Mon 03/21/2016	to	Tue 03/22/2016			(Import)	
1000	Continuous	1700			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Wed 03/23/2016	to	Tue 04/05/2016			(Import)	
0001	Continuous	2359			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Wed 03/23/2016	to	Thu 03/24/2016			(Import)	
0500	Continuous	1700			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Sun 03/27/2016	to	Sun 03/27/2016			(Import)	(Export)
0600	Continuous	1530			SCH - NE - NY	1300 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___345_STATCOM SVC

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_BK 1

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 03/28/2016 to Sat 04/02/2016

0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 02/02/2016

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

OSWEGO___-ELBRIDGE_345_17

Tue 03/29/2016 to Tue 03/29/2016

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

UPDATED by NGRID 02/05/2016

ARR: 75

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 03/29/2016 to Tue 03/29/2016

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by NGRID 02/05/2016

ARR: 75

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO___-ELBRIDGE_345_17

Tue 03/29/2016 to Tue 03/29/2016

1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by NGRID 02/05/2016

ARR: 75

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD	
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	
0730	Continuous	1500			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
ROCKTVRN-RAMAPO_____345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u> <u>01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 04/11/2016	to	Fri 04/15/2016	<u>CANCELLED</u>	<u>by NYPA</u> <u>02/02/2016</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BECK_-NIAGARA_230_PA27					FWD	REV
Fri 04/15/2016	to	Fri 04/15/2016			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1900 MW
EDIC_-FRASER_____345_EF24-40					FWD	
Mon 04/18/2016	to	Sun 05/15/2016			(Import)	
0500	Continuous	1600			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CHATGUAY-MASSENA___765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016	UPDATED	by NYPA	01/27/2016	(Import)	(Export)
0100	Continuous	1530				475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20			SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040						FWD	
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	
0100		1530				MOSES SOUTH	500 MW
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)
0100		1530				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
BERKSHIR-ALPS 345_393						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	UPDATED	by NE	01/15/2016	(Import)	(Export)
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	UPDATED	by NE	01/15/2016	(Import)	(Export)
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE LIMIT_400							REV
Mon 04/25/2016	to	Mon 04/25/2016	UPDATED	by NE	01/15/2016		(Export)
0700	Daily(No Weekends)	0900				SCH - NE - NY	600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
MOSES -ADIRNDCK 230_MA2						FWD	
Mon 04/25/2016	to	Fri 04/29/2016				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Mon 04/25/2016
0800 0900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

ROCKTVRN-RAMAPO____345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NSl-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

SCH-NYISO-NE_LIMIT_400

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

REV

(Export)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 1000 MW

1000 MW

TTC with All Lines In Service 1600 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

RAMAPO__-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC____-FRASER____345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER_-GILBOA__345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA302						FWD	REV
Mon 06/06/2016	to	Fri 06/17/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/21/2016</u>	(Import)	(Export)
0700	Continuous	1700				1200 MW	1100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	700 MW 800 MW
						TTC with All Lines In Service	1900 MW 1900 MW
COLTON___-FLATROCK_115_2						FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016				(Import)	(Export)
0530	Continuous	1730				100 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	90 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5						FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016				(Import)	(Export)
0530	Continuous	1730				150 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	40 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2						FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016				(Import)	(Export)
0530		1730				80 MW	40 MW
Work scheduled by:						Impacts Total Transfer Capability	110 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2						FWD	REV
Thu 06/16/2016	to	Sat 06/18/2016				(Import)	(Export)
0600	Continuous	1700				100 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	90 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2						FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730				100 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	90 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5						FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730				150 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	40 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2			FWD	REV
			(Import)	(Export)
Sun 06/19/2016 to Sun 06/19/2016		SCH - HQ_CEDARS	80 MW	40 MW
0530 1730		Impacts Total Transfer Capability	110 MW	0 MW
Work scheduled by:	ARR: 38	TTC with All Lines In Service	190 MW	40 MW
MOSES___-ADIRNDCK_230_MAl			FWD	
			(Import)	
Mon 06/27/2016 to Wed 06/29/2016		MOSES SOUTH	2100 MW	
0700 Continuous 1530		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA		TTC with All Lines In Service	3150 MW	
MARCY___-COOPERS___345_UCC2-41			FWD	
			(Import)	
Sun 08/28/2016 to Wed 08/31/2016		CENTRAL EAST - VC	2500 MW	
0700 Continuous 1530		Impacts Total Transfer Capability	475 MW	
Work scheduled by: NYPA		TTC with All Lines In Service	2975 MW	
GILBOA___-LEEDS___345_GL3			FWD	
			(Import)	
Mon 09/05/2016 to Fri 09/09/2016		CENTRAL EAST - VC	2200 MW	
0800 Continuous 1530		Impacts Total Transfer Capability	775 MW	
Work scheduled by: NYPA		TTC with All Lines In Service	2975 MW	
MARCY___765_345_BK 2			FWD	
			(Import)	
Tue 09/06/2016 to Sun 09/11/2016		MOSES SOUTH	1700 MW	
0700 Continuous 1730		Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA	ARR: 19	TTC with All Lines In Service	3150 MW	
KINTIGH_-ROCHESTR_345_SR1-39			FWD	
			(Import)	
Mon 09/12/2016 to Fri 09/16/2016	UPDATED by NYISO 01/20/2016	DYSINGER EAST	1700 MW	
0700 Continuous 1630		Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA		TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MAl			FWD	
			(Import)	
Mon 09/12/2016 to Sat 09/17/2016		MOSES SOUTH	2100 MW	
0700 Continuous 1530		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA		TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by PA

09/18/2015

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

BECK____-NIAGARA__345_PA301

Fri 09/16/2016 to Fri 09/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/19/2016 to Wed 09/21/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA1

Mon 09/19/2016 to Sat 09/24/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			ARR: 20			Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2						FWD	
Mon 10/31/2016	to	Sat 11/05/2016				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 06, 2016 to Monday ,August 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid