

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56						FWD
Fri 01/01/2016	to	Sun 05/01/2016	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/22/2016</u>	(Import)
1308	Continuous	2359				SCH - PJM_HTP
Work scheduled by: ConEd						0 MW
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
MARCY -EDIC 345 UE1-7						FWD
Mon 01/04/2016	to	Mon 02/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/13/2016</u>	(Import)
0500	Continuous	1530				OSWEGO EXPORT
Work scheduled by: NYPA						5250 MW
						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
FRASER -COOPERS 345_33						FWD
Mon 01/04/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/29/2016</u>	(Import)
0800	Continuous	1500				CENTRAL EAST - VC
Work scheduled by: NYSEG						2395 MW
						Impacts Total Transfer Capability 580 MW
						TTC with All Lines In Service 2975 MW
W49TH_ST-E13THSTA_345_M54						FWD
Thu 01/21/2016	to	Mon 03/14/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>02/03/2016</u>	(Import)
0255	Continuous	2359				SPR/DUN-SOUTH
Work scheduled by: ConEd						3800 MW
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
FITZPTRK-EDIC 345_FE-1						FWD
Sat 01/23/2016	to	Sun 01/31/2016	<u>EXTENDED</u>	<u>by NYPA</u>	<u>01/30/2016</u>	(Import)
2244	Continuous	0200				OSWEGO EXPORT
Work scheduled by: NYPA						4800 MW
						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 5250 MW
CHAT_DC_GC1						FWD
Fri 01/29/2016	to	Wed 02/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/01/2016</u>	(Import)
1810	Continuous	2359				MOSES SOUTH
Work scheduled by: NYISO						2850 MW
						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 2900 MW
CHAT_DC_GC1						REV
Fri 01/29/2016	to	Wed 02/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/01/2016</u>	(Export)
1810	Continuous	2359				SCH - HQ - NY
Work scheduled by: NYISO						500 MW
						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Sat 01/30/2016 to Sun 01/31/2016 UPDATED by CONED 02/03/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1050**

FWD

Sun 01/31/2016 to Wed 02/03/2016 UPDATED by NYISO 02/01/2016

(Import)

0001 Continuous 2359

SCH - HQ - NY

**1050 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NYISO

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Sun 01/31/2016 to Tue 02/02/2016 UPDATED by HQ 02/03/2016

(Import)

2100 Continuous 2100

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/01/2016 to Thu 02/04/2016 UPDATED by NYPA 01/27/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_\_345\_32**

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**SCH-NYISO-IMO\_NIAGARA\_CB\_3022**

FWD

REV

Tue 02/02/2016 to Tue 02/02/2016

(Import) (Export)

0500 Continuous 1130

SCH - OH - NY

**1800 MW 1700 MW**

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**SCH-HQ-NYISO\_LIMIT\_1000**

FWD

Tue 02/02/2016 to Tue 02/02/2016 CANCELLED by HQ 02/02/2016

(Import)

0600 Continuous 0759

SCH - HQ - NY

**1000 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-HQ\_LIMIT\_500**

Tue 02/02/2016 to Tue 02/02/2016  
0600 Continuous 0759

**CANCELLED** **by HQ** **02/02/2016**

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**HURLYAVE-ROSETON\_345\_303**

Tue 02/02/2016 to Thu 02/04/2016  
0800 Continuous 1600

**CANCELLED** **by CHGE** **02/01/2016**

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**SCH-HQ-NYISO\_LIMIT\_1000**

Tue 02/02/2016 to Tue 02/02/2016  
1600 Continuous 1759

**CANCELLED** **by HQ** **02/02/2016**

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1000 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1500 MW

**SCH-NYISO-HQ\_LIMIT\_500**

Tue 02/02/2016 to Tue 02/02/2016  
1600 Continuous 1759

**CANCELLED** **by HQ** **02/02/2016**

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCRIBA\_-VOLNEY\_345\_21**

Wed 02/03/2016 to Thu 02/04/2016  
0530 Continuous 2300

**UPDATED** **by NGRID** **02/01/2016**

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

Thu 02/04/2016 to Fri 02/12/2016  
0001 Continuous 2100

**UPDATED** **by HQ** **02/03/2016**

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1450 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

**DENNISON-LAWRNCALV\_115\_4**

Thu 02/04/2016 to Thu 02/04/2016  
0900 Daily(No Weekends) 1115

**UPDATED** **by NGRID** **01/25/2016**

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 150 MW 100 MW  
Impacts Total Transfer Capability 49 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

Sat 02/06/2016 to Sat 02/06/2016  
 0001 Continuous 2359

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**VOLNEY\_\_-MARCY\_\_\_345\_19**

Sun 02/07/2016 to Sun 02/07/2016  
 0530 Continuous 2230

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2825 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

**VOLNEY\_\_-MARCY\_\_\_345\_19**

Sun 02/07/2016 to Sun 02/07/2016  
 0530 Continuous 2230

Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **4900 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/08/2016 to Sat 02/13/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2900 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17**

Tue 02/09/2016 to Tue 02/09/2016  
 0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

**ARR: 75**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 02/09/2016 to Tue 02/09/2016  
 0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

**ARR: 75**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17**

Tue 02/09/2016 to Tue 02/09/2016  
 1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

**ARR: 75**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-CLAY\_\_\_\_345\_6**

Wed 02/10/2016 to Thu 02/11/2016

0730 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Tue 02/16/2016 to Fri 02/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

**MARCY\_\_345\_STATCOM SVC**

Tue 02/16/2016 to Tue 03/01/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA01/13/2016

FWD

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2100 MW 1000 MW**

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**RAMAPO\_\_345\_345\_PAR3500**

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2400 MW 1300 MW**

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR4500</b>				FWD	REV
Mon 02/22/2016	to	Sat 02/27/2016		(Import)	(Export)
0001	Continuous	1900		SCH - PJ - NY	<b>2400 MW</b> <b>1300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	200 MW 0 MW
				TTC with All Lines In Service	2600 MW 1300 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	REV
Mon 02/22/2016	to	Sat 02/27/2016		(Import)	(Export)
0001	Continuous	1900		SCH - PJ - NY	<b>2100 MW</b> <b>1000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	500 MW 300 MW
				TTC with All Lines In Service	2600 MW 1300 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	
Mon 02/22/2016	to	Sat 02/27/2016		(Import)	
0001	Continuous	1900		TOTAL EAST	<b>6400 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	6500 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	
Mon 02/22/2016	to	Sat 02/27/2016		(Import)	
0001	Continuous	1900		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
<b>MOSES___-ADIRNDCK_230_MAI</b>				FWD	
Mon 02/22/2016	to	Sat 02/27/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2900 MW
<b>COOPERS_-MIDDLETP_345_CMT-34</b>				FWD	
Thu 02/25/2016	to	Fri 02/26/2016	<b>UPDATED by CHGE 05/06/2015</b>	(Import)	
0800	Continuous	1559		CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
<b>SCH-IMO-NYISO_LIMIT_1100</b>				FWD	
Mon 02/29/2016	to	Mon 02/29/2016		(Import)	
0600	Continuous	1700		SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 02/29/2016 to Fri 03/04/2016  
0700 Continuous 1530

UPDATED by NYPA 08/29/2015

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2900 MW

### SCH-IMO-NYISO\_LIMIT\_900

Tue 03/01/2016 to Tue 03/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1200 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

### PANNELL\_-CLAY\_\_\_345\_1

Tue 03/01/2016 to Wed 03/02/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### WATRCURE-OAKDALE\_\_\_345\_31

Wed 03/02/2016 to Wed 03/02/2016  
0800 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2600 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

### PANNELL\_-CLAY\_\_\_345\_2

Thu 03/03/2016 to Fri 03/04/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### FRASER\_\_\_345\_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016  
0900 Continuous 1330

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

### CHATGUAY-MASSENA\_\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 2900 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA -MARCY\_\_765\_MSU1**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2315 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

**MASSENA -MARCY\_\_765\_MSU1**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2400 MW
TTC with All Lines In Service	2900 MW

**MASSENA -MARCY\_\_765\_MSU1**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA -MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 1730

Work scheduled by:

**ARR: 20**

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2400 MW
TTC with All Lines In Service	2900 MW

**MOSES\_\_-MASSENA\_230\_MMS1 & MOSES\_\_-MASSENA\_230\_MMS2**

Sat 03/05/2016 to Sun 03/06/2016  
 0100 1730

Work scheduled by:

**ARR: 20**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**ATHENS\_\_-PLSNTVLY\_345\_91**

Sat 03/05/2016 to Sun 03/06/2016  
 0700 Continuous 1700

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-COOPERS\_345\_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016  
1800 Continuous 0559  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### EASTVIEW-SPRNBK\_345\_W79

Mon 03/07/2016 to Mon 03/07/2016  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Mon 03/07/2016 to Fri 03/18/2016  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### RAMAPO\_-BUCHAN\_N\_345\_Y94

Mon 03/07/2016 to Tue 04/05/2016  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### N.SCTLND-ALPS\_345\_2

Mon 03/07/2016 to Mon 03/14/2016  
0600 Continuous 1600  
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>900 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	500 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

### N.SCTLND-ALPS\_345\_2

Mon 03/07/2016 to Mon 03/14/2016  
0600 Continuous 1600  
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**N.SCTLND-LEEDS\_\_\_345\_93**

Mon 03/07/2016 to Mon 03/14/2016  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**EDIC\_\_\_-N.SCTLND\_345\_14**

Mon 03/07/2016 to Sun 03/27/2016  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 03/07/2016 to Fri 03/11/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2900 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 03/07/2016 to Wed 03/09/2016  
1000 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBK\_\_\_345\_W79**

Tue 03/08/2016 to Mon 03/14/2016  
0001 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**EGRDNCTY\_345\_138\_BK 1**

Thu 03/10/2016 to Sat 03/19/2016 **UPDATED by LI 01/28/2016**  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**NIAGARA\_-KINTIGH\_\_\_345\_NS1-38**

Thu 03/10/2016 to Fri 03/11/2016  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Sat 03/12/2016 to Sun 03/13/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 03/13/2016 to Sun 03/13/2016  
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1600 MW**  
 Impacts Total Transfer Capability 100 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 03/14/2016 to Sun 03/27/2016  
 0600 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 05/06/2015**

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**CLAY\_-EDIC\_345\_1-16**

Mon 03/14/2016 to Tue 03/15/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 03/14/2016 to Sat 03/19/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2900 MW

**EASTVIEW-SPRNBRK\_345\_W79**

Tue 03/15/2016 to Thu 03/17/2016  
 0001 Continuous 1930

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**BECK\_-PACKARD\_230\_BP76**

Tue 03/15/2016 to Tue 03/15/2016  
 0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

**UPDATED by NGRID 01/28/2016**

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1600 MW 1650 MW**  
 Impacts Total Transfer Capability 300 MW 250 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Wed 03/16/2016 to Thu 03/17/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1600 MW 1650 MW**  
Impacts Total Transfer Capability 300 MW 250 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### EGRDNCTY\_345\_138\_BK 2

Mon 03/21/2016 to Wed 03/30/2016 UPDATED by LI 01/28/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### HURLYAVE-ROSETON\_\_345\_303

Mon 03/21/2016 to Fri 03/25/2016  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/21/2016 to Sat 03/26/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2900 MW

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/21/2016 to Tue 03/22/2016  
1000 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Wed 03/23/2016 to Tue 04/05/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP2**

Wed 03/23/2016 to Thu 03/24/2016  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
**DYSINGER EAST 2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 03/27/2016 to Sun 03/27/2016  
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV  
 (Import) (Export)  
**SCH - NE - NY 1300 MW 1600 MW**  
 Impacts Total Transfer Capability 100 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

Mon 03/28/2016 to Sun 04/17/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_345\_STATCOM SVC**

Mon 03/28/2016 to Sun 04/17/2016  
 0600 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_765\_345\_BK 1**

Mon 03/28/2016 to Sun 04/17/2016  
 0600 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1750 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 2900 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 03/28/2016 to Sat 04/02/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

**CANCELLED by NYPA 02/02/2016**

FWD  
 (Import)  
**MOSES SOUTH 2300 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2900 MW

**NRTH1385-NOR HBR\_\_138\_601**

Mon 04/04/2016 to Mon 04/04/2016  
 0001 Continuous 2359

Work scheduled by: LI

**UPDATED by NYISO 02/02/2016**

FWD REV  
 (Import) (Export)  
**SCH - NPX\_1385 100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
PANNELL_-CLAY____345_2				FWD	
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	
0730	Continuous	1500		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016 **UPDATED** **by CHGE** **11/13/2015**

(Import)

0800 Continuous 1559

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**HUDSONP\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 04/08/2016 to Sat 05/07/2016 **UPDATED** **by PJM** **01/07/2016**

(Import) (Export)

0200 Continuous 1600

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

**GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M**

FWD

REV

Mon 04/11/2016 to Mon 04/25/2016

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW 315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/11/2016 to Fri 04/15/2016 **CANCELLED** **by NYPA** **02/02/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**BECK\_-NIAGARA\_230\_PA27**

FWD

REV

Fri 04/15/2016 to Fri 04/15/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**EDIC\_-FRASER\_345\_EF24-40**

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/18/2016 to Fri 04/22/2016 **UPDATED** **by NYPA** **01/27/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-COOPERS\_\_345\_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## HOMER C\_-FIVEMILE\_345\_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/27/2016

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 2900 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/27/2016

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/27/2016

ARR: 20

FWD

(Import)

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/27/2016

ARR: 20

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2400 MW

TTC with All Lines In Service 2900 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/27/2016

ARR: 20

FWD

(Import) (Export)

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 04/23/2016 to Sun 04/24/2016  
 0100 1530

Work scheduled by:

ARR: 20

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2400 MW  
 TTC with All Lines In Service 2900 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 04/23/2016 to Sun 04/24/2016  
 0100 1530

Work scheduled by:

ARR: 20

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

BERKSHIR-ALPS\_ 345\_393

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS\_ 345\_393

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE\_LIMIT\_400

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

REV  
 (Export)  
 SCH - NE - NY **600 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 1600 MW

MOSES\_-ADIRNDCK\_ 230\_MA2

Mon 04/25/2016 to Fri 04/29/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2900 MW

BERKSHIR-ALPS\_ 345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Mon 04/25/2016  
 0800 0900

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-NORTHFLD\_345\_312**

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NE-NYISO\_LIMIT\_500**

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

**SCH-NYISO-NE\_LIMIT\_700**

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	<b>900 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

**ROCKTVRN-RAMAPO\_\_\_345\_77**

Fri 04/29/2016 to Sat 05/14/2016  
1600 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
CENTRAL EAST - VC	<b>2570 MW</b>
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

Sun 05/01/2016 to Fri 05/06/2016  
1300 Continuous 1800

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/02/2016 to Fri 05/06/2016  
0001 Continuous 1800

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

**NIAGARA -KINTIGH\_345\_NS1-38**

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**BROWNFLS-TAYLORVL\_115\_4**

FWD

REV

Tue 05/03/2016 to Fri 05/27/2016

(Import) (Export)

0700 Continuous 1800

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

Work scheduled by: NGrid

**ARR: 38**

TTC with All Lines In Service 190 MW 40 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Sat 05/07/2016 to Sat 05/07/2016

(Import) (Export)

1600 Daily 1800

**UPDATED****by NE****01/15/2016**

SCH - NE - NY

**950 MW 1000 MW**

Impacts Total Transfer Capability 450 MW 600 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Sat 05/07/2016 to Sat 05/07/2016

(Import) (Export)

1600 Daily 1800

**UPDATED****by NE****01/15/2016**

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_400**

REV

Sat 05/07/2016 to Sat 05/07/2016

(Export)

1600 Daily 1800

**UPDATED****by NE****01/15/2016**

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 1000 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1600 MW

**GILBOA -N.SCTLND\_345\_GNS-1**

FWD

Mon 05/09/2016 to Fri 05/13/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Thu 05/12/2016 to Sat 05/14/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 05/16/2016 to Fri 05/20/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**NINEMILE-CLAY\_\_\_\_345\_8**

FWD

Tue 05/24/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1700

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**MAINESBG-WATRCURE\_345\_30**

FWD

REV

Tue 05/24/2016 to Wed 05/25/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

**2200 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: NYSEG

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**BROWNFLS-TAYLORVL\_115\_3**

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**FRASER\_\_-COOPERS\_\_345\_33**

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**BECK\_\_-NIAGARA\_\_345\_PA302**

Mon 06/06/2016 to Fri 06/17/2016  
0700 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 01/21/2016**

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-FLATROCK_115_2				FWD	REV
Sun 06/12/2016 to Sun 06/12/2016				(Import)	(Export)
0530	Continuous	1730		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON__115_5				FWD	REV
Sun 06/12/2016 to Sun 06/12/2016				(Import)	(Export)
0530	Continuous	1730		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & HANAWAFL-COLTON__115_5 & COLTON__-FLATROCK_115_2				FWD	REV
Sun 06/12/2016 to Sun 06/12/2016				(Import)	(Export)
0530		1730		SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:				Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
COLTON__-FLATROCK_115_2				FWD	REV
Thu 06/16/2016 to Sat 06/18/2016				(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
COLTON__-FLATROCK_115_2				FWD	REV
Sun 06/19/2016 to Sun 06/19/2016				(Import)	(Export)
0530	Continuous	1730	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON__115_5				FWD	REV
Sun 06/19/2016 to Sun 06/19/2016				(Import)	(Export)
0530	Continuous	1730	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON____115_3 & MCINTYRE-COLTON____115_8 & HANAWAFL-COLTON____115_5 & COLTON____-FLATROCK_115_2			FWD	REV
			(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	SCH - HQ_CEDARS	80 MW
0530		1730	Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW
Work scheduled by:			ARR: 38	40 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
			(Import)	
Mon 06/27/2016	to	Wed 06/29/2016	MOSES SOUTH	2100 MW
0700	Continuous	1530	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
MARCY____-COOPERS____345_UCC2-41			FWD	
			(Import)	
Sun 08/28/2016	to	Wed 08/31/2016	CENTRAL EAST - VC	2500 MW
0700	Continuous	1530	Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW
GILBOA____-LEEDS____345_GL3			FWD	
			(Import)	
Mon 09/05/2016	to	Fri 09/09/2016	CENTRAL EAST - VC	2200 MW
0800	Continuous	1530	Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW
MARCY____765_345_BK 2			FWD	
			(Import)	
Tue 09/06/2016	to	Sun 09/11/2016	MOSES SOUTH	1700 MW
0700	Continuous	1730	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
			ARR: 19	
KINTIGH_-ROCHESTR_345_SR1-39			FWD	
			(Import)	
Mon 09/12/2016	to	Fri 09/16/2016	DYSINGER EAST	1700 MW
0700	Continuous	1630	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
			(Import)	
Mon 09/12/2016	to	Sat 09/17/2016	MOSES SOUTH	2100 MW
0700	Continuous	1530	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_BK 4**

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATEDby PA09/18/2015

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1200 MW 1100 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

FWD

Mon 09/19/2016 to Wed 09/21/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4800 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**NRTH1385-NOR HBR\_\_138\_601**

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX\_1385

**100 MW 100 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NRTHPORT\_138\_1385**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 09/26/2016 to Sat 10/01/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-COOPERS\_\_345\_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 10/04/2016 to Fri 10/07/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 10/11/2016 to Fri 10/14/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA		ARR: 20				Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA		ARR: 20				Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		ARR: 20				Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:		ARR: 20				Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		ARR: 20				Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY____765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA		ARR: 19				Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2						FWD	
Mon 10/31/2016	to	Sat 11/05/2016				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2016 to Saturday ,August 05, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

### PLSNTVLY\_345KV\_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

### BECK\_\_\_-NIAGARA\_345\_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/05/2016      to      Fri 12/09/2016

(Import)

0700      Continuous      1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/12/2016      to      Fri 12/16/2016

(Import)

0700      Continuous      1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 12/12/2016      to      Fri 12/30/2016

(Import)

0700      Continuous      1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/19/2016      to      Thu 12/22/2016

(Import)

0700      Continuous      1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYPA

**FITZPTRK-EDIC\_\_\_345\_FE-1**

FWD

Mon 03/06/2017      to      Fri 03/31/2017

(Import)

0600      Continuous      1900

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid