

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

UPDATED by NYPA 01/13/2016

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

Mon 01/04/2016 to Fri 03/04/2016
0800 Continuous 1500

UPDATED by NYSEG 01/29/2016

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Mon 03/14/2016
0255 Continuous 2359

EXT FORCE by CE 02/03/2016

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC 345_FE-1

Sat 01/23/2016 to Sun 01/31/2016
2244 Continuous 0200

EXTENDED by NYPA 01/30/2016

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK_230_MA2

Mon 01/25/2016 to Fri 01/29/2016
0700 Continuous 1530

UPDATED by NYPA 01/25/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Fri 01/29/2016 to Wed 02/03/2016
1810 Continuous 2359

UPDATED by NYISO 02/01/2016

Work scheduled by: NYISO

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Fri 01/29/2016	to	Wed 02/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/01/2016</u>	SCH - HQ - NY	REV (Export)
1810	Continuous	2359				Impacts Total Transfer Capability	500 MW
Work scheduled by: NYISO						TTC with All Lines In Service	1000 MW

MOTTHAVN-RAINEY___345_Q11

Sat 01/30/2016	to	Sun 01/31/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>02/03/2016</u>	SPR/DUN-SOUTH	FWD (Import)
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW

SCH-HQ-NYISO_LIMIT_1050

Sun 01/31/2016	to	Wed 02/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/01/2016</u>	SCH - HQ - NY	FWD (Import)
0001	Continuous	2359				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYISO						TTC with All Lines In Service	1500 MW

SCH-HQ-NYISO_LIMIT_1400

Sun 01/31/2016	to	Tue 02/02/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/03/2016</u>	SCH - HQ - NY	FWD (Import)
2100	Continuous	2100				Impacts Total Transfer Capability	1400 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/01/2016	to	Thu 02/04/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	FWD (Import)
0700	Continuous	1530				Impacts Total Transfer Capability	2300 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

OAKDALE_-FRASER___345_32

Mon 02/01/2016	to	Sun 02/21/2016				CENTRAL EAST - VC	FWD (Import)
0800	Continuous	1600				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	325 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 02/02/2016	to	Tue 02/02/2016				SCH - OH - NY	FWD (Import)	REV (Export)
0500	Continuous	1130				Impacts Total Transfer Capability	1800 MW	1700 MW
Work scheduled by: NYPA						TTC with All Lines In Service	100 MW	200 MW
							1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016	to	Tue 02/02/2016	<u>CANCELLED</u>	<u>by HQ</u>	<u>02/02/2016</u>	SCH - HQ - NY	FWD (Import)
0600	Continuous	0759				Impacts Total Transfer Capability	1000 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016	to	Tue 02/02/2016	<u>CANCELLED</u>	<u>by HQ</u>	<u>02/02/2016</u>	SCH - HQ - NY	REV (Export)
0600	Continuous	0759				Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW

HURLYAVE-ROSETON__345_303

Tue 02/02/2016	to	Thu 02/04/2016	<u>CANCELLED</u>	<u>by CHGE</u>	<u>02/01/2016</u>	UPNY CONED	FWD (Import)
0800	Continuous	1600				Impacts Total Transfer Capability	4100 MW
Work scheduled by: CHGE						TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 02/02/2016	to	Tue 02/02/2016	<u>CANCELLED</u>	<u>by HQ</u>	<u>02/02/2016</u>	SCH - HQ - NY	FWD (Import)
1600	Continuous	1759				Impacts Total Transfer Capability	1000 MW
Work scheduled by: HQ						TTC with All Lines In Service	500 MW

SCH-NYISO-HQ_LIMIT_500

Tue 02/02/2016	to	Tue 02/02/2016	<u>CANCELLED</u>	<u>by HQ</u>	<u>02/02/2016</u>	SCH - HQ - NY	REV (Export)
1600	Continuous	1759				Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW

SCRIBA__-VOLNEY__345_21

Wed 02/03/2016	to	Thu 02/04/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/01/2016</u>	OSWEGO EXPORT	FWD (Import)
0530	Continuous	2300				Impacts Total Transfer Capability	5250 MW
Work scheduled by: NGrid						TTC with All Lines In Service	0 MW

SCH-HQ-NYISO_LIMIT_1450

Thu 02/04/2016	to	Fri 02/12/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>02/03/2016</u>	SCH - HQ - NY	FWD (Import)
0001	Continuous	2100				Impacts Total Transfer Capability	1450 MW
Work scheduled by: HQ						TTC with All Lines In Service	50 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
DENNISON-LAWRNCV_115_4						
Thu 02/04/2016	to	Thu 02/04/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>01/25/2016</u>	SCH - HQ_CEDARS	150 MW
0900	Daily(No Weekends)	1115			Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	199 MW
						100 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 02/08/2016	to	Sat 02/13/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
0730	Daily(No Weekends)	0800			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
0730	Daily(No Weekends)	1700			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Tue 02/09/2016	to	Tue 02/09/2016			(Import)	
1630	Daily(No Weekends)	1700			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
VOLNEY__-CLAY____345_6					FWD	
Wed 02/10/2016	to	Thu 02/11/2016			(Import)	
0730	Continuous	1700			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Tue 02/16/2016	to	Fri 02/19/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345_STATCOM SVC

FWD

Tue 02/16/2016 to Tue 03/01/2016
0700 Continuous 1530

UPDATEDby PA01/13/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0001	Continuous	1900			TOTAL EAST	6400 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0001	Continuous	1900			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
MOSES___-ADIRNDCK_230_MAl					FWD	
Mon 02/22/2016	to	Sat 02/27/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34					FWD	
Thu 02/25/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>05/06/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2720 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MAl					FWD	
Mon 02/29/2016	to	Fri 03/04/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>08/29/2015</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
PANNELL_-CLAY___345_1					FWD	
Tue 03/01/2016	to	Wed 03/02/2016			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
WATRCURE-OAKDALE___345_31					FWD	REV
Wed 03/02/2016	to	Wed 03/02/2016			(Import)	(Export)
0800	Continuous	1630			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Thu 03/03/2016 to Fri 03/04/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_____345_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016
0900 Continuous 1330

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ATHENS_-PLSNTVLY_ 345_91

Sat 03/05/2016 to Sun 03/06/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_ 345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_ 345_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016
1800 Continuous 0559

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK_ 345_W79

Mon 03/07/2016 to Mon 03/07/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BUCHAN_N-EASTVIEW_ 345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/07/2016 to Wed 03/09/2016
1000 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Tue 03/08/2016 to Mon 03/14/2016

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

EGRDNCTY_345_138_BK 1

Thu 03/10/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATEDby LI01/28/2016

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH__345_NS1-38

Thu 03/10/2016 to Fri 03/11/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016

0600 Continuous 1530

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CLAY_-EDIC__345_1-16

Mon 03/14/2016 to Tue 03/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

Tue 03/15/2016 to Thu 03/17/2016
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BECK____-PACKARD_230_BP76

Tue 03/15/2016 to Tue 03/15/2016
0645 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPDATED by NGRID 01/28/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1600 MW 1650 MW**
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

CLAY____-EDIC____345_2-15

Wed 03/16/2016 to Thu 03/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1600 MW 1650 MW**
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Wed 03/30/2016
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON_345_303

Mon 03/21/2016 to Fri 03/25/2016
0700 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/21/2016 to Tue 03/22/2016
 1000 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 03/23/2016 to Tue 04/05/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL___345_RP2

Wed 03/23/2016 to Thu 03/24/2016
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Sun 03/27/2016 to Sun 03/27/2016
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1300 MW 1600 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

MARCY___-COOPERS___345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/28/2016 to Sat 04/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 02/02/2016

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD	
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	
0730	Continuous	1500			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
ROCKTVRN-RAMAPO_____345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u> <u>01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 04/11/2016	to	Fri 04/15/2016	<u>CANCELLED</u>	<u>by NYPA</u> <u>02/02/2016</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BECK_-NIAGARA_230_PA27					FWD	REV
Fri 04/15/2016	to	Fri 04/15/2016			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1900 MW
EDIC_-FRASER_____345_EF24-40					FWD	
Mon 04/18/2016	to	Sun 05/15/2016			(Import)	
0500	Continuous	1600			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER____-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CHATGUAY-MASSENA__765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import) (Export)
0100	Continuous	1530				
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	475 MW
					Impacts Total Transfer Capability	1025 MW
					TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 04/23/2016	to	Sun 04/24/2016				(Import)
0100		1530				
Work scheduled by:					ARR: 20	
					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016				(Import) (Export)
0100		1530				
Work scheduled by:					ARR: 20	
					SCH - HQ - NY	850 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1500 MW
BERKSHIR-ALPS_345_393					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid						
					SCH - NE - NY	1300 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_345_393					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid						
					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_400						REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid						
					SCH - NE - NY	600 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 04/25/2016	to	Fri 04/29/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA						
					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Mon 04/25/2016
0800 0900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

ROCKTVRN-RAMAPO____345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NSI-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

SCH-NYISO-NE_LIMIT_400

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

REV

(Export)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 1000 MW

1000 MW

TTC with All Lines In Service 1600 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

RAMAPO__-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC____-FRASER____345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER_-GILBOA__345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA302					FWD	REV
Mon 06/06/2016	to	Fri 06/17/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/21/2016</u>	(Import) (Export)
0700	Continuous	1700			SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 800 MW
					TTC with All Lines In Service	1900 MW 1900 MW
COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import) (Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import) (Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import) (Export)	
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2					FWD	REV
Thu 06/16/2016	to	Sat 06/18/2016			(Import) (Export)	
0600	Continuous	1700			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
COLTON___-FLATROCK_115_2					FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016			(Import) (Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016			(Import) (Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON____115_3 & MCINTYRE-COLTON____115_8 & HANAWAFL-COLTON____115_5 & COLTON____-FLATROCK_115_2			FWD	REV
			(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	SCH - HQ_CEDARS	80 MW
0530		1730	Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW
Work scheduled by:			ARR: 38	40 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
			(Import)	
Mon 06/27/2016	to	Wed 06/29/2016	MOSES SOUTH	2100 MW
0700	Continuous	1530	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
MARCY____-COOPERS____345_UCC2-41			FWD	
			(Import)	
Sun 08/28/2016	to	Wed 08/31/2016	CENTRAL EAST - VC	2500 MW
0700	Continuous	1530	Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW
GILBOA____-LEEDS____345_GL3			FWD	
			(Import)	
Mon 09/05/2016	to	Fri 09/09/2016	CENTRAL EAST - VC	2200 MW
0800	Continuous	1530	Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW
MARCY____765_345_BK 2			FWD	
			(Import)	
Tue 09/06/2016	to	Sun 09/11/2016	MOSES SOUTH	1700 MW
0700	Continuous	1730	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
KINTIGH_-ROCHESTR_345_SR1-39			FWD	
			(Import)	
Mon 09/12/2016	to	Fri 09/16/2016	DYSINGER EAST	1700 MW
0700	Continuous	1630	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
			(Import)	
Mon 09/12/2016	to	Sat 09/17/2016	MOSES SOUTH	2100 MW
0700	Continuous	1530	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD		
Mon 09/12/2016	to	Fri 09/30/2016			(Import)		
0800	Continuous	1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW	
NIAGARA__345_230_BK 4					FWD	REV	
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1900 MW	1900 MW
BECK____-NIAGARA__345_PA301					FWD	REV	
Fri 09/16/2016	to	Fri 09/16/2016			(Import)	(Export)	
0700	Continuous	1530			SCH - OH - NY	1200 MW	1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW	800 MW
					TTC with All Lines In Service	1900 MW	1900 MW
FITZPTRK-EDIC____345_FE-1					FWD		
Mon 09/19/2016	to	Wed 09/21/2016			(Import)		
0700	Continuous	1530			OSWEGO EXPORT	4800 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	450 MW	
					TTC with All Lines In Service	5250 MW	
MOSES____-ADIRNDCK_230_MA1					FWD		
Mon 09/19/2016	to	Sat 09/24/2016			(Import)		
0700	Continuous	1530			MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	
BECK____-NIAGARA__230_PA27					FWD	REV	
Mon 09/19/2016	to	Sun 11/06/2016			(Import)	(Export)	
0700	Continuous	1530			SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1900 MW	1900 MW
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 09/26/2016	to	Fri 09/30/2016			(Import)	(Export)	
0700	Continuous	1600			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
ARR: 20							
MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
ARR: 20							
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
ARR: 20							
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
ARR: 20							
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
ARR: 20							
MARCY_765_345_BK 2						FWD	
Mon 10/24/2016	to	Fri 10/28/2016				(Import)	
0700	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
ARR: 19							
MOSES_-ADIRNDCK_230_MA2						FWD	
Mon 10/31/2016	to	Sat 11/05/2016				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2016 to Friday , August 04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER____-GILBOA____345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW