

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

EXT FORCE by PJM 01/22/2016

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY -EDIC 345 UE1-7

Mon 01/04/2016 to Fri 02/26/2016
0500 Continuous 0830

UPDATED by NG 02/10/2016

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -COOPERS 345_33

Mon 01/04/2016 to Thu 03/03/2016
0800 Continuous 1459

UPDATED by NYSEG 02/15/2016

Work scheduled by: NYSEG

FWD
(Import)
2395 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Mon 03/14/2016
0255 Continuous 2359

EXT FORCE by CE 02/03/2016

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OAKDALE -FRASER 345_32

Mon 02/01/2016 to Tue 02/23/2016
0800 Continuous 1659

UPDATED by NYSEG 02/24/2016

Work scheduled by: NYSEG

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK -TREMONT 345_X28

Sat 02/20/2016 to Sun 02/21/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
4200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

MOSES -ADIRNDCK_230_MAI

Sun 02/21/2016 to Fri 02/26/2016
0700 Continuous 1530

UPDATED by PA 02/10/2016

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)
1700	Continuous	1900				2100 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
HOPATCON-RAMAPO___500_5018						FWD	
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	
1700	Continuous	1900				6400 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018						FWD	
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	
1700	Continuous	1900				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR3500						FWD	REV
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)
1700	Continuous	1900				2400 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2600 MW
RAMAPO___345_345_PAR4500						FWD	REV
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)
1700	Continuous	1900				2400 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)
1700	Continuous	1900				2100 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 02/23/2016	to	Mon 02/29/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	
1700	Continuous	1900				6400 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Tue 02/23/2016 to Mon 02/29/2016

EXTENDEDby CE02/25/2016

(Import)

1700 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Tue 02/23/2016 to Tue 02/23/2016

(Import)

2200 Continuous 2359

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Tue 02/23/2016 to Tue 02/23/2016

(Export)

2200 Continuous 2359

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016

(Import)

2200 2359

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Tue 02/23/2016 to Tue 02/23/2016

(Import) (Export)

2200 2359

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016

(Import)

2200 Continuous 2359

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Tue 02/23/2016 to Tue 02/23/2016

(Export)

2200 Continuous 2359

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_800

FWD

Tue 02/23/2016 to Tue 02/23/2016

(Import)

2200 Continuous 2359

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1350

FWD

Wed 02/24/2016 to Wed 02/24/2016

(Import)

0900 Continuous 1700

CANCELLED by HQ 02/23/2016

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

CANCELLED by NYSEG 02/23/2016

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

0001 Continuous 1530

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

0700 Continuous 0859

UPDATED by HQ 02/25/2016

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_500

REV

Sat 02/27/2016 to Sat 02/27/2016

(Export)

0700 Continuous 0859

UPDATED by HQ 02/25/2016

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

1700 Continuous 1959

UPDATED by HQ 02/25/2016

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_500

Sat 02/27/2016 to Sat 02/27/2016
1700 Continuous 1959

UPDATED by HQ 02/25/2016

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-IMO-NYISO_LIMIT_1100

Mon 02/29/2016 to Mon 02/29/2016
0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

MILLWOOD_345KV_18

Tue 03/01/2016 to Tue 03/01/2016
0001 Continuous 2330

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

SCH-IMO-NYISO_LIMIT_900

Tue 03/01/2016 to Tue 03/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

PANNELL_-CLAY____345_1

Tue 03/01/2016 to Wed 03/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/17/2016

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MAI

Tue 03/01/2016 to Fri 03/04/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/09/2016

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

VOLNEY_-CLAY____345_6

Wed 03/02/2016 to Thu 03/03/2016
0730 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 02/23/2016

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
WATRCURE-OAKDALE__345_31						
Wed 03/02/2016	to	Thu 03/03/2016	UPDATED	by NYSEG 02/16/2016	SCH - PJ - NY	2600 MW 1300 MW
0800	Continuous	1630			Impacts Total Transfer Capability	0 MW 0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2600 MW 1300 MW
PANNELL -CLAY__345_2					FWD	
Thu 03/03/2016	to	Fri 03/04/2016			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Thu 03/03/2016	to	Thu 03/03/2016			(Import)	
0800	Daily(No Weekends)	1230			CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
FRASER__345_FRASER SVC					FWD	
Thu 03/03/2016	to	Thu 03/03/2016			(Import)	
0900	Continuous	1330			CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
FRASER__-COOPERS__345_33					FWD	
Thu 03/03/2016	to	Wed 03/09/2016	EXT FORCE	by NYSEG 02/24/2016	(Import)	
1500	Continuous	1500			CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
MARCY__-N.SCTLND_345_18					FWD	
Fri 03/04/2016	to	Fri 03/04/2016	UPDATED	by NYISO 02/17/2016	(Import)	
0800	Daily(No Weekends)	1159			CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS__345_94					FWD	
Fri 03/04/2016	to	Fri 03/04/2016			(Import)	
1200	Daily(No Weekends)	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
CENTRAL EAST - VC 2315 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA__230_MMS1 & MOSES_-MASSENA__230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0700 Continuous 1700

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARCY__-COOPERS_345_UCC2-41

FWD

Sun 03/06/2016 to Mon 03/07/2016

(Import)

1800 Continuous 0559

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W79

FWD

Mon 03/07/2016 to Mon 03/07/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 03/07/2016 to Fri 03/18/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 03/07/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS_____345_2

FWD

REV

Mon 03/07/2016 to Mon 03/14/2016

(Import) (Export)

0600 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

900 MW 1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	REV
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
N.SCTLND-LEEDS_____345_93					FWD	
Mon 03/07/2016	to	Mon 03/14/2016			(Import)	
0600	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
EDIC_____N.SCTLND_345_14					FWD	
Mon 03/07/2016	to	Sun 03/27/2016	UPDATED	by NG	(Import)	
0600	Continuous	1600		02/11/2016	CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
MOSES_____ADIRNDCK_230_MA2					FWD	
Mon 03/07/2016	to	Fri 03/11/2016	UPDATED	by NYPA	(Import)	
0700	Continuous	1730		02/23/2016	MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_____345_W79					FWD	
Tue 03/08/2016	to	Mon 03/14/2016			(Import)	
0001	Continuous	1930			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Wed 03/09/2016	to	Thu 03/10/2016			(Import)	
0700	Continuous	1700			DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
EGRDNCTY_345_138_BK 1					FWD	
Thu 03/10/2016	to	Sat 03/19/2016	UPDATED	by LI	(Import)	
0001	Continuous	2359		01/28/2016	CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/11/2016 to Sat 03/12/2016
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016
0600 Continuous 1530

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY 1300 MW 1600 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BECK_-PACKARD_230_BP76

Mon 03/14/2016 to Mon 03/14/2016
0645 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY 1600 MW 1650 MW
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

CLAY_-EDIC_345_1-16

Mon 03/14/2016 to Tue 03/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MAZ

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Tue 03/15/2016 to Thu 03/17/2016

(Import)

0001 Continuous 1930

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

CLAY__-EDIC__345_2-15

FWD

Wed 03/16/2016 to Thu 03/17/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

FWD

REV

Fri 03/18/2016 to Fri 03/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1600 MW 1650 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

LEEDS__-PLSNTVLY_345_92

FWD

Sat 03/19/2016 to Sat 03/19/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Sat 03/19/2016 to Sat 03/19/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM_HTP

340 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM_HTP

340 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2						FWD
Mon 03/21/2016	to	Wed 03/30/2016	<u>UPDATED</u>	<u>by LI</u>	<u>01/28/2016</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2						FWD
Mon 03/21/2016	to	Thu 03/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/23/2016</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303						FWD
Mon 03/21/2016	to	Fri 03/25/2016				(Import)
0700	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP1						FWD
Mon 03/21/2016	to	Tue 03/22/2016				(Import)
1000	Continuous	1700				DYSINGER EAST 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93						FWD
Wed 03/23/2016	to	Tue 04/05/2016				(Import)
0001	Continuous	2359				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP2						FWD
Wed 03/23/2016	to	Thu 03/24/2016				(Import)
0500	Continuous	1700				DYSINGER EAST 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6						FWD
Sat 03/26/2016	to	Sat 03/26/2016				(Import)
1700	Continuous	1900				SCH - PJM_HTP 340 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 320 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 03/26/2016 to Sat 03/26/2016
 1700 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **340 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sun 03/27/2016 to Sun 03/27/2016
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1300 MW 1600 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/28/2016 to Tue 03/29/2016 **UPDATED by NYISO 02/22/2016**
 0500 Continuous 1700

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

MARCY____-COOPERS__345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY____345_STATCOM SVC

Mon 03/28/2016 to Sun 04/17/2016
 0600 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 1						FWD	
Mon 03/28/2016	to	Sun 04/17/2016				(Import)	
0600	Continuous	1530				MOSES SOUTH	1750 MW
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_5						FWD	
Tue 03/29/2016	to	Tue 03/29/2016	<u>UPDATED</u>	<u>by CE</u>	<u>02/22/2016</u>	(Import)	
0630	Continuous	0700				SCH - PJM_HTP	330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						FWD	
Tue 03/29/2016	to	Tue 03/29/2016	<u>UPDATED</u>	<u>by CE</u>	<u>02/22/2016</u>	(Import)	
0630	Continuous	0700				SCH - PJM_HTP	330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
OSWEGO__ -ELBRIDGE_345_17						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	0800				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			ARR: 75			Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	1700				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			ARR: 75			Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
OSWEGO__ -ELBRIDGE_345_17						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
1630	Daily(No Weekends)	1700				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			ARR: 75			Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
COLTON__ -HIGLEY___115_1						FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016				(Import)	(Export)
0700	Continuous	1900				SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid			ARR: 38			Impacts Total Transfer Capability	69 MW 0 MW
						TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SUGARISL-COLTON___115_4				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON___115_4 & PYRITES_-COLTON___115_7 & COLTON_-HIGLEY___115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700		1900		SCH - HQ_CEDARS	110 MW 60 MW
Work scheduled by:				Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR___138_601				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602 & NRTH1385-NOR HBR___138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
ROCKTVRN-RAMAPO__345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
CLAY__-EDIC__345_2-15					FWD	
Tue 04/05/2016	to	Wed 04/06/2016			(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u> <u>01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
BECK__-NIAGARA__230_PA27					FWD	REV
Fri 04/15/2016	to	Fri 04/15/2016			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 04/16/2016 to Sun 04/17/2016
0700 Continuous 1800

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EDIC__-FRASER__345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYISO 02/24/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CHATGUAY-MASSENA__765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 04/23/2016 to Sun 04/24/2016
0100 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)				
0100	Continuous	1530				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)				
0100	Continuous	1530				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)			
0100	Continuous	1530				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Sat 04/23/2016	to	Sun 04/24/2016				(Import)				
0100		1530				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)			
0100		1530				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW	1300 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW			
						TTC with All Lines In Service	1400 MW 1600 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW			
						TTC with All Lines In Service	200 MW 200 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400						REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Export)
0700	Daily(No Weekends)	0900				600 MW
Work scheduled by: NGrid					SCH - NE - NY	1000 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	
MOSES-ADIRNDCK_230_MA2						FWD
Mon 04/25/2016	to	Fri 04/29/2016				(Import)
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312						FWD REV
Mon 04/25/2016	to	Mon 04/25/2016				(Import) (Export)
0800		0900			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import) (Export)
0800	Continuous	1600			SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import) (Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_500						FWD
Mon 04/25/2016	to	Sat 05/07/2016				(Import)
0800	Continuous	1600			SCH - NE - NY	700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Mon 04/25/2016	to	Sat 05/07/2016				(Export)
0800	Continuous	1600			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Sat 04/30/2016 to Sun 05/01/2016

0700 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_2

Mon 05/02/2016 to Mon 05/02/2016

0730 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

UPDATED by RGE 02/16/2016

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4						FWD	REV
Tue 05/03/2016 to Fri 05/27/2016						(Import)	(Export)
0700	Continuous	1800				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BERKSHIR-ALPS_345_393						FWD	REV
Sat 05/07/2016 to Sat 05/07/2016						(Import)	(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	950 MW	1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-ALPS_345_393						FWD	REV
Sat 05/07/2016 to Sat 05/07/2016						(Import)	(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
SCH-NYISO-NE_LIMIT_400							REV
Sat 05/07/2016 to Sat 05/07/2016							(Export)
1600	Daily	1800	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
GILBOA_-N.SCTLND_345_GNS-1						FWD	
Mon 05/09/2016 to Fri 05/13/2016						(Import)	
0700	Continuous	1530				2520 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 05/09/2016 to Sat 05/14/2016						(Import)	(Export)
0700	Continuous	1900				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
							330 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
Thu 05/12/2016 to Sat 05/14/2016						(Import)	
0001	Continuous	2359				4150 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016
0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY_345_8

FWD

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600

(Import) (Export)

Work scheduled by: NYSEG

SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER___-COOPERS___345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NIAGARA___-KINTIGH___345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA___345_PA302

Mon 06/06/2016 to Fri 06/17/2016 **UPDATED by NYPA 01/21/2016**
0700 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COLTON___-FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 40 MW**
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HANAWAFL-COLTON___115_5				FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016		(Import)	(Export)
0530	Continuous	1730		SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016		(Import)	(Export)
0530		1730		SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:				Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
COLTON___FLATROCK_115_2				FWD	REV
Thu 06/16/2016	to	Sat 06/18/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Thu 06/16/2016	to	Sun 06/26/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
COLTON___FLATROCK_115_2				FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED	(Import)	(Export)
0530	Continuous	1730	by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5				FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED	(Import)	(Export)
0530	Continuous	1730	by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5			FWD	REV
			(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	SCH - HQ_CEDARS	80 MW 40 MW
0530		1730	Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
MOSES___-ADIRNDCK_230_MAl			FWD	
			(Import)	
Mon 06/27/2016	to	Wed 06/29/2016	MOSES SOUTH	2100 MW
0700	Continuous	1530	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
			(Import)	(Export)
Thu 06/30/2016	to	Fri 07/01/2016	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_4			FWD	REV
			(Import)	(Export)
Tue 07/05/2016	to	Sat 07/09/2016	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Mon 07/11/2016	to	Mon 08/01/2016	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_4			FWD	REV
			(Import)	(Export)
Tue 08/02/2016	to	Thu 08/25/2016	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Fri 08/26/2016	to	Fri 09/02/2016	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

GILBOA___-LEEDS___345_GL3

Mon 09/05/2016 to Fri 09/09/2016
 0800 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2200 MW**
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

MARCY___765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
 0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/12/2016 to Sat 09/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/12/2016 to Fri 09/30/2016
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4						FWD	REV
						(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>		
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1900 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
BECK____-NIAGARA__345_PA301						FWD	REV
						(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1200 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1900 MW
FITZPTRK-EDIC____345_FE-1						FWD	
						(Import)	
Mon 09/19/2016	to	Wed 09/21/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						OSWEGO EXPORT	4800 MW
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 09/19/2016	to	Sat 09/24/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	2100 MW
						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27						FWD	REV
						(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016					
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1900 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
NRTH1385-NOR HBR__138_601						FWD	REV
						(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016					
0700	Continuous	1600					
Work scheduled by: LI						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
						(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016					
0700		1600					
Work scheduled by:						SCH - NPX_1385	0 MW
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Sat 10/15/2016	to	Sat 10/29/2016				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD	REV			
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MARCY____765_345_BK 2						FWD				
Mon 10/24/2016	to	Fri 10/28/2016				(Import)				
0700	Continuous	1730				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-ADIRNDCK_230_MA2						FWD				
Mon 10/31/2016	to	Sat 11/05/2016				(Import)				
0700	Continuous	1530				MOSES SOUTH	2300 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	3150 MW			
HOMRC_NY-MAINS_NY_345_47						FWD	REV			
Fri 11/04/2016	to	Fri 11/04/2016				(Import)	(Export)			
0600	Continuous	1600				SCH - PJ - NY	2600 MW	1300 MW		
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW 0 MW			
						TTC with All Lines In Service	2600 MW 1300 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

0001 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

0001 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016

0800 Continuous 1600

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,February 25, 2016 to Saturday ,August 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Tue 05/30/2017	to	Sat 06/24/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 06/26/2017	to	Sat 07/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW