

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Fri 01/01/2016	to	Sun 05/01/2016	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/22/2016</u>	(Import)
1308	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY -EDIC 345 UE1-7					FWD	
Mon 01/04/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by NG</u>	<u>02/10/2016</u>	(Import)
0500	Continuous	0830				5250 MW
Work scheduled by: NYPA					OSWEGO EXPORT	0 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	5250 MW
FRASER -COOPERS 345_33					FWD	
Mon 01/04/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2016</u>	(Import)
0800	Continuous	1459				2395 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	580 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
W49TH_ST-E13THSTA_345_M54					FWD	
Thu 01/21/2016	to	Mon 03/14/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>02/03/2016</u>	(Import)
0255	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
OAKDALE -FRASER 345_32					FWD	
Mon 02/01/2016	to	Tue 02/23/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/24/2016</u>	(Import)
0800	Continuous	1659				2650 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	325 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_M1					FWD	
Sun 02/21/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2016</u>	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	850 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
RAMAPO 500_345_BK 1500					FWD	REV
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import) (Export)
1700	Continuous	2302				2100 MW 1000 MW
Work scheduled by: ConEd					SCH - PJ - NY	300 MW
					Impacts Total Transfer Capability	2600 MW 1300 MW
					TTC with All Lines In Service	2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import)

1700 Continuous 2302

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import)

1700 Continuous 2302

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

REV

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import) (Export)

1700 Continuous 2335

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 500 MW 300 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import)

1700 Continuous 2335

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import)

1700 Continuous 2335

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import) (Export)

1700 Continuous 2343

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Tue 02/23/2016 to Sat 02/27/2016

EXTENDEDby CE02/25/2016

(Import) (Export)

1700 Continuous 2344

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 2359

(Import)

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 2359

(Import) (Export)

Work scheduled by:

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

Work scheduled by: HQ

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1350

Wed 02/24/2016 to Wed 02/24/2016
0900 Continuous 1700

CANCELLED by HQ 02/23/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016
0800 Continuous 1559

CANCELLED by NYSEG 02/23/2016

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-MOTTHAVN_345_71

Sat 02/27/2016 to Sat 02/27/2016
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 02/27/2016 to Sat 02/27/2016
0700 Continuous 0859

UPDATED by HQ 02/25/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Sat 02/27/2016 to Sat 02/27/2016
0700 Continuous 0859

UPDATED by HQ 02/25/2016

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 02/27/2016 to Sat 02/27/2016
1700 Continuous 1959

UPDATED by HQ 02/25/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Sat 02/27/2016 to Sat 02/27/2016
1700 Continuous 1959

UPDATED by HQ 02/25/2016

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1100

FWD

Mon 02/29/2016 to Mon 02/29/2016

(Import)

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

MILLWOOD_345KV_18

FWD

Tue 03/01/2016 to Tue 03/01/2016

(Import)

0001 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SCH-IMO-NYISO_LIMIT_900

FWD

Tue 03/01/2016 to Tue 03/01/2016

(Import)

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_1

FWD

Tue 03/01/2016 to Wed 03/02/2016

UPDATED**by NYPA****02/17/2016**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Tue 03/01/2016 to Fri 03/04/2016

UPDATED**by NYPA****02/09/2016**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

VOLNEY_-CLAY_345_6

FWD

Wed 03/02/2016 to Thu 03/03/2016

UPDATED**by NGRID****02/23/2016**

(Import)

0730 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

FWD

REV

Wed 03/02/2016 to Thu 03/03/2016

UPDATED**by NYSEG****02/16/2016**

(Import) (Export)

0800 Continuous 1630

Work scheduled by: NYSEG

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Thu 03/03/2016 to Fri 03/04/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

GILBOA_-N.SCTLND_345_GNS-1

Thu 03/03/2016 to Thu 03/03/2016
 0800 Daily(No Weekends) 1230

Work scheduled by: NGrid

FWD
 (Import)
CENTRAL EAST - VC 2520 MW
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

FRASER___345_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016
 0900 Continuous 1330

Work scheduled by: NYSEG

FWD
 (Import)
CENTRAL EAST - VC 2935 MW
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

FRASER_-COOPERS___345_33

Thu 03/03/2016 to Tue 03/08/2016
 1500 Continuous 1500

Work scheduled by: NYSEG

EXT FORCE by NYSEG 02/26/2016

FWD
 (Import)
CENTRAL EAST - VC 2395 MW
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Fri 03/04/2016 to Fri 03/04/2016
 0800 Daily(No Weekends) 1159

Work scheduled by: NGrid

UPDATED by NYISO 02/17/2016

FWD
 (Import)
CENTRAL EAST - VC 2090 MW
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Fri 03/04/2016 to Fri 03/04/2016
 1200 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
 (Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 03/05/2016 to Sun 03/06/2016
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100	Continuous	1730		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY__765_MSU1				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100	Continuous	1730		CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	660 MW
ARR: 20				TTC with All Lines In Service	2975 MW
MASSENA -MARCY__765_MSU1				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100	Continuous	1730		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MASSENA -MARCY__765_MSU1				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100	Continuous	1730		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0100		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2				FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	(Export)
0100		1730		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
ATHENS__-PLSNTVLY_345_91				FWD	
Sat 03/05/2016	to	Sun 03/06/2016		(Import)	
0700	Continuous	1700		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_345_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016
1800 Continuous 0559

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W79

Mon 03/07/2016 to Mon 03/07/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS_345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1600 MW
Impacts Total Transfer Capability	500 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

N.SCTLND-ALPS_345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Mon 03/07/2016 to Mon 03/14/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

UPDATED

by NG

02/11/2016

FWD

(Import)

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

02/23/2016

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W79

Tue 03/08/2016 to Mon 03/14/2016

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 03/09/2016 to Thu 03/10/2016

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

Thu 03/10/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED

by LI

01/28/2016

FWD

(Import)

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/11/2016 to Sat 03/12/2016

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

CANCELLED by NYSEG 02/23/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/13/2016 to Sun 03/13/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

UPDATED by CHGE 05/06/2015

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

BECK_-PACKARD_230_BP76

FWD

REV

Mon 03/14/2016 to Mon 03/14/2016

UPDATED by NGRID 02/09/2016

(Import) (Export)

0645 Daily(No Weekends) 1630

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

CLAY_-EDIC_345_1-16

FWD

Mon 03/14/2016 to Tue 03/15/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/14/2016 to Sat 03/19/2016

UPDATED by NYPA 02/23/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK_345_W79

FWD

Tue 03/15/2016 to Thu 03/17/2016

(Import)

0001 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Wed 03/16/2016 to Thu 03/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1600 MW 1650 MW**
 Impacts Total Transfer Capability 300 MW 250 MW
 TTC with All Lines In Service 1900 MW 1900 MW

LEEDS____-PLSNTVLY_345_92

Sat 03/19/2016 to Sat 03/19/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sat 03/19/2016 to Sat 03/19/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Mon 03/21/2016 to Mon 03/21/2016
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **340 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 03/21/2016 to Mon 03/21/2016
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **340 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Wed 03/30/2016
 0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Thu 03/24/2016
0700 Continuous 1730

UPDATEDby NYPA02/23/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 03/21/2016 to Fri 03/25/2016
0700 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/21/2016 to Tue 03/22/2016
1000 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 03/23/2016 to Tue 04/05/2016
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL___345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Sat 03/26/2016 to Sat 03/26/2016
1700 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sat 03/26/2016 to Sat 03/26/2016
1700 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sun 03/27/2016 to Sun 03/27/2016

0600 Continuous 1530

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NE - NY **1300 MW 1600 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

Mon 03/28/2016 to Mon 03/28/2016

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 03/28/2016 to Mon 03/28/2016

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

FITZPTRK-EDIC 345_FE-1

Mon 03/28/2016 to Tue 03/29/2016

0500 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)

OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

MARCY -COOPERS 345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY 345_STATCOM SVC

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY 765_345_BK 1

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Tue 03/29/2016 to Tue 03/29/2016 **UPDATED** **by CE** **02/22/2016**
 0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

(Import)

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016 **UPDATED** **by CE** **02/22/2016**
 0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

(Import)

OSWEGO__-ELBRIDGE_345_17

FWD

Thu 03/31/2016 to Thu 03/31/2016 **UPDATED** **by NGRID** **02/18/2016**
 0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

(Import)

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Thu 03/31/2016 to Thu 03/31/2016 **UPDATED** **by NGRID** **02/18/2016**
 0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

(Import)

OSWEGO__-ELBRIDGE_345_17

FWD

Thu 03/31/2016 to Thu 03/31/2016 **UPDATED** **by NGRID** **02/18/2016**
 1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

(Import)

COLTON__-HIGLEY__115_1

FWD

REV

Sun 04/03/2016 to Sun 04/10/2016
 0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **130 MW** **100 MW**
 Impacts Total Transfer Capability 69 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

(Import) (Export)

SUGARISL-COLTON__115_4

FWD

REV

Sun 04/03/2016 to Sun 04/10/2016
 0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **150 MW** **100 MW**
 Impacts Total Transfer Capability 49 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

(Import) (Export)

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SUGARISL-COLTON___115_4 & PYRITES_-COLTON___115_7 & COLTON_-HIGLEY___115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700		1900		SCH - HQ_CEDARS	110 MW 60 MW
Work scheduled by:				Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR___138_601				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602 & NRTH1385-NOR HBR___138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO** **02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCKTVRN-RAMAPO_345_77

Mon 04/04/2016 to Fri 04/29/2016 **UPDATED** **by CHGE** **11/13/2015**
0800 Continuous 1559

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

CLAY_-EDIC_345_2-15

Tue 04/05/2016 to Wed 04/06/2016
0700 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

HUDSONP_-FARRAGUT_345_C3403

Fri 04/08/2016 to Sat 05/07/2016 **UPDATED** **by PJM** **01/07/2016**
0200 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 04/11/2016 to Mon 04/25/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

BECK_-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCHESTR-PANNELL_345_RP2

Sat 04/16/2016 to Sun 04/17/2016
0700 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Mon 04/18/2016 to Fri 04/22/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER -COOPERS 345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMER C -FIVEMILE 345_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

CHATGUAY-MASSENA 765_7040

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARC 765_MSU1

Sat 04/23/2016 to Sun 04/24/2016

0100 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1						FWD		
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)		
0100	Continuous	1530				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_____765_MSU1						FWD	REV	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	(Import)	(Export)	
0100	Continuous	1530				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA_____765_7040						FWD		
Sat 04/23/2016	to	Sun 04/24/2016				(Import)		
0100		1530				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA_____230_MMS1 & MOSES____-MASSENA_____230_MMS2						FWD	REV	
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)	
0100		1530				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_400							REV	
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)	
0700	Daily(No Weekends)	0900				SCH - NE - NY	600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	1600 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 04/25/2016 to Fri 04/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Mon 04/25/2016

(Import) (Export)

0800 0900

SCH - NE - NY

1300 MW 1300 MW

Work scheduled by:

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Sat 05/07/2016

(Import) (Export)

0800 Continuous 1600

SCH - NE - NY

1400 MW 1450 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Sat 05/07/2016

(Import) (Export)

0800 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

FWD

Mon 04/25/2016 to Sat 05/07/2016

(Import)

0800 Continuous 1600

SCH - NE - NY

700 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

REV

Mon 04/25/2016 to Sat 05/07/2016

(Export)

0800 Continuous 1600

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO____345_77

FWD

Fri 04/29/2016 to Sat 05/14/2016

(Import)

1600 Continuous 2359

CENTRAL EAST - VC

2570 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Sat 04/30/2016 to Sun 05/01/2016
 0700 Continuous 1800

Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
 1300 Continuous 1800

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT 0 MW 0 MW
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016
 0001 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE 0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016
 0001 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE 0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_2

Mon 05/02/2016 to Mon 05/02/2016 **UPDATED by RGE 02/16/2016**
 0730 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/03/2016 to Fri 05/27/2016
 0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 70 MW 40 MW
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				950 MW	1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS 345_393						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_400							REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
1600	Daily	1800				600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
GILBOA -N.SCTLND_345_GNS-1						FWD	
Mon 05/09/2016	to	Fri 05/13/2016				(Import)	
0700	Continuous	1530				2520 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 05/09/2016	to	Sat 05/14/2016				(Import)	(Export)
0700	Continuous	1900				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
RAMAPO -BUCHAN_N_345_Y94						FWD	
Thu 05/12/2016	to	Sat 05/14/2016				(Import)	
0001	Continuous	2359				4150 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
COOPERS -ROCKTVRN_345_CRT-42						FWD	
Mon 05/16/2016	to	Fri 05/27/2016	<u>EXTENDED</u>	<u>by NYPA</u>	<u>02/17/2016</u>	(Import)	
0700	Continuous	1530				2720 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC_-FRASER_345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

NINEMILE-CLAY_345_8

Tue 05/24/2016 to Fri 05/27/2016

0700 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

MARCY_-COOPERS_345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER-COOPERS_345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NIAGARA-KINTIGH_345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER-GILBOA_345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

BECK-NIAGARA_345_PA302

Mon 06/06/2016 to Fri 06/17/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COLTON-FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HANAWAFL-COLTON_115_5

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016		SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016		SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 06/27/2016 to Wed 06/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Thu 06/30/2016 to Fri 07/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 07/05/2016 to Sat 07/09/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Mon 08/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 08/02/2016 to Thu 08/25/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Fri 08/26/2016 to Fri 09/02/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY___-COOPERS__345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

FWD

Mon 09/05/2016 to Fri 09/09/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL 115_3

FWD

REV

Tue 09/06/2016 to Sun 09/11/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**MARCY 765_345_BK 2**

FWD

Tue 09/06/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**KINTIGH -ROCHESTR 345_SR1-39**

FWD

Mon 09/12/2016 to Fri 09/16/2016

(Import)

0700 Continuous 1630

UPDATED by NYISO 01/20/2016

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK 230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON 345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA 345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATED by PA 09/18/2015

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301			FWD	REV
Fri 09/16/2016 to Fri 09/16/2016			(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1200 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
FITZPTRK-EDIC____345_FE-1			FWD	
Mon 09/19/2016 to Wed 09/21/2016			(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	450 MW
			TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 09/19/2016 to Sat 09/24/2016			(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27			FWD	REV
Mon 09/19/2016 to Sun 11/06/2016			(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	1900 MW
NRTH1385-NOR HBR__138_601			FWD	REV
Mon 09/26/2016 to Fri 09/30/2016			(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602			FWD	REV
Mon 09/26/2016 to Fri 09/30/2016			(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 09/26/2016 to Fri 09/30/2016			(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED** **by NGRID** **07/09/2015**

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED** **by NGRID** **07/09/2015**

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED** **by NYPA** **10/08/2015**

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED** **by NYPA** **10/08/2015**

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED** **by NYPA** **10/08/2015**

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED** **by NYPA** **10/08/2015**

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			500 MW	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			850 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016			(Import)	(Export)
0600	Continuous	1600			2600 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
LEEDS_-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **09/16/2015**

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by NYSEG** **02/16/2016**

(Import) (Export)

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

BECK__-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER____-GILBOA____345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2016 to Tuesday ,August 29, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW