

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 01/22/2016

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Mon 03/14/2016
0255 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CE 02/03/2016

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER__-COOPERS__345_33

Thu 03/03/2016 to Tue 03/08/2016
1500 Continuous 1459

Work scheduled by: NYSEG

EXT FORCE by NYSEG 03/03/2016

FWD
(Import)
CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC2

Sat 03/05/2016 to Tue 03/08/2016
0125 Continuous 2000

Work scheduled by: HQ

FORCED by HQ 03/08/2016

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 03/05/2016 to Tue 03/08/2016
0125 Continuous 2000

Work scheduled by: HQ

FORCED by HQ 03/08/2016

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 03/10/2016

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 03/10/2016

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016 UPDATED by NYPA 02/23/2016
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W79

Tue 03/08/2016 to Mon 03/14/2016 UPDATED by CONED 03/10/2016
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____-COOPERS__345_UCC2-41

Tue 03/08/2016 to Tue 03/08/2016 UPDATED by NYPA 03/03/2016
1500 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_____345_2

Wed 03/09/2016 to Wed 03/16/2016
0600 Continuous 1559

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_____345_2

Wed 03/09/2016 to Wed 03/16/2016
0600 Continuous 1559

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-LEEDS_____345_93

Wed 03/09/2016 to Wed 03/16/2016
0600 Continuous 1559

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Wed 03/09/2016 to Tue 03/29/2016 UPDATED by NG 03/03/2016
0600 Continuous 1559

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Wed 03/09/2016 to Wed 03/09/2016
 0700 Continuous 1742

RETURNED by NYPA 03/10/2016

(Import)

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Wed 03/09/2016 to Fri 03/18/2016
 0700 Continuous 1859

UPDATED by NY 03/09/2016

(Import)

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_BK 1

FWD

Thu 03/10/2016 to Sat 03/19/2016
 0001 Continuous 2359

UPDATED by LI 03/10/2016

(Import)

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-NYISO-NE_LIMIT_800

REV

Thu 03/10/2016 to Thu 03/10/2016
 0630 Continuous 1800

(Export)

SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 03/11/2016 to Sat 03/12/2016
 0500 Continuous 1700

CANCELLED by NYPA 03/10/2016

(Import)

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

TAYLORVL-BULYMO_115_6

FWD

REV

Sat 03/12/2016 to Sun 03/13/2016
 0700 Continuous 1900

EXTENDED by NGRID 03/12/2016

(Import) (Export)

SCH - HQ_CEDARS **199 MW 100 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**FROST_BR-LONG_MTN_345_352**

FWD

REV

Sun 03/13/2016 to Sun 03/13/2016
 0600 Continuous 1530

UPDATED by ISONE 03/11/2016

(Import) (Export)

SCH - NE - NY **1300 MW 1600 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_900

Mon 03/14/2016 to Fri 03/18/2016 UPDATED by NYPA 03/11/2016
0400 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1900 MW

MOSES-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016 UPDATED by NYPA 02/23/2016
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK-PACKARD_230_BP76

Mon 03/14/2016 to Mon 03/14/2016 UPDATED by NGRID 03/03/2016
0745 Daily(No Weekends) 1730

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1600 MW 1650 MW**
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

DENNISON-ROSEMNTA_115_1/11

Mon 03/14/2016 to Mon 03/14/2016
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

EASTVIEW-SPRNBK_345_W79

Tue 03/15/2016 to Thu 03/17/2016 UPDATED by CONED 03/10/2016
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

ROSETON-ROCKTVRN_345_311

Wed 03/16/2016 to Sun 03/20/2016
0700 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016 UPDATED by PA 03/10/2016
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1600 MW 1650 MW**
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA___-DENNISON_115_12					FWD	REV
Fri 03/18/2016 to Fri 03/18/2016					(Import) (Export)	
0800 Daily(No Weekends) 1630					SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
LEEDS___-PLSNTVLY_345_92					FWD	
Sat 03/19/2016 to Sat 03/19/2016					(Import)	
0001 Continuous 2359					UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Sat 03/19/2016 to Sat 03/19/2016					(Import)	
0001 Continuous 2359					UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
EGRDNCTY_345_138_BK 2					FWD	
Mon 03/21/2016 to Wed 03/30/2016					(Import)	
0001 Continuous 2359					CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 03/21/2016 to Thu 03/24/2016					(Import)	
0700 Continuous 1730					MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HURLYAVE-ROSETON___345_303					FWD	
Mon 03/21/2016 to Fri 03/25/2016					(Import)	
0700 Continuous 1600					UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
ROCHESTR-PANNELL___345_RP1					FWD	
Mon 03/21/2016 to Tue 03/22/2016					(Import)	
1000 Continuous 1700					DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 03/23/2016 to Tue 04/05/2016 UPDATED by CONED 03/10/2016

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Wed 03/23/2016 to Fri 03/25/2016 UPDATED by NY 03/09/2016

(Import)

0700 Continuous 1859

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Sat 03/26/2016 to Fri 04/08/2016 UPDATED by CHGE 03/08/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/27/2016 to Sun 03/27/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

FWD

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

330 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

330 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Tue 03/29/2016 to Tue 03/29/2016 UPDATED by CE 02/22/2016
0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM_HTP 330 MW
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016 UPDATED by CE 02/22/2016
0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM_HTP 330 MW
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

FITZPTRK-EDIC____345_FE-1

FWD

Wed 03/30/2016 to Thu 03/31/2016 UPDATED by NYISO 02/22/2016
0500 Continuous 1659

Work scheduled by: NGrid

OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MARCY____-COOPERS__345_UCC2-41

FWD

Wed 03/30/2016 to Tue 04/19/2016 UPDATED by NYISO 03/10/2016
0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____345_STATCOM SVC

FWD

Wed 03/30/2016 to Tue 04/19/2016 UPDATED by NYISO 03/10/2016
0600 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_BK 1

FWD

Wed 03/30/2016 to Tue 04/19/2016 UPDATED by NYISO 03/10/2016
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

OSWEGO____-ELBRIDGE_345_17

FWD

Thu 03/31/2016 to Thu 03/31/2016 UPDATED by NGRID 02/18/2016
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FLATROCK-BROWNFLS_115_2					FWD	REV
Thu 03/31/2016 to Thu 03/31/2016					(Import)	(Export)
0730 Daily(No Weekends) 1530					SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 03/31/2016 to Thu 03/31/2016					(Import)	
0730 Daily(No Weekends) 1700					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
OSWEGO_-ELBRIDGE_345_17					FWD	
Thu 03/31/2016 to Thu 03/31/2016					(Import)	
1630 Daily(No Weekends) 1700					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
ARR: 75					TTC with All Lines In Service	5250 MW
LINDEN_-GOETHALS_230_A2253					FWD	REV
Sat 04/02/2016 to Sat 04/02/2016					(Import)	(Export)
0200 Continuous 1900					SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
COLTON_-HIGLEY_115_1					FWD	REV
Sun 04/03/2016 to Sun 04/10/2016					(Import)	(Export)
0700 Continuous 1900					SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON_115_4					FWD	REV
Sun 04/03/2016 to Sun 04/10/2016					(Import)	(Export)
0700 Continuous 1900					SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON_115_4 & PYRITES_-COLTON_115_7 & COLTON_-HIGLEY_115_1					FWD	REV
Sun 04/03/2016 to Sun 04/10/2016					(Import)	(Export)
0700 1900					SCH - HQ_CEDARS	110 MW 60 MW
Work scheduled by:					Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u>	<u>11/13/2015</u>	(Import)
0800	Continuous	1559				
Work scheduled by: CHGE					CENTRAL EAST - VC	2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
CLAY___-EDIC___345_2-15					FWD	
Tue 04/05/2016	to	Wed 04/06/2016				(Import)
0700	Continuous	1600				
Work scheduled by: NGrid					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>01/07/2016</u>	(Import) (Export)
0200	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	2600 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016				(Import) (Export)
0001		2359				
Work scheduled by:					SCH - PJM_VFT	0 MW 315 MW
					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
WATRCURE-OAKDALE___345_31					FWD	REV
Mon 04/11/2016	to	Tue 04/12/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>03/01/2016</u>	(Import) (Export)
0800	Continuous	1630				
Work scheduled by: NYSEG					SCH - PJ - NY	2600 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
BECK___-NIAGARA_230_PA27					FWD	REV
Fri 04/15/2016	to	Fri 04/15/2016				(Import) (Export)
0700	Continuous	1530				
Work scheduled by: NYPA					SCH - OH - NY	1900 MW 1900 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1900 MW
ROCHESTR-PANNELL___345_RP2					FWD	
Sat 04/16/2016	to	Sun 04/17/2016				(Import)
0700	Continuous	1800				
Work scheduled by: RGE					DYSINGER EAST	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES____-ADIRNDCK_230_M2

FWD

Mon 04/18/2016 to Fri 04/22/2016

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/27/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER____-COOPERS____345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HOMER C____-FIVEMILE_345_37

FWD

REV

Wed 04/20/2016 to Thu 05/19/2016

(Import) (Export)

0800 Continuous 1600

UPDATEDby NYISO02/24/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NGrid

CHATGUAY-MASSENA____765_7040

FWD

Sat 04/23/2016 to Sun 04/24/2016

(Import)

0100 Continuous 2200

UPDATEDby NYPA03/11/2016

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA____765_7040

FWD

REV

Sat 04/23/2016 to Sun 04/24/2016

(Import) (Export)

0100 Continuous 2200

UPDATEDby NYPA03/11/2016

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA____-MARCY____765_MSU1

FWD

Sat 04/23/2016 to Sun 04/24/2016

(Import)

0100 Continuous 2200

UPDATEDby NYPA03/11/2016

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1						FWD				
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/11/2016</u>	(Import)				
0100	Continuous	2200				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY_____765_MSU1						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/11/2016</u>	(Import)	(Export)			
0100	Continuous	2200				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA_____765_7040						FWD				
Sat 04/23/2016	to	Sun 04/24/2016				(Import)				
0100		2200				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_____230_MMS1 & MOSES____-MASSENA_____230_MMS2						FWD	REV			
Sat 04/23/2016	to	Sun 04/24/2016				(Import)	(Export)			
0100		2200				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
BERKSHIR-ALPS_____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NE - NY	1300 MW	1300 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW			
						TTC with All Lines In Service	1400 MW 1600 MW			
BERKSHIR-ALPS_____345_393						FWD	REV			
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)			
0700	Daily(No Weekends)	0900				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW			
						TTC with All Lines In Service	200 MW 200 MW			
SCH-NYISO-NE_LIMIT_400										
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>					
0700	Daily(No Weekends)	0900				SCH - NE - NY	600 MW			
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW			
						TTC with All Lines In Service	1600 MW			

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 04/25/2016 to Fri 04/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Mon 04/25/2016

(Import) (Export)

0800 0900

SCH - NE - NY **1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Sat 05/07/2016

(Import) (Export)

0800 Continuous 1600

SCH - NE - NY **1400 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 04/25/2016 to Sat 05/07/2016

(Import) (Export)

0800 Continuous 1600

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_500

FWD

Mon 04/25/2016 to Sat 05/07/2016

(Import)

0800 Continuous 1600

SCH - NE - NY **700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_700

REV

Mon 04/25/2016 to Sat 05/07/2016

(Export)

0800 Continuous 1600

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

ROCKTVRN-RAMAPO____345_77

FWD

Fri 04/29/2016 to Sat 05/14/2016

(Import)

1600 Continuous 2359

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Sat 04/30/2016 to Sun 05/01/2016
0700 Continuous 1800
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 05/02/2016 to Mon 05/02/2016 UPDATED by RGE 02/16/2016
0730 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 05/03/2016 to Wed 05/04/2016
0001 Continuous 2300
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & HUDSONP_-FARRAGUT_345_C3403

Tue 05/03/2016 to Wed 05/04/2016
 0001 2300

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2300 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1300 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/03/2016 to Fri 05/27/2016
 0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016 **UPDATED by NE 01/15/2016**
 1600 Daily 1800

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1000 MW**
 Impacts Total Transfer Capability 450 MW 600 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Sat 05/07/2016 to Sat 05/07/2016 **UPDATED by NE 01/15/2016**
 1600 Daily 1800

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_400

Sat 05/07/2016 to Sat 05/07/2016 **UPDATED by NE 01/15/2016**
 1600 Daily 1800

Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **600 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/09/2016 to Sat 05/14/2016
 0700 Continuous 1900

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Thu 05/12/2016 to Sat 05/14/2016

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 05/15/2016 to Sun 05/15/2016

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sun 05/15/2016 to Wed 05/18/2016

(Import)

0001 Continuous 2330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sun 05/15/2016 to Wed 05/18/2016

(Import)

0001 Continuous 2330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 05/18/2016 to Wed 05/18/2016

(Import)

2300 Continuous 2330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 05/19/2016 to Sun 05/22/2016
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 05/23/2016 to Mon 05/23/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 05/23/2016 to Wed 05/25/2016
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EDIC____-FRASER____345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600
Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Wed 05/25/2016 to Wed 05/25/2016
2030 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 05/26/2016 to Thu 05/26/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST__345_F39

Thu 05/26/2016 to Sat 05/28/2016
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2200 MW 1300 MW
Impacts Total Transfer Capability	100 MW 0 MW
TTC with All Lines In Service	2300 MW 1300 MW

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 05/28/2016 to Sat 05/28/2016
2030 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 05/29/2016 to Sun 05/29/2016
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER-COOPERS_345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NIAGARA-KINTIGH_345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER-GILBOA_345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

BECK-NIAGARA_345_PA302

Mon 06/06/2016 to Fri 06/17/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COLTON-FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HANAWAFL-COLTON_115_5

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5					FWD	REV
					(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016			SCH - HQ_CEDARS	80 MW 40 MW
0530		1730			Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
COLTON___-FLATROCK_115_2					FWD	REV
					(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016			SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700			Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
BROWNFLS-TAYLORVL_115_4					FWD	REV
					(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016			SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700			Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
COLTON___-FLATROCK_115_2					FWD	REV
					(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730			Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
HANAWAFL-COLTON___115_5					FWD	REV
					(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730			Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5					FWD	REV
					(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016			SCH - HQ_CEDARS	80 MW 40 MW
0530		1730			Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 06/27/2016 to Wed 06/29/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Thu 06/30/2016 to Fri 07/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 07/05/2016 to Sat 07/09/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Mon 08/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 08/02/2016 to Thu 08/25/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Fri 08/26/2016 to Fri 09/02/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY___-COOPERS__345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

Mon 09/05/2016 to Fri 09/09/2016
 0800 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2200 MW
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL 115_3

Tue 09/06/2016 to Sun 09/11/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 70 MW 40 MW
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

MARCY 765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
 0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD
 (Import)
 DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA1

Mon 09/12/2016 to Sat 09/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON 345_303

Mon 09/12/2016 to Fri 09/30/2016
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NIAGARA 345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 09/18/2015

FWD REV
 (Import) (Export)
 SCH - OH - NY 1900 MW 1900 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301				FWD	REV
Fri 09/16/2016 to Fri 09/16/2016				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW
FITZPTRK-EDIC____345_FE-1				FWD	
Mon 09/19/2016 to Wed 09/21/2016				(Import)	
0700	Continuous	1530	CANCELLED by NYPA 03/11/2016	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA1				FWD	
Mon 09/19/2016 to Sat 09/24/2016				(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27				FWD	REV
Mon 09/19/2016 to Sun 11/06/2016				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1900 MW 1900 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016

0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301					FWD	
Mon 10/10/2016	to	Fri 11/04/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>07/09/2015</u>	(Import)
0700	Continuous	1600				
Work scheduled by: NGrid					UPNY CONED	4100 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
LEEDS___345KV_R94301					FWD	
Mon 10/10/2016	to	Fri 11/04/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>07/09/2015</u>	(Import)
0700	Continuous	1600				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Tue 10/11/2016	to	Fri 10/14/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA___765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA___765_7040					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1					FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2315 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1					FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			500 MW	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			850 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016			(Import)	(Export)
0600	Continuous	1600			2600 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
LEEDS_-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

BECK__-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/09/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/09/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Fri 12/09/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS___345_94

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0600 Daily(No Weekends) 1800

CANCELLED by NGrid 03/08/2016

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 13, 2016 to Tuesday ,September12, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Tue 09/05/2017	to	Sat 09/16/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW