

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONTP-W49TH\_ST\_345\_Y56**

Fri 01/01/2016 to Sun 05/01/2016  
 1308 Continuous 2359

**EXT FORCE by PJM 01/22/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**0 MW**  
 SCH - PJM\_HTP  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Thu 01/21/2016 to Fri 03/25/2016  
 0255 Continuous 2359

**EXT FORCE by CONED 03/15/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**3800 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Mon 03/07/2016 to Fri 03/18/2016  
 0001 Continuous 2359

**UPDATED by CONED 03/15/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**4350 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Mon 03/07/2016 to Tue 04/05/2016  
 0001 Continuous 2359

**UPDATED by CONED 03/15/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**4150 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Tue 03/08/2016 to Mon 03/14/2016  
 0001 Continuous 1930

**UPDATED by CONED 03/15/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**4350 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

Wed 03/09/2016 to Wed 03/16/2016  
 0600 Continuous 1559

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
**900 MW 1600 MW**  
 SCH - NE - NY  
 Impacts Total Transfer Capability 500 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

Wed 03/09/2016 to Wed 03/16/2016  
 0600 Continuous 1559

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
**100 MW 100 MW**  
 SCH - NPX\_1385  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 03/09/2016 to Wed 03/16/2016  
0600 Continuous 1559

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Wed 03/09/2016 to Tue 03/29/2016  
0600 Continuous 1559

Work scheduled by: NGrid

UPDATED by NG 03/03/2016

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Wed 03/09/2016 to Fri 03/18/2016  
0700 Continuous 1859

Work scheduled by: NYSEG

UPDATED by NY 03/18/2016

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## EGRDNCTY\_345\_138\_BK 1

Thu 03/10/2016 to Sat 03/19/2016  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 03/10/2016

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SCH-IMO-NYISO\_LIMIT\_900

Mon 03/14/2016 to Fri 03/18/2016  
0400 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

FWD  
(Import)  
SCH - OH - NY **1200 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/14/2016 to Sat 03/19/2016  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/23/2016

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

Mon 03/14/2016 to Mon 03/14/2016  
0745 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2016

FWD REV  
(Import) (Export)  
SCH - OH - NY **1600 MW 1650 MW**  
Impacts Total Transfer Capability 300 MW 250 MW  
TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1/11					FWD	REV
Mon 03/14/2016 to Mon 03/14/2016					(Import)	(Export)
0800 Daily(No Weekends) 1630					SCH - HQ_CEDARS	95 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	104 MW 0 MW
ARR: 38					TTC with All Lines In Service	199 MW 100 MW
EASTVIEW-SPRNBK_345_W79					FWD	
Tue 03/15/2016 to Thu 03/17/2016					(Import)	
0001 Continuous 1930					UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Wed 03/16/2016 to Thu 03/17/2016					(Import)	
0700 Continuous 1707					UPNY CONED	4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
NRTH1385-NOR HBR_138_601					FWD	REV
Wed 03/16/2016 to Fri 03/18/2016					(Import)	(Export)
1635 Continuous 2359					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					FWD	REV
Wed 03/16/2016 to Fri 03/18/2016					(Import)	(Export)
1635 2359					SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					FWD	REV
Wed 03/16/2016 to Fri 03/18/2016					(Import)	(Export)
1635 2359					SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602					FWD	REV
Wed 03/16/2016 to Fri 03/18/2016					(Import)	(Export)
1635 Continuous 2359					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Wed 03/16/2016 to Fri 03/18/2016  
1635 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_603

Wed 03/16/2016 to Fri 03/18/2016  
1635 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NRTHPORT\_138\_1385

Wed 03/16/2016 to Fri 03/18/2016  
1635 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016  
0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 03/10/2016

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1600 MW</b>	<b>1650 MW</b>
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Fri 03/18/2016 to Fri 03/18/2016  
0600 Continuous 2359

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

## ALCOA\_\_-DENNISON\_115\_12

Fri 03/18/2016 to Fri 03/18/2016  
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## SCH-HQ-NYISO\_LIMIT\_1450

Sat 03/19/2016 to Thu 03/31/2016  
0001 Continuous 1759

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1450 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_BK 2

FWD

Mon 03/21/2016 to Wed 03/30/2016 UPDATED by LI 03/10/2016

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### SCH-IMO-NYISO\_LIMIT\_800

FWD

Mon 03/21/2016 to Sat 04/02/2016 UPDATED by NYISO 03/18/2016

(Import)

0600 Continuous 1800

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NGrid

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 03/21/2016 to Thu 03/24/2016 UPDATED by NYPA 02/23/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 03/21/2016 to Fri 03/25/2016

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

### CHAT\_DC\_GC1

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0900 Continuous 1500

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

### CHAT\_DC\_GC1

REV

Mon 03/21/2016 to Mon 03/21/2016

(Export)

0900 Continuous 1500

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

### SCH-HQ-NYISO\_LIMIT\_1400

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0900 Continuous 1500

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1

Tue 03/22/2016 to Tue 03/22/2016  
0600 Continuous 1800  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Tue 03/22/2016 to Tue 03/22/2016  
0600 Continuous 1800  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Wed 03/23/2016 to Tue 04/05/2016 UPDATED by CONED 03/15/2016  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### SCH-IMO\_NY\_NIAG\_NRTH\_BUS\_W/BB

Wed 03/23/2016 to Wed 03/23/2016 UPDATED by NYPA 03/16/2016  
0500 Continuous 1600  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1600 MW 1650 MW**  
Impacts Total Transfer Capability 300 MW 250 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### ROCHESTR-PANNELL\_345\_RP2

Wed 03/23/2016 to Thu 03/24/2016  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### COOPERS\_-MIDDLETP\_345\_CMT-34

Wed 03/23/2016 to Fri 03/25/2016 UPDATED by NY 03/18/2016  
0700 Continuous 1859  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### FROST\_BR-LONG\_MTN\_345\_352

Sat 03/26/2016 to Sat 03/26/2016 UPDATED by ISONE 03/18/2016  
0600 Continuous 1530  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Sat 03/26/2016 to Fri 04/08/2016

UPDATEDby CHGE03/08/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_5**

FWD

Mon 03/28/2016 to Mon 03/28/2016

UPDATEDby CE02/22/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Mon 03/28/2016 to Mon 03/28/2016

UPDATEDby CE02/22/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016

UPDATEDby CE02/22/2016

(Import)

0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/29/2016 to Tue 03/29/2016

UPDATEDby CE02/22/2016

(Import)

0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

**FITZPTRK-EDIC\_345\_FE-1**

FWD

Wed 03/30/2016 to Thu 03/31/2016

UPDATEDby NYISO02/22/2016

(Import)

0500 Continuous 1659

Work scheduled by: NGrid

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

**MARCY\_-COOPERS\_345\_UCC2-41**

FWD

Wed 03/30/2016 to Tue 04/19/2016

UPDATEDby NYISO03/10/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345_STATCOM SVC					FWD	
Wed 03/30/2016	to	Tue 04/19/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>03/10/2016</u>	(Import)	
0600	Continuous	1530			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MARCY____765_345_BK 1					FWD	
Wed 03/30/2016	to	Tue 04/19/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>03/10/2016</u>	(Import)	
0600	Continuous	1530			MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	0800			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
FLATROCK-BROWNFLS_115_2					FWD	REV
Thu 03/31/2016	to	Thu 03/31/2016			(Import)	(Export)
0730	Daily(No Weekends)	1530			SCH - HQ_CEDARS	<b>130 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
1630	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
Sat 04/02/2016	to	Sat 04/02/2016	<u>UPDATED</u>	<u>by PJM</u> <u>12/21/2015</u>	(Import)	(Export)
0200	Continuous	1900			SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>130 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>150 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700		1900		SCH - HQ_CEDARS	<b>110 MW</b> <b>60 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016 UPDATED by CHGE 11/13/2015  
0800 Continuous 1559

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

CLAY\_\_-EDIC\_\_345\_2-15

Tue 04/05/2016 to Fri 04/08/2016 UPDATED by NGRID 03/18/2016  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

HUDSONP\_-FARRAGUT\_345\_C3403

Fri 04/08/2016 to Sat 05/07/2016 UPDATED by PJM 01/07/2016  
0200 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M

Mon 04/11/2016 to Mon 04/25/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>WATRCURE-OAKDALE__345_31</b>						
Mon 04/11/2016	to	Tue 04/12/2016	<u>UPDATED</u>	<u>by NYSEG</u> <u>03/01/2016</u>	SCH - PJ - NY	<b>2600 MW</b>
0800	Continuous	1630			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2600 MW
<b>BECK__-NIAGARA__230_PA27</b>						
Fri 04/15/2016	to	Fri 04/15/2016			SCH - OH - NY	<b>1900 MW</b>
0700	Continuous	1530			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1900 MW
<b>W49TH_ST_345KV_6</b>						
Sat 04/16/2016	to	Fri 04/29/2016			SCH - PJM_HTP	<b>300 MW</b>
0001	Continuous	2300			Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>						
Sat 04/16/2016	to	Fri 04/29/2016			SCH - PJM_HTP	<b>300 MW</b>
0001	Continuous	2300			Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
<b>ROCHESTR-PANNELL__345_RP2</b>						
Sat 04/16/2016	to	Sun 04/17/2016			DYSINGER EAST	<b>2300 MW</b>
0700	Continuous	1800			Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE					TTC with All Lines In Service	3150 MW
<b>EDIC__-FRASER__345_EF24-40</b>						
Mon 04/18/2016	to	Sun 05/15/2016			CENTRAL EAST - VC	<b>2500 MW</b>
0500	Continuous	1600			Impacts Total Transfer Capability	475 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						
Mon 04/18/2016	to	Fri 04/22/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>01/27/2016</u>	MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-COOPERS\_\_345\_33

Mon 04/18/2016 to Sun 05/22/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2395 MW  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## HOMER C\_-FIVEMILE\_345\_37

Wed 04/20/2016 to Thu 05/19/2016  
0800 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYISO 02/24/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 03/11/2016

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 04/23/2016 to Sun 04/24/2016  
 0100 2200

Work scheduled by:

ARR: 20

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 04/23/2016 to Sun 04/24/2016  
 0100 2200

Work scheduled by:

ARR: 20

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

BERKSHIR-ALPS\_ 345\_393

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS\_ 345\_393

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE\_LIMIT\_400

Mon 04/25/2016 to Mon 04/25/2016  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED by NE 01/15/2016

REV  
 (Export)  
 SCH - NE - NY **600 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 1600 MW

MOSES\_-ADIRNDCK\_ 230\_MA2

Mon 04/25/2016 to Fri 04/29/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS\_ 345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Mon 04/25/2016  
 0800 0900

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

### BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NE-NYISO\_LIMIT\_500

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

### SCH-NYISO-NE\_LIMIT\_700

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>900 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

### ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 04/29/2016 to Sat 05/14/2016  
1600 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	<b>2570 MW</b>
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Sat 04/30/2016 to Sun 05/01/2016  
0700 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 05/01/2016 to Fri 05/06/2016  
1300 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NIAGARA\_-KINTIGH\_345\_NSl-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### PANNELL\_-CLAY\_345\_2

Mon 05/02/2016 to Mon 05/02/2016

0730 Continuous 1500

Work scheduled by: NYPA

UPDATED by RGE 02/16/2016

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### HUDSONP\_-FARRAGUT\_345\_B3402

Tue 05/03/2016 to Wed 05/04/2016

0001 Continuous 2300

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

### HUDSONP\_-FARRAGUT\_345\_B3402 & HUDSONP\_-FARRAGUT\_345\_C3403

Tue 05/03/2016 to Wed 05/04/2016

0001 2300

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

### BROWNFLS-TAYLORVL\_115\_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				<b>950 MW</b>	<b>1000 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>							REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
1600	Daily	1800				<b>600 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>						FWD	
Mon 05/09/2016	to	Fri 05/13/2016				(Import)	
0700	Continuous	1530				<b>2520 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 05/09/2016	to	Sat 05/14/2016				(Import)	(Export)
0700	Continuous	1900				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>						FWD	
Thu 05/12/2016	to	Sat 05/14/2016				(Import)	
0001	Continuous	2359				<b>4150 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
<b>FROST_BR-LONG_MTN_345_352</b>						FWD	REV
Sat 05/14/2016	to	Sat 05/14/2016				(Import)	(Export)
0600	Continuous	1600				<b>1150 MW</b>	<b>1600 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1400 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 05/15/2016 to Sun 05/15/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 05/16/2016 to Fri 05/27/2016  
0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/17/2016

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/16/2016 to Fri 06/03/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Wed 05/18/2016 to Wed 05/18/2016  
2300 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 05/19/2016 to Sun 05/22/2016  
0001 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Mon 05/23/2016 to Mon 05/23/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W90

Mon 05/23/2016 to Wed 05/25/2016  
0001 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### LEEDS\_\_\_\_345\_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### MAINESBG-WATRCURE\_345\_30

Mon 05/23/2016 to Mon 05/23/2016  
0900 Continuous 1159

Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 100 MW	0 MW
TTC with All Lines In Service 2300 MW	1300 MW

### NINEMILE-CLAY\_\_\_\_345\_8

Tue 05/24/2016 to Fri 05/27/2016  
0700 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

### MAINESBG-WATRCURE\_345\_30

Tue 05/24/2016 to Wed 05/25/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 100 MW	0 MW
TTC with All Lines In Service 2300 MW	1300 MW

### EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Wed 05/25/2016 to Thu 05/26/2016  
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 03/18/2016

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Wed 05/25/2016 to Wed 05/25/2016  
2030 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Thu 05/26/2016 to Thu 05/26/2016  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### EFISHKIL-WOOD\_ST\_\_345\_F39

Thu 05/26/2016 to Sat 05/28/2016  
0001 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600  
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2200 MW 1300 MW</b>
Impacts Total Transfer Capability	100 MW 0 MW
TTC with All Lines In Service	2300 MW 1300 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 05/28/2016 to Sat 05/28/2016  
2030 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY-WOOD\_ST\_\_345\_F31

Sun 05/29/2016 to Sun 05/29/2016  
0001 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**FRASER -COOPERS\_345\_33**

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

**NIAGARA -KINTIGH\_345\_NS1-38**

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**FRASER -GILBOA\_345\_GF5-35**

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**BECK -NIAGARA\_345\_PA302**

Mon 06/06/2016 to Fri 06/17/2016  
0700 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 01/21/2016**

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**COLTON -FLATROCK\_115\_2**

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>100 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**HANAWAFL-COLTON\_115\_5**

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>150 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016		SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016		SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAl

Mon 06/27/2016 to Wed 06/29/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Thu 06/30/2016 to Fri 07/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 07/05/2016 to Sat 07/09/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 07/11/2016 to Mon 08/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 08/02/2016 to Thu 08/25/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_3

Fri 08/26/2016 to Fri 09/02/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## MARCY\_\_\_\_-COOPERS\_\_345\_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA -LEEDS 345\_GL3**

Mon 09/05/2016 to Fri 09/09/2016  
 0800 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2200 MW**  
 Impacts Total Transfer Capability 775 MW  
 TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL 115\_3**

Tue 09/06/2016 to Sun 09/11/2016  
 0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**MARCY 765\_345\_BK 2**

Tue 09/06/2016 to Sun 09/11/2016  
 0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**KINTIGH -ROCHESTR 345\_SR1-39**

Mon 09/12/2016 to Fri 09/16/2016  
 0700 Continuous 1630

Work scheduled by: NYPA

**UPDATED by NYISO 01/20/2016**

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK 230\_MAI**

Mon 09/12/2016 to Sat 09/17/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON 345\_303**

Mon 09/12/2016 to Fri 09/30/2016  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**NIAGARA 345\_230\_BK 4**

Wed 09/14/2016 to Thu 09/15/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 09/18/2015**

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1900 MW 1900 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Fri 09/16/2016 to Fri 09/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

Mon 09/19/2016 to Sat 09/24/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**

Mon 09/19/2016 to Sun 11/06/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

**NRTH1385-NOR HBR\_\_138\_601**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NRTHPORT\_138\_1385**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 09/26/2016 to Sat 10/01/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

Mon 10/03/2016 to Sun 10/09/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 10/04/2016 to Fri 10/07/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Mon 10/10/2016 to Fri 11/04/2016  
 0700 Continuous 1600

Work scheduled by: NGrid

**UPDATED by NGRID 07/09/2015**

	FWD (Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R94301**

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_\_\_765\_7040**

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_\_\_765\_7040**

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
 0100 1730

Work scheduled by:

**ARR: 20**

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/15/2016 to Sat 10/29/2016  
 0100 1730

Work scheduled by:

**ARR: 20**

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY\_765\_345\_BK 2

Mon 10/24/2016 to Fri 10/28/2016  
 0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-ADIRNDCK\_230\_MA2

Mon 10/31/2016 to Sat 11/05/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

HOMRC\_NY-MAINS\_NY\_345\_47

Fri 11/04/2016 to Fri 11/04/2016  
 0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1300 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2600 MW 1300 MW

LEEDS\_-PLSNTVLY\_345\_92

Mon 11/07/2016 to Wed 12/07/2016  
 0001 Continuous 2359

Work scheduled by: NGrid

**UPDATED by CONED 09/16/2015**

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

PLSNTVLY\_345KV\_RNS5

Mon 11/07/2016 to Wed 12/07/2016  
 0001 Continuous 2359

Work scheduled by: NGrid

**UPDATED by CONED 09/16/2015**

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MAINESBG-WATRCURE\_345\_30**

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016

(Import) (Export)

0800 Continuous 1600

**UPDATED by NYSEG 02/16/2016**

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

**BECK\_\_\_-NIAGARA\_345\_PA301**

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/12/2016 to Fri 12/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 12/12/2016 to Fri 12/30/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/19/2016 to Thu 12/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FITZPTRK-EDIC\_\_\_\_\_345\_FE-1

Mon 03/06/2017 to Fri 03/31/2017  
0600 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/01/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,March 19, 2016 to Monday ,September18, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Sat 10/14/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW