

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONTP-W49TH\_ST\_345\_Y56**

Fri 01/01/2016 to Sun 05/01/2016  
 1308 Continuous 2359

**EXT FORCE by PJM 01/22/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**0 MW**  
 SCH - PJM\_HTP  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**FRASER\_\_-COOPERS\_\_345\_33**

Mon 01/04/2016 to Thu 03/03/2016  
 0800 Continuous 1459

**UPDATED by NYSEG 02/15/2016**

Work scheduled by: NYSEG

FWD  
 (Import)  
**2395 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 580 MW  
 TTC with All Lines In Service 2975 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Thu 01/21/2016 to Mon 03/14/2016  
 0255 Continuous 2359

**EXT FORCE by CE 02/03/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**3800 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**RAMAPO\_\_500\_345\_BK 1500**

Tue 02/23/2016 to Sat 02/27/2016  
 1700 Continuous 2302

**EXTENDED by CE 02/25/2016**

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
**2100 MW 1000 MW**  
 SCH - PJ - NY  
 Impacts Total Transfer Capability 500 MW 300 MW  
 TTC with All Lines In Service 2600 MW 1300 MW

**RAMAPO\_\_500\_345\_BK 1500**

Tue 02/23/2016 to Sat 02/27/2016  
 1700 Continuous 2302

**EXTENDED by CE 02/25/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**6400 MW**  
 TOTAL EAST  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 6500 MW

**RAMAPO\_\_500\_345\_BK 1500**

Tue 02/23/2016 to Sat 02/27/2016  
 1700 Continuous 2302

**EXTENDED by CE 02/25/2016**

Work scheduled by: ConEd

FWD  
 (Import)  
**4000 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Tue 02/23/2016 to Sat 02/27/2016  
 1700 Continuous 2335

**EXTENDED by CE 02/25/2016**

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
**2100 MW 1000 MW**  
 SCH - PJ - NY  
 Impacts Total Transfer Capability 500 MW 300 MW  
 TTC with All Lines In Service 2600 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOPATCON-RAMAPO\_\_500\_5018**

FWD

Tue 02/23/2016 to Sat 02/27/2016

**EXTENDED****by CE****02/25/2016**

(Import)

1700 Continuous 2335

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

**HOPATCON-RAMAPO\_\_500\_5018**

FWD

Tue 02/23/2016 to Sat 02/27/2016

**EXTENDED****by CE****02/25/2016**

(Import)

1700 Continuous 2335

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**RAMAPO\_\_345\_345\_PAR3500**

FWD

REV

Tue 02/23/2016 to Sat 02/27/2016

**EXTENDED****by CE****02/25/2016**

(Import) (Export)

1700 Continuous 2343

SCH - PJ - NY

**2400 MW 1300 MW**

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

**RAMAPO\_\_345\_345\_PAR4500**

FWD

REV

Tue 02/23/2016 to Sat 02/27/2016

**EXTENDED****by CE****02/25/2016**

(Import) (Export)

1700 Continuous 2344

SCH - PJ - NY

**2400 MW 1300 MW**

Impacts Total Transfer Capability 200 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Sat 02/27/2016 to Sat 02/27/2016

(Import)

0001 Continuous 1530

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Sat 02/27/2016 to Sat 02/27/2016

**UPDATED****by HQ****02/25/2016**

(Import)

0700 Continuous 0859

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**SCH-NYISO-HQ\_LIMIT\_500**

REV

Sat 02/27/2016 to Sat 02/27/2016

**UPDATED****by HQ****02/25/2016**

(Export)

0700 Continuous 0859

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-HQ-NYISO\_LIMIT\_1400

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1959

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### SCH-NYISO-HQ\_LIMIT\_500

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1959

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-IMO-NYISO\_LIMIT\_1100

Mon 02/29/2016 to Mon 02/29/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1400 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1900 MW

### MILLWOOD\_345KV\_18

Tue 03/01/2016 to Tue 03/01/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### SCH-IMO-NYISO\_LIMIT\_900

Tue 03/01/2016 to Tue 03/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1200 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

### PANNELL\_-CLAY\_345\_1

Tue 03/01/2016 to Tue 03/01/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Tue 03/01/2016 to Fri 03/04/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_\_-CLAY\_\_\_\_345\_6

FWD

Wed 03/02/2016 to Thu 03/03/2016

UPDATED

by NGRID

02/23/2016

(Import)

0730 Continuous 1700

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

FWD

Thu 03/03/2016 to Thu 03/03/2016

(Import)

0800 Daily(No Weekends) 1230

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### FRASER\_\_345\_FRASER SVC

FWD

Thu 03/03/2016 to Thu 03/03/2016

(Import)

0900 Continuous 1330

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### PANNELL\_\_-CLAY\_\_\_\_345\_2

FWD

Thu 03/03/2016 to Fri 03/04/2016

UPDATED

by NYISO

03/02/2016

(Import)

0900 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### FRASER\_\_-COOPERS\_\_345\_33

FWD

Thu 03/03/2016 to Tue 03/08/2016

EXT FORCE

by NYSEG

03/03/2016

(Import)

1500 Continuous 1459

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### MARCY\_\_-N.SCTLND\_345\_18

FWD

Fri 03/04/2016 to Fri 03/04/2016

UPDATED

by NYISO

02/17/2016

(Import)

0800 Daily(No Weekends) 1159

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### N.SCTLND-LEEDS\_\_\_\_345\_94

FWD

Fri 03/04/2016 to Fri 03/04/2016

(Import)

1200 Daily(No Weekends) 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD				
Sat 03/05/2016	to	Sun 03/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/29/2016</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1550 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW			
						TTC with All Lines In Service	3150 MW			
CHATGUAY-MASSENA__765_7040						FWD	REV			
Sat 03/05/2016	to	Sun 03/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/29/2016</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	0 MW	0 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW			
						TTC with All Lines In Service	1500 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 03/05/2016	to	Sun 03/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/29/2016</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 03/05/2016	to	Sun 03/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/29/2016</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 03/05/2016	to	Sun 03/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/29/2016</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD				
Sat 03/05/2016	to	Sun 03/06/2016				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV			
Sat 03/05/2016	to	Sun 03/06/2016				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW			
						TTC with All Lines In Service	1500 MW			

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0700 Continuous 1700

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

**CANCELLED by NYSEG 02/29/2016**

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 03/06/2016 to Sun 03/06/2016

(Import)

0900 Continuous 1100

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

**EASTVIEW-SPRNBRK\_\_345\_W79**

FWD

Mon 03/07/2016 to Mon 03/07/2016

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 03/07/2016 to Fri 03/18/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Mon 03/07/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MAZ**

FWD

Mon 03/07/2016 to Fri 03/11/2016

(Import)

0700 Continuous 1730

**UPDATED by NYPA 02/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_\_\_-NIAGARA\_\_230\_PA27

Mon 03/07/2016 to Mon 03/07/2016  
0800 Continuous 1530

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

### EASTVIEW-SPRNBK\_\_345\_W79

Tue 03/08/2016 to Mon 03/14/2016  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

### MARCY\_\_\_\_-COOPERS\_\_345\_UCC2-41

Tue 03/08/2016 to Tue 03/08/2016  
1500 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYPA 03/03/2016

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### N.SCTLND-ALPS\_\_\_\_345\_2

Wed 03/09/2016 to Wed 03/16/2016  
0600 Continuous 1559

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1600 MW
Impacts Total Transfer Capability	500 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

### N.SCTLND-ALPS\_\_\_\_345\_2

Wed 03/09/2016 to Wed 03/16/2016  
0600 Continuous 1559

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 03/09/2016 to Wed 03/16/2016  
0600 Continuous 1559

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

### EDIC\_\_\_\_-N.SCTLND\_345\_14

Wed 03/09/2016 to Tue 03/29/2016  
0600 Continuous 1559

Work scheduled by: NGrid

UPDATED by NG 03/03/2016

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Wed 03/09/2016 to Thu 03/10/2016

(Import)

0700 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**EGRDNCTY\_345\_138\_BK 1**

FWD

Thu 03/10/2016 to Sat 03/19/2016

(Import)

0001 Continuous 2359

UPDATEDby LI01/28/2016

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SCH-NYISO-NE\_LIMIT\_800**

REV

Thu 03/10/2016 to Thu 03/10/2016

(Export)

0630 Continuous 1800

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Fri 03/11/2016 to Sat 03/12/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Sun 03/13/2016 to Sun 03/13/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

**1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**MOSES\_-ADIRNDCK\_230\_MAZ**

FWD

Mon 03/14/2016 to Sat 03/19/2016

(Import)

0700 Continuous 1730

UPDATEDby NYPA02/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_\_\_-PACKARD\_\_230\_BP76

Mon 03/14/2016 to Mon 03/14/2016  
0745 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2016

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1600 MW 1650 MW**

300 MW 250 MW

1900 MW 1900 MW

### EASTVIEW-SPRNBK\_\_345\_W79

Tue 03/15/2016 to Thu 03/17/2016  
0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**4350 MW**

750 MW

5100 MW

### SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1600 MW 1650 MW**

300 MW 250 MW

1900 MW 1900 MW

### LEEDS\_\_\_\_-PLSNTVLY\_345\_92

Sat 03/19/2016 to Sat 03/19/2016  
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**3800 MW**

1300 MW

5100 MW

### PLSNTVLY\_345KV\_RNS5

Sat 03/19/2016 to Sat 03/19/2016  
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**3800 MW**

1300 MW

5100 MW

### W49TH\_ST\_345KV\_6

Mon 03/21/2016 to Mon 03/21/2016  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**340 MW**

320 MW

660 MW

### W49TH\_ST\_345KV\_8

Mon 03/21/2016 to Mon 03/21/2016  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**340 MW**

320 MW

660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2						FWD
Mon 03/21/2016	to	Wed 03/30/2016	<u>UPDATED</u>	<u>by LI</u>	<u>01/28/2016</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Mon 03/21/2016	to	Thu 03/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/23/2016</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
HURLYAVE-ROSETON__345_303						FWD
Mon 03/21/2016	to	Fri 03/25/2016				(Import)
0700	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
ROCHESTR-PANNELL__345_RP1						FWD
Mon 03/21/2016	to	Tue 03/22/2016				(Import)
1000	Continuous	1700				DYSINGER EAST 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
BUCHAN_N-EASTVIEW_345_W93						FWD
Wed 03/23/2016	to	Tue 04/05/2016				(Import)
0001	Continuous	2359				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW
ROCHESTR-PANNELL__345_RP2						FWD
Wed 03/23/2016	to	Thu 03/24/2016				(Import)
0500	Continuous	1700				DYSINGER EAST 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
W49TH_ST_345KV_6						FWD
Sat 03/26/2016	to	Sat 03/26/2016				(Import)
1700	Continuous	1900				SCH - PJM_HTP 340 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 320 MW
						TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

Sat 03/26/2016 to Sat 03/26/2016  
 1700 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **340 MW**  
 Impacts Total Transfer Capability 320 MW  
 TTC with All Lines In Service 660 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 03/27/2016 to Sun 03/27/2016  
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1600 MW**  
 Impacts Total Transfer Capability 100 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**W49TH\_ST\_345KV\_5**

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **330 MW**  
 Impacts Total Transfer Capability 330 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Mon 03/28/2016 to Mon 03/28/2016 **UPDATED by CE 02/22/2016**  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **330 MW**  
 Impacts Total Transfer Capability 330 MW  
 TTC with All Lines In Service 660 MW

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

Mon 03/28/2016 to Sun 04/17/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345\_STATCOM SVC**

Mon 03/28/2016 to Sun 04/17/2016  
 0600 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_BK 1**

Mon 03/28/2016 to Sun 04/17/2016  
 0600 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016 UPDATED by CE 02/22/2016  
0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

(Import)

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/29/2016 to Tue 03/29/2016 UPDATED by CE 02/22/2016  
0630 Continuous 0700

Work scheduled by: ConEd

SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

(Import)

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

FWD

Wed 03/30/2016 to Thu 03/31/2016 UPDATED by NYISO 02/22/2016  
0500 Continuous 1659

Work scheduled by: NGrid

OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

(Import)

**OSWEGO\_\_ -ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016 UPDATED by NGRID 02/18/2016  
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

(Import)

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Thu 03/31/2016 to Thu 03/31/2016 UPDATED by NGRID 02/18/2016  
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

(Import)

**OSWEGO\_\_ -ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016 UPDATED by NGRID 02/18/2016  
1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

(Import)

**LINDEN\_\_ -GOETHALS\_230\_A2253**

FWD

REV

Sat 04/02/2016 to Sat 04/02/2016 UPDATED by PJM 12/21/2015  
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY **2600 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

(Import) (Export)

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>130 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	<b>150 MW</b> <b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1				FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016		(Import)	(Export)
0700		1900		SCH - HQ_CEDARS	<b>110 MW</b> <b>60 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	89 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u> <u>by NYISO</u> <u>02/02/2016</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 04/04/2016 to Mon 04/04/2016 UPDATED by NYISO 02/02/2016  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016 UPDATED by CHGE 11/13/2015  
0800 Continuous 1559

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

CLAY\_\_-EDIC\_\_345\_2-15

Tue 04/05/2016 to Wed 04/06/2016  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

HUDSONP\_-FARRAGUT\_345\_C3403

Fri 04/08/2016 to Sat 05/07/2016 UPDATED by PJM 01/07/2016  
0200 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M

Mon 04/11/2016 to Mon 04/25/2016  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WATRCURE-OAKDALE\_\_345\_31**

Mon 04/11/2016 to Tue 04/12/2016  
 0800 Continuous 1630

**UPDATED by NYSEG 03/01/2016**

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

**BECK\_\_-NIAGARA\_\_230\_PA27**

Fri 04/15/2016 to Fri 04/15/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Sat 04/16/2016 to Sun 04/17/2016  
 0700 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**EDIC\_\_-FRASER\_\_345\_EF24-40**

Mon 04/18/2016 to Sun 05/15/2016  
 0500 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 04/18/2016 to Fri 04/22/2016  
 0700 Continuous 1530

**UPDATED by NYPA 01/27/2016**

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**FRASER\_\_-COOPERS\_\_345\_33**

Mon 04/18/2016 to Sun 05/22/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

**HOMER C\_-FIVEMILE\_345\_37**

Wed 04/20/2016 to Thu 05/19/2016  
 0800 Continuous 1600

**UPDATED by NYISO 02/24/2016**

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sun 04/24/2016  
0100 Continuous 1530

UPDATED by NYPA 01/27/2016

Work scheduled by: NYPA

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016  
0100 1530

Work scheduled by:

ARR: 20

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2**

Sat 04/23/2016 to Sun 04/24/2016  
0100 1530

Work scheduled by:

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>							REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
0700	Daily(No Weekends)	0900					<b>600 MW</b>
Work scheduled by: NGrid					SCH - NE - NY		
					Impacts Total Transfer Capability		1000 MW
					TTC with All Lines In Service		1600 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD	
Mon 04/25/2016	to	Fri 04/29/2016				(Import)	
0700	Continuous	1530				<b>2300 MW</b>	
Work scheduled by: NYPA					MOSES SOUTH		
					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016				(Import)	(Export)
0800		0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by:					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import)	(Export)
0800	Continuous	1600				<b>1400 MW</b>	<b>1450 MW</b>
Work scheduled by: ISONE					SCH - NE - NY		
					Impacts Total Transfer Capability	0 MW	150 MW
					TTC with All Lines In Service	1400 MW	1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import)	(Export)
0800	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_500

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1400 MW

### SCH-NYISO-NE\_LIMIT\_700

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

### ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 04/29/2016 to Sat 05/14/2016  
1600 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Sat 04/30/2016 to Sun 05/01/2016  
0700 Continuous 1800  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 05/01/2016 to Fri 05/06/2016  
1300 Continuous 1800  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/02/2016 to Fri 05/06/2016  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_345\_2

Mon 05/02/2016 to Mon 05/02/2016

0730 Continuous 1500

Work scheduled by: NYPA

UPDATED

by RGE

02/16/2016

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 05/03/2016 to Wed 05/04/2016

0001 Continuous 2300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY 2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & HUDSONP\_-FARRAGUT\_345\_C3403

Tue 05/03/2016 to Wed 05/04/2016

0001 2300

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY 2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS 70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## BERKSHIR-ALPS\_345\_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATED

by NE

01/15/2016

FWD

(Import) (Export)

SCH - NE - NY 950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_345\_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATED

by NE

01/15/2016

FWD

(Import) (Export)

SCH - NPX\_1385 100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_400

Sat 05/07/2016 to Sat 05/07/2016  
1600 Daily 1800

UPDATED

by NE

01/15/2016

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Mon 05/09/2016 to Fri 05/13/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/09/2016 to Sat 05/14/2016  
0700 Continuous 1900

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Thu 05/12/2016 to Sat 05/14/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sun 05/15/2016 to Sun 05/15/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### EFISHKIL-WOOD\_ST\_\_345\_F38

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016  
0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/16/2016 to Fri 06/03/2016  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 05/18/2016 to Wed 05/18/2016  
2300 Continuous 2330

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Thu 05/19/2016 to Sun 05/22/2016  
0001 Continuous 2100

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 05/23/2016 to Mon 05/23/2016  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 05/23/2016 to Wed 05/25/2016  
0001 Continuous 2100

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### EDIC\_-FRASER\_345\_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016  
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Tue 05/24/2016 to Fri 05/27/2016  
0700 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE\_345\_30

Tue 05/24/2016 to Wed 05/25/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Wed 05/25/2016 to Wed 05/25/2016  
2030 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

## MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASER__-COOPERS__345_33</b>					FWD		
Tue 05/31/2016	to	Wed 06/01/2016			(Import)		
0700	Continuous	1600			CENTRAL EAST - VC	<b>2395 MW</b>	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW	
					TTC with All Lines In Service	2975 MW	
<b>NIAGARA__-KINTIGH__345_NS1-38</b>					FWD		
Fri 06/03/2016	to	Fri 06/03/2016			(Import)		
0700	Continuous	1530			DYSINGER EAST	<b>1700 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
<b>FRASER__-GILBOA__345_GF5-35</b>					FWD		
Sat 06/04/2016	to	Fri 06/10/2016			(Import)		
0700	Continuous	1530			CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
<b>BECK__-NIAGARA__345_PA302</b>					FWD	REV	
Mon 06/06/2016	to	Fri 06/17/2016	<b>UPDATED</b>	<b>by NYPA 01/21/2016</b>	(Import)	(Export)	
0700	Continuous	1700			SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW	800 MW
					TTC with All Lines In Service	1900 MW	1900 MW
<b>COLTON__-FLATROCK_115_2</b>					FWD	REV	
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	<b>100 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<b>HANAWAFL-COLTON__115_5</b>					FWD	REV	
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)	
0530	Continuous	1730			SCH - HQ_CEDARS	<b>150 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<b>PARISHVL-COLTON__115_3 &amp; MCINTYRE-COLTON__115_8 &amp; COLTON__-FLATROCK_115_2 &amp; HANAWAFL-COLTON__115_5</b>					FWD	REV	
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)	
0530		1730			SCH - HQ_CEDARS	<b>80 MW</b>	<b>40 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	110 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

ARR: 38

ARR: 38

ARR: 38

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-FLATROCK_115_2					FWD	REV
Thu 06/16/2016 to Sat 06/18/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	<b>100 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/16/2016 to Sun 06/26/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
COLTON__-FLATROCK_115_2					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	<b>100 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	<b>150 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	<b>80 MW 40 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 06/27/2016 to Wed 06/29/2016					(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/30/2016 to Fri 07/01/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BROWNFLS-TAYLORVL\_115\_4

Tue 07/05/2016 to Sat 07/09/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### BROWNFLS-TAYLORVL\_115\_3

Mon 07/11/2016 to Mon 08/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### BROWNFLS-TAYLORVL\_115\_4

Tue 08/02/2016 to Thu 08/25/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### BROWNFLS-TAYLORVL\_115\_3

Fri 08/26/2016 to Fri 09/02/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### GILBOA\_\_-LEEDS\_\_345\_GL3

Mon 09/05/2016 to Fri 09/09/2016  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

### BROWNFLS-TAYLORVL\_115\_3

Tue 09/06/2016 to Sun 09/11/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_BK 2

Tue 09/06/2016 to Sun 09/11/2016  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 09/12/2016 to Fri 09/16/2016  
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAl

Mon 09/12/2016 to Sat 09/17/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/12/2016 to Fri 09/30/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_345\_230\_BK 4

Wed 09/14/2016 to Thu 09/15/2016  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 09/18/2015

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b> <b>1900 MW</b>
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	1900 MW 1900 MW

## BECK\_\_\_\_-NIAGARA\_\_345\_PA301

Fri 09/16/2016 to Fri 09/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b> <b>1100 MW</b>
Impacts Total Transfer Capability	700 MW 800 MW
TTC with All Lines In Service	1900 MW 1900 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 09/19/2016 to Wed 09/21/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/19/2016 to Sat 09/24/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**BECK\_\_\_\_-NIAGARA\_230\_PA27**

Mon 09/19/2016 to Sun 11/06/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**NRTH1385-NOR HBR\_138\_601**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**NRTH1385-NOR HBR\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NOR HBR\_\_138\_603

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NRTHPORT\_138\_1385

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 09/26/2016 to Sat 10/01/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 10/04/2016 to Fri 10/07/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### LEEDS\_\_-HURLYAVE\_345\_301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015  
0700 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

### LEEDS\_\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015  
0700 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -ADIRNDCK\_230\_MA2

Tue 10/11/2016 to Fri 10/14/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

	FWD	REV
(Import) (Export)		
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA -MARCY\_765\_MSU1

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA -MARCY\_765\_MSU1

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA -MARCY\_765\_MSU1

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

	FWD	REV
(Import) (Export)		
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA -MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/15/2016 to Sat 10/29/2016  
0100 Continuous 1730

Work scheduled by:

ARR: 20

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Sat 10/15/2016 to Sat 10/29/2016  
0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_BK 2

Mon 10/24/2016 to Fri 10/28/2016  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/31/2016 to Sat 11/05/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 11/04/2016 to Fri 11/04/2016  
0600 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

## LEEDS\_\_\_\_-PLSNTVLY\_345\_92

Mon 11/07/2016 to Wed 12/07/2016  
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## PLSNTVLY\_345KV\_RNS5

Mon 11/07/2016 to Wed 12/07/2016  
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/07/2016 to Thu 11/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MAINESBG-WATRCURE\_345\_30

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED by NYSEG 02/16/2016**

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**2600 MW 1300 MW**

0 MW 0 MW

2600 MW 1300 MW

### BECK\_-NIAGARA\_345\_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1400 MW 1250 MW**

500 MW 650 MW

1900 MW 1900 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 11/21/2016 to Wed 11/23/2016

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 11/28/2016 to Fri 12/02/2016

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 12/05/2016 to Fri 12/09/2016

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 12/12/2016 to Fri 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 03, 2016 to Saturday ,September02, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASER -GILBOA 345\_GF5-35

Mon 12/12/2016 to Fri 12/30/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### MOSES -ADIRNDCK 230\_MA2

Mon 12/19/2016 to Thu 12/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### FITZPTRK-EDIC 345\_FE-1

Mon 03/06/2017 to Fri 03/31/2017  
0600 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### BROWNFLS-TAYLORVL 115\_3

Mon 05/01/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL 115\_4

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL 115\_3

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL 115\_3

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,March 03, 2016 to Saturday ,September02, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

**70 MW****40 MW**

120 MW

0 MW

190 MW

40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 08/21/2017 to Fri 09/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

**70 MW****40 MW**

120 MW

0 MW

190 MW

40 MW