

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 01/01/2016 to Sun 05/01/2016

EXT FORCE **by PJM** **01/22/2016**

(Import)

1308 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FRASER -COOPERS_345_33

FWD

Mon 01/04/2016 to Thu 03/03/2016

UPDATED **by NYSEG** **02/15/2016**

(Import)

0800 Continuous 1459

Work scheduled by: NYSEG

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

FWD

Thu 01/21/2016 to Mon 03/14/2016

EXT FORCE **by CE** **02/03/2016**

(Import)

0255 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1100

FWD

Mon 02/29/2016 to Mon 02/29/2016

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

MILLWOOD_345KV_18

FWD

Tue 03/01/2016 to Tue 03/01/2016

0001 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SCH-IMO-NYISO_LIMIT_900

FWD

Tue 03/01/2016 to Tue 03/01/2016

0600 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1900 MW

PANNELL -CLAY_345_1

FWD

Tue 03/01/2016 to Tue 03/01/2016

UPDATED **by NYPA** **02/17/2016**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Tue 03/01/2016 to Fri 03/04/2016
0700 Continuous 1530

UPDATED

by NYPA

02/09/2016

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

VOLNEY___-CLAY_____345_6

FWD

Wed 03/02/2016 to Thu 03/03/2016
0730 Continuous 1700

UPDATED

by NGRID

02/23/2016

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 03/03/2016 to Thu 03/03/2016
0800 Daily(No Weekends) 1230

Work scheduled by: NGrid

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

FRASER___345_FRASER SVC

FWD

Thu 03/03/2016 to Thu 03/03/2016
0900 Continuous 1330

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

PANNELL___-CLAY_____345_2

FWD

Thu 03/03/2016 to Fri 03/04/2016
0900 Continuous 1530

UPDATED

by NYISO

03/02/2016

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER___-COOPERS___345_33

FWD

Thu 03/03/2016 to Tue 03/08/2016
1500 Continuous 1459

EXT FORCE

by NYSEG

03/03/2016

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

FWD

Fri 03/04/2016 to Fri 03/04/2016
0800 Daily(No Weekends) 1159

UPDATED

by NYISO

02/17/2016

Work scheduled by: NGrid

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS 345_94

Fri 03/04/2016 to Fri 03/04/2016

1200 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY 765_345_BK 1

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MARCY 765_345_BK 2**

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MASSENA -MARC 765_MSU1**

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20**MASSENA -MARC 765_MSU1**

Sat 03/05/2016 to Sun 03/06/2016

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/29/2016**

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016	UPDATED	by NYPA	02/29/2016	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	475 MW
					Impacts Total Transfer Capability	1025 MW
					TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 03/05/2016	to	Sun 03/06/2016				(Import)
0100		1730				
Work scheduled by:					ARR: 20	
					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 03/05/2016	to	Sun 03/06/2016				(Import) (Export)
0100		1730				
Work scheduled by:					ARR: 20	
					SCH - HQ - NY	850 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1500 MW
ATHENS_-PLSNTVLY_345_91					FWD	
Sat 03/05/2016	to	Sun 03/06/2016				(Import)
0700	Continuous	1700				
Work scheduled by: NGrid						
					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
COOPERS_-MIDDLETP_345_CMT-34					FWD	
Sat 03/05/2016	to	Sun 03/06/2016	CANCELLED	by NYSEG	02/29/2016	(Import)
0800	Continuous	1600				
Work scheduled by: NYSEG						
					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
OSWEGO_COMPLEX_AVR_O/S					FWD	
Sun 03/06/2016	to	Sun 03/06/2016				(Import)
0900	Continuous	1100				
Work scheduled by: Gen						
					CENTRAL EAST - VC	2870 MW
					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
EASTVIEW-SPRNBK_345_W79					FWD	
Mon 03/07/2016	to	Mon 03/07/2016				(Import)
0001	Continuous	0030				
Work scheduled by: ConEd						
					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/07/2016 to Fri 03/11/2016 UPDATED by NYPA 02/23/2016
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA_230_PA27

Mon 03/07/2016 to Mon 03/07/2016
0800 Continuous 1530
Work scheduled by: IESO

FWD	REV
(Import)	(Export)
SCH - OH - NY	1900 MW 1900 MW
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	1900 MW 1900 MW

EASTVIEW-SPRNBK__345_W79

Tue 03/08/2016 to Mon 03/14/2016
0001 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY__-COOPERS_345_UCC2-41

Tue 03/08/2016 to Tue 03/08/2016 UPDATED by NYPA 03/03/2016
1500 Continuous 1859
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Wed 03/09/2016 to Wed 03/16/2016
0600 Continuous 1559
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY	900 MW 1600 MW
Impacts Total Transfer Capability	500 MW 0 MW
TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2

Wed 03/09/2016 to Wed 03/16/2016
 0600 Continuous 1559

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-LEEDS_____345_93

Wed 03/09/2016 to Wed 03/16/2016
 0600 Continuous 1559

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

EDIC_____-N.SCTLND_345_14

Wed 03/09/2016 to Tue 03/29/2016
 0600 Continuous 1559

Work scheduled by: NGrid

UPDATED by NG 03/03/2016

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 03/09/2016 to Thu 03/10/2016
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_BK 1

Thu 03/10/2016 to Sat 03/19/2016
 0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SCH-NYISO-NE_LIMIT_800

Thu 03/10/2016 to Thu 03/10/2016
 0630 Continuous 1800

Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/11/2016 to Sat 03/12/2016
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Sat 03/12/2016 to Sat 03/12/2016
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

TAYLORVL-BULYMO_115_6

Sat 03/12/2016 to Sat 03/12/2016
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	199 MW	100 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

TAYLORVL-BULYMO_115_6 & BROWNFLS-TAYLORVL_115_4 & FORTDRUM-TAYLORVL_115_2

Sat 03/12/2016 to Sat 03/12/2016
0700 1900

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	120 MW	100 MW
Impacts Total Transfer Capability	79 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016
0600 Continuous 1530

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1600 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/23/2016

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

BECK_-PACKARD_230_BP76

Mon 03/14/2016 to Mon 03/14/2016
0745 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2016

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1600 MW	1650 MW
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1/11

Mon 03/14/2016 to Mon 03/14/2016

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

EASTVIEW-SPRNBK_345_W79

Tue 03/15/2016 to Thu 03/17/2016

0001 Continuous 1930

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1600 MW	1650 MW
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

ALCOA_-DENNISON_115_12

Fri 03/18/2016 to Fri 03/18/2016

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

LEEDS_-PLSNTVLY_345_92

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS5

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

W49TH_ST_345KV_6

Mon 03/21/2016 to Mon 03/21/2016

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	340 MW
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 03/21/2016 to Mon 03/21/2016
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Wed 03/30/2016
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/21/2016 to Thu 03/24/2016
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 03/21/2016 to Fri 03/25/2016
0700 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/21/2016 to Tue 03/22/2016
1000 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 03/23/2016 to Tue 04/05/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/23/2016 to Thu 03/24/2016
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 03/26/2016 to Sat 03/26/2016
1700 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 03/26/2016 to Sat 03/26/2016
1700 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sun 03/27/2016 to Sun 03/27/2016
0600 Continuous 1530
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

MARCY___-COOPERS___345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___345_STATCOM SVC

Mon 03/28/2016 to Sun 04/17/2016
0600 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**W49TH_ST_345KV_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

UPDATED**by CE****02/22/2016**

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

UPDATED**by CE****02/22/2016**

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

FITZPTRK-EDIC____345_FE-1

FWD

Wed 03/30/2016 to Thu 03/31/2016

(Import)

0500 Continuous 1659

UPDATED**by NYISO****02/22/2016**

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO__-ELBRIDGE_345_17

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 0800

UPDATED**by NGRID****02/18/2016**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**ELBRIDGE-LAFAYTTE_345_17-LE**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 1700

UPDATED**by NGRID****02/18/2016**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**OSWEGO__-ELBRIDGE_345_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

1630 Daily(No Weekends) 1700

UPDATED**by NGRID****02/18/2016**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 04/02/2016 to Sat 04/02/2016 **UPDATED** **by PJM** **12/21/2015**
0200 Continuous 1900

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

COLTON__-HIGLEY__115_1

Sun 04/03/2016 to Sun 04/10/2016
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	100 MW
Impacts Total Transfer Capability	69 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

SUGARISL-COLTON__115_4

Sun 04/03/2016 to Sun 04/10/2016
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	100 MW
Impacts Total Transfer Capability	49 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1

Sun 04/03/2016 to Sun 04/10/2016
0700 1900

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	60 MW
Impacts Total Transfer Capability	89 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

NRTH1385-NOR HBR__138_601

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO** **02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_602							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603							
Mon 04/04/2016	to	Mon 04/04/2016				SCH - NPX_1385	0 MW
0001		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	0 MW
0001	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
ROCKTVRN-RAMAPO__345_77							
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u>	<u>11/13/2015</u>	CENTRAL EAST - VC	2570 MW
0800	Continuous	1559				Impacts Total Transfer Capability	405 MW
Work scheduled by: CHGE						TTC with All Lines In Service	2975 MW
CLAY__-EDIC__345_2-15							
Tue 04/05/2016	to	Wed 04/06/2016				OSWEGO EXPORT	4850 MW
0700	Continuous	1600				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
HUDSONP_-FARRAGUT_345_C3403							
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>01/07/2016</u>	SCH - PJ - NY	2600 MW
0200	Continuous	1600				Impacts Total Transfer Capability	0 MW
Work scheduled by: PJM						TTC with All Lines In Service	2600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Mon 04/11/2016 to Mon 04/25/2016

0001 2359

Work scheduled by:

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

0 MW 315 MW

315 MW 0 MW

315 MW 315 MW

WATRCURE-OAKDALE__345_31

Mon 04/11/2016 to Tue 04/12/2016

0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED**by NYSEG 03/01/2016**

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

2600 MW 1300 MW

0 MW 0 MW

2600 MW 1300 MW

BECK__-NIAGARA__230_PA27

Fri 04/15/2016 to Fri 04/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

1900 MW 1900 MW

0 MW 0 MW

1900 MW 1900 MW

ROCHESTR-PANNELL__345_RP2

Sat 04/16/2016 to Sun 04/17/2016

0700 Continuous 1800

Work scheduled by: RGE

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

EDIC__-FRASER__345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2500 MW

475 MW

2975 MW

MOSES__-ADIRNDCK__230_MA2

Mon 04/18/2016 to Fri 04/22/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by NYPA 01/27/2016**

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

FRASER__-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2395 MW

580 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HOMER C_-FIVEMILE_345_37							
Wed 04/20/2016	to	Thu 05/19/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2016</u>		
0800	Continuous	1600				SCH - PJ - NY	2600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	1550 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	0 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1500 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	CENTRAL EAST - VC	2315 MW
0100	Continuous	1530				Impacts Total Transfer Capability	660 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
							ARR: 20
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	500 MW
0100	Continuous	1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
							ARR: 20
MASSENA_-MARCY_765_MSU1						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	475 MW
0100	Continuous	1530				Impacts Total Transfer Capability	1025 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
							ARR: 20
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016				MOSES SOUTH	500 MW
0100		1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW
							ARR: 20

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2

Sat 04/23/2016 to Sun 04/24/2016
 0100 1530

Work scheduled by:

ARR: 20

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

850 MW 0 MW

650 MW 1000 MW

1500 MW 1000 MW

BERKSHIR-ALPS____345_393

Mon 04/25/2016 to Mon 04/25/2016
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED

by NE

01/15/2016

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 04/25/2016 to Mon 04/25/2016
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED

by NE

01/15/2016

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

SCH-NYISO-NE_LIMIT_400

Mon 04/25/2016 to Mon 04/25/2016
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

UPDATED

by NE

01/15/2016

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
 (Export)

600 MW

1000 MW

1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/25/2016 to Fri 04/29/2016
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

850 MW

3150 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Mon 04/25/2016
 0800 0900

Work scheduled by:

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016
 0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1400 MW 1450 MW

0 MW 150 MW

1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 04/25/2016 to Sat 05/07/2016

0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
 (Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016

0800 Continuous 1600

Work scheduled by: ISONE

FWD
 (Import)

SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016

0800 Continuous 1600

Work scheduled by: ISONE

REV
 (Export)

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)

CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Sat 04/30/2016 to Sun 05/01/2016

0700 Continuous 1800

Work scheduled by: RGE

FWD
 (Import)

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD REV
 (Import) (Export)

SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD
 (Import)

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NIAGARA -KINTIGH_345_NS1-38

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL -CLAY_345_2

FWD

Mon 05/02/2016 to Mon 05/02/2016

(Import)

0730 Continuous 1500

UPDATED**by RGE****02/16/2016**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 05/03/2016 to Wed 05/04/2016

(Import) (Export)

0001 Continuous 2300

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Tue 05/03/2016 to Wed 05/04/2016

(Import) (Export)

0001 2300

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by:

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 05/03/2016 to Fri 05/27/2016

(Import) (Export)

0700 Continuous 1800

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BERKSHIR-ALPS_345_393**

FWD

REV

Sat 05/07/2016 to Sat 05/07/2016

(Import) (Export)

1600 Daily 1800

UPDATED**by NE****01/15/2016**

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_400							REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
1600	Daily	1800				600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
GILBOA__-N.SCTLND_345_GNS-1						FWD	
Mon 05/09/2016	to	Fri 05/13/2016				(Import)	
0700	Continuous	1530				2520 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 05/09/2016	to	Sat 05/14/2016				(Import)	(Export)
0700	Continuous	1900				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Thu 05/12/2016	to	Sat 05/14/2016				(Import)	
0001	Continuous	2359				4150 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
Sun 05/15/2016	to	Sun 05/15/2016				(Import)	
0001	Continuous	0030				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
Sun 05/15/2016	to	Wed 05/18/2016				(Import)	
0001	Continuous	2330				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sun 05/15/2016 to Wed 05/18/2016

(Import)

0001 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/17/2016

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 05/18/2016 to Wed 05/18/2016

(Import)

2300 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 05/19/2016 to Sun 05/22/2016

(Import)

0001 Continuous 2100

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 05/23/2016 to Mon 05/23/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 05/23/2016 to Wed 05/25/2016

(Import)

0001 Continuous 2100

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
 0730 Continuous 1500

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

Tue 05/24/2016 to Fri 05/27/2016
 0700 Continuous 1700

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2200 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 2300 MW 1300 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 05/25/2016 to Wed 05/25/2016
 2030 Continuous 2100

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
 0800 Continuous 1600

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2200 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 2300 MW 1300 MW

MARCY____-COOPERS____345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER -COOPERS_345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

NIAGARA -KINTIGH_345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER -GILBOA_345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

BECK -NIAGARA_345_PA302

Mon 06/06/2016 to Fri 06/17/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COLTON -FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HANAWAFL-COLTON_115_5

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016		SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016		SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730		Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 06/27/2016 to Wed 06/29/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL_115_4

FWD

REV

Thu 06/30/2016 to Fri 07/01/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 07/05/2016 to Sat 07/09/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_3**

FWD

REV

Mon 07/11/2016 to Mon 08/01/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 08/02/2016 to Thu 08/25/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_3**

FWD

REV

Fri 08/26/2016 to Fri 09/02/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**MARCY___-COOPERS__345_UCC2-41**

FWD

Sun 08/28/2016 to Wed 08/31/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

Mon 09/05/2016 to Fri 09/09/2016

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL 115_3

Tue 09/06/2016 to Sun 09/11/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

MARCY 765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016

0700 Continuous 1630

Work scheduled by: NYPA

UPDATED**by NYISO 01/20/2016**

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA1

Mon 09/12/2016 to Sat 09/17/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON 345_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA 345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by PA****09/18/2015**

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Fri 09/16/2016 to Fri 09/16/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/19/2016 to Wed 09/21/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

MOSES____-ADIRNDCK_230_MA1

Mon 09/19/2016 to Sat 09/24/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA__230_PA27

Mon 09/19/2016 to Sun 11/06/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
 0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

UPDATEDby NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			MOSES SOUTH 500 MW	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			SCH - HQ - NY 850 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 2					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			MOSES SOUTH 1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH 2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016			(Import)	(Export)
0600	Continuous	1600			SCH - PJ - NY 2600 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
LEEDS_-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			UPNY CONED 3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **09/16/2015**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by NYSEG** **02/16/2016**

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

BECK__-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 05/30/2017 to Sat 06/24/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,March 05, 2016 to Monday ,September04, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW