

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Fri 01/01/2016 to Sun 05/01/2016
1308 Continuous 2359

EXT FORCE by PJM

01/22/2016

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M54

Thu 01/21/2016 to Sat 03/26/2016
0255 Continuous 1530

EXT FORCE by CONED

03/23/2016

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

UPDATED by CONED

03/21/2016

Work scheduled by: ConEd

FWD
(Import)
4150 MW
UPNY CONED
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

EDIC____-N.SCTLND_345_14

Wed 03/09/2016 to Tue 03/29/2016
0600 Continuous 1559

UPDATED by NG

03/03/2016

Work scheduled by: NGrid

FWD
(Import)
2240 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1450

Sat 03/19/2016 to Thu 03/31/2016
0001 Continuous 1759

Work scheduled by: HQ

FWD
(Import)
1450 MW
SCH - HQ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Sat 03/26/2016
0001 Continuous 0221

UPDATED by LI

03/10/2016

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_800

Mon 03/21/2016 to Sat 04/02/2016
0600 Continuous 1800

UPDATED by NYISO

03/18/2016

Work scheduled by: NGrid

FWD
(Import)
1100 MW
SCH - OH - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 03/21/2016 to Wed 03/23/2016

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/21/2016 to Thu 03/24/2016

(Import)

0700 Continuous 1730

UPDATED**by NYPA****02/23/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 03/21/2016 to Wed 03/30/2016

(Import)

1107 Continuous 2300

EXT FORCE**by CE****03/25/2016**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Tue 03/22/2016 to Tue 03/22/2016

(Import)

0600 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Tue 03/22/2016 to Tue 03/22/2016

(Export)

0600 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 03/23/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED****03/21/2016**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

FWD

REV

Wed 03/23/2016 to Wed 03/23/2016

(Import) (Export)

0500 Continuous 1600

UPDATED**by NYPA****03/16/2016**

SCH - OH - NY

1600 MW**1650 MW**

Impacts Total Transfer Capability 300 MW

250 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2					FWD	
Wed 03/23/2016	to	Thu 03/24/2016	<u>CANCELLED</u>	<u>by NYPA</u>	<u>03/23/2016</u>	(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34					FWD	
Wed 03/23/2016	to	Fri 03/25/2016	<u>UPDATED</u>	<u>by NY</u>	<u>03/23/2016</u>	(Import)
0700	Continuous	1859				
Work scheduled by: NYSEG					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
CHAT_DC_GC1					FWD	
Thu 03/24/2016	to	Thu 03/24/2016				(Import)
0001	Continuous	0100				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Thu 03/24/2016	to	Thu 03/24/2016				(Export)
0001	Continuous	0100				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Thu 03/24/2016	to	Thu 03/24/2016				(Import)
0001		0100				
Work scheduled by:					MOSES SOUTH	2550 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Thu 03/24/2016	to	Thu 03/24/2016				(Import) (Export)
0001		0100				
Work scheduled by:					SCH - HQ - NY	1370 MW 0 MW
					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Thu 03/24/2016	to	Thu 03/24/2016				(Import)
0001	Continuous	0100				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Thu 03/24/2016 to Thu 03/24/2016

(Export)

0001 Continuous 0100

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_900

FWD

Thu 03/24/2016 to Thu 03/24/2016

(Import)

0001 Continuous 0100

SCH - HQ - NY

900 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

FROST_BR-LONG_MTN_345_352

FWD

REV

Sat 03/26/2016 to Sat 03/26/2016

(Import) (Export)

0600 Continuous 1530

UPDATED**by ISONE 03/18/2016**

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability

100 MW 0 MW

TTC with All Lines In Service

1400 MW 1600 MW

Work scheduled by: ISONE

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Sat 03/26/2016 to Fri 04/08/2016

(Import)

0700 Continuous 1600

UPDATED**by NYSEG 03/26/2016**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: CHGE

W49TH_ST_345KV_5

FWD

Mon 03/28/2016 to Mon 03/28/2016

(Import)

0001 Continuous 0030

CANCELLED**by ConEd 03/24/2016**

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability

330 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 03/28/2016 to Mon 03/28/2016

(Import)

0001 Continuous 0030

CANCELLED**by ConEd 03/24/2016**

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability

330 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_600

FWD

Mon 03/28/2016 to Thu 03/31/2016

(Import)

0900 Continuous 1600

UPDATED**by NYISO 03/25/2016**

SCH - OH - NY

900 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Tue 03/29/2016 to Tue 03/29/2016 **UPDATED** **by CE** **03/26/2016**

(Import)

0001 Continuous 0200

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016 **UPDATED** **by CE** **03/26/2016**

(Import)

0001 Continuous 0200

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 03/29/2016 to Tue 03/29/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0630 Continuous 0700

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/29/2016 to Tue 03/29/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0630 Continuous 0700

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

FITZPTRK-EDIC____345_FE-1

FWD

Wed 03/30/2016 to Thu 03/31/2016 **UPDATED** **by NYISO** **02/22/2016**

(Import)

0500 Continuous 1659

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MARCY____-COOPERS__345_UCC2-41

FWD

Wed 03/30/2016 to Tue 04/19/2016 **UPDATED** **by NYISO** **03/10/2016**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345_STATCOM SVC

FWD

Wed 03/30/2016 to Tue 04/19/2016 **UPDATED** **by NYISO** **03/10/2016**

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 1						FWD	
Wed 03/30/2016	to	Tue 04/19/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/10/2016</u>	(Import)	
0600	Continuous	1530				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
ARR: 19						TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_5						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by CE</u>	<u>03/26/2016</u>	(Import)	
0001	Continuous	0200				SCH - PJM_HTP	330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by CE</u>	<u>03/26/2016</u>	(Import)	
0001	Continuous	0200				SCH - PJM_HTP	330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
OSWEGO__-ELBRIDGE_345_17						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	0800				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
ARR: 75						TTC with All Lines In Service	5250 MW
FLATROCK-BROWNFLS_115_2						FWD	REV
Thu 03/31/2016	to	Thu 03/31/2016				(Import)	(Export)
0730	Daily(No Weekends)	1530				SCH - HQ_CEDARS	130 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	69 MW 0 MW
ARR: 38						TTC with All Lines In Service	199 MW 100 MW
ELBRIDGE-LAFAYTTE_345_17-LE						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	1700				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
ARR: 75						TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17						FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/18/2016</u>	(Import)	
1630	Daily(No Weekends)	1700				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
ARR: 75						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD		
Fri 04/01/2016	to	Fri 04/01/2016			(Import)		
0800	Daily(No Weekends)	1630			MOSES SOUTH	3100 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW	
					TTC with All Lines In Service	3150 MW	
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV	
Fri 04/01/2016	to	Fri 04/01/2016			(Import)	(Export)	
0800	Daily(No Weekends)	1630			SCH - HQ_CEDARS	100 MW	60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW	40 MW
					TTC with All Lines In Service	199 MW	100 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV	
Sat 04/02/2016	to	Sat 04/02/2016	UPDATED	by PJM 12/21/2015	(Import)	(Export)	
0200	Continuous	1900			SCH - PJ - NY	2600 MW	1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2600 MW	1300 MW
COLTON__-HIGLEY__115_1					FWD	REV	
Sun 04/03/2016	to	Sun 04/10/2016	UPDATED	by NGRID 03/22/2016	(Import)	(Export)	
1300	Continuous	1900			SCH - HQ_CEDARS	130 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW	0 MW
					TTC with All Lines In Service	199 MW	100 MW
SUGARISL-COLTON__115_4					FWD	REV	
Sun 04/03/2016	to	Sun 04/10/2016	UPDATED	by NGRID 03/22/2016	(Import)	(Export)	
1300	Continuous	1900			SCH - HQ_CEDARS	150 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	49 MW	0 MW
					TTC with All Lines In Service	199 MW	100 MW
SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1					FWD	REV	
Sun 04/03/2016	to	Sun 04/10/2016			(Import)	(Export)	
1300		1900			SCH - HQ_CEDARS	110 MW	60 MW
Work scheduled by:					Impacts Total Transfer Capability	89 MW	40 MW
					TTC with All Lines In Service	199 MW	100 MW
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 04/04/2016	to	Mon 04/04/2016	UPDATED	by NYISO 02/02/2016	(Import)	(Export)	
0001	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO** **02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO** **02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO** **02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 04/04/2016 to Thu 04/14/2016
0730 Continuous 1630

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ_CEDARS		0 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD	
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u> <u>11/13/2015</u>	(Import)	
0800	Continuous	1559			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
CLAY___-EDIC___345_2-15					FWD	
Tue 04/05/2016	to	Fri 04/08/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>03/18/2016</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Wed 04/06/2016	to	Thu 04/07/2016			(Import)	(Export)
0730	Continuous	1800			SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
PLSNTVLY_345KV_RNS4					FWD	
Mon 04/11/2016	to	Sun 04/17/2016			(Import)	
0001	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
WATRCURE-OAKDALE___345_31					FWD	REV
Mon 04/11/2016	to	Thu 04/14/2016	<u>UPDATED</u>	<u>by NYSEG</u> <u>03/01/2016</u>	(Import)	(Export)
0800	Continuous	1630			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Wed 04/13/2016	to	Fri 05/13/2016	<u>UPDATED</u>	<u>by PJM</u> <u>01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27				FWD	REV
Fri 04/15/2016 to Fri 04/15/2016				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
W49TH_ST_345KV_6				FWD	
Sat 04/16/2016 to Fri 04/29/2016				(Import)	
0001	Continuous	2300		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8				FWD	
Sat 04/16/2016 to Fri 04/29/2016				(Import)	
0001	Continuous	2300		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Sat 04/16/2016 to Sun 04/17/2016				(Import)	
0700	Continuous	1800		DYSINGER EAST	2300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 04/18/2016 to Fri 04/22/2016				(Import)	
0700	Continuous	1530	UPDATED by NYPA 01/27/2016	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
FRASER__-COOPERS__345_33				FWD	
Mon 04/18/2016 to Sun 05/22/2016				(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	580 MW
				TTC with All Lines In Service	2975 MW
EDIC____-FRASER__345_EF24-40				FWD	
Wed 04/20/2016 to Tue 05/17/2016				(Import)	
0500	Continuous	1700	UPDATED by NGRID 03/22/2016	CENTRAL EAST - VC	2500 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HOMER C_-FIVEMILE_345_37							
Wed 04/20/2016	to	Thu 05/19/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2016</u>		
0800	Continuous	1600				SCH - PJ - NY	2600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/22/2016</u>	(Import)	
0100	Continuous	1900				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/22/2016</u>	(Import)	(Export)
0100	Continuous	1900				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 04/23/2016	to	Sat 04/23/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/22/2016</u>	(Import)	
0500	Continuous	1100				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 04/23/2016	to	Sat 04/23/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/22/2016</u>	(Import)	
0500	Continuous	1100				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 04/23/2016	to	Sat 04/23/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/22/2016</u>	(Import)	(Export)
0500	Continuous	1100				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 04/23/2016	to	Sat 04/23/2016				(Import)	
0500		1100				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900				1300 MW	1300 MW
Work scheduled by: NGrid					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0900				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_400							REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
0700	Daily(No Weekends)	0900					600 MW
Work scheduled by: NGrid					SCH - NE - NY		
					Impacts Total Transfer Capability		1000 MW
					TTC with All Lines In Service		1600 MW
MOSES____-ADIRNDCK_230_MA2						FWD	
Mon 04/25/2016	to	Fri 04/29/2016				(Import)	
0700	Continuous	1530				2300 MW	
Work scheduled by: NYPA					MOSES SOUTH		
					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016				(Import)	(Export)
0800		0900				1300 MW	1300 MW
Work scheduled by:					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import)	(Export)
0800	Continuous	1600				1400 MW	1450 MW
Work scheduled by: ISONE					SCH - NE - NY		
					Impacts Total Transfer Capability	0 MW	150 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016				(Import)	(Export)
0800	Continuous	1600				100 MW	100 MW
Work scheduled by: ISONE					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Sat 04/30/2016 to Sun 05/01/2016
0700 Continuous 1800
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 05/02/2016 to Fri 05/06/2016

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 05/02/2016 to Mon 05/02/2016

(Import)

0730 Continuous 1500

UPDATEDby RGE02/16/2016

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 05/03/2016 to Wed 05/04/2016

(Import) (Export)

0001 Continuous 2300

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Tue 05/03/2016 to Wed 05/04/2016

(Import) (Export)

0001 2300

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by:

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 05/03/2016 to Fri 05/27/2016

(Import) (Export)

0700 Continuous 1800

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BERKSHIR-ALPS_345_393**

FWD

REV

Sat 05/07/2016 to Sat 05/07/2016

(Import) (Export)

1600 Daily 1800

UPDATEDby NE01/15/2016

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS_345_393

FWD

REV

Sat 05/07/2016 to Sat 05/07/2016

(Import) (Export)

1600 Daily 1800

UPDATEDby NE01/15/2016

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

Sat 05/07/2016 to Sat 05/07/2016 UPDATED by NE 01/15/2016
1600 Daily 1800

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

GILBOA__-N.SCTLND_345_GNS-1

Mon 05/09/2016 to Fri 05/13/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/09/2016 to Sat 05/14/2016
0700 Continuous 1900

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

RAMAPO__-BUCHAN_N_345_Y94

Thu 05/12/2016 to Sat 05/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

FROST_BR-LONG_MTN_345_352

Sat 05/14/2016 to Sat 05/14/2016
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 05/15/2016 to Sun 05/15/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST__345_F38

Sun 05/15/2016 to Wed 05/18/2016
0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Sun 05/15/2016 to Wed 05/18/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/27/2016

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/17/2016

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 05/18/2016 to Wed 05/18/2016

2300 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 05/19/2016 to Sun 05/22/2016

0001 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 05/23/2016 to Mon 05/23/2016

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 05/23/2016 to Wed 05/25/2016

0001 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

MAINESBG-WATRCURE_345_30

Mon 05/23/2016 to Mon 05/23/2016

0900 Continuous 1159

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

NINEMILE-CLAY____345_8

Tue 05/24/2016 to Fri 05/27/2016

0700 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

EDIC____-FRASER____345_EF24-40

Wed 05/25/2016 to Thu 05/26/2016

0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 03/18/2016

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 05/25/2016 to Wed 05/25/2016

2030 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 05/26/2016 to Thu 05/26/2016

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Thu 05/26/2016 to Sat 05/28/2016

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 05/28/2016 to Sat 05/28/2016

2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 05/29/2016 to Sun 05/29/2016

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA_345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BECK_-NIAGARA_345_PA302

Mon 06/06/2016 to Fri 06/17/2016 UPDATED by NYPA 01/21/2016
0700 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COLTON_-FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 40 MW
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HANAWAFL-COLTON_115_5

Sun 06/12/2016 to Sun 06/12/2016
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 150 MW 40 MW
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

PARISHVL-COLTON_115_3 & MCINTYRE-COLTON_115_8 & COLTON_-FLATROCK_115_2 & HANAWAFL-COLTON_115_5

Sun 06/12/2016 to Sun 06/12/2016
0530 1730

Work scheduled by:

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 80 MW 40 MW
Impacts Total Transfer Capability 110 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

COLTON_-FLATROCK_115_2

Thu 06/16/2016 to Sat 06/18/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 40 MW
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/16/2016 to Sun 06/26/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
COLTON_-FLATROCK_115_2					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530	Continuous	1730	<u>UPDATED</u>	<u>by NGRID 02/04/2016</u>	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON_-FLATROCK_115_2 & HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/19/2016 to Sun 06/19/2016					(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
MOSES_-ADIRNDCK_230_Ma1					FWD	
Mon 06/27/2016 to Wed 06/29/2016					(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/30/2016 to Fri 07/01/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Tue 07/05/2016 to Sat 07/09/2016					(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Mon 08/01/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Tue 08/02/2016 to Thu 08/25/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Fri 08/26/2016 to Fri 09/02/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY__-COOPERS__345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

GILBOA__-LEEDS__345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY__765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/12/2016 to Fri 09/16/2016 **UPDATED by NYISO 01/20/2016**

(Import)

0700 Continuous 1630

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA_345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016 **UPDATED by PA 09/18/2015**

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK_-NIAGARA_230_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/26/2016 to Sat 10/01/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-COOPERS__345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED by NGRID 07/09/2015

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED by NGRID 07/09/2015

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED by NYPA 10/08/2015

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA__765_7040						0 MW	0 MW
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	SCH - HQ - NY	
0100	Continuous	1730				Impacts Total Transfer Capability	1500 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1000 MW
						1500 MW	1000 MW
MASSENA -MARCY__765_MSU1						FWD	
						(Import)	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	CENTRAL EAST - VC	2315 MW
0100	Continuous	1730				Impacts Total Transfer Capability	660 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
						2975 MW	
MASSENA -MARCY__765_MSU1						FWD	
						(Import)	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	MOSES SOUTH	500 MW
0100	Continuous	1730				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
						3150 MW	
MASSENA -MARCY__765_MSU1						FWD	
						(Import)	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	SCH - HQ - NY	475 MW
0100	Continuous	1730				Impacts Total Transfer Capability	1025 MW
Work scheduled by: NYPA						TTC with All Lines In Service	0 MW
						1500 MW	1000 MW
MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
						(Import)	
Sat 10/15/2016	to	Sat 10/29/2016				MOSES SOUTH	500 MW
0100		1730				Impacts Total Transfer Capability	2650 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW
						3150 MW	
MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2						FWD	
						(Import)	
Sat 10/15/2016	to	Sat 10/29/2016				SCH - HQ - NY	850 MW
0100		1730				Impacts Total Transfer Capability	0 MW
Work scheduled by:						TTC with All Lines In Service	650 MW
						1500 MW	1000 MW
MARCY__765_345_BK 2						FWD	
						(Import)	
Mon 10/24/2016	to	Fri 10/28/2016				MOSES SOUTH	1700 MW
0700	Continuous	1730				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
						3150 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016

0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 09/16/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016

0800 Continuous 1600

Work scheduled by: PJM

UPDATED by NYSEG 02/16/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 27, 2016 to Tuesday ,September26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW