

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 03/21/2016 to Wed 06/08/2016 **EXT FORCE** **by CONED** **06/06/2016**

(Import)

1107 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Mon 04/18/2016 to Fri 06/03/2016 **UPDATED** **by HQ** **05/28/2016**

(Import)

0600 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Mon 04/18/2016 to Fri 06/03/2016 **UPDATED** **by HQ** **05/28/2016**

(Export)

0600 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

EGRDNCTY_345_138_BK 1

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_BK 2

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0536 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Fri 05/20/2016 to Fri 06/17/2016 **UPDATED** **by CH** **05/27/2016**

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M52

Tue 05/24/2016 to Sat 06/04/2016

2158 Continuous 1200

Work scheduled by: ConEd

EXT FORCE by CONED 06/03/2016

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Fri 06/03/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 05/05/2016

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

SCH-HQ-NYISO_LIMIT_1500

Tue 05/31/2016 to Fri 06/03/2016

1300 Continuous 1659

Work scheduled by: HQ

UPDATED by HQ 05/28/2016

FWD

(Import)

SCH - HQ - NY

1500 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1500 MW

COLTON_-HIGLEY____115_1

Wed 06/01/2016 to Mon 06/06/2016

0500 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 04/26/2016

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

SUGARISL-COLTON____115_4

Wed 06/01/2016 to Mon 06/06/2016

0500 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 04/26/2016

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

150 MW 40 MW

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

SUGARISL-COLTON____115_4 & PYRITES_-COLTON____115_7 & COLTON_-HIGLEY____115_1

Wed 06/01/2016 to Mon 06/06/2016

0500 1900

Work scheduled by:

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

80 MW 40 MW

Impacts Total Transfer Capability 110 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_900

FWD

Wed 06/01/2016 to Fri 06/03/2016 **UPDATED** **by NYISO** **06/06/2016**

(Import)

0800 Continuous 1659

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYISO

SCH-NYISO-PJM_LIMIT_500

REV

Wed 06/01/2016 to Fri 06/03/2016 **UPDATED** **by NYISO** **06/06/2016**

(Export)

0800 Continuous 1659

SCH - PJ - NY

800 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1300 MW

Work scheduled by: NYISO

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 06/03/2016 to Fri 06/03/2016 **UPDATED** **by NYPA** **05/23/2016**

(Import)

0500 Continuous 1600

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1100

FWD

Sat 06/04/2016 to Sat 06/04/2016 **UPDATED** **by NYISO** **06/03/2016**

(Import)

0500 Continuous 1700

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Sat 06/04/2016 to Fri 06/10/2016 **CANCELLED** **by NYPA** **06/03/2016**

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO_345_77

FWD

Sat 06/04/2016 to Sat 06/04/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

CHAT_DC_GC1

FWD

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED** **by HQ** **05/31/2016**

(Import)

0000 Continuous 0100

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED** **by HQ** **05/31/2016**
 0000 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY (Export) **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 06/05/2016 to Sun 06/05/2016
 0000 0100

Work scheduled by:

(Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 06/05/2016 to Sun 06/05/2016
 0000 0100

Work scheduled by:

(Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

FWD

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED** **by HQ** **05/31/2016**
 0000 Continuous 0100

Work scheduled by: HQ

(Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED** **by HQ** **05/31/2016**
 0000 Continuous 0100

Work scheduled by: HQ

(Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

FWD

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED** **by HQ** **05/31/2016**
 0000 Continuous 0100

Work scheduled by: HQ

(Import)
 SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 06/05/2016 to Sun 06/05/2016
 0900 Continuous 1100

Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2870 MW**
 Impacts Total Transfer Capability 105 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Mon 06/06/2016 to Tue 06/14/2016
 0500 Continuous 1700

UPDATED**by NE****06/02/2016**

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/06/2016 to Fri 06/10/2016
 0600 Continuous 1700

UPDATED**by NGRID****05/05/2016**

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 06/06/2016 to Fri 06/24/2016
 0800 Continuous 1600

UPDATED**by CH****04/05/2016**

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_LIMIT_700

Mon 06/06/2016 to Thu 06/16/2016
 2200 Daily 0600

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_900

Wed 06/08/2016 to Thu 06/09/2016
 0800 Continuous 1559

UPDATED**by NYISO****06/06/2016**

Work scheduled by: PJM

FWD

(Import)

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_500

Wed 06/08/2016 to Thu 06/09/2016
 0800 Continuous 1559

UPDATED**by NYISO****06/06/2016**

Work scheduled by: PJM

REV

(Export)

SCH - PJ - NY

800 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1300 MW

FRASER_-COOPERS_345_33

Wed 06/08/2016 to Wed 06/08/2016
 1500 Continuous 1559

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Thu 06/09/2016 to Thu 06/09/2016
 0600 Continuous 1159

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Thu 06/09/2016 to Thu 06/09/2016
 0600 Continuous 1159

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

BROWNFLS-HIGLEY___115_1

FWD

REV

Thu 06/09/2016 to Thu 06/09/2016
 0830 Daily(No Weekends) 1430

(Import) (Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**LONG_MTN-PLSNTVLY_345_398**

FWD

REV

Sat 06/11/2016 to Sun 06/12/2016
 0001 Continuous 1200

(Import) (Export)

SCH - NE - NY

500 MW 1200 MW

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Sat 06/11/2016 to Sun 06/12/2016
 0001 Continuous 1200

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_700

REV

Sat 06/11/2016 to Sun 06/12/2016
 0001 Continuous 1200

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ConEd

COLTON__-FLATROCK_115_2

FWD

REV

Sun 06/12/2016 to Sun 06/12/2016
 0530 Continuous 1730

(Import) (Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON_-FLATROCK_115_2 & HANAWAFL-COLTON___115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 06/13/2016	to	Wed 06/15/2016	<u>UPDATED</u>	<u>by NGRID 05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
W49TH_ST_345KV_6					FWD	
Tue 06/14/2016	to	Tue 06/14/2016	<u>UPDATED</u>	<u>by C E 04/26/2016</u>	(Import)	
2230	Continuous	2300			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 06/14/2016	to	Tue 06/14/2016	<u>UPDATED</u>	<u>by C E 04/26/2016</u>	(Import)	
2230	Continuous	2300			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 06/16/2016	to	Thu 06/16/2016	<u>UPDATED</u>	<u>by NGRID 06/07/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
COLTON_-FLATROCK_115_2					FWD	REV
Thu 06/16/2016	to	Sat 06/18/2016			(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

Thu 06/16/2016 to Thu 06/16/2016
0800 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 0100
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 0100
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_800

Sun 06/19/2016 to Sun 06/19/2016

0001 Continuous 0100

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

COLTON__-FLATROCK_115_2

Sun 06/19/2016 to Sun 06/19/2016

0530 Continuous 1730

Work scheduled by: NGrid

UPDATED**by NGRID 02/04/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW**40 MW**

Impacts Total Transfer Capability 90 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

HANAWAFL-COLTON__115_5

Sun 06/19/2016 to Sun 06/19/2016

0530 Continuous 1730

Work scheduled by: NGrid

UPDATED**by NGRID 02/04/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

150 MW**40 MW**

Impacts Total Transfer Capability 40 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5

Sun 06/19/2016 to Sun 06/19/2016

0530 1730

Work scheduled by:

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

80 MW**40 MW**

Impacts Total Transfer Capability 110 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/20/2016 to Fri 06/24/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATED**by NGRID 06/07/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-HIGLEY__115_1

Mon 06/20/2016 to Mon 06/20/2016

0800 Daily(No Weekends) 1730

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW**40 MW**

Impacts Total Transfer Capability 90 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

COLTON__-HIGLEY__115_1

Mon 06/20/2016 to Mon 06/20/2016

0800 Daily(No Weekends) 1730

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW**40 MW**

Impacts Total Transfer Capability 90 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/27/2016 to Wed 06/29/2016
 0700 Continuous 1530

UPDATED**by NYPA****06/06/2016**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Thu 06/30/2016 to Fri 07/01/2016
 0600 Continuous 1700

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 07/05/2016 to Sat 07/09/2016
 0600 Continuous 1700

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 07/09/2016 to Sun 07/10/2016
 0600 Continuous 1800

(Import)

Work scheduled by: RGE

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 07/11/2016 to Fri 07/15/2016
 0600 Continuous 1700

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

STONYRDG-HILLSIDE_230_72

FWD

Wed 07/13/2016 to Wed 07/13/2016
 0800 Continuous 1500

(Import)

Work scheduled by: NYSEG

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 07/16/2016 to Sun 07/17/2016
 0600 Continuous 1800

(Import)

Work scheduled by: RGE

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/18/2016	to	Fri 07/22/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
						TTC with All Lines In Service	190 MW 40 MW
PANNELL_-CLAY_____345_2						FWD	
Sat 07/23/2016	to	Sun 07/24/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	(Import)	
0600	Continuous	1800			WEST CENTRAL	1300 MW	
Work scheduled by: RGE					Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/25/2016	to	Fri 07/29/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
						TTC with All Lines In Service	190 MW 40 MW
FRASER___345_FRASER SVC						FWD	
Mon 07/25/2016	to	Fri 07/29/2016				(Import)	
0830	Continuous	1400			CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW	
						TTC with All Lines In Service	2975 MW
PANNELL_-CLAY_____345_2						FWD	
Sat 07/30/2016	to	Sun 07/31/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	(Import)	
0600	Continuous	1800			WEST CENTRAL	1300 MW	
Work scheduled by: RGE					Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
						TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
						TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Fri 08/26/2016	to	Fri 09/02/2016			(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
MARCY__-FRASANNX_345_UCC2-41					FWD	
Sun 08/28/2016	to	Wed 08/31/2016			(Import)	
0700	Continuous	1530			2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
BECK__-NIAGARA_345_PA302					FWD	REV
Mon 08/29/2016	to	Fri 09/09/2016			(Import)	(Export)
0800	Continuous	1530			1200 MW	1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1750 MW
						1600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by LI</u> <u>04/26/2016</u>	(Import)	(Export)
0700	Continuous	1700			0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
						330 MW
GILBOA__-LEEDS__345_GL3					FWD	
Mon 09/05/2016	to	Fri 09/09/2016			(Import)	
0800	Continuous	1530			2200 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY_765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 09/12/2016 to Fri 09/16/2016
 0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/12/2016 to Sat 09/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLRKSCRN-OAKDALE_345_36

Mon 09/12/2016 to Thu 09/15/2016
 0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 05/17/2016

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

HURLYAVE-ROSETON_345_303

Mon 09/12/2016 to Fri 09/30/2016
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NIAGARA_345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 09/18/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Fri 09/16/2016 to Fri 09/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	550 MW	500 MW
TTC with All Lines In Service	1750 MW	1600 MW

MOSES____-ADIRNDCK_230_MAI

Mon 09/19/2016 to Sat 09/24/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA__230_PA27

Mon 09/19/2016 to Sun 11/06/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1600 MW

LINDEN____-GOETHALS_230_A2253

Sun 09/25/2016 to Tue 10/04/2016
0001 Continuous 2359

Work scheduled by: ConEd

CANCELLED by ConEd 06/06/2016

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

EDIC____-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016
0530 Continuous 1530

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 10/10/2016 to Mon 10/17/2016
 0600 Continuous 1700

(Import) (Export)

Work scheduled by: ISONE

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016
 0700 Continuous 1600

(Import)

Work scheduled by: NGrid

UPDATEDby NGRID 07/09/2015

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016
 0700 Continuous 1600

(Import)

Work scheduled by: NGrid

UPDATEDby NGRID 07/09/2015

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

(Import)

Work scheduled by: NYPA

UPDATEDby NYPA 10/08/2015

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD		REV		
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Sat 10/15/2016	to	Sat 10/29/2016				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2						FWD		REV		
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
WATRCURE-OAKDALE___345_31						FWD		REV		
Mon 10/17/2016	to	Fri 10/21/2016				(Import)	(Export)			
0700	Continuous	1600				SCH - PJ - NY	2050 MW	1300 MW		
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW 0 MW			
						TTC with All Lines In Service	2050 MW 1300 MW			
SHOR_NPX-SHOREHAM_138_CSC						FWD		REV		
Mon 10/17/2016	to	Sat 10/22/2016				(Import)	(Export)			
0700	Continuous	1900				SCH - NPX_CSC	0 MW	0 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

MARCY__765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5

Fri 11/04/2016 to Fri 11/04/2016
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 11/04/2016 to Sun 11/13/2016
 0001 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016
 0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2600 MW 1300 MW

LEEDS__-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016
 0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by NYSEG** **02/16/2016**

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED** **by CONED** **05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

SPRNBRK__345KV_RNS5

FWD

Sun 11/13/2016 to Sun 11/13/2016

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BECK__-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST___345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATED by CONED 05/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS 345_94

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER-GILBOA 345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC 345_FE-1

Mon 03/06/2017 to Fri 03/31/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38**ROSETON-ROCKTVRN_345_311**

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017 to Sat 06/24/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017 to Sat 07/01/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017 to Sat 07/22/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017 to Sat 08/19/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017 to Fri 09/01/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017 to Sat 09/16/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 09/11/2017 to Fri 09/29/2017				(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 07, 2016 to Thursday ,December 07, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS___-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/30/2018
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW