

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	1250 MW	
					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	
EGRDNCTY_345_138_BK 2					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	1250 MW	
					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	
SPRNBK -EGRDNCTR_345_Y49					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0536	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	775 MW	
					Impacts Total Transfer Capability	725 MW	
					TTC with All Lines In Service	1500 MW	
COOPERS -ROCKTVRN_345_CCRT-42					FWD		
Fri 05/20/2016	to	Fri 06/17/2016	<u>UPDATED</u>	<u>by CH</u>	<u>05/27/2016</u>	(Import)	
0800	Continuous	1600					
Work scheduled by: NYSEG					CENTRAL EAST - VC	2720 MW	
					Impacts Total Transfer Capability	255 MW	
					TTC with All Lines In Service	2975 MW	
ROSETON -ROCKTVRN_345_311					FWD		
Mon 06/06/2016	to	Wed 06/22/2016	<u>UPDATED</u>	<u>by CH</u>	<u>04/05/2016</u>	(Import)	
0800	Continuous	1600					
Work scheduled by: CHGE					UPNY CONED	4400 MW	
					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	5100 MW	
BROWNFLS-TAYLORVL_115_3					FWD REV		
Tue 06/14/2016	to	Fri 06/17/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/08/2016</u>	(Import)	(Export)
0600	Continuous	1700					
Work scheduled by: NGrid					SCH - HQ_CEDARS	70 MW	40 MW
					Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
COLTON -FLATROCK_115_2					FWD REV		
Thu 06/16/2016	to	Sat 06/18/2016				(Import)	(Export)
0600	Continuous	1700					
Work scheduled by: NGrid					SCH - HQ_CEDARS	100 MW	40 MW
					Impacts Total Transfer Capability	90 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

FWD

 Thu 06/16/2016 to Wed 06/22/2016 EXT FORCE by CONED 06/20/2016

(Import)

1137 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCRIBA_-VOLNEY_345_20

FWD

 Fri 06/17/2016 to Fri 06/17/2016 UPDATED by NGRID 06/15/2016

(Import)

0500 Daily(No Weekends) 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK_345_W64

FWD

 Sat 06/18/2016 to Sat 06/18/2016 CANCELLED by ConEd 06/17/2016

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

 Sat 06/18/2016 to Sat 06/18/2016 CANCELLED by ConEd 06/17/2016

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

 Sat 06/18/2016 to Sat 06/18/2016 CANCELLED by ConEd 06/17/2016

(Import)

0001 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

 Sat 06/18/2016 to Sat 06/18/2016 CANCELLED by ConEd 06/17/2016

(Import)

1900 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

 Sat 06/18/2016 to Sat 06/18/2016 CANCELLED by ConEd 06/17/2016

(Import)

1900 Continuous 1930

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
 0001 Continuous 0100

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
 0001 Continuous 0100

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
 0001 0100

Work scheduled by:

FWD

(Import)

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
 0001 0100

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
 0001 Continuous 0100

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
 0001 Continuous 0100

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

Sun 06/19/2016 to Sun 06/19/2016
 0001 Continuous 0100

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY **800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1000

Sun 06/19/2016 to Sun 06/19/2016

0500 Continuous 1400

Work scheduled by: NGrid

FWD

(Import)

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

COLTON__-FLATROCK_115_2

Sun 06/19/2016 to Sun 06/19/2016

0530 Continuous 1730

Work scheduled by: NGrid

UPDATED**by NGRID 02/04/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

HANAWAFL-COLTON__115_5

Sun 06/19/2016 to Sun 06/19/2016

0530 Continuous 1730

Work scheduled by: NGrid

UPDATED**by NGRID 02/04/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

150 MW 40 MW

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5

Sun 06/19/2016 to Sun 06/19/2016

0530 1730

Work scheduled by:

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

80 MW 40 MW

Impacts Total Transfer Capability 110 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/20/2016 to Fri 06/24/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATED**by NGRID 06/08/2016****ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-HIGLEY__115_1

Mon 06/20/2016 to Mon 06/20/2016

0800 Daily(No Weekends) 1730

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

COLTON__-HIGLEY__115_1

Mon 06/20/2016 to Mon 06/20/2016

0800 Daily(No Weekends) 1730

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_0						FWD
Mon 06/20/2016	to	Tue 06/21/2016	UPDATED	by HQ	06/15/2016	(Import)
2300	Continuous	0659				SCH - HQ - NY
Work scheduled by: HQ						0 MW
						Impacts Total Transfer Capability 1500 MW
						TTC with All Lines In Service 1500 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Wed 06/22/2016	to	Wed 06/22/2016				(Import)
0600	Continuous	1100				SCH - OH - NY
Work scheduled by: NYPA						1700 MW
						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1750 MW
SCH-NYISO-IMO_LIMIT_1100						REV
Wed 06/22/2016	to	Wed 06/22/2016				(Export)
0600	Continuous	1100				SCH - OH - NY
Work scheduled by: NYPA						1400 MW
						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1600 MW
SCH-NYISO-HQ_LIMIT_0						REV
Wed 06/22/2016	to	Wed 06/22/2016	UPDATED	by HQ	06/15/2016	(Export)
0700	Continuous	1659				SCH - HQ - NY
Work scheduled by: HQ						0 MW
						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1000 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Thu 06/23/2016	to	Thu 06/23/2016				(Export)
0600	Continuous	1100				SCH - OH - NY
Work scheduled by: NYPA						1500 MW
						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1600 MW
EDIC -FRASER 345_EF24-40						FWD
Fri 06/24/2016	to	Fri 06/24/2016				(Import)
0800	Continuous	1600				CENTRAL EAST - VC
Work scheduled by: NYSEG						2500 MW
						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
W49TH_ST_345KV_5						FWD
Fri 06/24/2016	to	Fri 06/24/2016				(Import)
2200	Continuous	2230				SCH - PJM_HTP
Work scheduled by: ConEd						350 MW
						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 06/24/2016 to Fri 06/24/2016
 2200 Continuous 2230

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 06/25/2016 to Sat 06/25/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_5

Sat 06/25/2016 to Sat 06/25/2016
 2330 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 06/25/2016 to Sat 06/25/2016
 2330 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAI

Mon 06/27/2016 to Wed 06/29/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/06/2016

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Thu 06/30/2016 to Fri 07/01/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Tue 07/05/2016 to Sat 07/09/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 07/09/2016 to Sun 07/10/2016
 0600 Continuous 1800

Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Sun 07/10/2016 to Sun 07/10/2016
 0001 Continuous 1530

Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Sun 07/10/2016 to Sun 07/10/2016
 0001 Continuous 1530

Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Sun 07/10/2016 to Sun 07/10/2016
 0001 Continuous 1530

Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Fri 07/15/2016
 0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 06/21/2016

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

STONYRDG-HILLSIDE_230_72

Wed 07/13/2016 to Wed 07/13/2016
 0800 Continuous 1500

Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP2

Sat 07/16/2016 to Sun 07/17/2016
 0600 Continuous 1800

Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 07/19/2016 to Tue 07/19/2016
 0800 Continuous 1700

UPDATEDby NYPA06/21/2016

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL_115_3

FWD

REV

Wed 07/20/2016 to Fri 07/22/2016
 0600 Continuous 1700

UPDATEDby NGRID06/21/2016

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**PANNELL_-CLAY_345_2**

FWD

Sat 07/23/2016 to Sun 07/24/2016
 0600 Continuous 1800

UPDATEDby NYISO05/26/2016

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 07/25/2016 to Fri 07/29/2016
 0600 Continuous 1700

UPDATEDby NGRID06/21/2016

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**FRASER_345_FRASER SVC**

FWD

Mon 07/25/2016 to Fri 07/29/2016
 0830 Continuous 1400

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PANNELL_-CLAY_345_2

FWD

Sat 07/30/2016 to Sun 07/31/2016
 0600 Continuous 1800

UPDATEDby NYISO05/26/2016

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 08/01/2016 to Fri 08/05/2016
 0600 Continuous 1700

UPDATEDby NGRID05/05/2016

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Fri 08/26/2016	to	Fri 09/02/2016				(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
MARCY___-FRASANNX_345_UCC2-41						FWD	
Sun 08/28/2016	to	Wed 08/31/2016				(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
BECK___-NIAGARA_345_PA302						FWD	REV
Mon 08/29/2016	to	Fri 09/09/2016				(Import)	(Export)
0800	Continuous	1530			SCH - OH - NY	900 MW	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	800 MW
					TTC with All Lines In Service	1750 MW	1600 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by LI</u>	<u>04/26/2016</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY__ 765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES__ -ADIRNDCK_230_MAI

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__ 345_36

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 05/17/2016

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__ 345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NIAGARA__345_230_BK 4							
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>		
0700	Continuous	1530				1750 MW	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1750 MW
BECK____-NIAGARA__345_PA301							
Fri 09/16/2016	to	Fri 09/16/2016					
0700	Continuous	1530				900 MW	800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	1750 MW
MOSES____-ADIRNDCK_230_MA1							
Mon 09/19/2016	to	Sat 09/24/2016					
0700	Continuous	1530				2100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27							
Mon 09/19/2016	to	Sun 11/06/2016					
0700	Continuous	1530				1750 MW	1600 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1750 MW
EDIC____-N.SCTLND_345_14							
Mon 09/26/2016	to	Tue 09/27/2016					
0530	Continuous	1530				2240 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
NRTH1385-NOR HBR__138_601							
Mon 09/26/2016	to	Fri 09/30/2016					
0700	Continuous	1600				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602							
Mon 09/26/2016	to	Fri 09/30/2016					
0700		1600				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 1600

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 1600

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
 0700 Continuous 1600

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

FWD

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 06/14/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 10/10/2016 to Mon 10/17/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS_345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51					FWD		
Wed 10/12/2016	to	Thu 10/13/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
SPRNBRK_345KV_RNS5					FWD		
Wed 10/12/2016	to	Thu 10/13/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
SPRNBRK_-W49TH_ST_345_M52					FWD		
Fri 10/14/2016	to	Sun 10/23/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	UPDATED	by NYPA 10/08/2015	(Import)		
0100	Continuous	1730			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040					FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016	UPDATED	by NYPA 10/08/2015	(Import) (Export)		
0100	Continuous	1730			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	UPDATED	by NYPA 10/08/2015	(Import)		
0100	Continuous	1730			CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW	
					TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY_765_MSU1					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	UPDATED	by NYPA 10/08/2015	(Import)		
0100	Continuous	1730			MOSES SOUTH	500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20		SCH - HQ - NY	Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				500 MW	
Work scheduled by:			ARR: 20		MOSES SOUTH	Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730				850 MW	0 MW
Work scheduled by:			ARR: 20		SCH - HQ - NY	Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
WATRCURE-OAKDALE_345_31						FWD	REV
Mon 10/17/2016	to	Fri 10/21/2016				(Import)	(Export)
0700	Continuous	1600				2050 MW	1300 MW
Work scheduled by: NYSEG					SCH - PJ - NY	Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW	1300 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016				(Import)	(Export)
0700	Continuous	1900				0 MW	0 MW
Work scheduled by: LI					SCH - NPX_CSC	Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW	330 MW
W49TH_ST_345KV_5						FWD	
Wed 10/19/2016	to	Sun 10/23/2016				(Import)	
0001	Continuous	2359				350 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW	
SPRNBK_345KV_RNS4						FWD	
Fri 10/21/2016	to	Sat 10/22/2016				(Import)	
0001	Continuous	2359				3200 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARCY__765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NRTH1385-NOR HBR__138_602

Wed 10/26/2016 to Wed 11/02/2016
0600 Continuous 1700

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS__345_393

Sat 10/29/2016 to Sat 10/29/2016
1300 Daily 1500

Work scheduled by: NGrid

CANCELLED by NGrid 06/21/2016

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS__345_393

Sat 10/29/2016 to Sat 10/29/2016
1300 Daily 1500

Work scheduled by: NGrid

CANCELLED by NGrid 06/21/2016

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

BERKSHIR-ALPS__345_393

Mon 10/31/2016 to Mon 10/31/2016
0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

CANCELLED by NGrid 06/21/2016

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Mon 10/31/2016	to	Mon 10/31/2016	<u>CANCELLED</u>	<u>by NGrid</u>	<u>06/21/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	1000				
Work scheduled by: NGrid					ARR: 78	
					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016				(Import) (Export)
0600	Continuous	1600				
Work scheduled by: NYSEG					SCH - PJ - NY	2600 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
LEEDS___-PLSNTVLY_345_92					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>05/13/2016</u>	(Import)
0001	Continuous	2359				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>05/13/2016</u>	(Import)
0001	Continuous	2359				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 11/07/2016	to	Thu 11/10/2016				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Mon 11/07/2016	to	Fri 12/09/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/16/2016</u>	(Import) (Export)
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	2600 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
PLSNTVLY-WOOD_ST___345_F30					FWD	
Tue 11/08/2016	to	Tue 11/08/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>05/13/2016</u>	(Import)
0001	Continuous	2359				
Work scheduled by: NGrid					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA301

Mon 11/14/2016 to Fri 11/18/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
 0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST___345_F30

Tue 12/06/2016 to Tue 12/06/2016
 0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__-GILBOA__345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 22, 2016 to Friday , December 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
 (Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD
 (Import)

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
 (Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
 (Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

LEEDS__-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD
 (Import)

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/30/2018

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
 (Import) (Export)

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW