

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_BK 2

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK -EGRDNCTR_345_Y49

FWD

Tue 05/17/2016 to Sat 07/09/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0536 Continuous 2359

CONED - LIPA **775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

ROSETON -ROCKTVRN_345_311

FWD

Mon 06/06/2016 to Wed 06/22/2016 **UPDATED** **by CH** **04/05/2016**

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

SPRNBK -W49TH_ST_345_M52

FWD

Thu 06/16/2016 to Wed 06/22/2016 **EXT FORCE** **by CONED** **06/20/2016**

(Import)

1137 Continuous 2359

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 06/20/2016 to Fri 06/24/2016 **UPDATED** **by NGRID** **06/08/2016**

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

SCH-HQ-NYISO_LIMIT_0

FWD

Mon 06/20/2016 to Tue 06/21/2016 **UPDATED** **by HQ** **06/15/2016**

(Import)

2300 Continuous 0659

SCH - HQ - NY **0 MW**

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400

FWD

Wed 06/22/2016 to Wed 06/22/2016
0600 Continuous 1100

Work scheduled by: NYPA

SCH - OH - NY 1700 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1750 MW

(Import)

SCH-NYISO-IMO_LIMIT_1100

REV

Wed 06/22/2016 to Wed 06/22/2016
0600 Continuous 1100

Work scheduled by: NYPA

SCH - OH - NY 1400 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

(Export)

SCH-NYISO-HQ_LIMIT_0

REV

Wed 06/22/2016 to Wed 06/22/2016 UPDATED by HQ 06/15/2016
0700 Continuous 1659

Work scheduled by: HQ

SCH - HQ - NY 0 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1000 MW

(Export)

SPRNBK_-W49TH_ST_345_M52

FWD

Wed 06/22/2016 to Fri 06/24/2016 FORCED by CE 06/23/2016
1835 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

(Import)

SCH-NYISO-IMO_LIMIT_1200

REV

Thu 06/23/2016 to Thu 06/23/2016
0600 Continuous 1100

Work scheduled by: NYPA

SCH - OH - NY 1500 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

(Export)

EDIC_-FRASER_345_EF24-40

FWD

Fri 06/24/2016 to Fri 06/24/2016
0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

(Import)

HOPATCON-RAMAPO_500_5018

FWD

REV

Fri 06/24/2016 to Tue 06/28/2016 EXT FORCE by CONED 06/26/2016
1927 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY 1900 MW 1000 MW
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2050 MW 1300 MW

(Import) (Export)

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import)

1927 Continuous 2359

TOTAL EAST **6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import)

1927 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

REV

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import) (Export)

1927 Continuous 2359

SCH - PJ - NY **1900 MW 1000 MW**

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import)

1927 Continuous 2359

TOTAL EAST **6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import)

1927 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/26/2016**

(Import) (Export)

1940 Continuous 2359

SCH - PJ - NY **2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Fri 06/24/2016 to Thu 09/01/2016 **EXT FORCE by CONED 06/26/2016**

(Import) (Export)

1940 Continuous 2359

SCH - PJ - NY **2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 06/24/2016 to Fri 06/24/2016

(Import)

2200 Continuous 2230

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Fri 06/24/2016 to Fri 06/24/2016

(Import)

2200 Continuous 2230

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sat 06/25/2016 to Sat 06/25/2016

(Import)

0001 Continuous 0100

EXTENDED by CONED 06/26/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 06/25/2016 to Sat 06/25/2016

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

E13THSTA-FARRAGUT_345_45

FWD

Sat 06/25/2016 to Sun 06/26/2016

(Import)

0001 Continuous 2359

EXTENDED by CONED 06/26/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Sat 06/25/2016 to Sat 06/25/2016

(Import)

2330 Continuous 2359

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Sat 06/25/2016 to Sat 06/25/2016

(Import)

2330 Continuous 2359

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 0100
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 0100
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

FWD

Sun 06/26/2016 to Sun 06/26/2016 **EXTENDED** **by CONED** **06/26/2016**

(Import)

2300 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MAI

FWD

Mon 06/27/2016 to Wed 06/29/2016 **UPDATED** **by NYPA** **06/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-HIGLEY_115_1

FWD

REV

Thu 06/30/2016 to Thu 06/30/2016

(Import) (Export)

0600 Daily(No Weekends) 1400

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**COLTON-HIGLEY_115_1**

FWD

REV

Thu 06/30/2016 to Thu 06/30/2016

(Import) (Export)

0600 Daily(No Weekends) 1400

SCH - HQ_CEDARS

100 MW 40 MW

Impacts Total Transfer Capability 90 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Thu 06/30/2016 to Fri 07/01/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 07/05/2016 to Sat 07/09/2016

(Import) (Export)

0600 Continuous 1700

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**ROCHESTR-PANNELL_345_RP2**

FWD

Sat 07/09/2016 to Sun 07/10/2016

(Import)

0600 Continuous 1800

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 07/11/2016 to Fri 07/15/2016

(Import) (Export)

0600 Continuous 1700

UPDATED**by NGRID 06/21/2016**

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**STONYRDG-HILLSIDE_230_72**

FWD

Wed 07/13/2016 to Wed 07/13/2016

(Import)

0800 Continuous 1500

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

ROCHESTR-PANNELL_345_RP2

FWD

Sat 07/16/2016 to Sun 07/17/2016

(Import)

0600 Continuous 1800

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 07/19/2016 to Tue 07/19/2016

(Import)

0800 Continuous 1700

UPDATED**by NYPA 06/21/2016**

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_3							
Wed 07/20/2016	to	Fri 07/22/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/21/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
PANNELL -CLAY_345_2						FWD	
						(Import)	
Sat 07/23/2016	to	Sun 07/24/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	WEST CENTRAL	1300 MW
0600	Continuous	1800				Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE						TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_3						FWD	
						(Import)	
Mon 07/25/2016	to	Fri 07/29/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/21/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
FRASER_345_FRASER SVC						FWD	
						(Import)	
Mon 07/25/2016	to	Fri 07/29/2016				CENTRAL EAST - VC	2935 MW
0830	Continuous	1400				Impacts Total Transfer Capability	40 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	2975 MW
PANNELL -CLAY_345_2						FWD	
						(Import)	
Sat 07/30/2016	to	Sun 07/31/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	WEST CENTRAL	1300 MW
0600	Continuous	1800				Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE						TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_4						FWD	
						(Import)	
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	
						(Import)	
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_4							
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4							
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_3							
Fri 08/26/2016	to	Fri 09/02/2016					
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
MARCY__-FRASANNX_345_UCC2-41							
Sun 08/28/2016	to	Wed 08/31/2016					
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
BECK__-NIAGARA_345_PA302							
Mon 08/29/2016	to	Fri 09/09/2016					
0800	Continuous	1530				900 MW	800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	1750 MW
							1600 MW
SHOR_NPX-SHOREHAM_138_CSC							
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by LI</u>	<u>04/26/2016</u>		
0700	Continuous	1700				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
							330 MW
GILBOA__-LEEDS__345_GL3							
Mon 09/05/2016	to	Fri 09/09/2016					
0800	Continuous	1530				2200 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY_765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

RAMAPO_-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLRKSCRN-OAKDALE_345_36

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 05/17/2016

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

HURLYAVE-ROSETON_345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4					FWD	REV
					(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	
0700	Continuous	1530			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
BECK____-NIAGARA__345_PA301					FWD	REV
					(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016			SCH - OH - NY	900 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
					(Import)	
Mon 09/19/2016	to	Sat 09/24/2016			MOSES SOUTH	2100 MW
0700	Continuous	1530			Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27					FWD	REV
					(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016			SCH - OH - NY	1750 MW
0700	Continuous	1530			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
EDIC____-N.SCTLND_345_14					FWD	
					(Import)	
Mon 09/26/2016	to	Tue 09/27/2016			CENTRAL EAST - VC	2240 MW
0530	Continuous	1530			Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
NRTH1385-NOR HBR__138_601					FWD	REV
					(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016			SCH - NPX_1385	100 MW
0700	Continuous	1600			Impacts Total Transfer Capability	100 MW
Work scheduled by: LI					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
					(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016			SCH - NPX_1385	0 MW
0700		1600			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016 UPDATED by CONED 06/14/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

FWD

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 06/14/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 10/10/2016 to Mon 10/17/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS_345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51

FWD

Wed 10/12/2016 to Thu 10/13/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Wed 10/12/2016 to Thu 10/13/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Fri 10/14/2016 to Fri 10/14/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 10/14/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA****10/08/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATED**by NYPA****10/08/2015**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA****10/08/2015**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	
0100	Continuous	1730					
Work scheduled by: NYPA					ARR: 20		
					MOSES SOUTH	500 MW	
					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
MASSENA_-MARC_765_MSU1					FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730					
Work scheduled by: NYPA					ARR: 20		
					SCH - HQ - NY	475 MW	1000 MW
					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730					
Work scheduled by:					ARR: 20		
					MOSES SOUTH	500 MW	
					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)
0100		1730					
Work scheduled by:					ARR: 20		
					SCH - HQ - NY	850 MW	0 MW
					Impacts Total Transfer Capability	650 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
WATRCURE-OAKDALE_345_31					FWD	REV	
Mon 10/17/2016	to	Fri 10/21/2016				(Import)	(Export)
0700	Continuous	1600					
Work scheduled by: NYSEG							
					SCH - PJ - NY	2050 MW	1300 MW
					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2050 MW	1300 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV	
Mon 10/17/2016	to	Sat 10/22/2016				(Import)	(Export)
0700	Continuous	1900					
Work scheduled by: LI							
					SCH - NPX_CSC	0 MW	0 MW
					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW
W49TH_ST_345KV_5					FWD		
Wed 10/19/2016	to	Sun 10/23/2016				(Import)	
0001	Continuous	2359					
Work scheduled by: ConEd							
					SCH - PJM_HTP	350 MW	
					Impacts Total Transfer Capability	310 MW	
					TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Fri 10/21/2016 to Sat 10/22/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE__345_31

FWD

REV

Mon 10/24/2016 to Fri 10/28/2016

(Import) (Export)

0700 Continuous 1600

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: NYSEG

MARCY__765_345_BK 2

FWD

Mon 10/24/2016 to Fri 10/28/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NRTH1385-NOR HBR__138_602**

FWD

REV

Wed 10/26/2016 to Wed 11/02/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

BERKSHIR-ALPS__345_393

FWD

REV

Sat 10/29/2016 to Sat 10/29/2016

(Import) (Export)

1300 Daily 1500

CANCELLED by NGrid 06/21/2016

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS__345_393**

FWD

REV

Sat 10/29/2016 to Sat 10/29/2016

(Import) (Export)

1300 Daily 1500

CANCELLED by NGrid 06/21/2016

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**MOSES__-ADIRNDCK_230_MA2**

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS 345_393						
Mon 10/31/2016	to	Mon 10/31/2016	CANCELLED	by NGrid 06/21/2016	SCH - NE - NY	950 MW 1000 MW
0800	Daily(No Weekends)	1000			Impacts Total Transfer Capability	450 MW 600 MW
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393						
Mon 10/31/2016	to	Mon 10/31/2016	CANCELLED	by NGrid 06/21/2016	SCH - NPX_1385	100 MW 100 MW
0800	Daily(No Weekends)	1000			Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47						
Fri 11/04/2016	to	Fri 11/04/2016			SCH - PJ - NY	2600 MW 1300 MW
0600	Continuous	1600			Impacts Total Transfer Capability	0 MW 0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2600 MW 1300 MW
LEEDS -PLSNTVLY_345_92						
Mon 11/07/2016	to	Wed 12/07/2016	UPDATED	by CONED 05/13/2016	UPNY CONED	3800 MW
0001	Continuous	2359			Impacts Total Transfer Capability	1300 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5						
Mon 11/07/2016	to	Wed 12/07/2016	UPDATED	by CONED 05/13/2016	UPNY CONED	3800 MW
0001	Continuous	2359			Impacts Total Transfer Capability	1300 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5100 MW
MOSES -ADIRNDCK_230_MA2						
Mon 11/07/2016	to	Thu 11/10/2016			MOSES SOUTH	2300 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
MAINESBG-WATRCURE_345_30						
Mon 11/07/2016	to	Fri 12/09/2016	UPDATED	by NYSEG 02/16/2016	SCH - PJ - NY	2600 MW 1300 MW
0800	Continuous	1600			Impacts Total Transfer Capability	0 MW 0 MW
Work scheduled by: PJM					TTC with All Lines In Service	2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

BECK__-NIAGARA__345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA__-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS____345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA____345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1				FWD	
Mon 03/06/2017	to	Fri 03/31/2017		(Import)	
0600	Continuous	1900		OSWEGO EXPORT	4800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 26, 2016 to Tuesday ,December 26, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/30/2018
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW