

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
EGRDNCTY_345_138_BK 2					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
SPRNBK_-EGRDNCTR_345_Y49					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0536	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
HOPATCON-RAMAPO___500_5018					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	REV (Export)
1927	Continuous	2359				SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2050 MW 1300 MW		
HOPATCON-RAMAPO___500_5018					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				TOTAL EAST	6400 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					6500 MW		
HOPATCON-RAMAPO___500_5018					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					5100 MW		
RAMAPO___500_345_BK 1500					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	REV (Export)
1927	Continuous	2359				SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2050 MW 1300 MW		

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/27/2016**

(Import)

1927 Continuous 2359

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/27/2016**

(Import)

1927 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR4500

FWD

REV

Fri 06/24/2016 to Tue 06/28/2016 **EXT FORCE by CONED 06/27/2016**

(Import) (Export)

1940 Continuous 2359

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Fri 06/24/2016 to Thu 09/01/2016 **EXT FORCE by CONED 06/27/2016**

(Import) (Export)

1940 Continuous 2359

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 06/25/2016 to Sat 06/25/2016 **EXTENDED by CONED 06/26/2016**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 06/25/2016 to Sat 06/25/2016

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 06/25/2016 to Sun 06/26/2016 **EXTENDED by CONED 06/26/2016**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 06/25/2016 to Sat 06/25/2016
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 06/25/2016 to Sat 06/25/2016
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 0100

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 0100

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sun 06/26/2016 to Sun 06/26/2016
 0000 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_800

FWD

Sun 06/26/2016 to Sun 06/26/2016
 0000 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

(Import)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

700 MW

1500 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sun 06/26/2016 to Sun 06/26/2016
 2300 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 06/26/2016

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

MOSES__-ADIRNDCK_230_MAl

FWD

Mon 06/27/2016 to Wed 06/29/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/30/2016

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

SCH-PJM-NYISO_LIMIT_1400

FWD

Mon 06/27/2016 to Thu 09/01/2016
 1630 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 06/27/2016

SCH - PJ - NY

(Import)

Impacts Total Transfer Capability

1700 MW

TTC with All Lines In Service

350 MW

2050 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 06/28/2016 to Sun 07/31/2016
 1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 06/29/2016

SCH - PJM_HTP

(Import)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

660 MW

660 MW

BROWNFLS-HIGLEY__115_1

FWD

REV

Thu 06/30/2016 to Thu 06/30/2016
 0600 Daily(No Weekends) 1400

Work scheduled by: NGrid

SCH - HQ_CEDARS

(Import) (Export)

Impacts Total Transfer Capability

100 MW 40 MW

TTC with All Lines In Service

90 MW 0 MW

190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1

Thu 06/30/2016 to Thu 06/30/2016

0600 Daily(No Weekends) 1400

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 40 MW

90 MW 0 MW

190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Thu 06/30/2016 to Fri 07/01/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

FITZPTRK-EDIC____345_FE-1

Fri 07/01/2016 to Fri 07/01/2016

0800 Continuous 2000

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

4800 MW

450 MW

5250 MW

BROWNFLS-TAYLORVL_115_4

Tue 07/05/2016 to Sat 07/09/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

SCH-HQ-NYISO_LIMIT_0

Tue 07/05/2016 to Wed 07/06/2016

2100 Continuous 0700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

0 MW

1500 MW

1500 MW

SCH-IMO-NYISO_LIMIT_700

Wed 07/06/2016 to Wed 07/06/2016

0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYISO 06/29/2016

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1000 MW

750 MW

1750 MW

ROCHESTR-PANNELL__345_RP2

Sat 07/09/2016 to Sun 07/10/2016

0600 Continuous 1800

Work scheduled by: RGE

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

850 MW

3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 07/09/2016 to Sat 07/09/2016
2200 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 07/09/2016 to Sat 07/09/2016
2200 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Fri 07/15/2016 **UPDATED by NGRID 06/21/2016**
0600 Continuous 1700
Work scheduled by: NGrid **ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

STONYRDG-HILLSIDE_230_72

Wed 07/13/2016 to Wed 07/13/2016
0800 Continuous 1500
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 07/16/2016 to Sun 07/17/2016

0600 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/19/2016 to Tue 07/19/2016

0800 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA06/21/2016

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/20/2016 to Fri 07/22/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATEDby NGRID06/21/2016

FWD

(Import) (Export)

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38**PANNELL_-CLAY____345_2**

Sat 07/23/2016 to Sun 07/24/2016

0600 Continuous 1800

Work scheduled by: RGE

UPDATEDby NYISO05/26/2016

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/25/2016 to Fri 07/29/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATEDby NGRID06/21/2016

FWD

(Import) (Export)

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38**FRASER__345_FRASER SVC**

Mon 07/25/2016 to Fri 07/29/2016

0830 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Sat 07/30/2016 to Sun 07/31/2016

0600 Continuous 1800

Work scheduled by: RGE

UPDATEDby NYISO05/26/2016

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
MAINESBG-WATRCURE_345_30						FWD	REV
Thu 08/11/2016	to	Thu 08/11/2016				(Import)	(Export)
0900	Continuous	1200				2050 MW	1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW
							1300 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Fri 08/26/2016	to	Fri 09/02/2016				(Import)	(Export)
0600	Continuous	1700				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
MARCY -FRASANNX_345_UCC2-41						FWD	
Sun 08/28/2016	to	Wed 08/31/2016				(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 08/29/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	850 MW	800 MW
TTC with All Lines In Service	1750 MW	1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 09/04/2016 to Mon 09/05/2016
0700 Continuous 1700

Work scheduled by: LI

UPDATED by LI 04/26/2016

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA__-LEEDS____345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY____765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

RAMAPO__-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016

(Import)

0800 Continuous 1630

UPDATED**by NYSEG 05/17/2016**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATED**by PA****09/18/2015**

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

BECK___-NIAGARA__345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 850 MW 800 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA__230_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530 Continuous 1530

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 1600

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 1600

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 1600

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES -ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

SPRNBK_345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016 UPDATED by CONED 06/14/2016
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBK_-W49TH_ST_345_M51

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 06/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

MARCY -FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES -ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/17/2016
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

UPDATED

by NGRID 07/09/2015

Work scheduled by: NGrid

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

UPDATED

by NGRID 07/09/2015

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS5

FWD

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Fri 10/14/2016 to Fri 10/14/2016
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 10/14/2016 to Sun 10/23/2016
0001 Continuous 2359

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
 0700 Continuous 1900

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016
 0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

SPRNBRK__345KV_RNS4

Fri 10/21/2016 to Sat 10/22/2016
 0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARCY__765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NRTH1385-NOR HBR__138_602

Wed 10/26/2016 to Wed 11/02/2016
 0600 Continuous 1700

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016
0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016
0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 12/06/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__-GILBOA__345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD
(Import)

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

FWD REV
(Import) (Export)

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2016 to Saturday ,December 30, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Tue 09/05/2017	to	Sat 09/16/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
HURLYAVE-ROSETON_345_303				FWD	
				(Import)	
Mon 09/11/2017	to	Fri 09/29/2017			
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4100 MW
				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 09/18/2017	to	Sat 10/14/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 10/16/2017	to	Sat 11/11/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
LEEDS__-HURLYAVE_345_301				FWD	
				(Import)	
Mon 10/16/2017	to	Fri 11/03/2017			
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4100 MW
				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 11/13/2017	to	Fri 11/30/2018			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	100 MW 100 MW
				Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW