

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 03/21/2016 to Wed 06/15/2016 **EXT FORCE** **by CONED** **05/27/2016**

(Import)

1107 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 04/18/2016 to Tue 05/31/2016 **UPDATED** **by HQ** **05/28/2016**

(Import)

0600 Continuous 1259

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

CHAT_DC_GC1

FWD

Mon 04/18/2016 to Fri 06/03/2016 **UPDATED** **by HQ** **05/28/2016**

(Import)

0600 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Mon 04/18/2016 to Fri 06/03/2016 **UPDATED** **by HQ** **05/28/2016**

(Export)

0600 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

EGRDNCTY_345_138_BK 1

FWD

Tue 05/17/2016 to Fri 07/01/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_BK 2

FWD

Tue 05/17/2016 to Fri 07/01/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0534 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Tue 05/17/2016 to Fri 07/01/2016 **EXT FORCE** **by LI** **05/23/2016**

(Import)

0536 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 1					FWD		
Fri 05/20/2016	to	Tue 05/31/2016	<u>CANCELLED</u>	<u>by NYPA</u>	<u>06/01/2016</u>	(Import)	
0500	Continuous	0500				MOSES SOUTH	1750 MW
Work scheduled by: NYPA			ARR: 19				Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CCRT-42					FWD		
Fri 05/20/2016	to	Fri 06/17/2016	<u>UPDATED</u>	<u>by CH</u>	<u>05/27/2016</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
LEEDS___345_LEEDS SVC					FWD		
Mon 05/23/2016	to	Fri 06/10/2016				(Import)	
0730	Continuous	1500				CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	25 MW
						TTC with All Lines In Service	2975 MW
SPRNBK_-W49TH_ST_345_M52					FWD		
Tue 05/24/2016	to	Sat 06/04/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/03/2016</u>	(Import)	
2158	Continuous	1200				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
MARCY___-FRASANNX_345_UCC2-41					FWD		
Fri 05/27/2016	to	Mon 05/30/2016	<u>UPDATED</u>	<u>by PA</u>	<u>05/02/2016</u>	(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
FROST_BR-LONG_MTN_345_352					FWD REV		
Sun 05/29/2016	to	Sun 05/29/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/24/2016</u>	(Import)	(Export)
0600	Continuous	1600				SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_700					FWD		
Sun 05/29/2016	to	Sun 05/29/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/24/2016</u>	(Import)	
0600	Continuous	1600				SCH - NE - NY	900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER 230_11					FWD		
Mon 05/30/2016	to	Tue 05/31/2016	FORCED	by NG	05/31/2016	(Import)	
1840	Continuous	2359				MOSES SOUTH	2100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1050 MW		
					TTC with All Lines In Service 3150 MW		
EDIC -FRASER 345_EF24-40					FWD		
Tue 05/31/2016	to	Wed 06/01/2016	UPDATED	by PA	05/02/2016	(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW		
					TTC with All Lines In Service 2975 MW		
BROWNFLS-TAYLORVL 115_3					FWD REV		
Tue 05/31/2016	to	Fri 06/03/2016	UPDATED	by NGRID	05/05/2016	(Import) (Export)	
0600	Continuous	1700				SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW 0 MW		
					TTC with All Lines In Service 190 MW 40 MW		
HOMRC_NY-MAINS_NY 345_47					FWD REV		
Tue 05/31/2016	to	Fri 06/03/2016	CANCELLED	by PJM	05/31/2016	(Import) (Export)	
0700	Continuous	1730				SCH - PJ - NY	2050 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 0 MW 0 MW		
					TTC with All Lines In Service 2050 MW 1300 MW		
SCH-IMO-NYISO_LIMIT 1100					FWD		
Tue 05/31/2016	to	Tue 05/31/2016	UPDATED	by NYISO	05/27/2016	(Import)	
0830	Daily(No Weekends)	1600				SCH - OH - NY	1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 350 MW		
					TTC with All Lines In Service 1750 MW		
SCH-HQ-NYISO_LIMIT 1500					FWD		
Tue 05/31/2016	to	Fri 06/03/2016	UPDATED	by HQ	05/28/2016	(Import)	
1300	Continuous	1659				SCH - HQ - NY	1500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 0 MW		
					TTC with All Lines In Service 1500 MW		
MARCY 765_345_BK 1					FWD		
Wed 06/01/2016	to	Sun 06/05/2016	CANCELLED	by NYPA	06/01/2016	(Import)	
0500	Continuous	1800				MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 3150 MW		

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-HIGLEY__115_1						FWD	REV
Wed 06/01/2016	to	Mon 06/06/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/26/2016</u>	(Import)	(Export)
0500	Continuous	1900				100 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	90 MW
ARR: 38						TTC with All Lines In Service	190 MW
SUGARISL-COLTON__115_4						FWD	REV
Wed 06/01/2016	to	Mon 06/06/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/26/2016</u>	(Import)	(Export)
0500	Continuous	1900				150 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	40 MW
ARR: 38						TTC with All Lines In Service	190 MW
SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1						FWD	REV
Wed 06/01/2016	to	Mon 06/06/2016				(Import)	(Export)
0500		1900				80 MW	40 MW
Work scheduled by:						Impacts Total Transfer Capability	110 MW
ARR: 38						TTC with All Lines In Service	190 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Wed 06/01/2016	to	Wed 06/01/2016				(Import)	
0600	Continuous	1600				0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRIDGE-DUFFYAVE_345_501						FWD	
Wed 06/01/2016	to	Wed 06/01/2016				(Import)	
0600	Continuous	1600				0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_900						FWD	
Wed 06/01/2016	to	Fri 06/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/27/2016</u>	(Import)	
0800	Continuous	1659				1200 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_500							REV
Wed 06/01/2016	to	Fri 06/03/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/27/2016</u>		(Export)
0800	Continuous	1659				800 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Thu 06/02/2016 to Thu 06/02/2016
 1230 Continuous 1530

CANCELLED **by PJM** **06/01/2016**

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

NIAGARA_KINTIGH_345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
 0500 Continuous 1600

UPDATED **by NYPA** **05/23/2016**

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1100

Sat 06/04/2016 to Sat 06/04/2016
 0500 Continuous 1700

UPDATED **by NYISO** **06/03/2016**

Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1400 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1750 MW

FRASER_GILBOA_345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
 0700 Continuous 1530

CANCELLED **by NYPA** **06/03/2016**

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

Sat 06/04/2016 to Sat 06/04/2016
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Sun 06/05/2016 to Sun 06/05/2016
 0000 Continuous 0100

UPDATED **by HQ** **05/31/2016**

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/05/2016 to Sun 06/05/2016
 0000 Continuous 0100

UPDATED **by HQ** **05/31/2016**

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/05/2016 to Sun 06/05/2016
0000 0100

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/05/2016 to Sun 06/05/2016
0000 0100

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED by HQ 05/31/2016**
0000 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED by HQ 05/31/2016**
0000 Continuous 0100

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

Sun 06/05/2016 to Sun 06/05/2016 **UPDATED by HQ 05/31/2016**
0000 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 06/05/2016 to Sun 06/05/2016
0900 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_1000

Mon 06/06/2016 to Tue 06/14/2016 **UPDATED by NE 06/02/2016**
0500 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3Mon 06/06/2016 to Fri 06/10/2016 **UPDATED** **by NGRID** **05/05/2016**

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

BECK_-NIAGARA_345_PA302Mon 06/06/2016 to Fri 06/17/2016 **CANCELLED** **by NYPA** **06/01/2016**

0700 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1200 MW 1100 MW

550 MW 500 MW

1750 MW 1600 MW

ROSETON_-ROCKTVRN_345_311Mon 06/06/2016 to Fri 06/24/2016 **UPDATED** **by CH** **04/05/2016**

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

4400 MW

700 MW

5100 MW

SCH-NYISO-HQ_LIMIT_700

Mon 06/06/2016 to Thu 06/16/2016

2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
 (Export)

700 MW

300 MW

1000 MW

FRASER_-COOPERS_345_33

Wed 06/08/2016 to Wed 06/08/2016

1500 Continuous 1559

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2395 MW

580 MW

2975 MW

BROWNFLS-HIGLEY_115_1

Thu 06/09/2016 to Thu 06/09/2016

0830 Daily(No Weekends) 1430

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 40 MW

90 MW 0 MW

190 MW 40 MW

LONG_MTN-PLSNTVLY_345_398

Sat 06/11/2016 to Sun 06/12/2016

0001 Continuous 1200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

500 MW 1200 MW

900 MW 400 MW

1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398					FWD	REV
Sat 06/11/2016	to	Sun 06/12/2016			(Import)	(Export)
0001	Continuous	1200			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
COLTON__-FLATROCK_115_2					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530	Continuous	1730			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5					FWD	REV
Sun 06/12/2016	to	Sun 06/12/2016			(Import)	(Export)
0530		1730			SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:					Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 06/13/2016	to	Wed 06/15/2016	UPDATED	by NGRID 05/05/2016	(Import)	(Export)
0600	Continuous	1700			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
W49TH_ST_345KV_6					FWD	
Tue 06/14/2016	to	Tue 06/14/2016	UPDATED	by C E 04/26/2016	(Import)	
2230	Continuous	2300			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 06/14/2016	to	Tue 06/14/2016	UPDATED	by C E 04/26/2016	(Import)	
2230	Continuous	2300			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Thu 06/16/2016 to Fri 06/17/2016
0600 Continuous 1700

UPDATED by NGRID 05/05/2016

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

COLTON -FLATROCK_115_2

Thu 06/16/2016 to Sat 06/18/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS 345KV_R395

Thu 06/16/2016 to Thu 06/16/2016
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sun 06/19/2016 to Sun 06/19/2016
0001 Continuous 0100

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 0100

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	2550 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/19/2016 to Sun 06/19/2016
0001 0100

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2				FWD	
Sun 06/19/2016	to	Sun 06/19/2016		(Import)	
0001	Continuous	0100		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				REV	
Sun 06/19/2016	to	Sun 06/19/2016		(Export)	
0001	Continuous	0100		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_800				FWD	
Sun 06/19/2016	to	Sun 06/19/2016		(Import)	
0001	Continuous	0100		SCH - HQ - NY	800 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1500 MW
COLTON__-FLATROCK_115_2				FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED	(Import)	(Export)
0530	Continuous	1730	by NGRID 02/04/2016	SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
HANAWAFL-COLTON__115_5				FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	UPDATED	(Import)	(Export)
0530	Continuous	1730	by NGRID 02/04/2016	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & COLTON__-FLATROCK_115_2 & HANAWAFL-COLTON__115_5				FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016		(Import)	(Export)
0530		1730		SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:				Impacts Total Transfer Capability	110 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/20/2016	to	Fri 06/24/2016	UPDATED	(Import)	(Export)
0600	Continuous	1700	by NGRID 05/05/2016	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-HIGLEY__115_1				FWD	REV
Mon 06/20/2016	to	Mon 06/20/2016		(Import)	(Export)
0800	Daily(No Weekends)	1730		SCH - HQ_CEDARS 100 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW
ARR: 38				TTC with All Lines In Service	190 MW
COLTON__-HIGLEY__115_1				FWD	REV
Mon 06/20/2016	to	Mon 06/20/2016		(Import)	(Export)
0800	Daily(No Weekends)	1730		SCH - HQ_CEDARS 100 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW
ARR: 38				TTC with All Lines In Service	190 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 06/27/2016	to	Wed 06/29/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH 2100 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Thu 06/30/2016	to	Fri 07/01/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS 70 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW
ARR: 38				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 07/05/2016	to	Sat 07/09/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS 70 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW
ARR: 38				TTC with All Lines In Service	190 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Sat 07/09/2016	to	Sun 07/10/2016		(Import)	
0600	Continuous	1800		DYSINGER EAST 2300 MW	
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 07/11/2016	to	Fri 07/15/2016	UPDATED by NGRID 05/05/2016	(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS 70 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW
ARR: 38				TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Wed 07/13/2016 to Wed 07/13/2016

(Import)

0800 Continuous 1500

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

ROCHESTR-PANNELL_345_RP2

FWD

Sat 07/16/2016 to Sun 07/17/2016

(Import)

0600 Continuous 1800

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 07/18/2016 to Fri 07/22/2016

(Import) (Export)

0600 Continuous 1700

UPDATED**by NGRID 05/05/2016**

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**PANNELL_-CLAY_345_2**

FWD

Sat 07/23/2016 to Sun 07/24/2016

(Import)

0600 Continuous 1800

UPDATED**by NYISO 05/26/2016**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 07/25/2016 to Fri 07/29/2016

(Import) (Export)

0600 Continuous 1700

UPDATED**by NGRID 05/05/2016**

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**FRASER_345_FRASER SVC**

FWD

Mon 07/25/2016 to Fri 07/29/2016

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PANNELL_-CLAY_345_2

FWD

Sat 07/30/2016 to Sun 07/31/2016

(Import)

0600 Continuous 1800

UPDATED**by NYISO 05/26/2016**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Fri 08/26/2016	to	Fri 09/02/2016				SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
MARCY__-FRASANNX_345_UCC2-41						FWD		
						(Import)		
Sun 08/28/2016	to	Wed 08/31/2016				CENTRAL EAST - VC	2500 MW	
0700	Continuous	1530				Impacts Total Transfer Capability	475 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW	
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV	
						(Import)	(Export)	
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by LI</u>	<u>04/26/2016</u>	SCH - NPX_CSC	0 MW	0 MW
0700	Continuous	1700				Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3				FWD	
Mon 09/05/2016	to	Fri 09/09/2016		(Import)	
0800	Continuous	1530		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/06/2016	to	Sun 09/11/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
MARCY__ 765_345_BK 2				FWD	
Tue 09/06/2016	to	Sun 09/11/2016		(Import)	
0700	Continuous	1730		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
ARR: 19				TTC with All Lines In Service	3150 MW
KINTIGH_-ROCHESTR_345_SR1-39				FWD	
Mon 09/12/2016	to	Fri 09/16/2016	UPDATED by NYISO 01/20/2016	(Import)	
0700	Continuous	1630		DYSINGER EAST	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MOSES__ -ADIRNDCK_230_MAI				FWD	
Mon 09/12/2016	to	Sat 09/17/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
CLRKSCRN-OAKDALE__ 345_36				FWD	
Mon 09/12/2016	to	Thu 09/15/2016	UPDATED by NYSEG 05/17/2016	(Import)	
0800	Continuous	1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
HURLYAVE-ROSETON__ 345_303				FWD	
Mon 09/12/2016	to	Fri 09/30/2016		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4					FWD	REV
					(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	
0700	Continuous	1530			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
BECK____-NIAGARA__345_PA301					FWD	REV
					(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016			SCH - OH - NY	1200 MW
0700	Continuous	1530			Impacts Total Transfer Capability	550 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
					(Import)	
Mon 09/19/2016	to	Sat 09/24/2016			MOSES SOUTH	2100 MW
0700	Continuous	1530			Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27					FWD	REV
					(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016			SCH - OH - NY	1750 MW
0700	Continuous	1530			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
LINDEN____-GOETHALS_230_A2253					FWD	REV
					(Import)	(Export)
Sun 09/25/2016	to	Tue 10/04/2016			SCH - PJ - NY	2050 MW
0001	Continuous	2359			Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2050 MW
EDIC____-N.SCTLND_345_14					FWD	
					(Import)	
Mon 09/26/2016	to	Tue 09/27/2016			CENTRAL EAST - VC	2240 MW
0530	Continuous	1530			Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
NRTH1385-NOR HBR__138_601					FWD	REV
					(Import)	(Export)
Mon 09/26/2016	to	Fri 09/30/2016			SCH - NPX_1385	100 MW
0700	Continuous	1600			Impacts Total Transfer Capability	100 MW
Work scheduled by: LI					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 10/10/2016 to Mon 10/17/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATED**by NGRID 07/09/2015**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA 10/08/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 **UPDATED by NYPA 10/08/2015**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
 0700 Continuous 1900

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARCY__765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

SPRNBK__345KV_RNS5

Fri 11/04/2016 to Fri 11/04/2016
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBK_-W49TH_ST_345_M51

Fri 11/04/2016 to Sun 11/13/2016
 0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016
 0600 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by NYSEG** **02/16/2016**

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

Work scheduled by: PJM

TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED** **by CONED** **05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS5

FWD

Sun 11/13/2016 to Sun 11/13/2016

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST___345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

UPDATED by CONED 05/13/2016

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC___345_FE-1

Mon 03/06/2017 to Fri 03/31/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 03, 2016 to Sunday ,December 03, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 09/18/2017 to Sat 10/14/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 10/16/2017 to Sat 11/11/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 11/13/2017 to Fri 11/30/2018

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

100 MW**100 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW 100 MW