

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
EGRDNCTY_345_138_BK 2					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0534	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
SPRNBK_-EGRDNCTR_345_Y49					FWD		
Tue 05/17/2016	to	Sat 07/09/2016	<u>EXT FORCE</u>	<u>by LI</u>	<u>05/23/2016</u>	(Import)	
0536	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
HOPATCON-RAMAPO___500_5018					FWD		REV
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		150 MW 300 MW
					TTC with All Lines In Service		2050 MW 1300 MW
HOPATCON-RAMAPO___500_5018					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				TOTAL EAST	6400 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		100 MW
					TTC with All Lines In Service		6500 MW
HOPATCON-RAMAPO___500_5018					FWD		
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		1100 MW
					TTC with All Lines In Service		5100 MW
RAMAPO___500_345_BK 1500					FWD		REV
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)	
1927	Continuous	2359				SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		150 MW 300 MW
					TTC with All Lines In Service		2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)
1927	Continuous	2359				
Work scheduled by: ConEd					TOTAL EAST	6400 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)
1927	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR4500					FWD	REV
Fri 06/24/2016	to	Tue 06/28/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import) (Export)
1940	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1700 MW 1300 MW
					Impacts Total Transfer Capability	350 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
RAMAPO___345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Thu 09/01/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import) (Export)
1940	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1700 MW 1300 MW
					Impacts Total Transfer Capability	350 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
MOSES___-ADIRNDCK_230_MAI					FWD	
Mon 06/27/2016	to	Wed 06/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/30/2016</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SCH-PJM-NYISO_LIMIT_1400					FWD	
Mon 06/27/2016	to	Thu 09/01/2016	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/27/2016</u>	(Import)
1630	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1700 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	2050 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Tue 06/28/2016	to	Sun 07/31/2016	<u>EXT FORCE</u>	<u>by PJM</u>	<u>06/29/2016</u>	(Import)
1052	Continuous	2359				
Work scheduled by: ConEd					SCH - PJM_HTP	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-HIGLEY___115_1				FWD	REV
Thu 06/30/2016 to Thu 06/30/2016				(Import)	(Export)
0600	Daily(No Weekends)	1400		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
COLTON__-HIGLEY___115_1				FWD	REV
Thu 06/30/2016 to Thu 06/30/2016				(Import)	(Export)
0600	Daily(No Weekends)	1400		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Thu 06/30/2016 to Fri 07/01/2016				(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
FITZPTRK-EDIC_____345_FE-1				FWD	
Fri 07/01/2016 to Fri 07/01/2016				(Import)	
0800	Continuous	2000		OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
FITZPTRK-EDIC_____345_FE-1				FWD	
Mon 07/04/2016 to Mon 07/04/2016				(Import)	
1500	Continuous	2000	UPDATED by NYPA 07/02/2016	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 07/05/2016 to Sat 07/09/2016				(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
SCH-HQ-NYISO_LIMIT_0				FWD	
Tue 07/05/2016 to Wed 07/06/2016				(Import)	
2100	Continuous	0700		SCH - HQ - NY	0 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_700

FWD

Wed 07/06/2016 to Wed 07/06/2016 **UPDATED by NYISO 06/29/2016**

(Import)

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

ROCHESTR-PANNELL_345_RP2

FWD

Sat 07/09/2016 to Sun 07/10/2016

(Import)

0600 Continuous 1800

Work scheduled by: RGE

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_46

FWD

Sat 07/09/2016 to Sat 07/09/2016

(Import)

2200 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 07/09/2016 to Sat 07/09/2016

(Import)

2200 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

Work scheduled by: ConEd

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Sun 07/10/2016 to Sun 07/10/2016

(Import)

0001 Continuous 1530

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_3							
Mon 07/11/2016	to	Fri 07/15/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/21/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
STONYRDG-HILLSIDE_230_72						FWD	
						(Import)	
Wed 07/13/2016	to	Wed 07/13/2016				DYSINGER EAST	2850 MW
0800	Continuous	1500				Impacts Total Transfer Capability	300 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL_345_RP2						FWD	
						(Import)	
Sat 07/16/2016	to	Sun 07/17/2016	<u>UPDATED</u>	<u>by RGE</u>	<u>07/01/2016</u>	DYSINGER EAST	2300 MW
0600	Continuous	1800				Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE						TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13						FWD	
						(Import)	
Tue 07/19/2016	to	Tue 07/19/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/21/2016</u>	MOSES SOUTH	2100 MW
0800	Continuous	1700				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Wed 07/20/2016	to	Fri 07/22/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/21/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
PANNELL_-CLAY_345_2						FWD	
						(Import)	
Sat 07/23/2016	to	Sun 07/24/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	WEST CENTRAL	1300 MW
0600	Continuous	1800				Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE						TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Mon 07/25/2016	to	Fri 07/29/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/21/2016</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1700				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 07/25/2016 to Fri 07/29/2016

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

2935 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY___345_2

FWD

Sat 07/30/2016 to Sun 07/31/2016

(Import)

0600 Continuous 1800

UPDATEDby NYISO 05/26/2016

WEST CENTRAL

1300 MW

Work scheduled by: RGE

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 08/01/2016 to Fri 08/05/2016

(Import) (Export)

0600 Continuous 1700

UPDATEDby NGRID 05/05/2016

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 08/08/2016 to Fri 08/12/2016

(Import) (Export)

0600 Continuous 1700

UPDATEDby NGRID 05/05/2016

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Thu 08/11/2016 to Thu 08/11/2016

(Import) (Export)

0900 Continuous 1200

SCH - PJ - NY

2050 MW**1300 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 2050 MW 1300 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 08/15/2016 to Fri 08/19/2016

(Import) (Export)

0600 Continuous 1700

UPDATEDby NGRID 05/05/2016

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 08/22/2016 to Fri 08/26/2016

(Import) (Export)

0600 Continuous 1700

UPDATEDby NGRID 05/05/2016

SCH - HQ_CEDARS

70 MW**40 MW**

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Fri 08/26/2016 to Fri 09/02/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY -FRASANNX_345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BECK -NIAGARA_345_PA302

Mon 08/29/2016 to Fri 09/09/2016
 0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	850 MW	800 MW
TTC with All Lines In Service	1750 MW	1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 09/04/2016 to Mon 09/05/2016
 0700 Continuous 1700

Work scheduled by: LI

UPDATED by LI 04/26/2016

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA -LEEDS_345_GL3

Mon 09/05/2016 to Fri 09/09/2016
 0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY 765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630
Work scheduled by: NYSEG

UPDATED by NYSEG 05/17/2016

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Wed 09/14/2016 to Thu 09/15/2016
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by PA 09/18/2015

FWD	REV
(Import)	(Export)
SCH - OH - NY	1750 MW 1300 MW
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1750 MW 1600 MW

BECK____-NIAGARA__345_PA301

Fri 09/16/2016 to Fri 09/16/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	900 MW 800 MW
Impacts Total Transfer Capability	850 MW 800 MW
TTC with All Lines In Service	1750 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/19/2016 to Sat 09/24/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1600 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1600 MW

EDIC___-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016
0530 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

SPRNBRK__345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016 **UPDATED** **by CONED** **06/14/2016**
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sun 10/02/2016 to Tue 10/11/2016 **UPDATED** **by CONED** **06/14/2016**
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR___138_601

Mon 10/10/2016 to Mon 10/17/2016
0600 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS5

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 10/14/2016 to Fri 10/14/2016

(Import)

0001 Continuous 0030

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 10/14/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/08/2015

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/08/2015

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/08/2015

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20**MASSENA_-MARCY_765_MSU1**

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/08/2015

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20**MASSENA_-MARCY_765_MSU1**

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/08/2015

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
 MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

Work scheduled by:

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

WATRCURE-OAKDALE_ 345_31

Mon 10/17/2016 to Fri 10/21/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY 2050 MW 1300 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
 0700 Continuous 1900

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC 0 MW 0 MW
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP 350 MW
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

SPRNBRK_ 345KV_RNS4

Fri 10/21/2016 to Sat 10/22/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE_ 345_31

Mon 10/24/2016 to Fri 10/28/2016
 0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY 2050 MW 1300 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2				FWD	
Mon 10/24/2016	to	Fri 10/28/2016		(Import)	
0700	Continuous	1730		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Wed 10/26/2016	to	Wed 11/02/2016		(Import) (Export)	
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 10/31/2016	to	Sat 11/05/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47				FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016		(Import) (Export)	
0600	Continuous	1600		SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2600 MW 1300 MW
LEEDS____-PLSNTVLY_345_92				FWD	
Mon 11/07/2016	to	Wed 12/07/2016	UPDATED by CONED 05/13/2016	(Import)	
0001	Continuous	2359		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5				FWD	
Mon 11/07/2016	to	Wed 12/07/2016	UPDATED by CONED 05/13/2016	(Import)	
0001	Continuous	2359		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 11/07/2016	to	Thu 11/10/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED by NYSEG 02/16/2016**
 0800 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED by CONED 05/13/2016**
 0001 Continuous 2359

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

BECK____-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016

0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST___345_F30

Tue 12/06/2016 to Tue 12/06/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

GILBOA___-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS__-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 03, 2016 to Tuesday ,January 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

FWD	REV
(Import)	(Export)

Mon 11/13/2017 to Fri 11/30/2018

0600 Continuous 1900

SCH - HQ_CEDARS 100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38