

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Fri 06/24/2016 to Thu 09/01/2016
 1940 Continuous 2359

EXT FORCE by CONED 06/27/2016

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1700 MW 1300 MW**
 Impacts Total Transfer Capability 350 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

SCH-PJM-NYISO_LIMIT_1400

Mon 06/27/2016 to Thu 09/01/2016
 1630 Continuous 2359

EXT FORCE by CONED 06/27/2016

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **1700 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 2050 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Sun 07/31/2016
 1052 Continuous 2359

EXT FORCE by PJM 06/29/2016

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_700

Thu 07/07/2016 to Sat 07/09/2016
 1300 Continuous 0759

FORCED by HQ 07/12/2016

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **700 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1000 MW

EASTVIEW-SPRNBRK___345_W64

Sat 07/09/2016 to Sat 07/09/2016
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK___345KV_RNS5

Sat 07/09/2016 to Sat 07/09/2016
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 07/09/2016 to Sat 07/09/2016
 0001 Continuous 1930

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2						FWD
Sat 07/09/2016	to	Sun 07/10/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/07/2016</u>	(Import)
0600	Continuous	1800				DYSINGER EAST 2300 MW
Work scheduled by: RGE						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						FWD
Sat 07/09/2016	to	Mon 07/11/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>07/09/2016</u>	(Import)
0800	Continuous	1700				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Sat 07/09/2016	to	Mon 07/11/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>07/09/2016</u>	(Export)
0800	Continuous	1700				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1450						FWD
Sat 07/09/2016	to	Mon 07/11/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>07/09/2016</u>	(Import)
0800	Continuous	1700				SCH - HQ - NY 1450 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_LIMIT_500						REV
Sat 07/09/2016	to	Mon 07/11/2016	<u>UPDATED</u>	<u>by HQ</u>	<u>07/09/2016</u>	(Export)
0800	Continuous	1700				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
EASTVIEW-SPRNBK__345_W64						FWD
Sat 07/09/2016	to	Sat 07/09/2016				(Import)
1900	Continuous	1930				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW
SPRNBK__345KV_RNS5						FWD
Sat 07/09/2016	to	Sat 07/09/2016				(Import)
1900	Continuous	1930				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 07/09/2016 to Sat 07/09/2016 **CANCELLED** by ConEd **07/10/2016**

2200 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 07/09/2016 to Sat 07/09/2016 **CANCELLED** by ConEd **07/10/2016**

2200 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Sun 07/10/2016 to Sun 07/10/2016

0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Sun 07/10/2016 to Sun 07/10/2016

0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Sun 07/10/2016 to Sun 07/10/2016

0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 07/10/2016 to Sun 07/10/2016

0900 Continuous 1100

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-HIGLEY___115_1

Mon 07/11/2016 to Mon 07/11/2016 **UPDATED** by NGRID **07/08/2016**

0500 Daily(No Weekends) 1930

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 40 MW**
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 07/11/2016 to Tue 07/12/2016
0600 Continuous 1700

UPDATED by NGRID 07/08/2016

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-HQ_LIMIT_500

Mon 07/11/2016 to Tue 07/12/2016
2200 Continuous 0559

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

SCH-IMO-NYISO_LIMIT_1150

Tue 07/12/2016 to Fri 07/15/2016
1300 Continuous 2000

Work scheduled by: NYISO

EXTENDED by NYISO 07/11/2016

	FWD
	(Import)
SCH - OH - NY	1450 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1750 MW

SCH-NYISO-HQ_LIMIT_700

Tue 07/12/2016 to Sat 07/16/2016
1300 Continuous 0459

Work scheduled by: HQ

FORCED by HQ 07/12/2016

		REV
		(Export)
SCH - HQ - NY		700 MW
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		1000 MW

STONYRDLG-HILLSIDE_230_72

Wed 07/13/2016 to Wed 07/13/2016
0600 Continuous 1300

Work scheduled by: NYSEG

UPDATED by NYSEG 07/11/2016

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

PLSNTVLY-EFISHKIL_345_F36

Sat 07/16/2016 to Sat 07/16/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

CHAT_DC_GC2

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_1400

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

SCH-NYISO-HQ_LIMIT_400

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

ROCHESTR-PANNELL_345_RP2

Sat 07/16/2016 to Sun 07/17/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATED by RGE 07/01/2016

DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

SCH-NE-NYISO_LIMIT_900

Sun 07/17/2016 to Sun 07/17/2016
0500 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

ADIRNDCK-CHASLAKE_230_13

Tue 07/19/2016 to Tue 07/19/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 07/13/2016

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

BROWNFLS-TAYLORVL_115_4

Wed 07/20/2016 to Fri 07/22/2016
0600 Continuous 1900

Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 120 MW
TTC with All Lines In Service 190 MW

FWD REV
(Import) (Export)

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD		
Sat 07/23/2016	to	Sun 07/24/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	(Import)	
0600	Continuous	1800					WEST CENTRAL 1300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability 950 MW		
					TTC with All Lines In Service 2250 MW		
BROWNFLS-TAYLORVL_115_3					FWD REV		
Mon 07/25/2016	to	Fri 07/29/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>07/13/2016</u>	(Import) (Export)	
0600	Continuous	1700					SCH - HQ_CEDARS 70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW 0 MW		
					TTC with All Lines In Service 190 MW 40 MW		
FRASER_____345_FRASER SVC					FWD		
Mon 07/25/2016	to	Fri 07/29/2016				(Import)	
0830	Continuous	1400					CENTRAL EAST - VC 2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 40 MW		
					TTC with All Lines In Service 2975 MW		
PANNELL_-CLAY_____345_2					FWD		
Sat 07/30/2016	to	Sun 07/31/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/26/2016</u>	(Import)	
0600	Continuous	1800					WEST CENTRAL 1300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability 950 MW		
					TTC with All Lines In Service 2250 MW		
BROWNFLS-TAYLORVL_115_4					FWD REV		
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import) (Export)	
0600	Continuous	1700					SCH - HQ_CEDARS 70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW 0 MW		
					TTC with All Lines In Service 190 MW 40 MW		
BROWNFLS-TAYLORVL_115_4					FWD REV		
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>	(Import) (Export)	
0600	Continuous	1700					SCH - HQ_CEDARS 70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW 0 MW		
					TTC with All Lines In Service 190 MW 40 MW		
MAINESBG-WATRCURE_345_30					FWD REV		
Thu 08/11/2016	to	Thu 08/11/2016				(Import) (Export)	
0900	Continuous	1200					SCH - PJ - NY 2050 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 0 MW 0 MW		
					TTC with All Lines In Service 2050 MW 1300 MW		

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Fri 08/26/2016	to	Fri 09/02/2016			(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
MARCY__-FRASANNX_345_UCC2-41					FWD	
Sun 08/28/2016	to	Wed 08/31/2016			(Import)	
0700	Continuous	1530			2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
BECK__-NIAGARA_345_PA302					FWD	REV
Mon 08/29/2016	to	Fri 09/09/2016			(Import)	(Export)
0800	Continuous	1530			900 MW	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	1750 MW
						1600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by LI</u> <u>04/26/2016</u>	(Import)	(Export)
0700	Continuous	1700			0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
						330 MW
GILBOA__-LEEDS__345_GL3					FWD	
Mon 09/05/2016	to	Fri 09/09/2016			(Import)	
0800	Continuous	1530			2200 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY_765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

RAMAPO_-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Wed 09/14/2016
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 07/14/2016

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE_345_36

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 05/17/2016

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4					FWD	REV
					(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	
0700	Continuous	1530			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
						1600 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
					(Import)	
Thu 09/15/2016	to	Fri 09/16/2016			DYSINGER EAST	1700 MW
0700	Continuous	1530			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
EFISHKIL-WOOD_ST__345_F38					FWD	
					(Import)	
Fri 09/16/2016	to	Mon 09/19/2016			UPNY CONED	4000 MW
0001	Continuous	2330			Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
					(Import)	
Fri 09/16/2016	to	Mon 09/19/2016			UPNY CONED	4000 MW
0001	Continuous	2330			Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW
BECK____-NIAGARA__345_PA301					FWD	REV
					(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016			SCH - OH - NY	900 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
						1600 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
					(Import)	
Mon 09/19/2016	to	Sat 09/24/2016			MOSES SOUTH	2100 MW
0700	Continuous	1530			Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27					FWD	REV
					(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016			SCH - OH - NY	1750 MW
0700	Continuous	1530			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW
						1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14				FWD	
Mon 09/26/2016	to	Tue 09/27/2016		(Import)	
0530	Continuous	1530		CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	735 MW
				TTC with All Lines In Service	2975 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES -ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

SPRNBRK_345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016 UPDATED by CONED 06/14/2016
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK -W49TH_ST_345_M51

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 06/14/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

MARCY -FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES -ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/17/2016
0600 Continuous 1700

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

UPDATED by NGRID 07/09/2015

(Import)

Work scheduled by: NGrid

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

UPDATED by NGRID 07/09/2015

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS5

FWD

Wed 10/12/2016 to Thu 10/13/2016
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Fri 10/14/2016 to Fri 10/14/2016
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 10/14/2016 to Sun 10/23/2016
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA__230_MMS1 & MOSES_-MASSENA__230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

SPRNBRK__345KV_RNS4

Fri 10/21/2016 to Sat 10/22/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARCY__765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

ARR: 19

NRTH1385-NOR HBR__138_602

Wed 10/26/2016 to Wed 11/02/2016
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

OAKDALE -FRASER___345_32

Mon 10/31/2016 to Fri 11/04/2016
0830 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/04/2016 to Fri 11/04/2016
0600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by NYSEG 02/16/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016

0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

BECK__-NIAGARA__345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 12/05/2016 to Wed 12/07/2016

0800 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA__-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS____345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA____345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,July 14, 2016 to Saturday ,January 13, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1				FWD	
Mon 03/06/2017	to	Fri 03/31/2017		(Import)	
0600	Continuous	1900		OSWEGO EXPORT	4800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
			ARR: 38	TTC with All Lines In Service	190 MW 40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
			ARR: 38	TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
			ARR: 38	TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
			ARR: 38	TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
			ARR: 38	TTC with All Lines In Service	190 MW 40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/18/2017	to	Sat 10/14/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 10/16/2017	to	Sat 11/11/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/16/2017	to	Fri 11/03/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 11/13/2017	to	Fri 11/30/2018		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW