

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 07/25/2016

0000 Continuous 1239

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 09/01/2016

1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 06/27/2016

FWD

REV

(Import) (Export)

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

SCH-PJM-NYISO_LIMIT_1400

Mon 06/27/2016 to Thu 09/01/2016

1630 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 06/27/2016

FWD

(Import)

SCH - PJ - NY

1700 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2050 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Wed 08/31/2016

1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 06/29/2016

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_4

Wed 07/20/2016 to Thu 07/21/2016

0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 07/19/2016

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

SCH-IMO-NYISO_LIMIT_1150

Fri 07/22/2016 to Mon 07/25/2016

1200 Continuous 0959

Work scheduled by: NYISO

EXTENDED by NYISO 07/25/2016

FWD

(Import)

SCH - OH - NY

1450 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1750 MW

PANNELL_-CLAY_345_2

Sat 07/23/2016 to Sun 07/24/2016

0600 Continuous 1800

Work scheduled by: RGE

CANCELLED by NYISO 07/21/2016

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 07/25/2016 to Fri 07/29/2016 **CANCELLED** by NGrid 07/20/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-IMO-NYISO_LIMIT_850

Mon 07/25/2016 to Thu 07/28/2016 **EXTENDED** by NYISO 07/25/2016
1000 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
SCH - OH - NY	1150 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1750 MW

BROWNFLS-TAYLORVL_115_4

Wed 07/27/2016 to Fri 07/29/2016 **CANCELLED** by NGrid 07/25/2016
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER_345_FRASER SVC

Wed 07/27/2016 to Fri 07/29/2016 **CANCELLED** by NYISO 07/25/2016
0830 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

SCH-IMO-NYISO_LIMIT_1150

Fri 07/29/2016 to Fri 07/29/2016 **EXTENDED** by NYISO 07/25/2016
0001 Continuous 1900

Work scheduled by: NYISO

	FWD
	(Import)
SCH - OH - NY	1450 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1750 MW

PANNELL_-CLAY_345_2

Sat 07/30/2016 to Sun 07/31/2016 **UPDATED** by NYISO 05/26/2016
0600 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

ADIRNDCK-CHASLAKE_230_13

Sat 07/30/2016 to Sat 07/30/2016 **CANCELLED** by NYPA 07/21/2016
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_4							
Mon 08/01/2016	to	Fri 08/05/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700					
Work scheduled by: NGrid							
BROWNFLS-TAYLORVL_115_4							
Mon 08/08/2016	to	Fri 08/12/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700					
Work scheduled by: NGrid							
MAINESBG-WATRCURE_345_30							
Thu 08/11/2016	to	Thu 08/11/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>07/19/2016</u>		
1200	Continuous	1500					
Work scheduled by: NYSEG							
BROWNFLS-TAYLORVL_115_4							
Mon 08/15/2016	to	Fri 08/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700					
Work scheduled by: NGrid							
BROWNFLS-TAYLORVL_115_4							
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/05/2016</u>		
0600	Continuous	1700					
Work scheduled by: NGrid							
BROWNFLS-TAYLORVL_115_3							
Fri 08/26/2016	to	Fri 09/02/2016					
0600	Continuous	1700					
Work scheduled by: NGrid							
MARCY -FRASANNX_345_UCC2-41							
Sun 08/28/2016	to	Wed 08/31/2016					
0700	Continuous	1530					
Work scheduled by: NYPA							

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 08/29/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	850 MW	800 MW
TTC with All Lines In Service	1750 MW	1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 09/04/2016 to Mon 09/05/2016
0700 Continuous 1700

Work scheduled by: LI

UPDATED by NE 07/16/2016

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA__-LEEDS____345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Tue 09/06/2016 to Tue 09/20/2016
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY____765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

RAMAPO__-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/12/2016 to Wed 09/14/2016 UPDATED by NYISO 07/14/2016

(Import)

0700 Continuous 1730

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLRKSCRN-OAKDALE_345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016 UPDATED by NYSEG 05/17/2016

(Import)

0800 Continuous 1630

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA_345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016 UPDATED by PA 09/18/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Thu 09/15/2016 to Fri 09/16/2016

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EFISHKIL-WOOD_ST_345_F38

FWD

Fri 09/16/2016 to Mon 09/19/2016

(Import)

0001 Continuous 2330

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Fri 09/16/2016 to Mon 09/19/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

BECK_-NIAGARA_345_PA301

Fri 09/16/2016 to Fri 09/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 850 MW 800 MW

TTC with All Lines In Service 1750 MW 1600 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/19/2016 to Sat 09/24/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

EDIC_-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016

0530 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS_345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 09/26/2016 to Sat 10/01/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/26/2016 to Sat 10/01/2016

(Import) (Export)

0700 Continuous 1559

SCH - NE - NY

1050 MW 1200 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 350 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/26/2016 to Sat 10/01/2016

(Import) (Export)

0700 Continuous 1559

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016

(Import) (Export)

1500 Daily 1559

SCH - NE - NY

950 MW 1000 MW

Work scheduled by: NGrid

ARR: 78

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016

(Import) (Export)

1500 Daily 1559

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

ARR: 78

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016

(Import) (Export)

1500 1559

SCH - NE - NY

950 MW 1000 MW

Work scheduled by:

ARR: 78

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

SPRNBK__345KV_RNS5

FWD

Sun 10/02/2016 to Sun 10/02/2016

(Import)

0001 Continuous 0030

UPDATED by CONED 06/14/2016

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBKR_-W49TH_ST_345_M51

FWD

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 06/14/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 10/10/2016 to Mon 10/17/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS_345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51					FWD		
Wed 10/12/2016	to	Thu 10/13/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
SPRNBRK_345KV_RNS5					FWD		
Wed 10/12/2016	to	Thu 10/13/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_5					FWD		
Fri 10/14/2016	to	Fri 10/14/2016			(Import)		
0001	Continuous	0030			SCH - PJM_HTP	350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW	
					TTC with All Lines In Service	660 MW	
SPRNBRK_-W49TH_ST_345_M52					FWD		
Fri 10/14/2016	to	Sun 10/23/2016			(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)		
0100	Continuous	1730			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040					FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)	
0100	Continuous	1730			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1					FWD		
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)		
0100	Continuous	1730			CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW	
					TTC with All Lines In Service	2975 MW	

ARR: 20

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1						FWD		
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_____765_MSU1						FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)	(Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_____765_MSU1 & CHATGUAY-MASSENA_____765_7040						FWD		
Sat 10/15/2016	to	Sat 10/29/2016				(Import)		
0100		1730				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES_____-MASSENA_____230_MMS1 & MOSES_____-MASSENA_____230_MMS2						FWD	REV	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	(Export)	
0100		1730				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/19/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0759				SCH - NE - NY	950 MW	1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW	600 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/19/2016</u>	(Import)	(Export)	
0700	Daily(No Weekends)	0759				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV	
Mon 10/17/2016	to	Mon 10/17/2016				(Import)	(Export)	
0700		0759				SCH - NE - NY	950 MW	1000 MW
Work scheduled by:						Impacts Total Transfer Capability	450 MW	600 MW
						TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR___138_601				FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 10/17/2016	to	Mon 10/17/2016	UPDATED		(Export)
0700	Daily(No Weekends)	0759	by ISONE 07/19/2016	SCH - NE - NY	700 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1600 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_601				FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016		(Import)	(Export)
0700		1700		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
WATRCURE-OAKDALE___345_31				FWD	REV
Mon 10/17/2016	to	Fri 10/21/2016		(Import)	(Export)
0700	Continuous	1600		SCH - PJ - NY	2050 MW 1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2050 MW 1300 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016		(Import)	(Export)
0700	Continuous	1900		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 10/17/2016	to	Sat 11/19/2016		(Import)	(Export)
0700	Continuous	1559		SCH - NE - NY	1050 MW 1200 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	350 MW 400 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 10/17/2016	to	Sat 11/19/2016		(Import)	(Export)
0700	Continuous	1559		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016

0800 Continuous 0559

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016

0800 Continuous 0559

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1600 MW

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/19/2016 to Sat 10/29/2016

0600 1759

Work scheduled by:

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

SCH-NYISO-NE_LIMIT_400

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 1000 MW

1000 MW

TTC with All Lines In Service 1600 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Fri 10/21/2016 to Sat 10/22/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE__345_31

FWD

REV

Mon 10/24/2016 to Fri 10/28/2016

(Import) (Export)

0700 Continuous 1600

SCH - PJ - NY

2050 MW 1300 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

MARCY__765_345_BK 2

FWD

Mon 10/24/2016 to Fri 10/28/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS__345_393 & NRTH1385-NOR HBR__138_602

FWD

REV

Wed 10/26/2016 to Sat 10/29/2016

(Import) (Export)

0600 1759

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

ARR: 78

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602

FWD

REV

Wed 10/26/2016 to Wed 11/02/2016

(Import) (Export)

0600 1700

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

FWD

REV

Wed 10/26/2016 to Wed 11/02/2016

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

FWD

Sat 10/29/2016 to Sat 11/19/2016

(Import)

1800 Continuous 1459

SCH - NE - NY

700 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Sat 10/29/2016 to Sat 11/19/2016

1800 Continuous 1459

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

500 MW

1600 MW

MOSES-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

2300 MW

850 MW

3150 MW

OAKDALE-FRASER_345_32

Mon 10/31/2016 to Fri 11/04/2016

0830 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2650 MW

325 MW

2975 MW

COOPERS-ROCKTVRN_345_CCRT-42

Tue 11/01/2016 to Tue 11/15/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2720 MW

255 MW

2975 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/02/2016 to Fri 11/04/2016

0600 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby PJM07/19/2016

FWD

(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2600 MW

0 MW

1300 MW

LEEDS-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED05/13/2016

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

3800 MW

1300 MW

5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED05/13/2016

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

3800 MW

1300 MW

5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by NYSEG 02/16/2016

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 11/08/2016 to Tue 11/08/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

BECK____-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1400 MW 1250 MW
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 1300 MW 1300 MW
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LINDN_CG-LNDVFT____345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST____345_F30

Tue 12/06/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__-GILBOA__345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 05/01/2017	to	Fri 05/26/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
				(Import)	
Mon 05/08/2017	to	Fri 05/26/2017			
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4400 MW
				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Tue 05/30/2017	to	Sat 06/24/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 06/26/2017	to	Sat 07/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 25, 2016 to Wednesday,January 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/30/2018
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW