

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016

0000 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016

1940 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Fri 09/30/2016

1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 08/06/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Sat 09/17/2016

1505 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

E13THSTA-FARRAGUT_345_45

Sat 08/27/2016 to Sat 08/27/2016

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sat 08/27/2016 to Sat 08/27/2016
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Sat 08/27/2016 to Sat 08/27/2016
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER__-GILBOA__345_GF5-35

Sat 08/27/2016 to Sat 08/27/2016
0630 Continuous 1348

Work scheduled by: NYPA

UPDATED by NYPA 08/27/2016

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1150

Mon 08/29/2016 to Wed 08/31/2016
1100 Continuous 1959

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1450 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1750 MW

FROST_BR-LONG_MTN_345_352

Wed 08/31/2016 to Fri 09/02/2016
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 08/26/2016

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_700

Wed 08/31/2016 to Fri 09/02/2016
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 08/26/2016

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

W49TH_ST_345KV_6

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Thu 09/01/2016 to Thu 09/01/2016
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Thu 09/01/2016 to Fri 09/02/2016
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 08/26/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BECK____-NIAGARA_345_PA302

Thu 09/01/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

CANCELLED by IESO 08/30/2016

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 850 MW 800 MW
TTC with All Lines In Service 1750 MW 1600 MW

SCH-IMO-NYISO_LIMIT_900

Thu 09/01/2016 to Thu 09/01/2016
0900 Continuous 1159

Work scheduled by: PJM

UPDATED by PJM 08/25/2016

FWD
(Import)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_0

Thu 09/01/2016 to Thu 09/01/2016
0900 Continuous 1159

Work scheduled by: PJM

UPDATED by PJM 08/25/2016

REV
(Export)
SCH - PJ - NY **300 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 09/03/2016 to Sat 09/03/2016
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 09/03/2016 to Sat 09/03/2016
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO___500_5018

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED by CONED 08/30/2016**
0300 Continuous 1500

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2050 MW 1300 MW

HOPATCON-RAMAPO___500_5018

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED by CONED 08/30/2016**
0300 Continuous 1500

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED by CONED 08/30/2016**
0300 Continuous 1500

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

RAMAPO___345_345_PAR4500

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED by CONED 08/30/2016**
0300 Continuous 1500

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

RAMAPO___500_345_BK 1500

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED by CONED 08/30/2016**
0300 Continuous 1500

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Sat 09/03/2016 to Sat 09/03/2016
0300 Continuous 1500

Work scheduled by: ConEd

UPDATED by CONED 08/30/2016

TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

FWD
(Import)

RAMAPO___500_345_BK 1500

Sat 09/03/2016 to Sat 09/03/2016
0300 Continuous 1500

Work scheduled by: ConEd

UPDATED by CONED 08/30/2016

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

CHAT_DC_GC1

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 0100

Work scheduled by:

MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 0100

Work scheduled by:

SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_900

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

SHOR_NPX-SHOREHAM_138_CSC

Sun 09/04/2016 to Mon 09/05/2016 UPDATED by NE 07/16/2016
0700 Continuous 1700

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 330 MW

FWD REV
(Import) (Export)

GILBOA_-LEEDS_345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/06/2016 to Tue 09/06/2016
0500 Continuous 1059

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1750 MW

FWD REV
(Import) (Export)

MARCY_765_345_AT2

Tue 09/06/2016 to Sun 09/11/2016 UPDATED by PA 08/22/2016
0500 Continuous 1700

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

COOPERS_-ROCKTVRN_345_CCRT-42

Tue 09/06/2016 to Tue 09/20/2016
0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ_CEDARS		0 MW
Impacts Total Transfer Capability		40 MW
TTC with All Lines In Service		40 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Wed 09/07/2016 to Wed 09/07/2016
0500 Continuous 1659

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	1750 MW	1600 MW

FITZPTRK-EDIC_345_FE-1

Fri 09/09/2016 to Fri 09/09/2016
0800 Daily(No Weekends) 1030

Work scheduled by: NGrid

CANCELLED by NGrid 09/01/2016

	FWD
	(Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

RAMAPO_-LADENTWN_345_W72

Sat 09/10/2016 to Sat 09/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

FRASER_-GILBOA_345_GF5-35

Sat 09/10/2016 to Sun 09/11/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 09/12/2016 to Wed 09/14/2016
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 07/14/2016

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

CANCELLED **by NYPA** **08/29/2016**

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

(Import)

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630

UPDATED **by NYSEG** **05/17/2016**

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

(Import)

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 09/13/2016 to Tue 09/13/2016
0700 Continuous 1800

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

(Import)

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 09/14/2016 to Wed 09/14/2016
0500 Continuous 2000

Work scheduled by: NYSEG

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

(Import)

NIAGARA__345_230_AT4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016
0700 Continuous 1530

UPDATED **by PA** **09/18/2015**

Work scheduled by: NYPA

SCH - OH - NY **1750 MW** **1300 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1750 MW 1600 MW

(Import) (Export)

NIAGARA_-ROCHESTR_345_NR2

FWD

Thu 09/15/2016 to Fri 09/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

(Import)

SPRNBK_-TREMONT__345_X28

FWD

Fri 09/16/2016 to Sun 09/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

Fri 09/16/2016 to Mon 09/19/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 09/16/2016 to Mon 09/19/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PANNELL_-CLAY____345_1

Sat 09/17/2016 to Sun 09/18/2016

0600 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BECK____-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0500 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

09/01/2016

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

MOSES____-ADIRNDCK_230_MA1

Mon 09/19/2016 to Sat 09/24/2016

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/31/2016

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

LINDEN____-GOETHALS_230_A2253

Thu 09/22/2016 to Sat 10/01/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

EDIC____-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016

0530 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530

1530

CENTRAL EAST - VC

2005 MW

Impacts Total Transfer Capability 970 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_601

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016 **UPDATED by NYPA 08/31/2016**
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BERKSHIR-ALPS____345_393

Sat 10/01/2016 to Sat 10/01/2016
1500 Daily 1559

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016			(Import)	(Export)
1500	Daily	1559			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
ARR: 78					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016			(Import)	(Export)
1500		1559			SCH - NE - NY	950 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW
ARR: 78					TTC with All Lines In Service	1400 MW
W49TH_ST_345KV_5					FWD	
Sun 10/02/2016	to	Sun 10/02/2016	UPDATED	by CONED 08/26/2016	(Import)	
0001	Continuous	0030			SCH - PJM_HTP	310 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	660 MW
SPRNBK_-W49TH_ST_345_M52					FWD	
Sun 10/02/2016	to	Tue 10/11/2016	UPDATED	by CONED 08/26/2016	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
FRASANNX-COOPERS__345_UCC2-41					FWD	
Mon 10/03/2016	to	Sun 10/09/2016			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY____-FRASANNX_345_UCC2-41					FWD	
Mon 10/03/2016	to	Sun 10/09/2016			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Mon 10/03/2016	to	Mon 10/03/2016			(Import)	(Export)
0830	Continuous	1430			SCH - PJ - NY	2050 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016 UPDATED by CONED 08/26/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SPRNBK__345KV_RNS4

Sun 10/09/2016 to Mon 10/10/2016 UPDATED by CONED 08/26/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/09/2016 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NRTH1385-NOR HBR__138_601

Mon 10/10/2016 to Mon 10/24/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS____345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MOSES____-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

W49TH_ST-E13THSTA_345_M55

FWD

Wed 10/12/2016 to Wed 10/12/2016

UPDATEDby CONED 09/01/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Wed 10/12/2016 to Wed 10/12/2016

UPDATEDby CONED 09/01/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Wed 10/12/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
(Import) (Export)		
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD	REV
(Import) (Export)		
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/15/2016 to Sat 10/29/2016

0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100

1730

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 20

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100

1730

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

ARR: 20

FROST_BR-LONG_MTN_345_352

FWD

REV

Sat 10/15/2016 to Sat 10/15/2016

(Import) (Export)

0600

Continuous

1800

UPDATED**by NE****08/17/2016**

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

FROST_BR-LONG_MTN_345_352 & NRTH1385-NOR HBR_138_601

FWD

REV

Sat 10/15/2016 to Sat 10/15/2016

(Import) (Export)

0600

1800

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

SCH-NE-NYISO_LIMIT_900

FWD

(Import)

Sat 10/15/2016 to Sat 10/15/2016

UPDATED**by NE****08/17/2016**

0600

Continuous

1800

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

BERKSHIR-ALPS____345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700

Daily(No Weekends) 0759

UPDATED**by ISONE****07/19/2016**

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700

Daily(No Weekends) 0759

UPDATED**by ISONE****07/19/2016**

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Mon 10/17/2016 to Mon 10/17/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

UPDATED by ISONE 07/19/2016

	REV (Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Wed 10/19/2016 to Mon 10/24/2016
0600 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/19/2016 to Sat 10/29/2016
0600 1759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

REV

Wed 10/19/2016 to Sat 10/29/2016

(Export)

0600 Continuous 1759

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Fri 10/21/2016 to Fri 10/21/2016

(Import)

UPDATEDby CONED 09/01/2016

2330 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Fri 10/21/2016 to Fri 10/21/2016

(Import)

UPDATEDby CONED 09/01/2016

2330 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Sat 10/22/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS5

FWD

Sat 10/22/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Mon 10/24/2016 to Sat 10/29/2016

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

FWD

REV

Mon 10/24/2016 to Wed 11/02/2016

(Import) (Export)

UPDATEDby PJM 05/25/2016

0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Mon 10/24/2016 to Fri 10/28/2016
0500 Continuous 1530

UPDATED by PA 08/22/2016

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE____345_31

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

N.SCTLND-ALPS____345_2

Tue 10/25/2016 to Tue 10/25/2016
0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **750 MW 1350 MW**
Impacts Total Transfer Capability 650 MW 250 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2

Tue 10/25/2016 to Tue 10/25/2016
0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR____138_603

Wed 10/26/2016 to Sat 10/29/2016
0700 1759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR____138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR____138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

SPRNBK__345KV_RNS5

Sat 10/29/2016 to Sat 10/29/2016
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 10/31/2016 to Mon 10/31/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 10/31/2016 to Wed 11/02/2016
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER__345_32

Mon 10/31/2016 to Fri 11/04/2016
0830 Continuous 1430
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CCRT-42

Tue 11/01/2016 to Tue 11/15/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/02/2016 to Fri 11/04/2016
0600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by PJM 07/19/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 11/02/2016 to Wed 11/02/2016
2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOTTHAVN-RAINEY___345_Q11

Sat 11/05/2016 to Mon 11/07/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by PJM** **09/01/2016**
0800 Continuous 1600

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED** **by CONED** **05/13/2016**
0001 Continuous 2359

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	1100 MW	
TTC with All Lines In Service	5100 MW	

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Sat 11/19/2016
0700 1559

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Fri 11/25/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

BERKSHIR-ALPS_____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

ARR: 78

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500	Daily	1559		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_602				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_700					REV
Sat 11/19/2016	to	Sat 11/19/2016			(Export)
1500	Daily	1559		SCH - NE - NY	900 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1600 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 11/21/2016	to	Wed 11/23/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 11/28/2016	to	Fri 12/02/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 12/05/2016	to	Fri 12/09/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST___345_F30

Tue 12/06/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

GILBOA___-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

Thu 12/08/2016 to Fri 12/16/2016
0600 1800

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1855 MW
Impacts Total Transfer Capability	1120 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY-WOOD_ST___345_F31

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA__345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 01/24/2017 to Wed 01/25/2017
 0900 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Tue 01/24/2017 to Wed 01/25/2017
 0900 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/27/2017 to Fri 03/03/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/06/2017 to Fri 03/10/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/13/2017 to Sat 03/18/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS___345_LEEDS SVC

Mon 03/13/2017 to Fri 04/07/2017
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS___345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/13/2017 to Fri 04/07/2017
0800 1600

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/20/2017 to Sat 03/25/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

UPDATED by PJM 04/13/2016

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Daily 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017
0700 Daily 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/18/2017	to	Sat 10/14/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/16/2017	to	Fri 11/03/2017		(Import)	
0800	Continuous	1600		4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2016 to Saturday ,March 03, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 10/30/2017	to	Sat 11/11/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/01/2016</u>	(Import)	(Export)
0700	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 11/13/2017	to	Thu 11/30/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/25/2016</u>	(Import)	(Export)
0600	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
							100 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Mon 12/11/2017	to	Fri 12/15/2017				(Import)	
0700	Daily	1530				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Mon 12/18/2017	to	Fri 12/22/2017				(Import)	
0700	Daily	1530				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW