

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016

0000 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016

1940 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Fri 09/30/2016

1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 08/06/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Sat 09/17/2016

1505 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 08/02/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1150

Mon 08/29/2016 to Wed 08/31/2016

1100 Continuous 1959

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1450 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Wed 08/31/2016 to Fri 09/02/2016
0600 Continuous 1600

UPDATED by ISONE 08/26/2016

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NE - NY 1150 MW 1600 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_700

Wed 08/31/2016 to Fri 09/02/2016
0600 Continuous 1600

UPDATED by ISONE 08/26/2016

Work scheduled by: ISONE

FWD
(Import)

SCH - NE - NY 900 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

W49TH_ST_345KV_6

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Thu 09/01/2016 to Thu 09/01/2016
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Thu 09/01/2016 to Thu 09/01/2016
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Thu 09/01/2016 to Fri 09/02/2016
0600 Continuous 1700

UPDATED by NGRID 08/26/2016

Work scheduled by: NGrid

FWD REV
(Import) (Export)

SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_900

FWD

Thu 09/01/2016 to Thu 09/01/2016 **UPDATED** **by PJM** **08/25/2016**

(Import)

0900 Continuous 1159

Work scheduled by: PJM

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_0

REV

Thu 09/01/2016 to Thu 09/01/2016 **UPDATED** **by PJM** **08/25/2016**

(Export)

0900 Continuous 1159

Work scheduled by: PJM

SCH - PJ - NY

300 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1300 MW

E13THSTA-FARRAGUT_345_45

FWD

Sat 09/03/2016 to Sat 09/03/2016

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sat 09/03/2016 to Sat 09/03/2016

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED** **by CONED** **08/30/2016**

(Import) (Export)

0300 Continuous 1500

Work scheduled by: ConEd

SCH - PJ - NY

1900 MW 1000 MW

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2050 MW 1300 MW

HOPATCON-RAMAPO___500_5018

FWD

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED** **by CONED** **08/30/2016**

(Import)

0300 Continuous 1500

Work scheduled by: ConEd

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

FWD

Sat 09/03/2016 to Sat 09/03/2016 **UPDATED** **by CONED** **08/30/2016**

(Import)

0300 Continuous 1500

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500						FWD	REV
Sat 09/03/2016	to	Sat 09/03/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/30/2016</u>	(Import)	(Export)
0300	Continuous	1500				1700 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW 0 MW
						TTC with All Lines In Service	2050 MW 1300 MW
RAMAPO___500_345_BK 1500						FWD	REV
Sat 09/03/2016	to	Sat 09/03/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/30/2016</u>	(Import)	(Export)
0300	Continuous	1500				1900 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW 300 MW
						TTC with All Lines In Service	2050 MW 1300 MW
RAMAPO___500_345_BK 1500						FWD	
Sat 09/03/2016	to	Sat 09/03/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/30/2016</u>	(Import)	
0300	Continuous	1500				6400 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500						FWD	
Sat 09/03/2016	to	Sat 09/03/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/30/2016</u>	(Import)	
0300	Continuous	1500				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
SCH-HQ-NYISO_LIMIT_900						FWD	
Sun 09/04/2016	to	Sun 09/04/2016	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/04/2016</u>	(Import)	
0001	Continuous	0100				900 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by NE</u>	<u>07/16/2016</u>	(Import)	(Export)
0700	Continuous	1700				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
GILBOA___-LEEDS___345_GL3						FWD	
Mon 09/05/2016	to	Fri 09/09/2016				(Import)	
0700	Continuous	1530				2200 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/06/2016 to Tue 09/06/2016
 0500 Continuous 1059

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1350 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1750 MW	1600 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
 0700 Continuous 1800

Work scheduled by: HQ

	REV (Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	40 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Wed 09/07/2016 to Wed 09/07/2016
 0500 Continuous 1659

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	1750 MW	1600 MW

MARCY____765_345_AT2

Thu 09/08/2016 to Sun 09/11/2016
 0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 09/02/2016

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Thu 09/08/2016 to Tue 09/20/2016
 0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/02/2016

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

FITZPTRK-EDIC____345_FE-1

Fri 09/09/2016 to Fri 09/09/2016
 0800 Daily(No Weekends) 1030

Work scheduled by: NGrid

CANCELLED by NGrid 09/01/2016

	FWD (Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

FWD

Sat 09/10/2016 to Sat 09/10/2016

(Import)

0001 Continuous 2359

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

FRASER__-GILBOA__345_GF5-35

FWD

Sat 09/10/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1530

CANCELLED by NYPA 09/02/2016

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/12/2016 to Wed 09/14/2016

(Import)

0700 Continuous 1730

UPDATED by NYISO 07/14/2016

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016

(Import)

0800 Continuous 1630

UPDATED by NYSEG 05/17/2016

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 09/13/2016 to Tue 09/13/2016

(Import)

0700 Continuous 1800

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 09/14/2016 to Wed 09/14/2016

(Import)

0500 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NYSEG

NIAGARA__345_230_AT4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATED by PA 09/18/2015

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Wed 09/14/2016 to Wed 09/14/2016

0730 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Thu 09/15/2016 to Fri 09/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

SPRNBK_-TREMONT__345_X28

Fri 09/16/2016 to Sun 09/18/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Fri 09/16/2016 to Mon 09/19/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 09/16/2016 to Mon 09/19/2016

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PANNELL_-CLAY____345_1

Sat 09/17/2016 to Sun 09/18/2016

0600 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BECK____-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY **1750 MW 1600 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 09/19/2016 to Sat 09/24/2016 **UPDATED by NYPA 08/31/2016**

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

LINDEN___-GOETHALS_230_A2253

FWD

REV

Thu 09/22/2016 to Sat 10/01/2016

(Import) (Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

EDIC___-N.SCTLND_345_14

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530 Continuous 1530

Work scheduled by: NGrid

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & ILCTLMT_MARCY_SO_COMP_I/S

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530 1530

Work scheduled by:

CENTRAL EAST - VC

2005 MW

Impacts Total Transfer Capability 970 MW

TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS___345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS___345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

Work scheduled by:

ARR: 78

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
 0700 Continuous 1559

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES -ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/31/2016

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BERKSHIR-ALPS 345_393

Sat 10/01/2016 to Sat 10/01/2016
 1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS 345_393

Sat 10/01/2016 to Sat 10/01/2016
 1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312

Sat 10/01/2016 to Sat 10/01/2016
 1500 1559

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

W49TH_ST_345KV_5

Sun 10/02/2016 to Sun 10/02/2016
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

	FWD (Import)
SCH - PJM_HTP	310 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	660 MW

SPRNBK -W49TH_ST_345_M52

Sun 10/02/2016 to Tue 10/11/2016
 0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MAINESBG-WATRCURE_345_30

Mon 10/03/2016 to Mon 10/03/2016
0830 Continuous 1430

Work scheduled by: NYSEG

	FWD	REV
(Import) (Export)		
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MOSES__-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016 **UPDATED by CONED 08/26/2016**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
(Import) (Export)		
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sun 10/09/2016 to Mon 10/10/2016 **UPDATED by CONED 08/26/2016**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sun 10/09/2016 to Sat 02/01/2020

(Import)

1600 Continuous 0000

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 10/10/2016 to Mon 10/24/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS__345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 **UPDATED by NGRID 07/09/2015**

(Import)

0700 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M55

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

UPDATEDby CONED 09/01/2016

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

UPDATEDby CONED 09/01/2016

0001 Continuous 0030

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 10/12/2016 to Fri 10/21/2016

(Import)

UPDATEDby CONED 09/01/2016

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

UPDATEDby NYPA 10/08/2015

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

UPDATEDby NYPA 10/08/2015

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

UPDATEDby NYPA 10/08/2015

0100 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	475 MW 1000 MW
					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)
0100		1730			CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability	895 MW
					TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016				(Import) (Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
FROST_BR-LONG MTN_345_352					FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>	(Import) (Export)
0600	Continuous	1800				
Work scheduled by: ISONE					SCH - NE - NY	1150 MW 1600 MW
					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
FROST_BR-LONG MTN_345_352 & NRTH1385-NOR HBR_138_601					FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016				(Import) (Export)
0600		1800			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900					FWD	
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>	(Import)
0600	Continuous	1800				1100 MW
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/19/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0759				950 MW 1000 MW
Work scheduled by: NGrid					ARR: 78	
					SCH - NE - NY	
					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/19/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0759				100 MW 100 MW
Work scheduled by: NGrid					ARR: 78	
					SCH - NPX_1385	
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016				(Import) (Export)
0700		0759				950 MW 1000 MW
Work scheduled by:					ARR: 78	
					SCH - NE - NY	
					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016				(Import) (Export)
0700		0759				0 MW 0 MW
Work scheduled by:					ARR: 78	
					SCH - NPX_1385	
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_500						REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/19/2016</u>	(Export)
0700	Daily(No Weekends)	0759				700 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
WATRCURE-OAKDALE__345_31					FWD	REV
Mon 10/17/2016	to	Fri 10/21/2016				(Import) (Export)
0700	Continuous	1600				2050 MW 1300 MW
Work scheduled by: NYSEG					SCH - PJ - NY	
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016	(Import)	(Export)
0700	Continuous	1900	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601			FWD	REV
Mon 10/17/2016	to	Mon 10/24/2016	(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 10/17/2016	to	Sat 11/19/2016	(Import)	(Export)
0700	Continuous	1559	SCH - NE - NY	1050 MW 1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	350 MW 400 MW
			TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 10/17/2016	to	Sat 11/19/2016	(Import)	(Export)
0700	Continuous	1559	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_500			FWD	
Mon 10/17/2016	to	Wed 10/19/2016	(Import)	
0800	Continuous	0559	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900				REV
Mon 10/17/2016	to	Wed 10/19/2016		(Export)
0800	Continuous	0559	SCH - NE - NY	1100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601			FWD	REV
Wed 10/19/2016	to	Mon 10/24/2016	(Import)	(Export)
0600		1600	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

ARR: 78

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NE - NY	950 MW 1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600		1759		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NYISO-NE_LIMIT_400					REV
Wed 10/19/2016	to	Sat 10/29/2016			(Export)
0600	Continuous	1759		SCH - NE - NY	600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1600 MW
W49TH_ST-E13THSTA_345_M55				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED by CONED 09/01/2016	(Import)	
2330	Continuous	2359		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED by CONED 09/01/2016	(Import)	
2330	Continuous	2359		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
SPRNBK_-W49TH_ST_345_M51				FWD	
Sat 10/22/2016	to	Sun 10/23/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sat 10/22/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 10/24/2016 to Sat 10/29/2016

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LINDEN_-GOETHALS_230_A2253

FWD

REV

Mon 10/24/2016 to Wed 11/02/2016

(Import) (Export)

0200 Continuous 1900

UPDATEDby PJM05/25/2016

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: PJM

MARCY____765_345_AT2

FWD

Mon 10/24/2016 to Fri 10/28/2016

(Import)

0500 Continuous 1530

UPDATEDby PA08/22/2016

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

WATRCURE-OAKDALE__345_31

FWD

REV

Mon 10/24/2016 to Fri 10/28/2016

(Import) (Export)

0700 Continuous 1600

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS____345_2

FWD

REV

Tue 10/25/2016 to Tue 10/25/2016

(Import) (Export)

0600 Daily(No Weekends) 1600

SCH - NE - NY

750 MW 1350 MW

Impacts Total Transfer Capability 650 MW 250 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Tue 10/25/2016 to Tue 10/25/2016

(Import) (Export)

0600 Daily(No Weekends) 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR___138_603

Wed 10/26/2016 to Sat 10/29/2016
0700 1759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR___138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		1100 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1600 MW

SPRNBRK___345KV_RNS5

Sat 10/29/2016 to Sat 10/29/2016
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 10/31/2016 to Mon 10/31/2016
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 10/31/2016 to Wed 11/02/2016

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE-FRASER_345_32

FWD

Mon 10/31/2016 to Fri 11/04/2016

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS-ROCKTVRN_345_CCRT-42

FWD

Tue 11/01/2016 to Tue 11/15/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Wed 11/02/2016 to Fri 11/04/2016

(Import) (Export)

0600 Continuous 1600

UPDATED**by PJM****07/19/2016**

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NYSEG

WOOD_ST-PLSNTVLE_345_Y87

FWD

Wed 11/02/2016 to Wed 11/02/2016

(Import)

2030 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Sat 11/05/2016 to Mon 11/07/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by PJM 09/01/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

FWD

REV

Fri 11/11/2016 to Sat 11/19/2016

(Import) (Export)

0700 1559

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR_138_602

FWD

REV

Fri 11/11/2016 to Fri 11/25/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)

SCH - OH - NY **1400 MW 1250 MW**
 Impacts Total Transfer Capability 500 MW 650 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78FWD REV
(Import) (Export)

SCH - NE - NY **1300 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78FWD REV
(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016

1500 1559

Work scheduled by:

ARR: 78FWD REV
(Import) (Export)

SCH - NE - NY **1300 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Sat 11/19/2016 to Sat 11/19/2016

1500 1559

Work scheduled by:

ARR: 78FWD REV
(Import) (Export)

SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

REV
(Export)

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST___345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATED by CONED 05/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016
0600 1800

(Import)

CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST__345_F31

FWD

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 03/13/2017 to Fri 04/07/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS___345_LEEDS SVC & ILCTLMT_MARCY_SO_COMP_I/S

FWD

Mon 03/13/2017 to Fri 04/07/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARION___-FARRAGUT_345_C3403

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001 Continuous 2359

UPDATED**by PJM****04/13/2016**

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Mon 04/24/2017 to Fri 04/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/24/2017 to Sat 04/29/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Daily 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,September05, 2016 to Wednesday, March 07, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA