

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016
0000 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016
1940 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Sat 10/15/2016
1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 09/09/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Tue 09/20/2016
1505 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Fri 09/09/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

40 MW

40 MW

SCH-IMO-NYISO_LIMIT_1150

Thu 09/08/2016 to Fri 09/09/2016
1100 Continuous 2000

Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY

1450 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1750 MW

MARCY___765_345_AT2

Fri 09/09/2016 to Tue 09/13/2016
2001 Continuous 2000

Work scheduled by: NYPA

UPDATED

by PA

09/12/2016

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Sat 09/10/2016 to Sat 09/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

09/06/2016

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FRASER_-GILBOA___345_GF5-35

Sat 09/10/2016 to Sat 09/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

09/09/2016

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

Sun 09/11/2016 to Sun 09/11/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED

by OR

09/09/2016

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 09/11/2016 to Sun 09/11/2016
0400 Continuous 1530

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_500

Mon 09/12/2016 to Sun 09/18/2016
0500 Continuous 1730

UPDATED by NYPA 09/09/2016

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1750 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 09/12/2016 to Wed 09/14/2016
0700 Continuous 1730

UPDATED by NYISO 07/14/2016

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

Mon 09/12/2016 to Thu 09/15/2016
0800 Continuous 1630

UPDATED by NYSEG 05/17/2016

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Wed 09/14/2016 to Wed 09/14/2016
0001 Continuous 0030

CANCELLED by NYSEG 09/13/2016

Work scheduled by: NYSEG

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 09/14/2016 to Wed 09/14/2016
0001 Continuous 2000

CANCELLED by NYSEG 09/13/2016

Work scheduled by: NYSEG

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_AT4

Wed 09/14/2016 to Thu 09/15/2016
0700 Continuous 1530

CANCELLED by NYPA 09/09/2016

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1750 MW 1300 MW
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1750 MW 1600 MW

PLSNTVLY_345KV_RNS5

Wed 09/14/2016 to Wed 09/14/2016
1930 Continuous 2000

CANCELLED by NYSEG 09/13/2016

Work scheduled by: NYSEG

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Thu 09/15/2016 to Fri 09/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-TREMONT_345_X28

Fri 09/16/2016 to Sun 09/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

Fri 09/16/2016 to Mon 09/19/2016
0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 09/16/2016 to Mon 09/19/2016
0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

ADIRNDCK-CHASLAKE_230_13

Fri 09/16/2016 to Fri 09/16/2016 **UPDATED by NYPA 09/06/2016**
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Sat 09/17/2016 to Sun 09/18/2016
0600 Continuous 1800

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BECK_-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016 **UPDATED by NYPA 09/14/2016**
0500 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1750 MW	1600 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 1750 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 09/19/2016 to Sat 09/24/2016 **UPDATED by NYPA 09/06/2016**

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LINDEN -GOETHALS_230_A2253

Thu 09/22/2016 to Sat 10/01/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

EDIC -N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016

0530 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND_345_14 & ILCTLMT_MARCY_SO_COMP_I/S

Mon 09/26/2016 to Tue 09/27/2016

0530 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2005 MW**
Impacts Total Transfer Capability 970 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS 345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS 345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016

0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CHASLAKE-PORTER_230_11

Mon 09/26/2016 to Mon 09/26/2016

0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_Ma1

Tue 09/27/2016 to Sat 10/01/2016

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/06/2016

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BERKSHIR-ALPS_345_393

Sat 10/01/2016 to Sat 10/01/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_345_393

Sat 10/01/2016 to Sat 10/01/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 10/01/2016 to Sat 10/01/2016

1500 1559

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

W49TH_ST_345KV_5

Sun 10/02/2016 to Sun 10/02/2016

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

	FWD
	(Import)
SCH - PJM_HTP	310 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

FWD

Sun 10/02/2016 to Tue 10/11/2016 UPDATED by CONED 08/26/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 10/02/2016 to Sun 10/02/2016

(Import)

0900 Continuous 1100

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

OSWEGO_COMPLEX_AVR_O/S & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sun 10/02/2016 to Sun 10/02/2016

(Import)

0900 1100

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 10/03/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 10/03/2016 to Mon 10/03/2016

(Import) (Export)

0830 Continuous 1430

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SPRNBRK_345KV_RNS4

Sun 10/09/2016 to Mon 10/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/24/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LEEDS_-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS_345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LAFAYTTE-CLRKSCRN_345_4-46

Mon 10/10/2016 to Fri 10/14/2016
0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

W49TH_ST-E13THSTA_345_M55

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 10/12/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

UPDATED by NYPA 09/08/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

UPDATED by NYPA 09/08/2016

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

UPDATED by NYPA 09/08/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

UPDATED by NYPA 09/08/2016

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

UPDATED by NYPA 09/08/2016

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Sat 10/15/2016 to Sat 10/15/2016
0600 Continuous 1800

UPDATED by NE 08/17/2016

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY 1150 MW 1600 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG MTN_345_352 & NRTH1385-NOR HBR_138_601

Sat 10/15/2016 to Sat 10/15/2016
0600 1800

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_900

Sat 10/15/2016 to Sat 10/15/2016 UPDATED by NE 08/17/2016
0600 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

MASSENA -MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/16/2016 to Sat 10/29/2016
1600 1730

Work scheduled by:

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/16/2016 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT1

Mon 10/17/2016 to Sat 10/22/2016 UPDATED by NYPA 09/08/2016
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Mon 10/17/2016 to Sat 10/22/2016
0100 1900

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT2

Mon 10/17/2016 to Fri 10/28/2016 UPDATED by NYPA 09/08/2016
0100 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u> <u>07/19/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0759			950 MW	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS _____ 345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u> <u>07/19/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0759			100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016			(Import)	(Export)
0700		0759			950 MW	1000 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS _____ 345_393 & NRTH1385-NOR HBR 138_601					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016			(Import)	(Export)
0700		0759			0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_500						REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u> <u>07/19/2016</u>		(Export)
0700	Daily(No Weekends)	0759			700 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
WATRCURE-OAKDALE _____ 345_31					FWD	REV
Mon 10/17/2016	to	Fri 10/21/2016			(Import)	(Export)
0700	Continuous	1600			2050 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016			(Import)	(Export)
0700	Continuous	1900			0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

BERKSHIR-ALPS_345_393 & NRTH1385-NOR HBR_138_601

Wed 10/19/2016 to Mon 10/24/2016
0600 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600		1759		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_400					REV
Wed 10/19/2016	to	Sat 10/29/2016			(Export)
0600	Continuous	1759		SCH - NE - NY	600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1600 MW
W49TH_ST-E13THSTA_345_M55				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED	(Import)	
2330	Continuous	2359	by CONED 09/01/2016	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED	(Import)	
2330	Continuous	2359	by CONED 09/01/2016	SCH - PJM_HTP	320 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	340 MW
				TTC with All Lines In Service	660 MW
SPRNBRK_-W49TH_ST_345_M51				FWD	
Sat 10/22/2016	to	Sun 10/23/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5				FWD	
Sat 10/22/2016	to	Sun 10/23/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

Mon 10/24/2016 to Sat 10/29/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

Mon 10/24/2016 to Wed 11/02/2016

0200 Continuous 1900

Work scheduled by: PJM

UPDATED by PJM 05/25/2016

FWD REV
(Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

WATRCURE-OAKDALE_345_31

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

N.SCTLND-ALPS_345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY 750 MW 1350 MW
Impacts Total Transfer Capability 650 MW 250 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & NRTH1385-NOR HBR_138_603

Wed 10/26/2016 to Sat 10/29/2016

0700 1759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Wed 10/26/2016 to Wed 11/09/2016

0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

SPRNBRK__345KV_RNS5

Sat 10/29/2016 to Sat 10/29/2016
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 10/31/2016 to Mon 10/31/2016
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 10/31/2016 to Wed 11/02/2016
0001 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/31/2016 to Sat 11/05/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Mon 10/31/2016 to Fri 11/04/2016
0830 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Tue 11/01/2016 to Tue 11/15/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/02/2016 to Fri 11/04/2016 UPDATED by PJM 07/19/2016
0600 Continuous 1600

Work scheduled by: NYSEG

FWD

REV

(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 11/02/2016 to Wed 11/02/2016
2030 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOTTHAVN-RAINEY___345_Q11

Sat 11/05/2016 to Mon 11/07/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 11/07/2016 to Mon 11/28/2016
0700 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

DUNWODIE-MOTTHAVN_345_71

Wed 11/09/2016 to Tue 11/15/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Sat 11/19/2016
0700 1559

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Fri 11/25/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK___-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1400 MW 1250 MW
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST___345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED 05/13/2016**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST___345_F31

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST___345_F31

Mon 12/26/2016 to Wed 01/04/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 01/09/2017 to Fri 02/03/2017

(Import) (Export)

0800 Continuous 1600

UPDATEDby PJM09/01/2016

SCH - PJ - NY

2600 MW 1300 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST_345_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST_345_F31

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____345_LEEDS SVC & ILCTLMT_MARCY_SO_COMP_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC____345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARION___-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by PJM 04/13/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L34P

Mon 04/24/2017 to Fri 04/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 05/01/2017	to	Fri 05/26/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
				(Import)	
Mon 05/08/2017	to	Fri 05/26/2017			
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4400 MW
				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Tue 05/30/2017	to	Sat 06/24/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 06/26/2017	to	Sat 07/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD		
Sat 10/14/2017	to	Sat 10/28/2017		(Import)		
0700	Continuous	1530		CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	710 MW	
				TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY_765_MSU1				FWD		
Sat 10/14/2017	to	Sat 10/28/2017		(Import)		
0700	Continuous	1530		MOSES SOUTH	500 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1				FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)	
0700	Continuous	1530		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 10/14/2017	to	Sat 10/28/2017		(Import)		
0700		1530		MOSES SOUTH	500 MW	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD		
Sat 10/14/2017	to	Sat 10/28/2017		(Import)		
0700		1530		CENTRAL EAST - VC	2080 MW	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	895 MW	
				TTC with All Lines In Service	2975 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)	
0700		1530		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
LEEDS_-HURLYAVE_345_301				FWD		
Mon 10/16/2017	to	Fri 11/03/2017		(Import)		
0800	Continuous	1600		UPNY CONED	4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW	
				TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, September 14, 2016 to Friday, March 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

UPDATEDby NGRID 09/01/2016

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

UPDATEDby NGRID 08/25/2016

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

100 MW 100 MW

99 MW 0 MW

199 MW 100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Daily 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Daily 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW