

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016
0000 Continuous 0659
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016
1940 Continuous 2359
Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Sat 10/15/2016
1052 Continuous 2359
Work scheduled by: ConEd

EXT FORCE by PJM 09/09/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Tue 09/20/2016
1505 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Fri 09/09/2016 to Tue 09/13/2016

UPDATEDby PA09/12/2016

(Import)

2001 Continuous 2000

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Sat 09/10/2016 to Sat 09/24/2016

UPDATEDby NYPA09/06/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_500

FWD

Mon 09/12/2016 to Fri 09/16/2016

UPDATEDby NYPA09/17/2016

(Import)

0500 Continuous 1623

SCH - OH - NY

800 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1750 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/12/2016 to Wed 09/14/2016

UPDATEDby NYISO07/14/2016

(Import)

0700 Continuous 1730

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE___345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016

UPDATEDby NYSEG05/17/2016

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

FWD

Wed 09/14/2016 to Wed 09/14/2016

CANCELLEDby NYSEG09/13/2016

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST___345_F30

FWD

Wed 09/14/2016 to Wed 09/14/2016

CANCELLEDby NYSEG09/13/2016

(Import)

0001 Continuous 2000

UPNY CONED

4000 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Wed 09/14/2016 to Wed 09/14/2016 **CANCELLED** **by NYSEG** **09/13/2016**

(Import)

1930 Continuous 2000

Work scheduled by: NYSEG

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Thu 09/15/2016 to Fri 09/16/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Thu 09/15/2016 to Sun 09/18/2016 **EXT FORCE** **by NYSEG** **09/17/2016**

(Import) (Export)

2243 Continuous 2359

Work scheduled by: NYSEG

SCH - PJ - NY **2050 MW** **1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

EFISHKIL-WOOD_ST_345_F38

FWD

Fri 09/16/2016 to Fri 09/16/2016 **UPDATED** **by CONED** **09/17/2016**

(Import)

0001 Continuous 2255

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 09/16/2016 to Fri 09/16/2016 **UPDATED** **by CONED** **09/17/2016**

(Import)

0001 Continuous 2255

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SPRNBK_-TREMONT_345_X28

FWD

Fri 09/16/2016 to Sun 09/18/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Fri 09/16/2016 to Fri 09/16/2016 **UPDATED** **by NYPA** **09/06/2016**

(Import)

0700 Continuous 1800

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Sat 09/17/2016 to Sun 09/18/2016

0600 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BECK_-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016

0500 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA09/14/2016

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/19/2016 to Fri 09/23/2016

0700 Daily 1530

Work scheduled by: NYPA

UPDATEDby PA09/15/2016

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_500

Mon 09/19/2016 to Fri 09/23/2016

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1750 MW

SCH-NYISO-NE_LIMIT_800

Mon 09/19/2016 to Sat 09/24/2016

0700 Continuous 1500

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

LINDEN_-GOETHALS_230_A2253

Thu 09/22/2016 to Sat 10/01/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

EDIC_-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016

0530 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530

1530

CENTRAL EAST - VC

2005 MW

Impacts Total Transfer Capability 970 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_601

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 09/26/2016 to Mon 09/26/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CHASLAKE-PORTER__230_11

Mon 09/26/2016 to Mon 09/26/2016
0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MAI

Tue 09/27/2016 to Sat 10/01/2016
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/06/2016

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September 17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500	Daily	1559		SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500	Daily	1559		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500		1559		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
W49TH_ST_345KV_5				FWD	
Sun 10/02/2016	to	Sun 10/02/2016	UPDATED by CONED 08/26/2016	(Import)	
0001	Continuous	0030		SCH - PJM_HTP	310 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	660 MW
SPRNBK_-W49TH_ST_345_M52				FWD	
Sun 10/02/2016	to	Tue 10/11/2016	UPDATED by CONED 08/26/2016	(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
OSWEGO_COMPLEX_AVR_O/S				FWD	
Sun 10/02/2016	to	Sun 10/02/2016		(Import)	
0900	Continuous	1100		CENTRAL EAST - VC	2870 MW
Work scheduled by: Gen				Impacts Total Transfer Capability	105 MW
				TTC with All Lines In Service	2975 MW
OSWEGO_COMPLEX_AVR_O/S & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sun 10/02/2016	to	Sun 10/02/2016		(Import)	
0900		1100		CENTRAL EAST - VC	2635 MW
Work scheduled by:				Impacts Total Transfer Capability	340 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 10/03/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MAINESBG-WATRCURE_345_30

Mon 10/03/2016 to Mon 10/03/2016
0830 Continuous 1430

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016 UPDATED by CONED 08/26/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Sun 10/09/2016 to Mon 10/10/2016 UPDATED by CONED 08/26/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 10/10/2016 to Mon 10/24/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS__345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

UPNY CONED

3800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

FWD

Mon 10/10/2016 to Fri 10/14/2016

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M55

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATEDby CONED 09/01/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATEDby CONED 09/01/2016

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 10/12/2016 to Fri 10/21/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 09/01/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA 09/08/2016

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA 09/08/2016

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA 09/08/2016

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA					ARR: 20	Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					ARR: 20	Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016	to	Sat 10/29/2016				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:					ARR: 20	Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
FROST_BR-LONG_MTN_345_352						FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>	(Import)	(Export)
0600	Continuous	1800				SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
FROST_BR-LONG_MTN_345_352 & NRTH1385-NOR HBR_138_601						FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016				(Import)	(Export)
0600		1800				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_900						FWD	
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>	(Import)	
0600	Continuous	1800				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
Sun 10/16/2016	to	Sat 10/29/2016				(Import)	
1600		1730				CENTRAL EAST - VC	2080 MW
Work scheduled by:					ARR: 20	Impacts Total Transfer Capability	895 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sun 10/16/2016	to	Sat 02/01/2020			(Import)	
1600	Continuous	0000			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
MARCY____765_345_AT1					FWD	
Mon 10/17/2016	to	Sat 10/22/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>09/08/2016</u>	(Import)	
0100	Continuous	1900			MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2					FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016			(Import)	(Export)
0100		1900			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY____765_345_AT2					FWD	
Mon 10/17/2016	to	Fri 10/28/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>09/08/2016</u>	(Import)	
0100	Continuous	1530			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS____345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u> <u>07/19/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0759			SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<u>UPDATED</u>	<u>by ISONE</u> <u>07/19/2016</u>	(Import)	(Export)
0700	Daily(No Weekends)	0759			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016			(Import)	(Export)
0700		0759			SCH - NE - NY	950 MW 1000 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_601

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Mon 10/17/2016 to Mon 10/17/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

UPDATED by ISONE 07/19/2016

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Wed 10/19/2016 to Mon 10/24/2016
0600 1600

Work scheduled by: ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/19/2016 to Sat 10/29/2016
0600 1759

Work scheduled by: ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NYISO-NE_LIMIT_400

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 10/21/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016

2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 10/21/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016

2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/22/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 10/22/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 10/24/2016 to Sat 10/29/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

Mon 10/24/2016 to Wed 11/02/2016 UPDATED by PJM 05/25/2016

0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2			FWD	REV
Tue 10/25/2016 to Tue 10/25/2016			(Import)	(Export)
0600	Daily(No Weekends)	1600	SCH - NE - NY	750 MW 1350 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	650 MW 250 MW
			TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_____345_2			FWD	REV
Tue 10/25/2016 to Tue 10/25/2016			(Import)	(Export)
0600	Daily(No Weekends)	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_603			FWD	REV
Wed 10/26/2016 to Sat 10/29/2016			(Import)	(Export)
0700		1759	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ARR: 78			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603			FWD	REV
Wed 10/26/2016 to Wed 11/09/2016			(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603			FWD	REV
Wed 10/26/2016 to Wed 11/09/2016			(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_500			FWD	
Sat 10/29/2016 to Sat 11/19/2016			(Import)	
1800	Continuous	1459	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900				REV
Sat 10/29/2016 to Sat 11/19/2016				(Export)
1800	Continuous	1459	SCH - NE - NY	1100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD	
Sat 10/29/2016	to	Sat 10/29/2016			(Import)	
1830	Continuous	1900		SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Mon 10/31/2016	to	Mon 10/31/2016			(Import)	
0001	Continuous	0030		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 1100 MW	
					TTC with All Lines In Service 5100 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Mon 10/31/2016	to	Wed 11/02/2016			(Import)	
0001	Continuous	2100		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 1100 MW	
					TTC with All Lines In Service 5100 MW	
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	
OAKDALE_-FRASER__345_32					FWD	
Mon 10/31/2016	to	Fri 11/04/2016			(Import)	
0830	Continuous	1430		CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability 325 MW	
					TTC with All Lines In Service 2975 MW	
COOPERS_-ROCKTVRN_345_CCRT-42					FWD	
Tue 11/01/2016	to	Tue 11/15/2016			(Import)	
0500	Continuous	1530		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability 255 MW	
					TTC with All Lines In Service 2975 MW	
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Wed 11/02/2016	to	Fri 11/04/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>07/19/2016</u>	(Import) (Export)
0600	Continuous	1600			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 11/02/2016 to Wed 11/02/2016

(Import)

2030 Continuous 2100

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Sat 11/05/2016 to Mon 11/07/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LEEDS_-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED 05/13/2016

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED 05/13/2016

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Mon 11/07/2016 to Mon 11/28/2016

(Import) (Export)

0700 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED 05/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Wed 11/09/2016 to Tue 11/15/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Sat 11/19/2016

0700 1559

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - NPX_1385

0 MW

0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Fri 11/11/2016 to Fri 11/25/2016

0700 Continuous 1600

Work scheduled by: LI

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1400 MW

1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS_345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW

1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LINDN.CG-LNDVFT____345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016 **UPDATED by CONED 05/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA__-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18 & ILCTLMT MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-LEEDS__345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST__345_F31

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST___345_F31

Mon 12/26/2016 to Wed 01/04/2017
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Mon 12/26/2016 to Wed 01/04/2017
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/26/2016 to Wed 12/28/2016
0700 Daily 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 01/09/2017 to Fri 02/03/2017 **UPDATED by PJM 09/01/2016**
0800 Continuous 1600
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

LEEDS__345_LEEDS SVC

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS__345_LEEDS SVC & ILCTLMT_MARCY_SO_COMP_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

UPDATED by PJM 04/13/2016

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Daily 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

STLAWRNC-MOSES__230_L34P

Mon 04/24/2017 to Fri 04/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017
0700 Daily 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
HURLYAVE-ROSETON_345_303				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/18/2017	to	Fri 10/13/2017		(Import)	(Export)
0600	Continuous	1600		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September17, 2016 to Monday ,March 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW