

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016
0000 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016
1940 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Sat 10/15/2016
1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by PJM 09/09/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Tue 09/20/2016
1505 Continuous 1500

Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Sat 09/10/2016 to Sat 09/24/2016
 0500 Continuous 1530

UPDATEDby NYPA09/06/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_500

FWD

Mon 09/12/2016 to Fri 09/16/2016
 0500 Continuous 1623

UPDATEDby NYPA09/17/2016

(Import)

Work scheduled by: NYPA

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1750 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/12/2016 to Wed 09/14/2016
 0700 Continuous 1730

UPDATEDby NYISO07/14/2016

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016
 0800 Continuous 1630

UPDATEDby NYSEG05/17/2016

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Thu 09/15/2016 to Fri 09/16/2016
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Thu 09/15/2016 to Sun 09/18/2016
 2243 Continuous 2359

EXT FORCEby NYSEG09/17/2016

(Import) (Export)

Work scheduled by: NYSEG

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 09/16/2016 to Fri 09/16/2016
 0001 Continuous 2255

UPDATEDby CONED09/17/2016

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86					FWD		
Fri 09/16/2016	to	Fri 09/16/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>09/17/2016</u>	(Import)	
0001	Continuous	2255				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
SPRNBRK_-TREMONT_345_X28						FWD	
Fri 09/16/2016	to	Sun 09/18/2016				(Import)	
0001	Continuous	2359				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
ADIRNDCK-CHASLAKE_230_13						FWD	
Fri 09/16/2016	to	Fri 09/16/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/06/2016</u>	(Import)	
0700	Continuous	1800				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_1						FWD	
Sat 09/17/2016	to	Sun 09/18/2016				(Import)	
0600	Continuous	1800				WEST CENTRAL	1300 MW
Work scheduled by: RGE						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
BECK_-NIAGARA_230_PA27						FWD	REV
Mon 09/19/2016	to	Sun 11/06/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/14/2016</u>	(Import)	(Export)
0500	Continuous	1530				SCH - OH - NY	1750 MW 1600 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	1750 MW 1600 MW
MOSES_-ADIRNDCK_230_MA1						FWD	
Mon 09/19/2016	to	Fri 09/23/2016	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/19/2016</u>	(Import)	
0700	Daily	1530				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_500						FWD	
Mon 09/19/2016	to	Fri 09/23/2016				(Import)	
0700	Continuous	1700				SCH - OH - NY	800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	1750 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Daily 1730

CANCELLED by NYISO 09/19/2016

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/19/2016 to Mon 09/19/2016

(Import)

0823 Continuous 1530

CANCELLED by NYISO 09/19/2016

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NYISO-NE_LIMIT_800

REV

Mon 09/19/2016 to Sat 09/24/2016

(Export)

1400 Continuous 1500

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Wed 09/21/2016 to Wed 09/21/2016

(Import)

0001 Continuous 0400

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Wed 09/21/2016 to Wed 09/21/2016

(Import)

0001 Continuous 0400

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

LINDEN_-GOETHALS_230_A2253

FWD

REV

Thu 09/22/2016 to Sat 10/01/2016

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016

0530 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & ILCTLMT_MARCY_SO_COMP_I/S

Mon 09/26/2016 to Tue 09/27/2016

0530 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2005 MW

Impacts Total Transfer Capability 970 MW

TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS____345_393

Mon 09/26/2016 to Mon 09/26/2016

0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016

0700 0759

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Mon 09/26/2016

0700 0759

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX_1385

0 MW

0 MW

Impacts Total Transfer Capability 200 MW

200 MW

TTC with All Lines In Service 200 MW

200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Mon 09/26/2016

0700 0759

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX_1385

0 MW

0 MW

Impacts Total Transfer Capability 200 MW

200 MW

TTC with All Lines In Service 200 MW

200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CHASLAKE-PORTER__230_11

Mon 09/26/2016 to Mon 09/26/2016
0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_Ma1

FWD

Tue 09/27/2016 to Sat 10/01/2016
 0700 Continuous 1730

UPDATED**by NYPA****09/06/2016**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016
 1500 Daily 1559

(Import) (Export)

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016
 1500 Daily 1559

(Import) (Export)

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 10/01/2016 to Sat 10/01/2016
 1500 1559

(Import) (Export)

Work scheduled by:

ARR: 78

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

FWD

Sun 10/02/2016 to Sun 10/02/2016
 0001 Continuous 0030

UPDATED**by CONED****08/26/2016**

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Sun 10/02/2016 to Tue 10/11/2016
 0001 Continuous 2359

UPDATED**by CONED****08/26/2016**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 10/02/2016 to Sun 10/02/2016
 0900 Continuous 1100

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S & ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/02/2016 to Sun 10/02/2016
0900 1100

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 10/03/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MAINESBG-WATRCURE_345_30

Mon 10/03/2016 to Mon 10/03/2016
0830 Continuous 1430

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SPRNBRK_345KV_RNS4

Sun 10/09/2016 to Mon 10/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/24/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LEEDS_-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

LEEDS_345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Mon 10/10/2016 to Fri 10/14/2016
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

MOSES-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M55

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATED**by CONED 09/01/2016**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATED**by CONED 09/01/2016**

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 10/12/2016 to Fri 10/21/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED 09/01/2016**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA 09/08/2016**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATED**by NYPA 09/08/2016**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1							FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>		(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>		(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>		(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040							FWD	
Sat 10/15/2016	to	Sat 10/29/2016					(Import)	
0100		1730				MOSES SOUTH	500 MW	
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
FROST_BR-LONG_MTN_345_352							FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>		(Import)	(Export)
0600	Continuous	1800				SCH - NE - NY	1150 MW	1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW	0 MW
						TTC with All Lines In Service	1400 MW	1600 MW
<hr/>								
FROST_BR-LONG_MTN_345_352 & NRTH1385-NOR_HBR_138_601							FWD	REV
Sat 10/15/2016	to	Sat 10/15/2016					(Import)	(Export)
0600		1800				SCH - NPX_1385	0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
SCH-NE-NYISO_LIMIT_900							FWD	
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>		(Import)	
0600	Continuous	1800				SCH - NE - NY	1100 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW	
						TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sun 10/16/2016 to Sat 10/29/2016

(Import)

1600

1730

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 20

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sun 10/16/2016 to Sat 02/01/2020

(Import)

1600

Continuous

0000

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___765_345_AT1

FWD

Mon 10/17/2016 to Sat 10/22/2016

(Import)

0100

Continuous

1900

UPDATED**by NYPA****09/08/2016**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 10/17/2016 to Sat 10/22/2016

(Import) (Export)

0100

1900

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

ARR: 20

MARCY___765_345_AT2

FWD

Mon 10/17/2016 to Fri 10/28/2016

(Import)

0100

Continuous

1530

UPDATED**by NYPA****09/08/2016**

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

BERKSHIR-ALPS___345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700

Daily(No Weekends) 0759

UPDATED**by ISONE****07/19/2016**

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS___345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700

Daily(No Weekends) 0759

UPDATED**by ISONE****07/19/2016**

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Mon 10/17/2016 to Mon 10/17/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

UPDATED by ISONE 07/19/2016

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

WATRCURE-OAKDALE____345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 10/17/2016	to	Sat 11/19/2016		(Import)	(Export)
0700	Continuous	1559		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500				FWD	
Mon 10/17/2016	to	Wed 10/19/2016		(Import)	
0800	Continuous	0559		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900					REV
Mon 10/17/2016	to	Wed 10/19/2016			(Export)
0800	Continuous	0559		SCH - NE - NY	1100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601				FWD	REV
Wed 10/19/2016	to	Mon 10/24/2016		(Import)	(Export)
0600		1600		SCH - NPX_1385	0 MW
Work scheduled by: ARR: 78				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NE - NY	950 MW
Work scheduled by: ISONE ARR: 78				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NPX_1385	100 MW
Work scheduled by: ISONE ARR: 78				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600		1759		SCH - NE - NY	950 MW
Work scheduled by: ARR: 78				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

REV

Wed 10/19/2016 to Sat 10/29/2016

(Export)

0600 Continuous 1759

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Fri 10/21/2016 to Fri 10/21/2016

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 09/01/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Fri 10/21/2016 to Fri 10/21/2016

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 09/01/2016

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Sat 10/22/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS5

FWD

Sat 10/22/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Mon 10/24/2016 to Sat 10/29/2016

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

FWD

REV

Mon 10/24/2016 to Wed 11/02/2016

(Import) (Export)

0200 Continuous 1900

Work scheduled by: PJM

UPDATEDby PJM 05/25/2016

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

N.SCTLND-ALPS____345_2

Tue 10/25/2016 to Tue 10/25/2016
0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	750 MW	1350 MW
Impacts Total Transfer Capability	650 MW	250 MW
TTC with All Lines In Service	1400 MW	1600 MW

N.SCTLND-ALPS____345_2

Tue 10/25/2016 to Tue 10/25/2016
0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Sat 10/29/2016
0700 1759

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 1600

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Wed 11/09/2016
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Sat 10/29/2016 to Sat 11/19/2016
1800 Continuous 1459

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

REV

Sat 10/29/2016 to Sat 11/19/2016

(Export)

1800 Continuous 1459

SCH - NE - NY

1100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

SPRNBRK_345KV_RNS5

FWD

Sat 10/29/2016 to Sat 10/29/2016

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 10/31/2016 to Mon 10/31/2016

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 10/31/2016 to Wed 11/02/2016

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER_345_32

FWD

Mon 10/31/2016 to Fri 11/04/2016

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Tue 11/01/2016 to Tue 11/15/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Wed 11/02/2016 to Fri 11/04/2016
0600 Continuous 1600

UPDATED by PJM 07/19/2016

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 11/02/2016 to Wed 11/02/2016
2030 Continuous 2100

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOTHAVN-RAINEY___345_Q11

Sat 11/05/2016 to Mon 11/07/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

LEEDS___-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

UPDATED by CONED 05/13/2016

Work scheduled by: NGrid

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016
0001 Continuous 2359

UPDATED by CONED 05/13/2016

Work scheduled by: NGrid

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

FIVEMILE-STOLLERD_345_29

Mon 11/07/2016 to Mon 11/28/2016
0700 Continuous 1500

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED by CONED 05/13/2016**

0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

DUNWODIE-MOTTHAVN_345_71

Wed 11/09/2016 to Tue 11/15/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602

Fri 11/11/2016 to Sat 11/19/2016

0700 1559

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Fri 11/11/2016 to Fri 11/25/2016

0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK____-NIAGARA_345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500	Daily	1559		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_____138_602				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_700					REV
Sat 11/19/2016	to	Sat 11/19/2016			(Export)
1500	Daily	1559		SCH - NE - NY	900 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1600 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 11/21/2016	to	Wed 11/23/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 11/28/2016	to	Fri 12/02/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 12/05/2016	to	Fri 12/09/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-WOOD_ST___345_F30

Tue 12/06/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 05/13/2016

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

GILBOA___-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

Thu 12/08/2016 to Fri 12/16/2016
0600 1800

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	1855 MW
Impacts Total Transfer Capability	1120 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY-WOOD_ST___345_F31

Sun 12/11/2016 to Tue 12/13/2016
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA__345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Mon 01/09/2017 to Fri 02/03/2017
0800 Continuous 1600

UPDATED by PJM 09/01/2016

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 01/19/2017 to Sat 01/21/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS4

Thu 01/19/2017 to Sat 01/21/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY-WOOD_ST_345_F31

Tue 01/24/2017 to Wed 01/25/2017
0900 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS4

Tue 01/24/2017 to Wed 01/25/2017
0900 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

LEEDS_345_LEEDS SVC

Mon 01/30/2017 to Fri 02/24/2017
0800 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

LEEDS_345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 01/30/2017 to Fri 02/24/2017
0800 Continuous 1600

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2715 MW
Impacts Total Transfer Capability	260 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARION___-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by PJM 04/13/2016

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L34P

Mon 04/24/2017 to Fri 04/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
ARR: 20				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		CENTRAL EAST - VC	2080 MW
Work scheduled by:				Impacts Total Transfer Capability	895 MW
ARR: 20				TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700		1530		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20				TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/16/2017	to	Fri 11/03/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 10/30/2017	to	Sat 11/11/2017	UPDATED by NGRID 09/01/2016	(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 11/13/2017	to	Thu 11/30/2017	UPDATED by NGRID 08/25/2016	(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Monday ,September19, 2016 to Wednesday, March 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA