

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/01/2011 to Mon 10/03/2016  
0000 Continuous 0659  
Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

### RAMAPO\_345\_345\_PAR3500

Fri 06/24/2016 to Thu 12/15/2016  
1940 Continuous 2359  
Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1700 MW 1300 MW**  
Impacts Total Transfer Capability 350 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

Tue 06/28/2016 to Sat 10/15/2016  
1052 Continuous 2359  
Work scheduled by: ConEd

EXT FORCE by PJM 09/09/2016

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### EGRDNCTY\_345\_138\_AT1

Sat 07/30/2016 to Tue 09/20/2016  
1301 Continuous 1500  
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_AT2

Sat 07/30/2016 to Tue 09/20/2016  
1301 Continuous 1500  
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBRK\_-EGRDNCTR\_345\_Y49

Sat 07/30/2016 to Tue 09/20/2016  
1505 Continuous 1500  
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Tue 09/06/2016 to Thu 10/20/2016  
0700 Continuous 1800  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CCRT-42

Sat 09/10/2016 to Sun 09/25/2016  
0500 Continuous 1530

EXTENDED by NYPA 09/21/2016

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## SCH-IMO-NYISO\_LIMIT\_500

Mon 09/12/2016 to Fri 09/16/2016  
0500 Continuous 1623

UPDATED by NYPA 09/17/2016

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **800 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 1750 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Thu 09/15/2016 to Fri 09/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Thu 09/15/2016 to Sun 09/18/2016  
2243 Continuous 2359

EXT FORCE by NYSEG 09/17/2016

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

## EFISHKIL-WOOD\_ST\_345\_F38

Fri 09/16/2016 to Fri 09/16/2016  
0001 Continuous 2255

UPDATED by CONED 09/17/2016

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Fri 09/16/2016 to Fri 09/16/2016  
0001 Continuous 2255

UPDATED by CONED 09/17/2016

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## SPRNBK\_-TREMONT\_345\_X28

Fri 09/16/2016 to Sun 09/18/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Fri 09/16/2016 to Fri 09/16/2016 UPDATED by NYPA 09/06/2016  
0700 Continuous 1800

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## PANNELL -CLAY\_345\_1

FWD

Sat 09/17/2016 to Sun 09/18/2016  
0600 Continuous 1800

(Import)

Work scheduled by: RGE

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## BECK -NIAGARA\_230\_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016 UPDATED by NYPA 09/14/2016  
0500 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1750 MW** **1600 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1600 MW

## MOSES -ADIRNDCK\_230\_MA1

FWD

Mon 09/19/2016 to Fri 09/23/2016 CANCELLED by NYPA 09/19/2016  
0700 Daily 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_500

FWD

Mon 09/19/2016 to Fri 09/23/2016  
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

SCH - OH - NY **800 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 1750 MW

## MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 09/19/2016 to Sat 09/24/2016  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 09/19/2016 to Sat 09/24/2016 CANCELLED by NYISO 09/19/2016  
0700 Daily 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/19/2016 to Mon 09/19/2016 **CANCELLED by NYISO 09/19/2016**

(Import)

0823 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCH-NYISO-NE\_LIMIT\_800

REV

Mon 09/19/2016 to Sat 09/24/2016

(Export)

1400 Continuous 1500

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Wed 09/21/2016 to Wed 09/21/2016

(Import)

0001 Continuous 0400

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## NEWBRIDGE-DUFFYAVE\_345\_501

FWD

Wed 09/21/2016 to Wed 09/21/2016

(Import)

0001 Continuous 0400

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## LINDEN\_-GOETHALS\_230\_A2253

FWD

REV

Thu 09/22/2016 to Sat 10/01/2016

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

## PANNELL\_-CLAY\_\_\_\_\_345\_1

FWD

Sat 09/24/2016 to Sun 09/25/2016

(Import)

0700 Continuous 1800

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

## ROCHESTR-PANNELL\_\_\_345\_RP1

FWD

Sat 09/24/2016 to Sun 09/25/2016

(Import)

0700 Continuous 1800

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EDIC____-N.SCTLND_345_14</b>				FWD	
Mon 09/26/2016	to	Tue 09/27/2016		(Import)	
0530	Continuous	1530		CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	735 MW
				TTC with All Lines In Service	2975 MW
<b>EDIC____-N.SCTLND_345_14 &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Mon 09/26/2016	to	Tue 09/27/2016		(Import)	
0530		1530		CENTRAL EAST - VC	<b>2005 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	970 MW
				TTC with All Lines In Service	2975 MW
<b>BERKSHIR-ALPS____345_393</b>				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700	Daily(No Weekends)	0759		SCH - NE - NY	<b>950 MW 1000 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS____345_393</b>				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700	Daily(No Weekends)	0759		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NE - NY	<b>950 MW 1000 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS____345_393 &amp; NRTH1385-NOR HBR_138_601</b>				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS____345_393 &amp; NRTH1385-NOR HBR_138_602</b>				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS\_\_\_\_345\_393 & NRTH1385-NOR HBR\_\_138\_603

Mon 09/26/2016 to Mon 09/26/2016  
0700 0759

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_601

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_602

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_603

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_601

Mon 09/26/2016 to Fri 09/30/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 09/26/2016 to Fri 09/30/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	(Export)
0700	Continuous	1559	SCH - NE - NY	1050 MW	1200 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	(Export)
0700	Continuous	1559	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
CHASLAKE-PORTER__230_11				FWD	
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	
0730	Daily(No Weekends)	1600	MOSES SOUTH	2100 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_Ma1					FWD	
Tue 09/27/2016	to	Sat 10/01/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/06/2016</u>	(Import)
0700	Continuous	1730				MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016			(Import)	(Export)
1500	Daily	1559			SCH - NE - NY	<b>950 MW 1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016			(Import)	(Export)
1500	Daily	1559			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016			(Import)	(Export)
1500		1559			SCH - NE - NY	<b>950 MW 1000 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
W49TH_ST_345KV_5					FWD	
Sun 10/02/2016	to	Sun 10/02/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/26/2016</u>	(Import)
0001	Continuous	0030			SCH - PJM_HTP	<b>310 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	660 MW
SPRNBRK_-W49TH_ST_345_M52					FWD	
Sun 10/02/2016	to	Tue 10/11/2016	<u>UPDATED</u>	<u>by CONED</u>	<u>08/26/2016</u>	(Import)
0001	Continuous	2359			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
OSWEGO_COMPLEX_AVR_O/S					FWD	
Sun 10/02/2016	to	Sun 10/02/2016			(Import)	
0900	Continuous	1100			CENTRAL EAST - VC	<b>2870 MW</b>
Work scheduled by: Gen					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_COMPLEX\_AVR\_O/S & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sun 10/02/2016 to Sun 10/02/2016  
0900 1100

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2635 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 2975 MW

### SCH-NYISO-IMO\_NIAGARA\_CB\_3002

Mon 10/03/2016 to Fri 10/14/2016  
0600 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 09/20/2016

FWD REV  
(Import) (Export)  
SCH - OH - NY **1300 MW 1150 MW**  
Impacts Total Transfer Capability 450 MW 450 MW  
TTC with All Lines In Service 1750 MW 1600 MW

### MOSES\_\_-ADIRNDCK\_230\_MAl

Mon 10/03/2016 to Fri 10/07/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MAINESBG-WATRCURE\_345\_30

Mon 10/03/2016 to Mon 10/03/2016  
0830 Continuous 1430

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/03/2016 to Tue 10/04/2016  
1000 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016  
0800 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## W49TH\_ST\_345KV\_5

Fri 10/07/2016 to Tue 10/11/2016  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD  
(Import)  
SCH - PJM\_HTP **310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sat 10/08/2016 to Sun 10/09/2016  
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SPRNBRK\_345KV\_RNS4

Sun 10/09/2016 to Mon 10/10/2016  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## NRTH1385-NOR HBR\_138\_601

Mon 10/10/2016 to Mon 10/24/2016  
0700 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## LEEDS\_-HURLYAVE\_345\_301

Mon 10/10/2016 to Fri 11/04/2016  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## LEEDS\_345KV\_R94301

Mon 10/10/2016 to Fri 11/04/2016  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LAFAYTTE-CLRKSCRN\_345\_4-46

Mon 10/10/2016 to Fri 10/14/2016  
0800 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### NEPTUNE-DUFFYAVE\_345\_NEPTUNE

Tue 10/11/2016 to Fri 10/14/2016  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRIDGE-DUFFYAVE\_345\_501

Tue 10/11/2016 to Fri 10/14/2016  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### MOSES-ADIRNDCK\_230\_MA2

Tue 10/11/2016 to Fri 10/14/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### W49TH\_ST-E13THSTA\_345\_M55

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_6

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

### E13THSTA-FARRAGUT\_345\_46

Wed 10/12/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	1550 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW				
						TTC with All Lines In Service	3150 MW				
CHATGUAY-MASSENA__765_7040						FWD	REV				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	0 MW	0 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)					
0100	Continuous	1730				CENTRAL EAST - VC	2265 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW				
						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	500 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD	REV				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/08/2016</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD					
Sat 10/15/2016	to	Sat 10/29/2016				(Import)					
0100		1730				MOSES SOUTH					
Work scheduled by:						500 MW					
						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
FROST_BR-LONG_MTN_345_352						FWD	REV				
Sat 10/15/2016	to	Sat 10/15/2016	<u>UPDATED</u>	<u>by NE</u>	<u>08/17/2016</u>	(Import)	(Export)				
0600	Continuous	1800				SCH - NE - NY	1150 MW	1600 MW			
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW				
						TTC with All Lines In Service	1400 MW				
							1600 MW				

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FROST\_BR-LONG\_MTN\_345\_352 & NRTH1385-NOR HBR\_138\_601

Sat 10/15/2016 to Sat 10/15/2016  
0600 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_900

Sat 10/15/2016 to Sat 10/15/2016 **UPDATED by NE 08/17/2016**  
0600 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

## MASSENA -MARCY\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sun 10/16/2016 to Sat 10/29/2016  
1600 1730

Work scheduled by: ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2080 MW
Impacts Total Transfer Capability	895 MW
TTC with All Lines In Service	2975 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sun 10/16/2016 to Sat 02/01/2020  
1600 Continuous 0000

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

## MARCY\_765\_345\_AT1

Mon 10/17/2016 to Sat 10/22/2016 **UPDATED by NYPA 09/08/2016**  
0100 Continuous 1900

Work scheduled by: NYPA ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Mon 10/17/2016 to Sat 10/22/2016  
0100 1900

Work scheduled by: ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_765\_345\_AT2

Mon 10/17/2016 to Fri 10/28/2016 **UPDATED by NYPA 09/08/2016**  
0100 Continuous 1530

Work scheduled by: NYPA ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<b>UPDATED</b>	<b>by ISONE 07/19/2016</b>	(Import)	(Export)
0700	Daily(No Weekends)	0759			<b>950 MW</b>	<b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	1600 MW
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016	<b>UPDATED</b>	<b>by ISONE 07/19/2016</b>	(Import)	(Export)
0700	Daily(No Weekends)	0759			<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b> & <b>BERKSHIR-NORTHFLD</b> <b>345_312</b>					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016			(Import)	(Export)
0700		0759			<b>950 MW</b>	<b>1000 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	1600 MW
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b> & <b>NRTH1385-NOR HBR</b> <b>138_601</b>					FWD	REV
Mon 10/17/2016	to	Mon 10/17/2016			(Import)	(Export)
0700		0759			<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
<b>SCH-NYISO-NE_LIMIT_500</b>						REV
Mon 10/17/2016	to	Mon 10/17/2016	<b>UPDATED</b>	<b>by ISONE 07/19/2016</b>		(Export)
0700	Daily(No Weekends)	0759			<b>700 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
<b>WATRCURE-OAKDALE</b> _____ <b>345_31</b>					FWD	REV
Mon 10/17/2016	to	Fri 10/21/2016			(Import)	(Export)
0700	Continuous	1600			<b>2050 MW</b>	<b>1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
					1300 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 10/17/2016	to	Sat 10/22/2016			(Import)	(Export)
0700	Continuous	1900			<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
					330 MW	330 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_601

Mon 10/17/2016 to Mon 10/24/2016  
0700 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 10/17/2016 to Sat 11/19/2016  
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 10/17/2016 to Sat 11/19/2016  
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_500

Mon 10/17/2016 to Wed 10/19/2016  
0800 Continuous 0559

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_900

Mon 10/17/2016 to Wed 10/19/2016  
0800 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

## BERKSHIR-ALPS\_345\_393 & NRTH1385-NOR HBR\_138\_601

Wed 10/19/2016 to Mon 10/24/2016  
0600 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_345\_393

Wed 10/19/2016 to Sat 10/29/2016  
0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600	Continuous	1759		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/19/2016	to	Sat 10/29/2016		(Import)	(Export)
0600		1759		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NYISO-NE_LIMIT_400					REV
Wed 10/19/2016	to	Sat 10/29/2016			(Export)
0600	Continuous	1759		SCH - NE - NY	600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1600 MW
W49TH_ST-E13THSTA_345_M55				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED by CONED 09/01/2016	(Import)	
2330	Continuous	2359		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6				FWD	
Fri 10/21/2016	to	Fri 10/21/2016	UPDATED by CONED 09/01/2016	(Import)	
2330	Continuous	2359		SCH - PJM_HTP	320 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	340 MW
				TTC with All Lines In Service	660 MW
SPRNBRK_-W49TH_ST_345_M51				FWD	
Sat 10/22/2016	to	Sun 10/23/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5				FWD	
Sat 10/22/2016	to	Sun 10/23/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-W49TH\_ST\_345\_M51**

Mon 10/24/2016 to Sat 10/29/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

---

**LINDEN\_-GOETHALS\_230\_A2253**

Mon 10/24/2016 to Wed 11/02/2016

0200 Continuous 1900

Work scheduled by: PJM

**UPDATED** **by PJM** **05/25/2016**

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

---

**WATRCURE-OAKDALE\_345\_31**

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

---

**N.SCTLND-ALPS\_345\_2**

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **750 MW 1350 MW**  
Impacts Total Transfer Capability 650 MW 250 MW  
TTC with All Lines In Service 1400 MW 1600 MW

---

**N.SCTLND-ALPS\_345\_2**

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**BERKSHIR-ALPS\_345\_393 & NRTH1385-NOR HBR\_138\_603**

Wed 10/26/2016 to Sat 10/29/2016

0700 1759

Work scheduled by:

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_603**

Wed 10/26/2016 to Wed 11/09/2016

0700 1600

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NOR HBR\_\_138\_603

Wed 10/26/2016 to Wed 11/09/2016  
0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_500

Sat 10/29/2016 to Sat 11/19/2016  
1800 Continuous 1459

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_900

Sat 10/29/2016 to Sat 11/19/2016  
1800 Continuous 1459

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

## SPRNBRK\_\_345KV\_RNS5

Sat 10/29/2016 to Sat 10/29/2016  
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Mon 10/31/2016 to Mon 10/31/2016  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Mon 10/31/2016 to Wed 11/02/2016  
0001 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 10/31/2016 to Sat 11/05/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OAKDALE\_-FRASER\_\_\_345\_32

Mon 10/31/2016 to Fri 11/04/2016  
0830 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-ROCKTVRN\_345\_CCRT-42

Tue 11/01/2016 to Tue 11/15/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Wed 11/02/2016 to Fri 11/04/2016  
0600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by PJM 07/19/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Wed 11/02/2016 to Wed 11/02/2016  
2030 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## MOTHAVN-RAINEY\_\_\_345\_Q11

Sat 11/05/2016 to Mon 11/07/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Mon 11/07/2016 to Wed 12/07/2016  
0001 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Mon 11/07/2016 to Wed 12/07/2016  
0001 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/07/2016 to Thu 11/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 11/07/2016 to Mon 11/28/2016  
0700 Continuous 1500

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2600 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2600 MW 1300 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016  
0001 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## DUNWODIE-MOTTHAVN\_345\_71

Wed 11/09/2016 to Tue 11/15/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_602

Fri 11/11/2016 to Sat 11/19/2016  
0700 1559

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_602

Fri 11/11/2016 to Fri 11/25/2016  
0700 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BECK\_\_\_-NIAGARA\_345\_PA301

Mon 11/14/2016 to Fri 11/18/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1400 MW 1250 MW**  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -ADIRNDCK_230_MA2</b>				FWD	
Mon 11/14/2016	to	Sat 11/19/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>BERKSHIR-ALPS 345_393</b>				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500	Daily	1559		SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS 345_393</b>				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500	Daily	1559		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS 345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	100 MW 300 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS 345_393 &amp; NRTH1385-NOR HBR_138_602</b>				FWD	REV
Sat 11/19/2016	to	Sat 11/19/2016		(Import)	(Export)
1500		1559		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_700</b>					REV
Sat 11/19/2016	to	Sat 11/19/2016			(Export)
1500	Daily	1559		SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1600 MW
<b>MOSES -ADIRNDCK_230_MA2</b>				FWD	
Mon 11/21/2016	to	Wed 11/23/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/28/2016 to Fri 12/02/2016  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/05/2016 to Fri 12/09/2016  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 12/05/2016 to Wed 12/07/2016  
0800 Continuous 1800  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### PLSNTVLY-WOOD\_ST\_\_\_345\_F30

Tue 12/06/2016 to Tue 12/06/2016 UPDATED by CONED 05/13/2016  
0001 Continuous 2359  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Thu 12/08/2016 to Fri 12/16/2016  
0600 Continuous 1800  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_-N.SCTLND\_345\_18

Thu 12/08/2016 to Fri 12/16/2016  
0600 Continuous 1800  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Thu 12/08/2016 to Fri 12/16/2016  
0600 1800  
Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_345\_94

Thu 12/08/2016 to Fri 12/16/2016  
0600 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## PLSNTVLY-WOOD\_ST\_\_\_345\_F31

Sun 12/11/2016 to Tue 12/13/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS4

Sun 12/11/2016 to Tue 12/13/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/12/2016 to Fri 12/16/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Sat 12/17/2016 to Fri 12/30/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/19/2016 to Thu 12/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY-WOOD\_ST\_\_\_345\_F31

Mon 12/26/2016 to Wed 01/04/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES-ADIRNDCK\_230\_MA1

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES-ADIRNDCK\_230\_MA1

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MAINESBG-WATRCURE\_345\_30

FWD

REV

Mon 01/09/2017 to Fri 02/03/2017

(Import) (Export)

0800 Continuous 1600

UPDATED by PJM 09/01/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

### MOSES-ADIRNDCK\_230\_MA1

FWD

Mon 01/16/2017 to Fri 01/20/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### PLSNTVLY-WOOD\_ST\_345\_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 01/23/2017 to Fri 01/27/2017

(Import)

0700 Continuous 1530

**CANCELLED by NYISO 09/21/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 01/23/2017 to Fri 01/27/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### PLSNTVLY-WOOD\_ST\_345\_F31

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 01/30/2017 to Fri 02/03/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 01/30/2017 to Fri 02/03/2017

(Import)

0700 Continuous 1530

**CANCELLED by NYISO 09/21/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**LEEDS\_\_\_\_345\_LEEDS SVC**

Mon 01/30/2017 to Fri 02/24/2017

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

---

**LEEDS\_\_\_\_345\_LEEDS SVC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

Mon 01/30/2017 to Fri 02/24/2017

0800 1600

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2715 MW**

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/06/2017 to Fri 02/10/2017

0700 Daily 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 02/13/2017 to Fri 02/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Tue 02/21/2017 to Fri 02/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7**

Mon 02/27/2017 to Tue 02/28/2017

0600 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**ARR: 16**


---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 02/27/2017 to Fri 03/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_\_-MARCY\_\_\_\_345\_19

Wed 03/01/2017 to Thu 03/02/2017  
0600 Continuous 1630

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### VOLNEY\_\_-MARCY\_\_\_\_345\_19

Wed 03/01/2017 to Thu 03/02/2017  
0600 Continuous 1630

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### VOLNEY\_\_-MARCY\_\_\_\_345\_19 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Wed 03/01/2017 to Thu 03/02/2017  
0600 1630

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2590 MW**  
Impacts Total Transfer Capability 385 MW  
TTC with All Lines In Service 2975 MW

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 03/06/2017 to Fri 03/31/2017  
0600 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/06/2017 to Fri 03/10/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 03/13/2017 to Sat 03/18/2017  
0700 Daily 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 03/20/2017 to Sat 03/25/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345KV\_STA\_CSC**

FWD

Mon 03/27/2017 to Mon 03/27/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_345KV\_STA\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 03/27/2017 to Mon 03/27/2017

(Import)

0500 1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Daily 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**COOPERS\_-ROCKTVRN\_345\_CCRT-42**

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_345KV\_STA\_CSC**

FWD

Wed 04/12/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_345KV\_STA\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Wed 04/12/2017 to Thu 04/13/2017

(Import)

0500

1630

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001

Continuous

2359

UPDATED

by PJM

04/13/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700

Daily

1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY\_-EDIC\_\_\_345\_1-16

FWD

Mon 04/24/2017 to Tue 04/25/2017

(Import)

0630

Continuous

1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES\_\_\_230\_L34P

FWD

REV

Mon 04/24/2017 to Fri 04/28/2017

(Import) (Export)

0700

Continuous

1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 04/24/2017 to Sat 04/29/2017

(Import)

0700

Daily

1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600

Continuous

1900

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_____345_2</b>				FWD	
Mon 05/01/2017	to	Fri 05/05/2017		(Import)	
0630	Continuous	1530		WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
<b>ROSETON_-ROCKTVRN_345_311</b>				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
<b>FRASER_-GILBOA_____345_GF5-35</b>				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0630	Continuous	1700		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

ARR: 38

ARR: 38

ARR: 38

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>HURLYAVE-ROSETON__345_303</b>				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Mon 09/18/2017	to	Fri 10/13/2017		(Import)	(Export)
0600	Continuous	1600		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>				FWD	
Mon 09/18/2017	to	Fri 10/06/2017		(Import)	
0630	Continuous	1700		CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
<b>CHATGUAY-MASSENA__765_7040</b>				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	1750 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
MARCY____765_345_AT2				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	500 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		MOSES SOUTH	500 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		CENTRAL EAST - VC	2080 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	895 MW
				TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 21, 2016 to Friday, March 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## LEEDS -HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 10/30/2017 to Sat 11/11/2017  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## MOSES -ADIRNDCK\_230\_MA1

Mon 12/04/2017 to Fri 12/08/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017  
0700 Daily 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 12/18/2017 to Fri 12/22/2017  
0700 Daily 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW