

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/01/2011 to Wed 12/28/2016

0000 Continuous 0659

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## RAMAPO 345\_345\_PAR3500

Fri 06/24/2016 to Wed 03/01/2017

1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD

REV

(Import) (Export)

SCH - PJ - NY

2200 MW 1450 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 10/30/2016 to Sat 04/15/2017

0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 12/26/2016

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Thu 11/24/2016 to Wed 03/01/2017

1500 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CE 11/30/2016

FWD

(Import)

SCH - PJM\_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 12/05/2016 to Fri 01/06/2017

1501 Continuous 1500

Work scheduled by: NYSEG

EXT FORCE by NYSEG 12/21/2016

FWD

REV

(Import) (Export)

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

## FRASER 345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Thu 12/08/2016 to Wed 12/28/2016

0001 0659

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

## FRASER 345\_FRASER SVC

Thu 12/08/2016 to Fri 01/27/2017

0001 Continuous 1400

Work scheduled by: NYSEG

EXT FORCE by NY 12/14/2016

FWD

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_1000**

REV

Thu 12/15/2016 to Thu 12/22/2016

(Export)

0600 Continuous 1600

SCH - NE - NY

**1200 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1600

UPDATEDby PA12/13/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 12/20/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CONED12/18/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 12/20/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CONED12/18/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

**GILBOA -N.SCTLND\_345\_GNS-1**

FWD

Tue 12/20/2016 to Thu 12/22/2016

(Import)

0600 Continuous 1000

UPDATEDby NGRID12/22/2016

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NGrid

**MARCY -N.SCTLND\_345\_18**

FWD

Tue 12/20/2016 to Thu 12/22/2016

(Import)

0600 Continuous 1000

UPDATEDby NGRID12/22/2016

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability

885 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NGrid

**ARR: 19****MARCY -N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Tue 12/20/2016 to Thu 12/22/2016

(Import)

0600 Continuous 1000

CENTRAL EAST - VC

**1855 MW**

Impacts Total Transfer Capability

1120 MW

TTC with All Lines In Service

2975 MW

Work scheduled by:

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**N.SCTLND-LEEDS\_\_\_\_\_345\_94**Tue 12/20/2016 to Thu 12/22/2016 **UPDATED** **by NGRID** **12/22/2016**

0600 Continuous 1000

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB**

Thu 12/22/2016 to Thu 12/22/2016

0600 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1750 MW 1900 MW

**BECK\_\_\_\_\_NIAGARA\_230\_PA27**Thu 12/22/2016 to Fri 12/23/2016 **EXTENDED** **by IESO** **12/22/2016**

0700 Continuous 2000

Work scheduled by: IESO

FWD

REV

(Import) (Export)

SCH - OH - NY

**1750 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

**SCH-HQ-NYISO\_LIMIT\_1150**Thu 12/22/2016 to Thu 12/22/2016 **UPDATED** **by NYISO** **12/16/2016**

0800 Continuous 0959

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**Thu 12/22/2016 to Thu 12/22/2016 **UPDATED** **by NYISO** **12/16/2016**

0800 Continuous 1200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**Thu 12/22/2016 to Thu 12/22/2016 **UPDATED** **by NYISO** **12/16/2016**

0800 Continuous 1200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**ILCTLMT\_115KV\_ALCOA\_R8105\_TIE\_B**Thu 12/22/2016 to Fri 12/23/2016 **FORCED** **by NGRID** **12/22/2016**

1519 Continuous 2000

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B						FWD	REV
Thu 12/22/2016 to Fri 12/23/2016						(Import)	(Export)
1519	Continuous	2000	<b>FORCED</b>	<b>by NGRID</b>	<b>12/22/2016</b>	SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	100 MW
MARCY_345KV_CSC						FWD	
Wed 12/28/2016 to Wed 12/28/2016						(Import)	
1100	Continuous	1500				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW
MARCY_345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
Wed 12/28/2016 to Wed 12/28/2016						(Import)	
1100		1500				CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	2975 MW
FRASER_345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
Wed 12/28/2016 to Fri 01/27/2017						(Import)	
1100		1400				CENTRAL EAST - VC	<b>2700 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	275 MW
						TTC with All Lines In Service	2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
Wed 12/28/2016 to Mon 03/06/2017						(Import)	
1100	Continuous	0559				CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST_345_F31						FWD	
Fri 12/30/2016 to Mon 01/09/2017						(Import)	
0001	Continuous	0200	<b>UPDATED</b>	<b>by CE</b>	<b>12/27/2016</b>	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS4						FWD	
Fri 12/30/2016 to Mon 01/09/2017						(Import)	
0001	Continuous	0200	<b>UPDATED</b>	<b>by CE</b>	<b>12/27/2016</b>	UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 01/01/2017 to Sun 01/01/2017  
 0900 Continuous 1100

Work scheduled by: NYPA

CENTRAL EAST - VC **2870 MW**  
 Impacts Total Transfer Capability 105 MW  
 TTC with All Lines In Service 2975 MW

**OSWEGO\_COMPLEX\_AVR\_O/S & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Sun 01/01/2017 to Sun 01/01/2017  
 0900 1100

Work scheduled by:

(Import)  
 CENTRAL EAST - VC **2635 MW**  
 Impacts Total Transfer Capability 340 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Tue 01/03/2017 to Fri 01/06/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**SCH-IMO-NYISO\_LIMIT\_1100**

FWD

Tue 01/03/2017 to Wed 01/04/2017  
 1301 Continuous 1930

Work scheduled by: NYPA

(Import)  
 SCH - OH - NY **1400 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1750 MW

**CHAT\_DC\_GC1**

FWD

Wed 01/04/2017 to Wed 01/04/2017  
 0800 Continuous 1200

Work scheduled by: HQ

(Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

REV

Wed 01/04/2017 to Wed 01/04/2017  
 0800 Continuous 1200

Work scheduled by: HQ

(Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**LEEDS\_\_\_345KV\_R94301**

FWD

Thu 01/05/2017 to Fri 01/06/2017  
 0800 Continuous 1600

Work scheduled by: NGrid

**UPDATED by NG 12/12/2016**

(Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0500 Continuous 1700

SCH - OH - NY

**1000 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

**CANCELLED by LI 12/27/2016**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

**CANCELLED by LI 12/27/2016**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

**CANCELLED by LI 12/27/2016**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NRTHPORT\_138\_1385**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

**CANCELLED by LI 12/27/2016**

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 01/09/2017 to Tue 01/10/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MAINESBG-WATRCURE\_345\_30**

Mon 01/09/2017 to Fri 02/03/2017  
0800 Continuous 1600

**UPDATED by PJM 11/15/2016**

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2200 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

**SCH-IMO-NYISO\_LIMIT\_1200**

Mon 01/09/2017 to Tue 02/21/2017  
1100 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	<b>1500 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1750 MW

**BECK\_\_\_\_-NIAGARA\_345\_PA302**

Wed 01/11/2017 to Thu 01/12/2017  
0500 Continuous 1700

**CANCELLED by NYPA 12/22/2016**

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

**UPDATED by PA 10/27/2016**

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2825 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

**UPDATED by PA 10/27/2016**

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	<b>4800 MW</b>
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 01/16/2017 to Fri 01/20/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**SCRIBA\_\_\_\_-VOLNEY\_\_\_\_345\_21**

Tue 01/17/2017 to Thu 01/19/2017  
0630 Continuous 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5250 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/18/2017 to Wed 01/18/2017 **UPDATED** **by CONED** **12/18/2016**  
 0430 Continuous 0500

Work scheduled by: ConEd

SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Thu 01/19/2017 to Sat 01/21/2017 **UPDATED** **by CE** **12/27/2016**  
 0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Thu 01/19/2017 to Sat 01/21/2017 **UPDATED** **by CE** **12/27/2016**  
 0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**MARCY\_765\_345\_AT2**

FWD

Sat 01/21/2017 to Sat 01/21/2017 **UPDATED** **by PA** **10/27/2016**  
 0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

(Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017 **UPDATED** **by NYPA** **10/23/2016**  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

Work scheduled by: PJM

(Import)  
 TOTAL EAST **6400 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 6500 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

Work scheduled by: PJM

(Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BRANCHBG-HOPATCON\_500\_5060 & FRASER\_\_\_345\_FRASER SVC**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 2300

Work scheduled by:

TOTAL EAST **6300 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 6500 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/24/2017 to Wed 01/25/2017 UPDATED by CE 12/27/2016  
 0900 Continuous 2359

Work scheduled by: ConEd

(Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/25/2017 to Fri 03/10/2017 UPDATED by CONED 12/18/2016  
 0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/30/2017 to Fri 02/03/2017 UPDATED by NYPA 10/23/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 01/30/2017 to Fri 02/24/2017  
 0800 Continuous 1600

Work scheduled by: NGrid

(Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS\_\_\_345\_LEEDS SVC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 01/30/2017 to Fri 02/24/2017  
 0800 1600

Work scheduled by:

(Import)  
 CENTRAL EAST - VC **2715 MW**  
 Impacts Total Transfer Capability 260 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 02/04/2017 to Sun 02/05/2017  
 0100 Continuous 1900

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**

Mon 02/06/2017 to Wed 02/08/2017

0600 Continuous 1600

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

**MOSES -ADIRNDCK\_230\_MA2**

Mon 02/06/2017 to Fri 02/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**NRTH1385-NOR HBR\_138\_601**

Mon 02/06/2017 to Sat 02/18/2017

0700 Continuous 2359

Work scheduled by: LI

UPDATED by LI 12/27/2016

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

Mon 02/06/2017 to Sat 02/18/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

Mon 02/06/2017 to Sat 02/18/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_138\_602**

Mon 02/06/2017 to Sat 02/18/2017

0700 Continuous 2359

Work scheduled by: LI

UPDATED by LI 12/27/2016

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

Mon 02/06/2017 to Sat 02/18/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR__138_603</b>							
Mon 02/06/2017	to	Sat 02/18/2017	<u>UPDATED</u>	<u>by LI</u>	<u>12/27/2016</u>	SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>							
Mon 02/06/2017	to	Sat 02/18/2017	<u>UPDATED</u>	<u>by LI</u>	<u>12/27/2016</u>	SCH - NPX_1385	<b>0 MW</b>
0700	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>MOSES__-ADIRNDCK_230_MAl</b>							
Mon 02/13/2017	to	Fri 02/17/2017				MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>MOSES__-ADIRNDCK_230_MAl</b>							
Tue 02/21/2017	to	Fri 02/24/2017				MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>MOSES__-ADIRNDCK_230_MAl</b>							
Mon 02/27/2017	to	Fri 03/03/2017				MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>W49TH_ST_345KV_8</b>							
Mon 03/06/2017	to	Sat 03/11/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>12/18/2016</u>	SCH - PJM_HTP	<b>329 MW</b>
0201	Continuous	0200				Impacts Total Transfer Capability	331 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>EDIC__-FRASER__345_EF24-40</b>							
Mon 03/06/2017	to	Fri 03/17/2017	<u>UPDATED</u>	<u>by NY</u>	<u>12/02/2016</u>	CENTRAL EAST - VC	<b>2500 MW</b>
0630	Continuous	1700				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**FRASANX-COOPERS\_\_\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO****10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_-FRASANX\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO****10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_\_\_345\_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0800 Daily(No Weekends) 0900

**UPDATED****by NG****12/27/2016**

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78**

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900				
Work scheduled by: NGrid					ARR: 78	
					SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import) (Export)
0800		0900				
Work scheduled by:					ARR: 78	
					SCH - NE - NY	<b>1300 MW</b> <b>1300 MW</b>
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: ISONE						
					SCH - NE - NY	<b>1400 MW</b> <b>1450 MW</b>
					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: ISONE						
					SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>					FWD	
Fri 03/24/2017	to	Mon 04/17/2017				(Import)
1700	Continuous	0900				
Work scheduled by: NYISO						
					CENTRAL EAST - VC	<b>2740 MW</b>
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_____345KV_CSC</b>					FWD	
Mon 03/27/2017	to	Thu 04/13/2017				(Import)
0500	Continuous	1630				
Work scheduled by: NYPA						
					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_____345KV_CSC &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>					FWD	
Mon 03/27/2017	to	Thu 04/13/2017				(Import)
0500		1630				
Work scheduled by:						
					CENTRAL EAST - VC	<b>2690 MW</b>
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 04/05/2017 to Sun 04/09/2017

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**COOPERS\_-ROCKTVRN\_345\_CCRT-42**

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/10/2017 to Mon 04/10/2017 **UPDATED by CONED 12/18/2016**

(Import)

2230 Continuous 2300

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARION\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017 **UPDATED by PJM 04/13/2016**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017 **UPDATED by NYPA 10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Mon 11/06/2017

(Import)

1400 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78****BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**ARR: 78**

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Sat 04/22/2017 to Sat 04/22/2017  
1500 1600

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY 1300 MW 1300 MW  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_1-16

Mon 04/24/2017 to Tue 04/25/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES\_\_\_\_\_230\_L34P

Mon 04/24/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

MOSES\_\_\_\_\_ADIRNDCK\_230\_MA2

Mon 04/24/2017 to Sat 04/29/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/28/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**PANNELL -CLAY\_345\_2**

Mon 05/01/2017 to Fri 05/05/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 05/08/2017 to Fri 05/26/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 05/15/2017 to Fri 05/19/2017  
0630 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**FRASER\_345\_FRASER SVC**

Mon 05/15/2017 to Fri 05/19/2017  
0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

**FRASER\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 05/15/2017 to Fri 05/19/2017  
0900 1430

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT1**

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**BROWNFLS-TAYLORVL\_115\_4**

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**MARCY\_\_\_\_765\_345\_AT2**

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**SPRNBRK\_-DUNWODIE\_345\_W75**

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**SPRNBRK\_345KV\_RNS3**

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 10/13/2017  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017  
0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/25/2017 to Fri 09/29/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017

0700 1530

Work scheduled by:

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1 & ILCTLINT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2080 MW**

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/14/2017 to Sat 10/28/2017

0700 1530

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 10/30/2017 to Sat 11/11/2017

0700 Continuous 1900

Work scheduled by: NGrid

**UPDATED****by NGRID 09/01/2016****ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 27, 2016 to Thursday ,June 28, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****BROWNFLS-TAYLORVL\_115\_4**

FWD

REV

Mon 11/13/2017 to Thu 11/30/2017

(Import) (Export)

0600 Continuous 1900

**UPDATED****by NGRID 08/25/2016**

SCH - HQ\_CEDARS

**100 MW****100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

**ARR: 38****ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA 10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA