

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/01/2011 to Tue 12/06/2016

0000 Continuous 1108

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## RAMAPO\_345\_345\_PAR3500

Fri 06/24/2016 to Wed 03/01/2017

1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD

(Import) (Export)

SCH - PJ - NY

**2200 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 10/30/2016 to Sat 12/31/2016

0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## SCH-IMO-NYISO\_LIMIT\_1000

Thu 11/03/2016 to Tue 12/06/2016

1400 Continuous 1559

Work scheduled by: NYPA

UPDATED by NYISO 12/01/2016

FWD

(Import)

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 11/07/2016 to Mon 12/05/2016

0700 Continuous 1500

Work scheduled by: NYSEG

EXTENDED by NYSEG 11/26/2016

FWD

(Import) (Export)

SCH - PJ - NY

**2300 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## LEEDS\_-PLSNTVLY\_345\_92

Tue 11/08/2016 to Tue 12/06/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 12/05/2016

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Tue 11/08/2016 to Tue 12/06/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 12/05/2016

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

Mon 11/21/2016 to Wed 12/07/2016

0600 Continuous 1500

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Thu 11/24/2016 to Tue 01/24/2017

1500 Continuous 2359

Work scheduled by: ConEd

**EXTENDED** **by CE** **11/30/2016**

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 11/26/2016 to Mon 12/05/2016

0059 Continuous 1600

Work scheduled by: LI

**UPDATED** **by PJM** **12/05/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 11/26/2016 to Mon 12/05/2016

0059 Continuous 1600

Work scheduled by: LI

**UPDATED** **by PJM** **12/05/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 11/26/2016 to Mon 12/05/2016

0059 Continuous 1600

Work scheduled by: LI

**UPDATED** **by PJM** **12/05/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 11/26/2016 to Mon 12/05/2016

0059 Continuous 1600

Work scheduled by: LI

**UPDATED** **by PJM** **12/05/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_160**

Sun 11/27/2016 to Thu 12/15/2016

0400 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **160 MW**  
Impacts Total Transfer Capability 39 MW  
TTC with All Lines In Service 199 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

FWD

Mon 11/28/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1300

UPDATEDby NG11/15/2016

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

FWD

REV

Mon 11/28/2016 to Fri 12/30/2016

(Import) (Export)

0700 Continuous 1300

UPDATEDby NG11/15/2016

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Thu 12/01/2016 to Sun 12/04/2016

(Import)

0001 Continuous 2100

UPDATEDby CE11/29/2016

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Fri 12/02/2016 to Fri 12/02/2016

(Import)

0001 Continuous 0030

UPDATEDby CE12/07/2016

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Fri 12/02/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CE12/07/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 12/02/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CE12/07/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LAFAYTTE-CLRKSCRN\_345\_4-46**

FWD

Fri 12/02/2016 to Sat 12/03/2016 UPDATED by NGRID 11/21/2016

(Import)

0700 Continuous 1700

Work scheduled by: NGrid

CENTRAL EAST - VC      **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**CHAT\_DC\_GC2**

FWD

Sat 12/03/2016 to Sat 12/03/2016

(Import)

1900 Continuous 2200

Work scheduled by: HQ

MOSES SOUTH      **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

REV

Sat 12/03/2016 to Sat 12/03/2016

(Export)

1900 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY      **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 12/04/2016 to Sun 12/04/2016

(Import)

0900 Continuous 1100

Work scheduled by: Gen

CENTRAL EAST - VC      **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**OSWEGO\_COMPLEX\_AVR\_O/S & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Sun 12/04/2016 to Sun 12/04/2016

(Import)

0900 1100

Work scheduled by:

CENTRAL EAST - VC      **2635 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 2975 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sun 12/04/2016 to Sun 12/04/2016 UPDATED by CE 11/29/2016

(Import)

2030 Continuous 2100

Work scheduled by: ConEd

UPNY CONED      **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**SPRNBK\_345KV\_RNS5**

FWD

Sun 12/04/2016 to Sun 12/04/2016 UPDATED by CE 11/29/2016

(Import)

2030 Continuous 2100

Work scheduled by: ConEd

SPR/DUN-SOUTH      **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Mon 12/05/2016 to Tue 12/06/2016  
 0001 Continuous 2000

**UPDATED by CONED 12/05/2016**

Work scheduled by: NGrid

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 12/05/2016 to Mon 12/05/2016  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1750 MW**  
 Impacts Total Transfer Capability 0 MW 150 MW  
 TTC with All Lines In Service 1750 MW 1900 MW

**MARCY\_\_765\_345\_AT1**

Mon 12/05/2016 to Fri 12/09/2016  
 0500 Continuous 1530

**UPDATED by NYPA 11/29/2016**

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**SCH-NYISO-PJM\_LIMIT\_100**

Mon 12/05/2016 to Fri 12/09/2016  
 0600 Continuous 1600

**UPDATED by NYISO 12/01/2016**

Work scheduled by: PJM

REV  
 (Export)  
 SCH - PJ - NY **400 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 1300 MW

**FRASER\_\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 12/05/2016 to Tue 12/06/2016  
 0830 1108

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2700 MW**  
 Impacts Total Transfer Capability 275 MW  
 TTC with All Lines In Service 2975 MW

**FRASER\_\_345\_FRASER SVC**

Mon 12/05/2016 to Wed 12/07/2016  
 0830 Continuous 1400

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**FIVEMILE-STOLLERD\_345\_29**

Mon 12/05/2016 to Fri 12/23/2016  
 1501 Continuous 1500

**FORCED by NYSEG 12/05/2016**

Work scheduled by: NYSEG

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2300 MW 1300 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2300 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1000**

FWD

Tue 12/06/2016 to Fri 12/09/2016 **UPDATED** **by NYISO** **12/01/2016**

(Import)

1600 Continuous 1600

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: PJM

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED** **by ConEd** **12/02/2016**

(Import)

0001 Continuous 0030

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED** **by ConEd** **12/02/2016**

(Import)

0001 Continuous 2000

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED** **by ConEd** **12/02/2016**

(Import)

1930 Continuous 2000

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Thu 12/08/2016 to Thu 12/08/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_-N.SCTLND\_345\_18**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_\_345\_94

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## W49TH\_ST\_345KV\_6

Sat 12/10/2016 to Sat 12/10/2016

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CE12/07/2016

FWD

(Import)

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

## MARCY\_\_\_\_765\_345\_AT2

Sat 12/10/2016 to Sat 12/10/2016

0700 Continuous 1800

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 12/10/2016 to Sat 12/10/2016

2200 Continuous 2359

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 12/10/2016 to Sat 12/10/2016

2200 Continuous 2359

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 12/10/2016 to Sat 12/10/2016

2200 2359

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 12/10/2016 to Sat 12/10/2016

2200 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1050**

Sat 12/10/2016 to Sat 12/10/2016  
 2200 Continuous 2359

Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1050 MW**  
 Impacts Total Transfer Capability 450 MW  
 TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**

Sat 12/10/2016 to Sun 12/11/2016  
 2200 Continuous 0500

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 12/10/2016 to Sun 12/11/2016  
 2200 Continuous 0500

Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 12/10/2016 to Sun 12/11/2016  
 2200 Continuous 0500

Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

**PLSNTVLY-WOOD\_ST\_345\_F31**

Sun 12/11/2016 to Tue 12/13/2016  
 0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CE 12/07/2016**

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

Sun 12/11/2016 to Tue 12/13/2016  
 0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CE 12/07/2016**

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 12/12/2016 to Fri 12/16/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Wed 12/14/2016 to Thu 12/15/2016  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1100 MW 950 MW**  
 Impacts Total Transfer Capability 650 MW 950 MW  
 TTC with All Lines In Service 1750 MW 1900 MW

**LEEDS\_\_\_\_345KV\_R94301**

Wed 12/14/2016 to Thu 12/15/2016  
 0800 Continuous 1600

Work scheduled by: NGrid

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 12/19/2016 to Mon 12/19/2016  
 0700 Continuous 1700

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_CSC **0 MW 0 MW**  
 Impacts Total Transfer Capability 330 MW 330 MW  
 TTC with All Lines In Service 330 MW 330 MW

**FRASER\_\_\_\_-GILBOA\_\_345\_GF5-35**

Mon 12/19/2016 to Thu 12/22/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYSEG 12/02/2016**

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/19/2016 to Thu 12/22/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**SCH-IMO-NYISO\_LIMIT\_1200**

Tue 12/20/2016 to Tue 01/31/2017  
 1100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 12/01/2016**

FWD  
 (Import)  
 SCH - OH - NY **1500 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1750 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

Mon 12/26/2016 to Wed 01/04/2017  
 0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CE 12/07/2016**

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017 UPDATED by CE 12/07/2016

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## MOSES -ADIRNDCK\_230\_MAI

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_700

FWD

Mon 01/09/2017 to Fri 01/13/2017 UPDATED by NYPA 12/01/2016

(Import)

0500 Continuous 1700

SCH - OH - NY

**1000 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

## MOSES -ADIRNDCK\_230\_MAI

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NRTH1385-NOR HBR\_138\_601

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_602

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_603

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017			(Import)	(Export)
0700		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 01/09/2017	to	Tue 01/10/2017			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Mon 01/09/2017	to	Fri 02/03/2017	<u>UPDATED</u>	<u>by PJM</u> <u>11/15/2016</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW
FITZPTRK-EDIC____345_FE-1					FWD	
Sat 01/14/2017	to	Mon 01/30/2017	<u>UPDATED</u>	<u>by PA</u> <u>10/27/2016</u>	(Import)	
0200	Continuous	1600			CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FITZPTRK-EDIC 345\_FE-1**

FWD

Sat 01/14/2017 to Mon 01/30/2017

UPDATEDby PA10/27/2016

(Import)

0200 Continuous 1600

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Mon 01/16/2017 to Fri 01/20/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SCRIBA-VOLNEY 345\_21**

FWD

Tue 01/17/2017 to Thu 01/19/2017

(Import)

0630 Continuous 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/18/2017 to Wed 01/18/2017

(Import)

0430 Continuous 0500

UPDATEDby CE12/07/2016

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPDATEDby CE12/07/2016

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPDATEDby CE12/07/2016

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MARCY 765\_345\_AT2**

FWD

Sat 01/21/2017 to Sat 01/21/2017

(Import)

0100 Continuous 1900

UPDATEDby PA10/27/2016

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017  
 0700 Continuous 1530

UPDATEDby NYPA10/23/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

(Import)

Work scheduled by: PJM

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

(Import)

Work scheduled by: PJM

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/24/2017 to Wed 01/25/2017  
 0900 Continuous 2359

UPDATEDby CE12/07/2016

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/25/2017 to Fri 03/10/2017  
 0001 Continuous 2359

UPDATEDby CE12/07/2016

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/30/2017 to Fri 02/03/2017  
 0700 Continuous 1530

UPDATEDby NYPA10/23/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 01/30/2017 to Fri 02/24/2017  
 0800 Continuous 1600

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 02/04/2017 to Sun 02/05/2017  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Mon 02/06/2017 to Wed 02/08/2017  
0600 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 02/06/2017 to Tue 02/07/2017  
0700 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 02/06/2017 to Tue 02/07/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Tue 02/07/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_602

Mon 02/06/2017 to Tue 02/07/2017  
0700 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Tue 02/07/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 02/06/2017 to Tue 02/07/2017					(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 02/06/2017 to Tue 02/07/2017					(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 02/06/2017 to Fri 02/10/2017					(Import)	
0700	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>10/23/2016</u>	MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 02/13/2017 to Fri 02/17/2017					(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Tue 02/21/2017 to Fri 02/24/2017					(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 02/27/2017 to Fri 03/03/2017					(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_8					FWD	
Mon 03/06/2017 to Sat 03/11/2017					(Import)	
0201	Continuous	0200	<u>UPDATED</u>	<u>by CE</u> <u>12/07/2016</u>	SCH - PJM_HTP	329 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	331 MW
					TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC -FRASER 345\_EF24-40**

FWD

Mon 03/06/2017 to Fri 03/17/2017

UPDATEDby NY12/02/2016

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MAI**

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 03/13/2017 to Sat 03/18/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**FRASANX-COOPERS 345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

UPDATEDby NYISO10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY -FRASANX 345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

UPDATEDby NYISO10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____345_393				FWD	REV
Fri 03/24/2017 to Fri 03/24/2017				(Import)	(Export)
0700 Daily(No Weekends) 0800				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS</b> _____345_393				FWD	REV
Fri 03/24/2017 to Fri 03/24/2017				(Import)	(Export)
0700 Daily(No Weekends) 0800				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Fri 03/24/2017 to Mon 04/17/2017				(Import)	
1700 Continuous 0900				CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY</b> _____345KV_CSC				FWD	
Mon 03/27/2017 to Thu 04/13/2017				(Import)	
0500 Continuous 1630				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY</b> _____345KV_CSC & <b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Mon 03/27/2017 to Thu 04/13/2017				(Import)	
0500 1630				CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES</b> _____ -ADIRNDCK_230_MA2				FWD	
Mon 03/27/2017 to Sat 04/01/2017				(Import)	
0700 Continuous 1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>FRASER</b> _____ -GILBOA_____345_GF5-35				FWD	
Mon 03/27/2017 to Fri 04/07/2017				(Import)	
0900 Continuous 1430				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN.CG-LNDVFT\_\_\_345\_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 04/03/2017 to Sat 04/08/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## W49TH\_ST\_345KV\_6

Wed 04/05/2017 to Sun 04/09/2017

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/07/2016

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

## COOPERS\_-ROCKTVRN\_345\_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017

0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 04/10/2017 to Thu 04/13/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## W49TH\_ST\_345KV\_6

Mon 04/10/2017 to Mon 04/10/2017

2230 Continuous 2300

Work scheduled by: ConEd

UPDATED by CE 12/07/2016

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

## MARION\_\_\_-FARRAGUT\_345\_C3403

Sun 04/16/2017 to Mon 05/15/2017

0001 Continuous 2359

Work scheduled by: PJM

UPDATED by PJM 04/13/2016

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017  
0700 Continuous 1530

UPDATEDby NYPA10/23/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**FRASER -COOPERS\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017  
0900 Continuous 1400

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Mon 11/06/2017  
1400 Continuous 0559

(Import)

Work scheduled by: NYISO

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017  
1500 Daily 1600

(Import) (Export)

Work scheduled by: NGrid

**ARR: 78**

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017  
1500 Daily 1600

(Import) (Export)

Work scheduled by: NGrid

**ARR: 78**

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**CLAY -EDIC\_345\_1-16**

FWD

Mon 04/24/2017 to Tue 04/25/2017  
0630 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**STLAWRNC-MOSES\_230\_L34P**

FWD

REV

Mon 04/24/2017 to Fri 04/28/2017  
0700 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY

**1750 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/24/2017 to Sat 04/29/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 04/28/2017 to Fri 04/28/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/01/2017 to Tue 05/16/2017

(Import)

0400 Continuous 1800

Work scheduled by: LI

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/01/2017 to Tue 05/16/2017

(Import)

0400 Continuous 1800

Work scheduled by: LI

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

**PANNELL\_-CLAY\_\_\_345\_2**

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0630 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**ROCHESTR-PANNELL\_\_\_345\_RP2**

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday , June 08, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## FRASER\_-GILBOA\_345\_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## FRASER\_345\_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## FRASER\_345\_FRASER SVC &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## MARCY\_765\_345\_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## BROWNFLS-TAYLORVL\_115\_4

FWD

REV

Tue 05/30/2017 to Sat 06/24/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

## BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Mon 06/26/2017 to Sat 07/01/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_3

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## MARCY\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## HURLYAVE-ROSETON\_345\_303

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

## SPRNBK\_-DUNWODIE\_345\_W75

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_\_345KV\_RNS3

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### BROWNFLS-TAYLORVL\_115\_4

Mon 09/18/2017 to Fri 10/13/2017

0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### NIAGARA\_\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1750 MW 1600 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/25/2017 to Fri 09/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

---



# NYISO TRANSFER LIMITATIONS

Wednesday, December 07, 2016 to Friday, June 08, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700

1530

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES\_-MASSENA\_230\_MMS1 &amp; MOSES\_-MASSENA\_230\_MMS2

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700

1530

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

LEEDS\_-HURLYAVE\_345\_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800

Continuous

1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Mon 10/30/2017 to Sat 11/11/2017

(Import) (Export)

0700

Continuous

1900

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

FRASANNX-COOPERS\_345\_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600

Continuous

1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600

Continuous

1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

BROWNFLS-TAYLORVL\_115\_4

FWD

REV

Mon 11/13/2017 to Thu 11/30/2017

(Import) (Export)

0600

Continuous

1900

SCH - HQ\_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Wednesday, December 07, 2016 to Friday , June 08, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA