

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Tue 12/20/2016
0000 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Wed 03/01/2017
1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 10/30/2016 to Sat 12/31/2016
0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Tue 01/24/2017
1500 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CE 11/30/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SCH-HQ_CEDARS-NYISO_LIMIT_160

Sun 11/27/2016 to Thu 12/15/2016
0400 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **160 MW**
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 199 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Mon 11/28/2016 to Wed 12/14/2016
0700 Continuous 1850

Work scheduled by: NGrid

UPDATED by NGRID 12/15/2016

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Mon 11/28/2016 to Wed 12/14/2016
0700 Continuous 1850

Work scheduled by: NGrid

UPDATED by NGRID 12/15/2016

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 60 MW**
Impacts Total Transfer Capability 99 MW 40 MW
TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Fri 12/02/2016 to Fri 12/16/2016 **UPDATED** **by CONED** **12/15/2016**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Fri 12/02/2016 to Fri 12/16/2016 **UPDATED** **by CONED** **12/15/2016**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Mon 12/05/2016 to Fri 12/23/2016 **FORCED** **by NYSEG** **12/05/2016**

(Import) (Export)

1501 Continuous 1500

SCH - PJ - NY

2300 MW 1300 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

FRASER_345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Tue 12/20/2016

(Import)

0001 0559

CENTRAL EAST - VC

2700 MW

Work scheduled by:

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

FRASER_345_FRASER SVC

FWD

Thu 12/08/2016 to Fri 01/27/2017 **EXT FORCE** **by NY** **12/14/2016**

(Import)

0001 Continuous 1400

CENTRAL EAST - VC

2935 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Wed 12/14/2016 **UPDATED** **by NGRID** **12/16/2016**

(Import)

0600 Continuous 2000

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Wed 12/14/2016 **UPDATED** **by NGRID** **12/16/2016**

(Import)

0600 Continuous 2000

CENTRAL EAST - VC

2090 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & ILCTLIMT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Wed 12/14/2016

(Import)

0600

2000

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Wed 12/14/2016

(Import)

0600

Continuous

2000

UPDATED**by NGRID 12/16/2016**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 12/08/2016 to Sun 12/11/2016

(Import)

2019

Continuous

1900

FORCED**by CE****12/09/2016**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W78

FWD

Thu 12/08/2016 to Sun 12/11/2016

(Import)

2020

Continuous

1900

FORCED**by CE****12/09/2016**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 12/10/2016 to Sun 12/18/2016

(Import)

0956

Continuous

2359

EXT FORCE**by CE****12/14/2016**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST___345_F31

FWD

Sun 12/11/2016 to Wed 12/14/2016

(Import)

0001

Continuous

2359

UPDATED**by CE****12/13/2016**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Wed 12/14/2016

(Import)

0001

Continuous

2359

UPDATED**by CE****12/13/2016**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_230_PA27

Tue 12/13/2016 to Wed 12/14/2016
0706 Continuous 1600

Work scheduled by: NYPA

FORCED by PA 12/13/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1900 MW

BECK___-NIAGARA_345_PA302

Wed 12/14/2016 to Thu 12/15/2016
0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by IESO 12/12/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 650 MW 950 MW
TTC with All Lines In Service 1750 MW 1900 MW

SCH-NYISO-NE_LIMIT_1000

Thu 12/15/2016 to Thu 12/22/2016
0600 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

CHAT_DC_GC2

Thu 12/15/2016 to Thu 12/15/2016
0800 Continuous 1200

Work scheduled by: HQ

UPDATED by HQ 12/13/2016

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 12/15/2016 to Thu 12/15/2016
0800 Continuous 1200

Work scheduled by: HQ

UPDATED by HQ 12/13/2016

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1

Thu 12/15/2016 to Thu 12/15/2016
0900 Continuous 1000

Work scheduled by: HQ

UPDATED by HQ 12/13/2016

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Thu 12/15/2016 to Thu 12/15/2016 **UPDATED by HQ 12/13/2016**
0900 Continuous 1000

Work scheduled by: HQ

SCH - HQ - NY (Export) **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Thu 12/15/2016 to Thu 12/15/2016
0900 1000

Work scheduled by:

(Import) **2550 MW**
MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Thu 12/15/2016 to Thu 12/15/2016
0900 1000

Work scheduled by:

(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-HQ-NYISO_LIMIT_1100

FWD

Thu 12/15/2016 to Thu 12/15/2016 **UPDATED by HQ 12/13/2016**
0900 Continuous 1000

Work scheduled by: HQ

(Import) **1100 MW**
SCH - HQ - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1000

FWD

Sat 12/17/2016 to Sat 12/17/2016
0500 Continuous 1300

Work scheduled by: NYPA

(Import) **1300 MW**
SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1750 MW

MARCY_765_345_AT2

FWD

Sat 12/17/2016 to Sat 12/17/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import) **1700 MW**
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_45

FWD

Sun 12/18/2016 to Sun 12/18/2016 **EXT FORCE by CE 12/14/2016**
2330 Continuous 2359

Work scheduled by: ConEd

(Import) **3800 MW**
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Mon 12/19/2016 to Mon 04/10/2017 UPDATED by CONED 12/15/2016

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/19/2016 to Mon 04/10/2017 UPDATED by CONED 12/15/2016

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 12/19/2016 to Mon 12/19/2016 UPDATED by ISONE 12/15/2016

(Import) (Export)

0600 Continuous 1830

Work scheduled by: LI

SCH - NPX_CSC **0 MW** **0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016 UPDATED by PA 12/13/2016

(Import)

0700 Continuous 1600

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

GILBOA__-N.SCTLND_345_GNS-1

FWD

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/16/2016

(Import)

0600 Continuous 1000

Work scheduled by: NGrid

CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

FWD

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/16/2016

(Import)

0600 Continuous 1000

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

FWD

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/16/2016

(Import)

0600 Continuous 1000

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

FWD

Tue 12/20/2016 to Thu 12/22/2016 CANCELLED by NYPA 12/16/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY -N.SCTLND 345_18 & ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Tue 12/20/2016 to Thu 12/22/2016

(Import)

1000 1000

CENTRAL EAST - VC 1855 MW
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19

FRASER 345_FRASER SVC & ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Tue 12/20/2016 to Fri 01/27/2017

(Import)

1000 1400

CENTRAL EAST - VC 2700 MW
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Tue 12/20/2016 to Mon 03/06/2017

(Import)

1000 Continuous 0559

CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

SCH-IMO-NYISO_LIMIT_1200

FWD

Tue 12/20/2016 to Tue 01/31/2017 UPDATED by NYPA 12/01/2016

(Import)

1100 Continuous 1730

SCH - OH - NY 1500 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAGARA_CB_3302

FWD

REV

Wed 12/21/2016 to Wed 12/21/2016

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY 1500 MW 1850 MW
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: NYPA

SCH-HQ-NYISO_LIMIT_1150

FWD

Thu 12/22/2016 to Thu 12/22/2016 UPDATED by NYISO 12/16/2016

(Import)

0800 Continuous 0959

SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Thu 12/22/2016 to Thu 12/22/2016 **UPDATED** **by NYISO** **12/16/2016**

(Import)

0800 Continuous 1200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 12/22/2016 to Thu 12/22/2016 **UPDATED** **by NYISO** **12/16/2016**

(Export)

0800 Continuous 1200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017 **UPDATED** **by CE** **12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017 **UPDATED** **by CE** **12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC1

FWD

Wed 01/04/2017 to Wed 01/04/2017

(Import)

0800 Continuous 1200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Wed 01/04/2017 to Wed 01/04/2017

(Export)

0800 Continuous 1200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301					FWD		
Thu 01/05/2017	to	Fri 01/06/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/12/2016</u>	(Import)	
0800	Continuous	1600				UPNY CONED	3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
SCH-IMO-NYISO_LIMIT_700						FWD	
Mon 01/09/2017	to	Fri 01/13/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/01/2016</u>	(Import)	
0500	Continuous	1700				SCH - OH - NY	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	1750 MW
MOSES___-ADIRNDCK_230_MAl						FWD	
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
NRTH1385-NOR HBR___138_601						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 01/09/2017 to Fri 01/13/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 01/09/2017 to Fri 01/13/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 01/09/2017 to Fri 01/13/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

HURLYAVE-ROSETON__345_303

Mon 01/09/2017 to Tue 01/10/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MAINESBG-WATRCURE_345_30

Mon 01/09/2017 to Fri 02/03/2017
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/15/2016

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

FITZPTRK-EDIC__345_FE-1

Sat 01/14/2017 to Mon 01/30/2017
0200 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 10/27/2016

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC__345_FE-1

Sat 01/14/2017 to Mon 01/30/2017
0200 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 10/27/2016

FWD
(Import)
OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/16/2017 to Fri 01/20/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCRIBA___-VOLNEY___345_21

FWD

Tue 01/17/2017 to Thu 01/19/2017

(Import)

0630 Continuous 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

FWD

Wed 01/18/2017 to Wed 01/18/2017

(Import)

0430 Continuous 0500

UPDATED by CONED 12/15/2016

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPDATED by CE 12/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPDATED by CE 12/13/2016

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY___765_345_AT2

FWD

Sat 01/21/2017 to Sat 01/21/2017

(Import)

0100 Continuous 1900

UPDATED by PA 10/27/2016

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017

(Import)

0700 Continuous 1530

UPDATED by NYPA 10/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

Tue 01/24/2017 to Tue 01/24/2017
0200 Continuous 2300
Work scheduled by: PJM

FWD
(Import)
TOTAL EAST 6400 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

BRANCHBG-HOPATCON_500_5060

Tue 01/24/2017 to Tue 01/24/2017
0200 Continuous 2300
Work scheduled by: PJM

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

BRANCHBG-HOPATCON_500_5060 & FRASER___345_FRASER SVC

Tue 01/24/2017 to Tue 01/24/2017
0200 2300
Work scheduled by:

FWD
(Import)
TOTAL EAST 6300 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 6500 MW

PLSNTVLY_345KV_RNS4

Tue 01/24/2017 to Wed 01/25/2017 UPDATED by CE 12/13/2016
0900 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Wed 01/25/2017 to Fri 03/10/2017 UPDATED by CONED 12/15/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MOSES___-ADIRNDCK_230_MA2

Mon 01/30/2017 to Fri 02/03/2017 UPDATED by NYPA 10/23/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS___345_LEEDS SVC

Mon 01/30/2017 to Fri 02/24/2017
0800 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2950 MW
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345 LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800

1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY____765_345_AT2

FWD

Sat 02/04/2017 to Sun 02/05/2017

(Import)

0100

Continuous

1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Mon 02/06/2017 to Wed 02/08/2017

(Import) (Export)

0600

Continuous

1600

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

Continuous

2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

Continuous

2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/06/2017 to Fri 02/10/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 02/13/2017 to Fri 02/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Tue 02/21/2017 to Fri 02/24/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 02/27/2017 to Fri 03/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 03/06/2017 to Sat 03/11/2017 UPDATED by CONED 12/15/2016

(Import)

0201 Continuous 0200

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC -FRASER 345_EF24-40

FWD

Mon 03/06/2017 to Fri 03/17/2017 UPDATED by NY 12/02/2016

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017 UPDATED by NYPA 10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

FRASANNX-COOPERS 345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 UPDATED by NYISO 10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY -FRASANNX_345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 UPDATED by NYISO 10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS___345_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**ILCTLIMIT_MARCY_SO_COMP_I/S**

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___345KV_CSC

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Wed 04/05/2017 to Sun 04/09/2017

(Import)

0001 Continuous 0200

UPDATED by CONED 12/15/2016

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

2230 Continuous 2300

UPDATED by CONED 12/15/2016

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

UPDATED by PJM 04/13/2016

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Continuous 1530

UPDATED by NYPA 10/23/2016

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

FRASER__-COOPERS_345_33

Mon 04/17/2017 to Fri 04/21/2017
0900 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Mon 11/06/2017
1400 Continuous 0559

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC____345_1-16

Mon 04/24/2017 to Tue 04/25/2017
0630 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES_____230_L34P						FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017				(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1750 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2						FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	

NIAGARA_-ROCHESTR_345_NR2						FWD	
Fri 04/28/2017	to	Fri 04/28/2017				(Import)	
0700	Continuous	1530			DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Mon 05/01/2017	to	Tue 05/16/2017				(Import)	
0400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501						FWD	
Mon 05/01/2017	to	Tue 05/16/2017				(Import)	
0400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	

BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017				(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

PANNELL_-CLAY_____345_2						FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)	
0630	Continuous	1530			WEST CENTRAL	1300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

FRASER_-GILBOA__345_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__345_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC **2700 MW**

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY__765_345_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 05/30/2017 to Sat 06/24/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___765_345_AT2				FWD	
Tue 09/05/2017	to	Sun 09/10/2017		(Import)	
0500	Continuous	1630		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 09/18/2017 to Fri 10/13/2017

(Import) (Export)

0600 Continuous 1600

SCH - HQ_CEDARS

70 MW 40 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 09/18/2017 to Fri 10/06/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2520 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

FWD

REV

Mon 09/18/2017 to Tue 09/19/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 16, 2016 to Sunday ,June 17, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
 0600 Continuous 1900

UPDATED by NGRID 08/25/2016

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 100 MW

99 MW 0 MW

199 MW 100 MW

ILCTLIMT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
 1700 Continuous 0000

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2740 MW

235 MW

2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

850 MW

3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

850 MW

3150 MW

MOSES__-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

850 MW

3150 MW