

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday , June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Tue 02/01/2011	to	Tue 12/20/2016			(Import)	
0000	Continuous	0559			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
RAMAPO_345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Wed 03/01/2017	<u>EXT FORCE</u>	<u>by CONED</u> <u>11/17/2016</u>	(Import)	(Export)
1940	Continuous	2359			SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Sun 10/30/2016	to	Sat 12/31/2016	<u>EXT FORCE</u>	<u>by CONED</u> <u>11/17/2016</u>	(Import)	
0728	Continuous	2359			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Tue 01/24/2017	<u>EXTENDED</u>	<u>by CE</u> <u>11/30/2016</u>	(Import)	
1500	Continuous	2359			SCH - PJM_HTP	0 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46					FWD	
Fri 12/02/2016	to	Fri 12/16/2016	<u>UPDATED</u>	<u>by CONED</u> <u>12/18/2016</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55					FWD	
Fri 12/02/2016	to	Fri 12/16/2016	<u>UPDATED</u>	<u>by CONED</u> <u>12/18/2016</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
FIVEMILE-STOLLERD_345_29					FWD	REV
Mon 12/05/2016	to	Fri 01/06/2017	<u>EXT FORCE</u>	<u>by NYSEG</u> <u>12/21/2016</u>	(Import)	(Export)
1501	Continuous	1500			SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday , June 22, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Tue 12/20/2016

(Import)

0001 0559

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

FRASER___345_FRASER SVC

FWD

Thu 12/08/2016 to Fri 01/27/2017

(Import)

0001 Continuous 1400

EXT FORCE by NY 12/14/2016

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

W49TH_ST-E13THSTA_345_M54

FWD

Sat 12/10/2016 to Mon 12/19/2016

(Import)

0956 Continuous 2359

EXT FORCE by CE 12/18/2016

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NYISO-NE_LIMIT_1000

REV

Thu 12/15/2016 to Thu 12/22/2016

(Export)

0600 Continuous 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

SCH-IMO-NYISO_LIMIT_1000

FWD

Sat 12/17/2016 to Sat 12/17/2016

(Import)

0500 Continuous 1300

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 12/17/2016 to Sat 12/17/2016

(Import)

0700 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC						0 MW	0 MW
Mon 12/19/2016	to	Mon 12/19/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2016</u>	SCH - NPX_CSC	
0600	Continuous	1830				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
MOSES -ADIRNDCK_230_MAZ						2300 MW	
Mon 12/19/2016	to	Thu 12/22/2016	<u>UPDATED</u>	<u>by PA</u>	<u>12/13/2016</u>	MOSES SOUTH	
0700	Continuous	1600				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ROTTRDAM-EASTOVER_230_38						1400 MW	1400 MW
Mon 12/19/2016	to	Mon 12/19/2016	<u>FORCED</u>	<u>by NGRID</u>	<u>12/17/2016</u>	SCH - NE - NY	
0800	Daily(No Weekends)	1900				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
						ARR: 77	200 MW
E13THSTA-FARRAGUT_345_45						3800 MW	
Mon 12/19/2016	to	Mon 12/19/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>12/18/2016</u>	SPR/DUN-SOUTH	
2330	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_46						3800 MW	
Tue 12/20/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>12/18/2016</u>	SPR/DUN-SOUTH	
0001	Continuous	2300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						3800 MW	
Tue 12/20/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>12/18/2016</u>	SPR/DUN-SOUTH	
0001	Continuous	2300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
GILBOA -N.SCTLND_345_GNS-1						2520 MW	
Tue 12/20/2016	to	Thu 12/22/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/16/2016</u>	CENTRAL EAST - VC	
0600	Continuous	1000				Impacts Total Transfer Capability	455 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/16/2016

0600 Continuous 1000

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

N.SCTLND-LEEDS___345_94

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/16/2016

0600 Continuous 1000

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

FRASER___-GILBOA___345_GF5-35

Tue 12/20/2016 to Thu 12/22/2016 CANCELLED by NYPA 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

SCH-IMO-NYISO_LIMIT_1200

Tue 12/20/2016 to Tue 01/31/2017 CANCELLED by NYPA 12/19/2016

1100 Continuous 1730

Work scheduled by: NYPA

SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1750 MW

FWD

(Import)

SCH-IMO-NYISO_NIAGARA_CB_3302

Wed 12/21/2016 to Wed 12/21/2016

0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1500 MW	1850 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	1750 MW	1900 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 12/22/2016 to Thu 12/22/2016

0600 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1750 MW	1900 MW

BECK___-NIAGARA___230_PA27

Thu 12/22/2016 to Thu 12/22/2016

0700 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

FWD

Thu 12/22/2016 to Thu 12/22/2016 UPDATED by NYISO 12/16/2016

(Import)

0800 Continuous 0959

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

CHAT_DC_GC2

FWD

Thu 12/22/2016 to Thu 12/22/2016 UPDATED by NYISO 12/16/2016

(Import)

0800 Continuous 1200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 12/22/2016 to Thu 12/22/2016 UPDATED by NYISO 12/16/2016

(Export)

0800 Continuous 1200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

FRASER_345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/22/2016 to Wed 12/28/2016

(Import)

1000 0659

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/22/2016 to Wed 12/28/2016

(Import)

1000 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017 UPDATED by CE 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017 UPDATED by CE 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Wed 12/28/2016 to Wed 12/28/2016

1100 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 12/28/2016 to Wed 12/28/2016

1100 1500

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 12/28/2016 to Fri 01/27/2017

1100 1400

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2700 MW**

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 12/28/2016 to Mon 03/06/2017

1100 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Tue 01/03/2017 to Fri 01/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Wed 01/04/2017 to Wed 01/04/2017

0800 Continuous 1200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Wed 01/04/2017 to Wed 01/04/2017

0800 Continuous 1200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301					FWD		
Thu 01/05/2017	to	Fri 01/06/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/12/2016</u>	(Import)	
0800	Continuous	1600				UPNY CONED	3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
SCH-IMO-NYISO_LIMIT_700						FWD	
Mon 01/09/2017	to	Fri 01/13/2017	<u>CANCELLED</u>	<u>by NYPA</u>	<u>12/19/2016</u>	(Import)	
0500	Continuous	1700				SCH - OH - NY	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	1750 MW
MOSES___-ADIRNDCK_230_MAl						FWD	
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
NRTH1385-NOR HBR___138_601						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_602						FWD	REV
Mon 01/09/2017	to	Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 01/09/2017 to Fri 01/13/2017
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 01/09/2017 to Fri 01/13/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 01/09/2017 to Fri 01/13/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

HURLYAVE-ROSETON__345_303

Mon 01/09/2017 to Tue 01/10/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

MAINESBG-WATRCURE_345_30

Mon 01/09/2017 to Fri 02/03/2017
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/15/2016

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

BECK____-NIAGARA_345_PA302

Wed 01/11/2017 to Thu 01/12/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

FITZPTRK-EDIC____345_FE-1

Sat 01/14/2017 to Mon 01/30/2017
0200 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 10/27/2016

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

Sat 01/14/2017 to Mon 01/30/2017
0200 Continuous 1600

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MAI

Mon 01/16/2017 to Fri 01/20/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCRIBA__-VOLNEY___345_21

Tue 01/17/2017 to Thu 01/19/2017
0630 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Wed 01/18/2017 to Wed 01/18/2017
0430 Continuous 0500

UPDATED by CONED 12/18/2016

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

PLSNTVLY-WOOD_ST__345_F31

Thu 01/19/2017 to Sat 01/21/2017
0001 Continuous 2359

UPDATED by CE 12/13/2016

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Thu 01/19/2017 to Sat 01/21/2017
0001 Continuous 2359

UPDATED by CE 12/13/2016

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY_____765_345_AT2

Sat 01/21/2017 to Sat 01/21/2017
0100 Continuous 1900

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_M2

FWD

Mon 01/23/2017 to Fri 01/27/2017 UPDATED by NYPA 10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BRANCHBG-HOPATCON_500_5060

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060 & FRASER___345_FRASER SVC

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 2300

TOTAL EAST

6300 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 6500 MW

Work scheduled by:

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017 UPDATED by CE 12/13/2016

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 01/25/2017 to Fri 03/10/2017 UPDATED by CONED 12/18/2016

(Import)

0001 Continuous 2359

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_M2

FWD

Mon 01/30/2017 to Fri 02/03/2017 UPDATED by NYPA 10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 01/30/2017 to Fri 02/24/2017

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 01/30/2017 to Fri 02/24/2017

0800 1600

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Sat 02/04/2017 to Sun 02/05/2017

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 02/06/2017 to Wed 02/08/2017

0600 Continuous 1600

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

NRTH1385-NOR HBR__138_601

Mon 02/06/2017 to Tue 02/07/2017

0700 Continuous 2359

Work scheduled by: LI

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 02/06/2017 to Tue 02/07/2017

0700 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017

0700 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 02/06/2017 to Fri 02/10/2017				(Import)	
0700	Continuous	1530	<u>UPDATED</u> <u>by NYPA</u> <u>10/23/2016</u>	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 02/13/2017 to Fri 02/17/2017				(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Tue 02/21/2017 to Fri 02/24/2017				(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST_345KV_8

FWD

Mon 03/06/2017 to Sat 03/11/2017

(Import)

0201 Continuous 0200

UPDATEDby CONED 12/18/2016

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC___-FRASER___345_EF24-40

FWD

Mon 03/06/2017 to Fri 03/17/2017

(Import)

0630 Continuous 1700

UPDATEDby NY12/02/2016

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

UPDATEDby NYISO 10/27/2016

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 **UPDATED by NYISO 10/27/2016**

(Import)

0600 Continuous 1630

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

Work scheduled by: NYISO

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

Work scheduled by:

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday , June 22, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Wed 04/05/2017 to Sun 04/09/2017

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 04/10/2017 to Mon 04/10/2017 **UPDATED** **by CONED** **12/18/2016**
 2230 Continuous 2300

Work scheduled by: ConEd

FWD
 (Import)
315 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017 **UPDATED** **by PJM** **04/13/2016**
 0001 Continuous 2359

Work scheduled by: PJM

FWD REV
 (Import) (Export)
2300 MW 1450 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017 **UPDATED** **by NYPA** **10/23/2016**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
2300 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

Mon 04/17/2017 to Fri 04/21/2017
 0900 Continuous 1400

Work scheduled by: NYSEG

FWD
 (Import)
2395 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Mon 11/06/2017
 1400 Continuous 0559

Work scheduled by: NYISO

FWD
 (Import)
2740 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
 1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)
1300 MW 1300 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 100 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
 1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)
100 MW 100 MW
 SCH - NPX_1385
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES 230_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1750 MW 1900 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1750 MW 1900 MW

MOSES - ADIRNDCK 230_MA2

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NIAGARA - ROCHESTR 345_NR2

Fri 04/28/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NEPTUNE - DUFFYAVE 345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017

0400 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE 345_501

Mon 05/01/2017 to Tue 05/16/2017

0400 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL 115_3

Mon 05/01/2017 to Fri 05/26/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0630 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL____345_RP2

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

FRASER_-GILBOA_____345_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER____345_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER____345_FRASER SVC & ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_____765_345_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Tue 05/30/2017	to	Sat 06/24/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3					
Mon 06/26/2017	to	Sat 07/01/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3					
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4					
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3					
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW
MARCY_765_345_AT2					
Tue 09/05/2017	to	Sun 09/10/2017			
0500	Continuous	1630	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
ARR: 19			TTC with All Lines In Service	3150 MW	
BROWNFLS-TAYLORVL_115_3					
Tue 09/05/2017	to	Sat 09/16/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
ARR: 38			TTC with All Lines In Service	190 MW	40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1750 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/25/2017 to Fri 09/29/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_AT1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY_765_345_AT2**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY_765_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700		1530		CENTRAL EAST - VC	2080 MW
Work scheduled by:				Impacts Total Transfer Capability	895 MW
				TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	(Export)
0700		1530		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/16/2017	to	Fri 11/03/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 10/30/2017	to	Sat 11/11/2017	UPDATED by NGRID 09/01/2016	(Import)	(Export)
0700	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
FRASANNX-COOPERS_345_UCC2-41				FWD	
Mon 11/06/2017	to	Fri 11/17/2017		(Import)	
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 21, 2016 to Friday, June 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW