

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Tue 02/01/2011 to Mon 03/06/2017

(Import)

0000 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

## RAMAPO 345\_345\_PAR3500

FWD

REV

Fri 06/24/2016 to Wed 03/01/2017

(Import) (Export)

1940 Continuous 2359

EXT FORCE by CONED 11/17/2016

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Sun 10/30/2016 to Sat 12/31/2016

(Import)

0728 Continuous 2359

EXT FORCE by CONED 11/17/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1000

FWD

Thu 11/03/2016 to Tue 12/06/2016

(Import)

1400 Continuous 1559

UPDATED by NYISO 12/01/2016

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

## FIVEMILE-STOLLERD\_345\_29

FWD

REV

Mon 11/07/2016 to Mon 12/05/2016

(Import) (Export)

0700 Continuous 1500

EXTENDED by NYSEG 11/26/2016

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: NYSEG

## LEEDS -PLSNTVLY\_345\_92

FWD

Tue 11/08/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATED by CONED 12/02/2016

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

## PLSNTVLY\_345KV\_RNS5

FWD

Tue 11/08/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATED by CONED 12/02/2016

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

Mon 11/21/2016 to Wed 12/07/2016  
0600 Continuous 1500

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY 1000 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Thu 11/24/2016 to Tue 01/24/2017  
1500 Continuous 2359

Work scheduled by: ConEd

**EXTENDED by CE 11/30/2016**

FWD  
(Import)  
SCH - PJM\_HTP 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 11/26/2016 to Tue 12/06/2016  
0059 Continuous 2359

Work scheduled by: LI

**EXTENDED by PJM 11/29/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 11/26/2016 to Tue 12/06/2016  
0059 Continuous 2359

Work scheduled by: LI

**EXTENDED by PJM 11/29/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 11/26/2016 to Tue 12/06/2016  
0059 Continuous 2359

Work scheduled by: LI

**EXTENDED by PJM 11/29/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 11/26/2016 to Tue 12/06/2016  
0059 Continuous 2359

Work scheduled by: LI

**EXTENDED by PJM 11/29/2016**

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_160**

Sun 11/27/2016 to Thu 12/15/2016  
0400 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS 160 MW  
Impacts Total Transfer Capability 39 MW  
TTC with All Lines In Service 199 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

FWD

Mon 11/28/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1300

UPDATEDby NG11/15/2016

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

FWD

REV

Mon 11/28/2016 to Fri 12/30/2016

(Import) (Export)

0700 Continuous 1300

UPDATEDby NG11/15/2016

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Tue 11/29/2016 to Tue 11/29/2016

(Import)

0700 Continuous 1700

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Tue 11/29/2016 to Tue 11/29/2016

(Export)

0800 Continuous 1700

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Thu 12/01/2016 to Thu 12/01/2016

(Import)

0001 Continuous 0030

UPDATEDby CE11/29/2016

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Thu 12/01/2016 to Thu 12/01/2016

(Import)

0001 Continuous 0030

UPDATEDby CE11/29/2016

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_AT1**

FWD

Thu 12/01/2016 to Thu 12/01/2016

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Thu 12/01/2016 to Sun 12/04/2016

(Import)

0001 Continuous 2100

UPDATEDby CE11/29/2016

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Fri 12/02/2016 to Fri 12/02/2016

(Import)

0001 Continuous 0030

UPDATEDby CE12/01/2016

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Fri 12/02/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CE12/01/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 12/02/2016 to Mon 04/10/2017

(Import)

0001 Continuous 2300

UPDATEDby CE12/01/2016

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**LAFAYTTE-CLRKSCRN\_345\_4-46**

FWD

Fri 12/02/2016 to Sat 12/03/2016

(Import)

0700 Continuous 1700

UPDATEDby NGRID11/21/2016

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**CHAT\_DC\_GC2**

FWD

Sat 12/03/2016 to Sat 12/03/2016

(Import)

1900 Continuous 2200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sat 12/03/2016 to Sat 12/03/2016  
1900 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**500 MW**

500 MW

1000 MW

### OSWEGO\_COMPLEX\_AVR\_O/S

Sun 12/04/2016 to Sun 12/04/2016  
0900 Continuous 1100

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

### OSWEGO\_COMPLEX\_AVR\_O/S & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sun 12/04/2016 to Sun 12/04/2016  
0900 1100

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2635 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

### MILLWOOD-EASTVIEW\_345\_W99

Sun 12/04/2016 to Sun 12/04/2016 UPDATED by CE 11/29/2016  
2030 Continuous 2100

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

### SPRNBK\_345KV\_RNS5

Sun 12/04/2016 to Sun 12/04/2016 UPDATED by CE 11/29/2016  
2030 Continuous 2100

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD

(Import)

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

### PLSNTVLY-WOOD\_ST\_345\_F30

Mon 12/05/2016 to Mon 12/05/2016 UPDATED by CONED 12/02/2016  
0001 Continuous 2000

Work scheduled by: NGrid

UPNY CONED

FWD

(Import)

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

### NIAGARA\_345\_230\_AT4

Mon 12/05/2016 to Mon 12/05/2016  
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

FWD

(Import)

**1750 MW**

REV

(Export)

**1300 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1750 MW

300 MW

1600 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 12/05/2016 to Fri 12/09/2016 **UPDATED** **by NYPA** **11/29/2016**

(Import)

0500 Continuous 1530

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****SCH-NYISO-PJM\_LIMIT\_100**

REV

Mon 12/05/2016 to Fri 12/09/2016 **UPDATED** **by NYISO** **12/01/2016**

(Export)

0600 Continuous 1600

SCH - PJ - NY **400 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1300 MW

Work scheduled by: PJM

**FRASER\_\_\_345\_FRASER SVC**

FWD

Mon 12/05/2016 to Wed 12/07/2016

(Import)

0830 Continuous 1400

CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_\_\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 12/05/2016 to Wed 12/07/2016

(Import)

0830 1400

CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

**SCH-IMO-NYISO\_LIMIT\_1000**

FWD

Tue 12/06/2016 to Fri 12/09/2016 **UPDATED** **by NYISO** **12/01/2016**

(Import)

1600 Continuous 1600

SCH - OH - NY **1300 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 1750 MW

Work scheduled by: PJM

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED** **by ConEd** **12/02/2016**

(Import)

0001 Continuous 0030

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_\_345\_F30**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED** **by ConEd** **12/02/2016**

(Import)

0001 Continuous 2000

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 12/07/2016 to Wed 12/07/2016 **CANCELLED by ConEd 12/02/2016**

(Import)

1930 Continuous 2000

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Thu 12/08/2016 to Thu 12/08/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_-N.SCTLND\_345\_18**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

**1855 MW**

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**N.SCTLND-LEEDS\_345\_94**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_765\_345\_AT2**

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

0700 Continuous 1800

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

FWD

Sat 12/10/2016 to Sun 12/11/2016

(Import)

2200 Continuous 0500

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

Work scheduled by: HQ

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

REV

Sat 12/10/2016 to Sun 12/11/2016

(Export)

2200 Continuous 0500

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

Work scheduled by: HQ

TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Sat 12/10/2016 to Sun 12/11/2016

(Import)

2200 Continuous 0500

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**BECK -NIAGARA\_345\_PA302**

FWD

REV

Wed 12/14/2016 to Thu 12/15/2016

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 850 MW 800 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1750 MW 1600 MW



# NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_\_345KV\_R94301

FWD

Wed 12/14/2016 to Thu 12/15/2016

(Import)

0800 Continuous 1600

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

UPDATED by PA 12/02/2016

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO\_LIMIT\_1200

FWD

Tue 12/20/2016 to Tue 01/31/2017

(Import)

1100 Continuous 1730

UPDATED by NYPA 12/01/2016

SCH - OH - NY 1500 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY\_345KV\_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES\_\_-ADIRNDCK\_230\_MAL

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Mon 01/09/2017 to Fri 01/13/2017 **UPDATED by NYPA 12/01/2016**

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

**1000 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

Work scheduled by: LI

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

Work scheduled by:

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

Work scheduled by:

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

Work scheduled by: LI

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

Work scheduled by:

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NOR HBR\_\_138\_603

Mon 01/09/2017 to Fri 01/13/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NRTHPORT\_138\_1385

Mon 01/09/2017 to Fri 01/13/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### HURLYAVE-ROSETON\_\_345\_303

Mon 01/09/2017 to Tue 01/10/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

### MAINESBG-WATRCURE\_345\_30

Mon 01/09/2017 to Fri 02/03/2017 **UPDATED by PJM 11/15/2016**  
0800 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Sat 01/14/2017 to Mon 01/30/2017 **UPDATED by PA 10/27/2016**  
0200 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

### MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 01/16/2017 to Fri 01/20/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### SCRIBA\_\_-VOLNEY\_\_345\_21

Tue 01/17/2017 to Thu 01/19/2017  
0630 Continuous 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

---

**PLSNTVLY\_345KV\_RNS4**

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

---

**MARCY\_\_765\_345\_AT2**

FWD

Sat 01/21/2017 to Sat 01/21/2017

(Import)

0100 Continuous 1900

**UPDATED****by PA****10/27/2016**

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****10/23/2016**

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

---

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

TOTAL EAST

**6400 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

---

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

UPNY CONED

**4000 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

---

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_6

FWD

Wed 01/25/2017 to Fri 03/10/2017

(Import)

0001 Continuous 2359

UPDATED

by CE

12/01/2016

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/30/2017 to Fri 02/03/2017

(Import)

0700 Continuous 1530

UPDATED

by NYPA

10/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_345\_LEEDS SVC

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### LEEDS\_\_345\_LEEDS SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### MARCY\_\_765\_345\_AT2

FWD

Sat 02/04/2017 to Sun 02/05/2017

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

### HOMRC\_NY-MAINS\_NY\_345\_47

FWD

REV

Mon 02/06/2017 to Wed 02/08/2017

(Import) (Export)

0600 Continuous 1600

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: PJM

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_601</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700		2359	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700		2359	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700		2359	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>				FWD	REV
Mon 02/06/2017	to	Tue 02/07/2017		(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/06/2017 to Fri 02/10/2017  
 0700 Continuous 1530

**UPDATED by NYPA 10/23/2016**

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 02/13/2017 to Fri 02/17/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 02/21/2017 to Fri 02/24/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 02/27/2017 to Fri 03/03/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/06/2017 to Sat 03/11/2017  
 0201 Continuous 0200

**UPDATED by CE 12/01/2016**

Work scheduled by: ConEd

SCH - PJM\_HTP **329 MW**  
 Impacts Total Transfer Capability 331 MW  
 TTC with All Lines In Service 660 MW

**EDIC\_\_\_-FRASER\_345\_EF24-40**

FWD

Mon 03/06/2017 to Fri 03/17/2017  
 0630 Continuous 1700

**UPDATED by NY 12/02/2016**

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/06/2017 to Fri 03/10/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017 **UPDATED** **by NYPA** **10/23/2016**  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Fri 03/17/2017 to Mon 03/20/2017  
1700 Continuous 0559

Work scheduled by: NYISO

CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 **UPDATED** **by NYISO** **10/27/2016**  
0600 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 **UPDATED** **by NYISO** **10/27/2016**  
0600 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017  
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

**ARR: 78**

SCH - NE - NY **950 MW** **1000 MW**  
Impacts Total Transfer Capability 450 MW 600 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017  
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

**ARR: 78**

SCH - NPX\_1385 **100 MW** **100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_345KV\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

**UPDATED by NYPA 10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Wed 04/05/2017 to Sun 04/09/2017

UPDATEDby CE12/01/2016

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**COOPERS\_-ROCKTVRN\_345\_CCRT-42**

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001 Continuous 2359

Work scheduled by: PJM

SCH - PJ - NY

**2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**FRASER\_-COOPERS\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

(Import)

0900 Continuous 1400

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 04/21/2017 to Mon 11/06/2017

1400 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

### BERKSHIR-ALPS 345\_393

Sat 04/22/2017 to Sat 04/22/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

### BERKSHIR-ALPS 345\_393

Sat 04/22/2017 to Sat 04/22/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX\_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

### CLAY -EDIC 345\_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

### STLAWRNC-MOSES 230\_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY

1750 MW

1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

### MOSES -ADIRNDCK 230\_MA2

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

10/23/2016

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

### NIAGARA -ROCHESTR 345\_NR2

Fri 04/28/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/01/2017 to Tue 05/16/2017

(Import)

0400 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/01/2017 to Tue 05/16/2017

(Import)

0400 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

Work scheduled by: NGrid

**ARR: 38**

TTC with All Lines In Service 190 MW 40 MW

**PANNELL\_-CLAY\_345\_2**

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0630 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5100 MW

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASER\_\_\_345\_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017  
0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

### FRASER\_\_\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 05/15/2017 to Fri 05/19/2017  
0900 1430

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_765\_345\_AT1

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

### BROWNFLS-TAYLORVL\_115\_4

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL\_115\_3

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL\_115\_3

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### BROWNFLS-TAYLORVL\_115\_4

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

 Mon 08/21/2017 to Fri 09/01/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**MARCY\_765\_345\_AT2**

 Tue 09/05/2017 to Sun 09/10/2017  
 0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**BROWNFLS-TAYLORVL\_115\_3**

 Tue 09/05/2017 to Sat 09/16/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**HURLYAVE-ROSETON\_345\_303**

 Mon 09/11/2017 to Fri 09/29/2017  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**SPRNBK\_-DUNWODIE\_345\_W75**

 Fri 09/15/2017 to Sun 09/17/2017  
 2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**SPRNBK\_345KV\_RNS3**

 Fri 09/15/2017 to Sun 09/17/2017  
 2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**BROWNFLS-TAYLORVL\_115\_4**

 Mon 09/18/2017 to Fri 10/13/2017  
 0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Mon 09/18/2017 to Fri 10/06/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2520 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

**NIAGARA\_345\_230\_AT4**

FWD

REV

Mon 09/18/2017 to Tue 09/19/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**1550 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

**0 MW 0 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**1750 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_765\_345\_AT2

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability 1025 MW	0 MW
TTC with All Lines In Service 1500 MW	1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 650 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

### BROWNFLS-TAYLORVL\_115\_3

Mon 10/30/2017 to Sat 11/11/2017

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 09/01/2016

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

### FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017

0600 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 08/25/2016

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

### ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020

1700 Continuous 0000

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 04, 2016 to Tuesday ,June 05, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA