

# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/01/2011 to Sat 12/17/2016  
0000 Continuous 0659

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO\_345\_345\_PAR3500

Fri 06/24/2016 to Wed 03/01/2017  
1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1300 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 10/30/2016 to Sat 12/31/2016  
0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Thu 11/24/2016 to Tue 01/24/2017  
1500 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CE 11/30/2016

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_160

Sun 11/27/2016 to Thu 12/15/2016  
0400 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **160 MW**  
Impacts Total Transfer Capability 39 MW  
TTC with All Lines In Service 199 MW

## ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Mon 11/28/2016 to Wed 12/14/2016  
0700 Continuous 1850

Work scheduled by: NGrid

UPDATED by NGRID 12/15/2016

FWD  
(Import)  
MOSES SOUTH **3100 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Mon 11/28/2016 to Wed 12/14/2016  
0700 Continuous 1850

Work scheduled by: NGrid

UPDATED by NGRID 12/15/2016

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 60 MW**  
Impacts Total Transfer Capability 99 MW 40 MW  
TTC with All Lines In Service 199 MW 100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5100MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

FWD

Fri 12/02/2016 to Fri 12/16/2016 **UPDATED** **by CONED** **12/15/2016**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 12/02/2016 to Fri 12/16/2016 **UPDATED** **by CONED** **12/15/2016**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**FIVEMILE-STOLLERD\_345\_29**

FWD

REV

Mon 12/05/2016 to Fri 12/23/2016 **FORCED** **by NYSEG** **12/05/2016**

(Import) (Export)

1501 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY **2300 MW** **1300 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2300 MW 1300 MW

**FRASER\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Thu 12/08/2016 to Sat 12/17/2016

0001 0659

Work scheduled by:

CENTRAL EAST - VC **2700 MW**  
 Impacts Total Transfer Capability 275 MW  
 TTC with All Lines In Service 2975 MW

**FRASER\_345\_FRASER SVC**

FWD

Thu 12/08/2016 to Fri 01/27/2017 **EXT FORCE** **by NY** **12/14/2016**

(Import)

0001 Continuous 1400

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Thu 12/08/2016 to Wed 12/14/2016 **UPDATED** **by NG** **12/14/2016**

(Import)

0600 Continuous 2000

Work scheduled by: NGrid

CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_-N.SCTLND\_345\_18**

FWD

Thu 12/08/2016 to Wed 12/14/2016 **UPDATED** **by NG** **12/14/2016**

(Import)

0600 Continuous 2000

Work scheduled by: NGrid

**ARR: 19**

CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_-N.SCTLND\_345\_18 &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Thu 12/08/2016 to Wed 12/14/2016

(Import)

0600

2000

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19

N.SCTLND-LEEDS\_\_\_345\_94

FWD

Thu 12/08/2016 to Wed 12/14/2016

(Import)

0600

Continuous

2000

UPDATEDby NG12/14/2016

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MILLWOOD-EASTVIEW\_345\_W85

FWD

Thu 12/08/2016 to Sun 12/11/2016

(Import)

2019

Continuous

1900

FORCEDby CE12/09/2016

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK\_\_\_345\_W78

FWD

Thu 12/08/2016 to Sun 12/11/2016

(Import)

2020

Continuous

1900

FORCEDby CE12/09/2016

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_6

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

0001

Continuous

0030

UPDATEDby CONED12/15/2016

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ATHENS\_\_\_-PLSNTVLY\_345\_91

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

0001

Daily

2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MARCY\_\_\_765\_345\_AT2

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

0700

Continuous

1800

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sat 12/10/2016 to Sun 12/18/2016 **EXT FORCE by CE 12/14/2016**

(Import)

0956 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CHAT\_DC\_GC1**

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

2200 Continuous 2359

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Sat 12/10/2016 to Sat 12/10/2016

(Export)

2200 Continuous 2359

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Sat 12/10/2016 to Sat 12/10/2016

(Import)

2200 Continuous 2359

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Sun 12/11/2016 to Wed 12/14/2016 **UPDATED by CE 12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 12/11/2016 to Wed 12/14/2016 **UPDATED by CE 12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5100MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK -NIAGARA 230\_PA27**

Tue 12/13/2016 to Wed 12/14/2016  
 0706 Continuous 1600

**FORCED** **by PA** **12/13/2016**

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

**BECK -NIAGARA 345\_PA302**

Wed 12/14/2016 to Thu 12/15/2016  
 0500 Continuous 1700

**CANCELLED** **by IESO** **12/12/2016**

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

**SCH-NYISO-NE\_LIMIT\_1000**

Thu 12/15/2016 to Thu 12/22/2016  
 0600 Continuous 1600

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>1200 MW</b>
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

**CHAT\_DC\_GC2**

Thu 12/15/2016 to Thu 12/15/2016  
 0800 Continuous 1200

**UPDATED** **by HQ** **12/13/2016**

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC2**

Thu 12/15/2016 to Thu 12/15/2016  
 0800 Continuous 1200

**UPDATED** **by HQ** **12/13/2016**

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

**CHAT\_DC\_GC1**

Thu 12/15/2016 to Thu 12/15/2016  
 0900 Continuous 1000

**UPDATED** **by HQ** **12/13/2016**

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC1**

Thu 12/15/2016 to Thu 12/15/2016  
 0900 Continuous 1000

**UPDATED** **by HQ** **12/13/2016**

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Thu 12/15/2016 to Thu 12/15/2016  
0900 1000

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Thu 12/15/2016 to Thu 12/15/2016  
0900 1000

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1100

Thu 12/15/2016 to Thu 12/15/2016 UPDATED by HQ 12/13/2016  
0900 Continuous 1000

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1100 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1500 MW

### SCH-IMO-NYISO\_LIMIT\_1000

Sat 12/17/2016 to Sat 12/17/2016  
0500 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1300 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 1750 MW

### MARCY\_\_\_765\_345\_AT2

Sat 12/17/2016 to Sat 12/17/2016  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Sat 12/17/2016 to Sun 12/18/2016 UPDATED by NG 12/14/2016  
0700 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_-N.SCTLND\_345\_18

Sat 12/17/2016 to Sun 12/18/2016 UPDATED by NG 12/14/2016  
0700 Continuous 2000

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS_____345_94					FWD	
Sat 12/17/2016	to	Sun 12/18/2016	<u>UPDATED</u>	<u>by NG</u>	<u>12/14/2016</u>	(Import)
0700	Continuous	2000				
Work scheduled by: NGrid					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
FRASER_____345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sun 12/18/2016	to	Fri 01/27/2017				(Import)
2000		1400				
Work scheduled by:					CENTRAL EAST - VC	2700 MW
					Impacts Total Transfer Capability	275 MW
					TTC with All Lines In Service	2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sun 12/18/2016	to	Mon 03/06/2017				(Import)
2000	Continuous	0559				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
E13THSTA-FARRAGUT_345_45					FWD	
Sun 12/18/2016	to	Sun 12/18/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>12/14/2016</u>	(Import)
2330	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_46					FWD	
Mon 12/19/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>12/15/2016</u>	(Import)
0001	Continuous	2300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55					FWD	
Mon 12/19/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>12/15/2016</u>	(Import)
0001	Continuous	2300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 12/19/2016	to	Mon 12/19/2016	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2016</u>	(Import) (Export)
0600	Continuous	1830				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/19/2016 to Thu 12/22/2016  
0700 Continuous 1600

UPDATEDby PA12/13/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Tue 12/20/2016 to Thu 12/22/2016  
0700 Continuous 1530

UPDATEDby NYPA12/15/2016

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Tue 12/20/2016 to Tue 01/31/2017  
1100 Continuous 1730

UPDATEDby NYPA12/01/2016

(Import)

Work scheduled by: NYPA

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

**SCH-IMO-NYISO\_NIAGARA\_CB\_3302**

FWD

REV

Wed 12/21/2016 to Wed 12/21/2016  
0500 Continuous 1700

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY

**1500 MW 1850 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 1750 MW 1900 MW

**PLSNTVLY-WOOD\_ST\_\_\_345\_F31**

FWD

Mon 12/26/2016 to Wed 01/04/2017  
0001 Continuous 2359

UPDATEDby CE12/13/2016

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 12/26/2016 to Wed 01/04/2017  
0001 Continuous 2359

UPDATEDby CE12/13/2016

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Tue 01/03/2017 to Fri 01/06/2017  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

FWD

Wed 01/04/2017 to Wed 01/04/2017  
 0800 Continuous 1200

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Wed 01/04/2017 to Wed 01/04/2017  
 0800 Continuous 1200

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**LEEDS\_\_\_345KV\_R94301**

FWD

Thu 01/05/2017 to Fri 01/06/2017 **UPDATED by NG 12/12/2016**  
 0800 Continuous 1600

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Mon 01/09/2017 to Fri 01/13/2017 **UPDATED by NYPA 12/01/2016**  
 0500 Continuous 1700

(Import)

SCH - OH - NY **1000 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/09/2017 to Fri 01/13/2017  
 0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017  
 0700 Continuous 2359

(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017  
 0700 2359

(Import) (Export)

SCH - NPX\_1385 **0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 01/09/2017 to Fri 01/13/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_\_138\_602

Mon 01/09/2017 to Fri 01/13/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 01/09/2017 to Fri 01/13/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_\_138\_603

Mon 01/09/2017 to Fri 01/13/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NRTHPORT\_138\_1385

Mon 01/09/2017 to Fri 01/13/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### HURLYAVE-ROSETON\_\_345\_303

Mon 01/09/2017 to Tue 01/10/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

### MAINESBG-WATRCURE\_345\_30

Mon 01/09/2017 to Fri 02/03/2017  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/15/2016

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 01/16/2017 to Fri 01/20/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SCRIBA\_\_\_\_-VOLNEY\_\_\_\_345\_21

Tue 01/17/2017 to Thu 01/19/2017  
0630 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### W49TH\_ST\_345KV\_6

Wed 01/18/2017 to Wed 01/18/2017  
0430 Continuous 0500

UPDATED by CONED 12/15/2016

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

### PLSNTVLY-WOOD\_ST\_\_\_\_345\_F31

Thu 01/19/2017 to Sat 01/21/2017  
0001 Continuous 2359

UPDATED by CE 12/13/2016

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

Thu 01/19/2017 to Sat 01/21/2017  
0001 Continuous 2359

UPDATED by CE 12/13/2016

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 01/21/2017 to Sat 01/21/2017  
 0100 Continuous 1900

UPDATEDby PA10/27/2016

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017  
 0700 Continuous 1530

UPDATEDby NYPA10/23/2016

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

(Import)

Work scheduled by: PJM

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 Continuous 2300

(Import)

Work scheduled by: PJM

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**BRANCHBG-HOPATCON\_500\_5060 & FRASER\_\_\_345\_FRASER SVC**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 2300

(Import)

Work scheduled by:

TOTAL EAST

**6300 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 6500 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/24/2017 to Wed 01/25/2017  
 0900 Continuous 2359

UPDATEDby CE12/13/2016

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/25/2017 to Fri 03/10/2017  
 0001 Continuous 2359

UPDATEDby CONED12/15/2016

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/30/2017 to Fri 02/03/2017 **UPDATED by NYPA 10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**LEEDS\_\_\_345\_LEEDS SVC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 1600

CENTRAL EAST - VC

**2715 MW**

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 02/04/2017 to Sun 02/05/2017

(Import)

0100 Continuous 1900

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****HOMRC\_NY-MAINS\_NY\_345\_47**

FWD

REV

Mon 02/06/2017 to Wed 02/08/2017

(Import) (Export)

0600 Continuous 1600

SCH - PJ - NY

**2300 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

**NRTH1385-NOR HBR\_\_\_138\_601**

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_\_\_138\_601 & NRTH1385-NOR HBR\_\_\_138\_602**

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 Continuous 2359

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_603**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 Continuous 2359

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NRTHPORT\_138\_1385**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 Continuous 2359

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 02/06/2017 to Fri 02/10/2017 **UPDATED by NYPA 10/23/2016**  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 02/13/2017 to Fri 02/17/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Tue 02/21/2017 to Fri 02/24/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/06/2017 to Sat 03/11/2017

(Import)

0201 Continuous 0200

UPDATEDby CONED 12/15/2016

SCH - PJM\_HTP

**329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 03/06/2017 to Fri 03/17/2017

(Import)

0630 Continuous 1700

UPDATEDby NY 12/02/2016

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA 10/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

UPDATEDby NYISO 10/27/2016

(Import)

0600 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

UPDATEDby NYISO 10/27/2016

(Import)

0600 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**ARR: 19****MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**ARR: 78****BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**ARR: 78****ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

Work scheduled by: NYISO

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_345KV\_CSC**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500

1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700

Continuous

1530

**UPDATED****by NYPA****10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900

Continuous

1430

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400

Continuous

1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700

Continuous

1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Wed 04/05/2017 to Sun 04/09/2017

(Import)

0001

Continuous

0200

**UPDATED****by CONED****12/15/2016**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**COOPERS\_\_\_-ROCKTVRN\_345\_CCRT-42**

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630

Continuous

1700

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

2230 Continuous 2300

**UPDATED****by CONED 12/15/2016**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARION\_\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001 Continuous 2359

**UPDATED****by PJM 04/13/2016**

SCH - PJ - NY

**2300 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA 10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Mon 11/06/2017

(Import)

1400 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78**

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500	Daily	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW
<b>CLAY</b> _____ -EDIC_____345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>STLAWRNC-MOSES</b> _____230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1750 MW
<b>MOSES</b> _____ -ADIRNDCK_230_MA2				FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<b>UPDATED</b>	(Import)	
0700	Continuous	1530	<b>by NYPA</b>	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>NIAGARA</b> _____ -ROCHESTR_345_NR2				FWD	
Fri 04/28/2017	to	Fri 04/28/2017		(Import)	
0700	Continuous	1530		DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>NEPTUNE</b> _____ -DUFFYAVE_345_NEPTUNE				FWD	
Mon 05/01/2017	to	Tue 05/16/2017		(Import)	
0400	Continuous	1800		SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE</b> _____345_501				FWD	
Mon 05/01/2017	to	Tue 05/16/2017		(Import)	
0400	Continuous	1800		SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017 to Fri 05/26/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**PANNELL -CLAY\_345\_2**

Mon 05/01/2017 to Fri 05/05/2017  
 0630 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 05/08/2017 to Fri 05/26/2017  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 5100 MW

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 05/15/2017 to Fri 05/19/2017  
 0630 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**FRASER\_345\_FRASER SVC**

Mon 05/15/2017 to Fri 05/19/2017  
 0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**FRASER\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 05/15/2017 to Fri 05/19/2017  
 0900 1430

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2700 MW**  
 Impacts Total Transfer Capability 275 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT1**

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**BROWNFLS-TAYLORVL\_115\_4**

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**MARCY\_\_\_\_765\_345\_AT2**

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_3**

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**SPRNBRK\_-DUNWODIE\_345\_W75**

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**SPRNBRK\_345KV\_RNS3**

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 10/13/2017  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017  
0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_765\_345\_AT1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_765\_345\_AT2**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_765\_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1 & ILCTLINT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/16/2017 to Fri 11/03/2017  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 10/30/2017 to Sat 11/11/2017  
 0700 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 09/01/2016****ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,December 15, 2016 to Saturday ,June 16, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

### ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/18/2017 to Fri 12/22/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 12/26/2017 to Thu 12/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW