

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/01/2011 to Wed 12/28/2016  
0000 Continuous 0659

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO 345\_345\_PAR3500

Fri 06/24/2016 to Wed 03/01/2017  
1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1450 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 10/30/2016 to Sat 12/31/2016  
0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Thu 11/24/2016 to Tue 01/24/2017  
1500 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CE 11/30/2016

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 12/05/2016 to Fri 01/06/2017  
1501 Continuous 1500

Work scheduled by: NYSEG

EXT FORCE by NYSEG 12/21/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## FRASER 345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Thu 12/08/2016 to Wed 12/28/2016  
0001 0659

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

## FRASER 345\_FRASER SVC

Thu 12/08/2016 to Fri 01/27/2017  
0001 Continuous 1400

Work scheduled by: NYSEG

EXT FORCE by NY 12/14/2016

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M54

Sat 12/10/2016 to Mon 12/19/2016 **EXT FORCE by CE 12/18/2016**

0956 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### SCH-NYISO-NE\_LIMIT\_1000

Thu 12/15/2016 to Thu 12/22/2016

0600 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY **1200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

### SCH-IMO-NYISO\_LIMIT\_1000

Sat 12/17/2016 to Sat 12/17/2016

0500 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

SCH - OH - NY **1300 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

### MARCY\_\_\_\_765\_345\_AT2

Sat 12/17/2016 to Sat 12/17/2016

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 12/19/2016 to Mon 12/19/2016 **UPDATED by ISONE 12/15/2016**

0600 Continuous 1830

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX\_CSC **0 MW 0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/19/2016 to Thu 12/22/2016 **UPDATED by PA 12/13/2016**

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

### ROTTDAM-EASTOVER\_230\_38

Mon 12/19/2016 to Mon 12/19/2016 **FORCED by NGRID 12/17/2016**

0800 Daily(No Weekends) 1900

Work scheduled by: NGrid

ARR: 77

FWD

(Import) (Export)

SCH - NE - NY **1400 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Mon 12/19/2016 to Mon 12/19/2016 EXT FORCE by CE 12/18/2016

2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_46

Tue 12/20/2016 to Mon 04/10/2017 UPDATED by CONED 12/18/2016

0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M55

Tue 12/20/2016 to Mon 04/10/2017 UPDATED by CONED 12/18/2016

0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/22/2016

0600 Continuous 1000

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-N.SCTLND\_345\_18

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/22/2016

0600 Continuous 1000

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-N.SCTLND\_345\_18 & ILCTLINT\_MARCY\_SO\_COMP\_I/S

Tue 12/20/2016 to Thu 12/22/2016

0600 1000

Work scheduled by:

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

### N.SCTLND-LEEDS\_\_\_\_345\_94

Tue 12/20/2016 to Thu 12/22/2016 UPDATED by NGRID 12/22/2016

0600 Continuous 1000

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1200**

Tue 12/20/2016 to Tue 01/31/2017  
1100 Continuous 1730

**CANCELLED by NYPA 12/19/2016**

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1750 MW

**SCH-IMO-NYISO\_NIAGARA\_CB\_3302**

Wed 12/21/2016 to Wed 12/21/2016  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1500 MW 1850 MW**  
Impacts Total Transfer Capability 250 MW 50 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB**

Thu 12/22/2016 to Thu 12/22/2016  
0600 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 0 MW 150 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**BECK\_-NIAGARA\_230\_PA27**

Thu 12/22/2016 to Fri 12/23/2016  
0700 Continuous 2000

**EXTENDED by IESO 12/22/2016**

Work scheduled by: IESO

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Thu 12/22/2016 to Thu 12/22/2016  
0800 Continuous 0959

**UPDATED by NYISO 12/16/2016**

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**

Thu 12/22/2016 to Thu 12/22/2016  
0800 Continuous 1200

**UPDATED by NYISO 12/16/2016**

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Thu 12/22/2016 to Thu 12/22/2016  
0800 Continuous 1200

**UPDATED by NYISO 12/16/2016**

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>						FWD	
Thu 12/22/2016	to	Fri 12/23/2016	<b>FORCED</b>	<b>by NGRID</b>	<b>12/22/2016</b>	(Import)	
1519	Continuous	2000				MOSES SOUTH	<b>3100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	3150 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>						FWD	REV
Thu 12/22/2016	to	Fri 12/23/2016	<b>FORCED</b>	<b>by NGRID</b>	<b>12/22/2016</b>	(Import)	(Export)
1519	Continuous	2000				SCH - HQ_CEDARS	<b>100 MW 60 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW 40 MW
						TTC with All Lines In Service	199 MW 100 MW
<b>PLSNTVLY-WOOD_ST_345_F31</b>						FWD	
Mon 12/26/2016	to	Wed 01/04/2017	<b>UPDATED</b>	<b>by CE</b>	<b>12/13/2016</b>	(Import)	
0001	Continuous	2359				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>PLSNTVLY_345KV_RNS4</b>						FWD	
Mon 12/26/2016	to	Wed 01/04/2017	<b>UPDATED</b>	<b>by CE</b>	<b>12/13/2016</b>	(Import)	
0001	Continuous	2359				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>MARCY____345KV_CSC</b>						FWD	
Wed 12/28/2016	to	Wed 12/28/2016				(Import)	
1100	Continuous	1500				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY____345KV_CSC &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>						FWD	
Wed 12/28/2016	to	Wed 12/28/2016				(Import)	
1100		1500				CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	2975 MW
<b>FRASER____345_FRASER SVC &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>						FWD	
Wed 12/28/2016	to	Fri 01/27/2017				(Import)	
1100		1400				CENTRAL EAST - VC	<b>2700 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	275 MW
						TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Wed 12/28/2016 to Mon 03/06/2017

(Import)

1100 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**MOSES -ADIRNDCK\_230\_MAI**

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHAT\_DC\_GC1**

FWD

Wed 01/04/2017 to Wed 01/04/2017

(Import)

0800 Continuous 1200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Wed 01/04/2017 to Wed 01/04/2017

(Export)

0800 Continuous 1200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**LEEDS 345KV\_R94301**

FWD

Thu 01/05/2017 to Fri 01/06/2017

(Import)

0800 Continuous 1600

**UPDATED****by NG****12/12/2016**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0500 Continuous 1700

**CANCELLED****by NYPA****12/19/2016**

SCH - OH - NY

**1000 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK\_230\_MAI**

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 01/09/2017 to Fri 01/13/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

Mon 01/09/2017 to Tue 01/10/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### MAINESBG-WATRCURE\_345\_30

Mon 01/09/2017 to Fri 02/03/2017  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/15/2016

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1450 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

### BECK\_\_-NIAGARA\_345\_PA302

Wed 01/11/2017 to Thu 01/12/2017  
0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by NYPA 12/22/2016

FWD REV  
(Import) (Export)  
SCH - OH - NY **1100 MW 950 MW**  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 10/27/2016

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Sat 01/14/2017 to Mon 01/30/2017  
0200 Continuous 1600

Work scheduled by: NYPA

UPDATED by PA 10/27/2016

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 01/16/2017 to Fri 01/20/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SCRIBA\_\_-VOLNEY\_\_345\_21

Tue 01/17/2017 to Thu 01/19/2017  
0630 Continuous 1630

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/18/2017 to Wed 01/18/2017 **UPDATED** **by CONED** **12/18/2016**

(Import)

0430 Continuous 0500

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Thu 01/19/2017 to Sat 01/21/2017 **UPDATED** **by CE** **12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Thu 01/19/2017 to Sat 01/21/2017 **UPDATED** **by CE** **12/13/2016**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT2**

FWD

Sat 01/21/2017 to Sat 01/21/2017 **UPDATED** **by PA** **10/27/2016**

(Import)

0100 Continuous 1900

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/23/2017 to Fri 01/27/2017 **UPDATED** **by NYPA** **10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: PJM

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BRANCHBG-HOPATCON\_500\_5060 & FRASER\_345\_FRASER SVC**

FWD

Tue 01/24/2017 to Tue 01/24/2017  
 0200 2300

Work scheduled by:

TOTAL EAST 6300 MW  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 6500 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/24/2017 to Wed 01/25/2017 UPDATED by CE 12/13/2016  
 0900 Continuous 2359

Work scheduled by: ConEd

(Import)  
 UPNY CONED 3800 MW  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 01/25/2017 to Fri 03/10/2017 UPDATED by CONED 12/18/2016  
 0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
 SCH - PJM\_HTP 315 MW  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/30/2017 to Fri 02/03/2017 UPDATED by NYPA 10/23/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH 2300 MW  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**LEEDS\_345\_LEEDS SVC**

FWD

Mon 01/30/2017 to Fri 02/24/2017  
 0800 Continuous 1600

Work scheduled by: NGrid

(Import)  
 CENTRAL EAST - VC 2950 MW  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS\_345\_LEEDS SVC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 01/30/2017 to Fri 02/24/2017  
 0800 1600

Work scheduled by:

(Import)  
 CENTRAL EAST - VC 2715 MW  
 Impacts Total Transfer Capability 260 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_765\_345\_AT2**

FWD

Sat 02/04/2017 to Sun 02/05/2017  
 0100 Continuous 1900

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH 1700 MW  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47				FWD	REV
Mon 02/06/2017 to Wed 02/08/2017				(Import)	(Export)
0600	Continuous	1600		SCH - PJ - NY	<b>2300 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2300 MW
NRTH1385-NOR HBR_138_601				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700		2359		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_603				FWD	REV
Mon 02/06/2017 to Tue 02/07/2017				(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NRTHPORT\_138\_1385**

Mon 02/06/2017 to Tue 02/07/2017  
 0700 Continuous 2359

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

**MOSES -ADIRNDCK\_230\_Ma2**

Mon 02/06/2017 to Fri 02/10/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK\_230\_Ma1**

Mon 02/13/2017 to Fri 02/17/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK\_230\_Ma1**

Tue 02/21/2017 to Fri 02/24/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK\_230\_Ma1**

Mon 02/27/2017 to Fri 03/03/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_8**

Mon 03/06/2017 to Sat 03/11/2017  
 0201 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CONED 12/18/2016**

FWD  
 (Import)  
 SCH - PJM\_HTP **329 MW**  
 Impacts Total Transfer Capability 331 MW  
 TTC with All Lines In Service 660 MW

**EDIC -FRASER\_345\_EF24-40**

Mon 03/06/2017 to Fri 03/17/2017  
 0630 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NY 12/02/2016**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**FRASANX-COOPERS\_\_\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO****10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_-FRASANX\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO****10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____345_393				FWD	REV
Fri 03/24/2017 to Fri 03/24/2017				(Import)	(Export)
0700 Daily(No Weekends) 0800				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Fri 03/24/2017 to Mon 04/17/2017				(Import)	
1700 Continuous 0900				CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY</b> _____345KV_CSC				FWD	
Mon 03/27/2017 to Thu 04/13/2017				(Import)	
0500 Continuous 1630				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY</b> _____345KV_CSC & <b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Mon 03/27/2017 to Thu 04/13/2017				(Import)	
0500 1630				CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES</b> ____-ADIRNDCK_230_MA2				FWD	
Mon 03/27/2017 to Sat 04/01/2017				(Import)	
0700 Continuous 1530				<b>UPDATED by NYPA 10/23/2016</b>	
Work scheduled by: NYPA				MOSES SOUTH	<b>2300 MW</b>
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>FRASER</b> ____-GILBOA_____345_GF5-35				FWD	
Mon 03/27/2017 to Fri 04/07/2017				(Import)	
0900 Continuous 1430				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>LINDN_CG-LNDVFT</b> _____345_V-3022				FWD	REV
Sun 04/02/2017 to Fri 04/07/2017				(Import)	(Export)
1400 Continuous 1800				SCH - PJM_VFT	<b>0 MW 0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Wed 04/05/2017 to Sun 04/09/2017

(Import)

0001 Continuous 0200

**UPDATED****by CONED 12/18/2016**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**COOPERS\_-ROCKTVRN\_345\_CCRT-42**

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

2230 Continuous 2300

**UPDATED****by CONED 12/18/2016**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001 Continuous 2359

**UPDATED****by PJM****04/13/2016**

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Mon 11/06/2017

(Import)

1400 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78****BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**ARR: 78****CLAY\_\_-EDIC\_\_\_\_345\_1-16**

FWD

Mon 04/24/2017 to Tue 04/25/2017

(Import)

0630 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_\_230\_L34P**

FWD

REV

Mon 04/24/2017 to Fri 04/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/24/2017 to Sat 04/29/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**



**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

Fri 04/28/2017 to Fri 04/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/01/2017 to Tue 05/16/2017  
 0400 Continuous 1800

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRIDGE-DUFFYAVE\_345\_501**

Mon 05/01/2017 to Tue 05/16/2017  
 0400 Continuous 1800

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017 to Fri 05/26/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/01/2017 to Fri 05/05/2017  
 0630 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 05/08/2017 to Fri 05/26/2017  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER -GILBOA 345\_GF5-35

Mon 05/15/2017 to Fri 05/19/2017  
0630 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## FRASER 345\_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017  
0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## FRASER 345\_FRASER SVC & ILCTLIMT\_MARCY\_SO\_COMP\_I/S

Mon 05/15/2017 to Fri 05/19/2017  
0900 1430

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

## MARCY 765\_345\_AT1

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>MARCY___765_345_AT2</b>				FWD	
Tue 09/05/2017	to	Sun 09/10/2017		(Import)	
0500	Continuous	1630		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>HURLYAVE-ROSETON__345_303</b>				FWD	
Mon 09/11/2017	to	Fri 09/29/2017		(Import)	
0800	Continuous	1600		UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
<b>SPRNBRK_-DUNWODIE_345_W75</b>				FWD	
Fri 09/15/2017	to	Sun 09/17/2017		(Import)	
2200	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>SPRNBRK__345KV_RNS3</b>				FWD	
Fri 09/15/2017	to	Sun 09/17/2017		(Import)	
2200	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 10/13/2017  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**GILBOA\_\_N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017  
0630 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/25/2017 to Fri 09/29/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## LEEDS -HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 10/30/2017 to Sat 11/11/2017  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY -FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 22, 2016 to Saturday ,June 23, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

**UPDATED by NYPA 10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA