

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 03/06/2017
0000 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Wed 03/01/2017
1940 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 10/30/2016 to Sat 12/31/2016
0728 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CONED 11/17/2016

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 11/03/2016 to Tue 12/06/2016
1400 Continuous 1559

Work scheduled by: NYPA

UPDATED by NYISO 12/01/2016

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1750 MW

FIVEMILE-STOLLERD_345_29

Mon 11/07/2016 to Mon 12/05/2016
0700 Continuous 1500

Work scheduled by: NYSEG

EXTENDED by NYSEG 11/26/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

LEEDS_-PLSNTVLY_345_92

Tue 11/08/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 12/05/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Tue 11/08/2016 to Tue 12/06/2016
0001 Continuous 2359

Work scheduled by: NGrid

UPDATED by CONED 12/05/2016

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Mon 11/21/2016 to Wed 12/07/2016
0600 Continuous 1500

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Tue 01/24/2017
1500 Continuous 2359

Work scheduled by: ConEd

EXTENDED **by CE** **11/30/2016**

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/26/2016 to Mon 12/05/2016
0059 Continuous 1600

Work scheduled by: LI

UPDATED **by PJM** **12/05/2016**

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/26/2016 to Mon 12/05/2016
0059 Continuous 1600

Work scheduled by: LI

UPDATED **by PJM** **12/05/2016**

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/26/2016 to Mon 12/05/2016
0059 Continuous 1600

Work scheduled by: LI

UPDATED **by PJM** **12/05/2016**

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/26/2016 to Mon 12/05/2016
0059 Continuous 1600

Work scheduled by: LI

UPDATED **by PJM** **12/05/2016**

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-HQ_CEDARS-NYISO_LIMIT_160

Sun 11/27/2016 to Thu 12/15/2016
0400 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **160 MW**
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|---------------------|
| ILCTLIMIT_115KV_ALCOA_R8105_TIE_B | | | | | | FWD | |
| Mon 11/28/2016 | to | Fri 12/30/2016 | <u>UPDATED</u> | <u>by NG</u> | <u>11/15/2016</u> | (Import) | |
| 0700 | Continuous | 1300 | | | | MOSES SOUTH | 3100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 50 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| ILCTLIMIT_115KV_ALCOA_R8105_TIE_B | | | | | | FWD | REV |
| Mon 11/28/2016 | to | Fri 12/30/2016 | <u>UPDATED</u> | <u>by NG</u> | <u>11/15/2016</u> | (Import) | (Export) |
| 0700 | Continuous | 1300 | | | | SCH - HQ_CEDARS | 100 MW 60 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 99 MW 40 MW |
| | | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| EASTVIEW-SPRNBK_345_W64 | | | | | | FWD | |
| Thu 12/01/2016 | to | Sun 12/04/2016 | <u>UPDATED</u> | <u>by CE</u> | <u>11/29/2016</u> | (Import) | |
| 0001 | Continuous | 2100 | | | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| E13THSTA-FARRAGUT_345_46 | | | | | | FWD | |
| Fri 12/02/2016 | to | Mon 04/10/2017 | <u>UPDATED</u> | <u>by CE</u> | <u>12/08/2016</u> | (Import) | |
| 0001 | Continuous | 2300 | | | | SPR/DUN-SOUTH | 3800 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |
| W49TH_ST-E13THSTA_345_M55 | | | | | | FWD | |
| Fri 12/02/2016 | to | Mon 04/10/2017 | <u>UPDATED</u> | <u>by CE</u> | <u>12/08/2016</u> | (Import) | |
| 0001 | Continuous | 2300 | | | | SPR/DUN-SOUTH | 3800 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |
| LAFAYTTE-CLRKSCRN_345_4-46 | | | | | | FWD | |
| Fri 12/02/2016 | to | Sat 12/03/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>11/21/2016</u> | (Import) | |
| 0700 | Continuous | 1700 | | | | CENTRAL EAST - VC | 2650 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 325 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| CHAT_DC_GC2 | | | | | | FWD | |
| Sat 12/03/2016 | to | Sat 12/03/2016 | | | | (Import) | |
| 1900 | Continuous | 2200 | | | | MOSES SOUTH | 2850 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 300 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 12/03/2016 to Sat 12/03/2016
1900 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 12/04/2016 to Sun 12/04/2016
0900 Continuous 1100

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

OSWEGO_COMPLEX_AVR_O/S & ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 12/04/2016 to Sun 12/04/2016
0900 1100

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

MILLWOOD-EASTVIEW_345_W99

Sun 12/04/2016 to Sun 12/04/2016
2030 Continuous 2100

Work scheduled by: ConEd

UPDATED**by CE****11/29/2016**

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBK_345KV_RNS5

Sun 12/04/2016 to Sun 12/04/2016
2030 Continuous 2100

Work scheduled by: ConEd

UPDATED**by CE****11/29/2016**

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 12/05/2016 to Tue 12/06/2016
0001 Continuous 2000

Work scheduled by: NGrid

UPDATED**by CONED****12/05/2016**

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NIAGARA_345_230_AT4

Mon 12/05/2016 to Mon 12/05/2016
0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

FWD

Mon 12/05/2016 to Fri 12/09/2016

UPDATED**by NYPA****11/29/2016**

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-NYISO-PJM_LIMIT_100**

REV

Mon 12/05/2016 to Fri 12/09/2016

UPDATED**by NYISO****12/01/2016**

(Export)

0600 Continuous 1600

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1300 MW

Work scheduled by: PJM

FRASER___345_FRASER SVC

FWD

Mon 12/05/2016 to Wed 12/07/2016

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 12/05/2016 to Wed 12/07/2016

(Import)

0830 1400

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

FIVEMILE-STOLLERD_345_29

FWD

REV

Mon 12/05/2016 to Fri 12/23/2016

FORCED**by NYSEG****12/05/2016**

(Import) (Export)

1501 Continuous 1500

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: NYSEG

SCH-IMO-NYISO_LIMIT_1000

FWD

Tue 12/06/2016 to Fri 12/09/2016

UPDATED**by NYISO****12/01/2016**

(Import)

1600 Continuous 1600

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: PJM

PLSNTVLY-EFISHKIL_345_F36

FWD

Thu 12/08/2016 to Thu 12/08/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Thu 12/08/2016 to Fri 12/23/2016 **FORCED** **by NY313** **12/08/2016**

(Import)

0001 Continuous 1400

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/23/2016

(Import)

0001 1400

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

SHORE_RD_345_138_BK 1

FWD

Thu 12/08/2016 to Fri 12/09/2016

(Import)

1305 Continuous 2359

UPDATED**by LI****11/30/2016**

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 12/10/2016 to Sat 12/10/2016 **UPDATED by CE 12/08/2016**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
315 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

Sat 12/10/2016 to Sat 12/10/2016
 0001 Daily 2359

Work scheduled by: NGrid

FWD
 (Import)
3800 MW
 UPNY CONED
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY____765_345_AT2

Sat 12/10/2016 to Sat 12/10/2016
 0700 Continuous 1800

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
1700 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 12/10/2016 to Sat 12/10/2016
 2200 Continuous 2359

Work scheduled by: HQ

FWD
 (Import)
2850 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 12/10/2016 to Sat 12/10/2016
 2200 Continuous 2359

Work scheduled by: HQ

REV
 (Export)
500 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/10/2016 to Sat 12/10/2016
 2200 2359

Work scheduled by:

FWD
 (Import)
2550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/10/2016 to Sat 12/10/2016
 2200 2359

Work scheduled by:

FWD REV
 (Import) (Export)
1370 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1050

Sat 12/10/2016 to Sat 12/10/2016
2200 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1050 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Sat 12/10/2016 to Sun 12/11/2016
2200 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 12/10/2016 to Sun 12/11/2016
2200 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 12/10/2016 to Sun 12/11/2016
2200 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

PLSNTVLY-WOOD_ST_345_F31

Sun 12/11/2016 to Tue 12/13/2016 **UPDATED by CE 12/07/2016**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 12/11/2016 to Tue 12/13/2016 **UPDATED by CE 12/07/2016**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Wed 12/14/2016 to Thu 12/15/2016
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1100 MW 950 MW**
 Impacts Total Transfer Capability 650 MW 950 MW
 TTC with All Lines In Service 1750 MW 1900 MW

LEEDS____345KV_R94301

Wed 12/14/2016 to Thu 12/15/2016
 0800 Continuous 1600

Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/19/2016 to Mon 12/19/2016
 0700 Continuous 1700

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

FRASER__-GILBOA__345_GF5-35

Mon 12/19/2016 to Thu 12/22/2016
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYSEG 12/02/2016

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1200

Tue 12/20/2016 to Tue 01/31/2017
 1100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/01/2016

FWD
 (Import)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1750 MW

PLSNTVLY-WOOD_ST__345_F31

Mon 12/26/2016 to Wed 01/04/2017
 0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 12/07/2016

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

UPDATEDby CE12/07/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_700

FWD

Mon 01/09/2017 to Fri 01/13/2017

UPDATEDby NYPA12/01/2016

(Import)

0500 Continuous 1700

SCH - OH - NY

1000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1750 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW**100 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW**0 MW**

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 01/09/2017 to Fri 01/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW**0 MW**

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|---|------------|----------------|----------------|---------------------------------|-----------------------------------|-----------------|
| NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| Mon 01/09/2017 | to | Fri 01/13/2017 | | | (Import) | (Export) |
| 0700 | Continuous | 2359 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | | FWD | REV |
| Mon 01/09/2017 | to | Fri 01/13/2017 | | | (Import) | (Export) |
| 0700 | | 2359 | | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_603 | | | | | FWD | REV |
| Mon 01/09/2017 | to | Fri 01/13/2017 | | | (Import) | (Export) |
| 0700 | Continuous | 2359 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NRTHPORT_138_1385 | | | | | FWD | REV |
| Mon 01/09/2017 | to | Fri 01/13/2017 | | | (Import) | (Export) |
| 0700 | Continuous | 2359 | | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| HURLYAVE-ROSETON__345_303 | | | | | FWD | |
| Mon 01/09/2017 | to | Tue 01/10/2017 | | | (Import) | |
| 0800 | Continuous | 1600 | | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| MAINESBG-WATRCURE_345_30 | | | | | FWD | REV |
| Mon 01/09/2017 | to | Fri 02/03/2017 | <u>UPDATED</u> | <u>by PJM</u> <u>11/15/2016</u> | (Import) | (Export) |
| 0800 | Continuous | 1600 | | | SCH - PJ - NY | 2200 MW 1300 MW |
| Work scheduled by: PJM | | | | | Impacts Total Transfer Capability | 100 MW 0 MW |
| | | | | | TTC with All Lines In Service | 2300 MW 1300 MW |
| FITZPTRK-EDIC____345_FE-1 | | | | | FWD | |
| Sat 01/14/2017 | to | Mon 01/30/2017 | <u>UPDATED</u> | <u>by PA</u> <u>10/27/2016</u> | (Import) | |
| 0200 | Continuous | 1600 | | | CENTRAL EAST - VC | 2825 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 150 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC 345_FE-1

Sat 01/14/2017 to Mon 01/30/2017
 0200 Continuous 1600

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

MOSES-ADIRNDCK 230_MAI

Mon 01/16/2017 to Fri 01/20/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCRIBA-VOLNEY 345_21

Tue 01/17/2017 to Thu 01/19/2017
 0630 Continuous 1630

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Wed 01/18/2017 to Wed 01/18/2017
 0430 Continuous 0500

UPDATED by CE 12/08/2016

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359

UPDATED by CE 12/07/2016

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359

UPDATED by CE 12/07/2016

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY 765_345_AT2

Sat 01/21/2017 to Sat 01/21/2017
 0100 Continuous 1900

UPDATED by PA 10/27/2016

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/23/2017 to Fri 01/27/2017 **UPDATED by NYPA 10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BRANCHBG-HOPATCON_500_5060

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060

FWD

Tue 01/24/2017 to Tue 01/24/2017

(Import)

0200 Continuous 2300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017 **UPDATED by CE 12/07/2016**

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 01/25/2017 to Fri 03/10/2017 **UPDATED by CE 12/08/2016**

(Import)

0001 Continuous 2359

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/30/2017 to Fri 02/03/2017 **UPDATED by NYPA 10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800

1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY____765_345_AT2

FWD

Sat 02/04/2017 to Sun 02/05/2017

(Import)

0100

Continuous

1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Mon 02/06/2017 to Wed 02/08/2017

(Import) (Export)

0600

Continuous

1600

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

Continuous

2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700

Continuous

2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/06/2017 to Fri 02/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 02/13/2017 to Fri 02/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Tue 02/21/2017 to Fri 02/24/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 02/27/2017 to Fri 03/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 03/06/2017 to Sat 03/11/2017 UPDATED by CE 12/08/2016

(Import)

0201 Continuous 0200

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC -FRASER_345_EF24-40

FWD

Mon 03/06/2017 to Fri 03/17/2017 UPDATED by NY 12/02/2016

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017 UPDATED by NYPA 10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 UPDATED by NYISO 10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY -FRASANNX_345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017 UPDATED by NYISO 10/27/2016

(Import)

0600 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS___345_393**

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**ILCTLIMIT_MARCY_SO_COMP_I/S**

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___345KV_CSC

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED**by NYPA****10/23/2016**

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
0900 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__ 345_V-3022

Sun 04/02/2017 to Fri 04/07/2017
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MOSES__ -ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Wed 04/05/2017 to Sun 04/09/2017 **UPDATED by CE 12/08/2016**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES__ -ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Mon 04/10/2017 to Mon 04/10/2017 **UPDATED by CE 12/08/2016**
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017
0001 Continuous 2359

UPDATEDby PJM04/13/2016

Work scheduled by: PJM

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - PJ - NY | 2300 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2300 MW | 1300 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Continuous 1530

UPDATEDby NYPA10/23/2016

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

FRASER__-COOPERS_345_33

Mon 04/17/2017 to Fri 04/21/2017
0900 Continuous 1400

Work scheduled by: NYSEG

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2395 MW |
| Impacts Total Transfer Capability | 580 MW |
| TTC with All Lines In Service | 2975 MW |

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Mon 11/06/2017
1400 Continuous 0559

Work scheduled by: NYISO

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2740 MW |
| Impacts Total Transfer Capability | 235 MW |
| TTC with All Lines In Service | 2975 MW |

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1300 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 300 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS____345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

CLAY__-EDIC____345_1-16

Mon 04/24/2017 to Tue 04/25/2017
0630 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| OSWEGO EXPORT | 4850 MW |
| Impacts Total Transfer Capability | 400 MW |
| TTC with All Lines In Service | 5250 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|-------------------------------|------------|----------------|----------------|----------------------------------|-----------------------------------|-----------------|
| STLAWRNC-MOSES____230_L34P | | | | | FWD | REV |
| Mon 04/24/2017 | to | Fri 04/28/2017 | | | (Import) | (Export) |
| 0700 | Continuous | 1530 | | | SCH - OH - NY | 1750 MW 1900 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 0 MW 0 MW |
| | | | | | TTC with All Lines In Service | 1750 MW 1900 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | FWD | |
| Mon 04/24/2017 | to | Sat 04/29/2017 | <u>UPDATED</u> | <u>by NYPA</u> <u>10/23/2016</u> | (Import) | |
| 0700 | Continuous | 1530 | | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | | | FWD | |
| Fri 04/28/2017 | to | Fri 04/28/2017 | | | (Import) | |
| 0700 | Continuous | 1530 | | | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1450 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| NEPTUNE_-DUFFYAVE_345_NEPTUNE | | | | | FWD | |
| Mon 05/01/2017 | to | Tue 05/16/2017 | | | (Import) | |
| 0400 | Continuous | 1800 | | | SCH - PJM_NEPTUNE | 0 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 660 MW |
| | | | | | TTC with All Lines In Service | 660 MW |
| NEWBRDGE-DUFFYAVE_345_501 | | | | | FWD | |
| Mon 05/01/2017 | to | Tue 05/16/2017 | | | (Import) | |
| 0400 | Continuous | 1800 | | | SCH - PJM_NEPTUNE | 0 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 660 MW |
| | | | | | TTC with All Lines In Service | 660 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | | FWD | REV |
| Mon 05/01/2017 | to | Fri 05/26/2017 | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| PANNELL_-CLAY____345_2 | | | | | FWD | |
| Mon 05/01/2017 | to | Fri 05/05/2017 | | | (Import) | |
| 0630 | Continuous | 1530 | | | WEST CENTRAL | 1300 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | TTC with All Lines In Service | 2250 MW |

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

FRASER_-GILBOA__345_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__345_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY__765_345_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**BROWNFLS-TAYLORVL_115_4**

FWD

REV

Tue 05/30/2017 to Sat 06/24/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|----------------------------------|------------|----------------|----------------|-----------------------------------|--------------------|
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 06/26/2017 | to | Sat 07/01/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Wed 07/05/2017 | to | Sat 07/22/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 07/24/2017 | to | Sat 08/19/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 08/21/2017 | to | Fri 09/01/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| MARCY___765_345_AT2 | | | | FWD | |
| Tue 09/05/2017 | to | Sun 09/10/2017 | | (Import) | |
| 0500 | Continuous | 1630 | | MOSES SOUTH | 1700 MW |
| Work scheduled by: NYPA | | | ARR: 19 | Impacts Total Transfer Capability | 1450 MW |
| | | | | TTC with All Lines In Service | 3150 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Tue 09/05/2017 | to | Sat 09/16/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HURLYAVE-ROSETON__345_303 | | | | FWD | |
| Mon 09/11/2017 | to | Fri 09/29/2017 | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 09/18/2017 to Fri 10/13/2017

(Import) (Export)

0600 Continuous 1600

SCH - HQ_CEDARS

70 MW 40 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 09/18/2017 to Fri 10/06/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2520 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

FWD

REV

Mon 09/18/2017 to Tue 09/19/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD
 (Import)
CENTRAL EAST - VC 2080 MW
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

FWD REV
 (Import) (Export)
SCH - HQ CEDARS 70 MW 40 MW
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FRASANX-COOPERS_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
 0600 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
 0600 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 08, 2016 to Saturday ,June 09, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

UPDATED by NGRID 08/25/2016

Work scheduled by: NGrid

ARR: 38

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - HQ_CEDARS | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 99 MW | 0 MW |
| TTC with All Lines In Service | 199 MW | 100 MW |

ILCTLIMT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2740 MW |
| Impacts Total Transfer Capability | 235 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |