

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD	REV	
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	(Import)	(Export)	
	1940	Continuous					2200 MW	1450 MW	
	Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	0 MW
							TTC with All Lines In Service	2300 MW	1450 MW
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	(Import)		
	0728	Continuous					4000 MW		
	Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW	
							TTC with All Lines In Service	5100 MW	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	(Import)		
	1500	Continuous					0 MW		
	Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW	
							TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	(Import)		
	0001	Continuous					3800 MW		
	Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
							TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	(Import)		
	0001	Continuous					3800 MW		
	Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
							TTC with All Lines In Service	4600 MW	
SCH-IMO-NYISO_LIMIT_1200	Thu 01/19/2017	Tue 02/21/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/13/2017</u>	SCH - OH - NY	(Import)		
	1900	Continuous					1500 MW		
	Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW	
							TTC with All Lines In Service	1750 MW	
LEEDS___345_LEEDS SVC	Mon 01/30/2017	Fri 02/24/2017				CENTRAL EAST - VC	(Import)		
	0800	Continuous					2950 MW		
	Work scheduled by: NGrid						Impacts Total Transfer Capability	25 MW	
							TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
MOSES -ADIRNDCK_230_MA2						(Import)	
Mon 02/06/2017	to	Fri 02/10/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>		
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
NRTH1385-NOR HBR_138_601						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017					
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017					
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017					
0700		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_603						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
NRTH1385-NRTHPORT_138_1385					(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<hr/>					FWD	REV
BROWNFLS-TAYLORVL_115_4					(Import)	(Export)
Sat 02/11/2017	to	Sat 02/11/2017			SCH - HQ_CEDARS	100 MW 100 MW
0600	Daily	1900			Impacts Total Transfer Capability	99 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	199 MW 100 MW
<hr/>					FWD	REV
VOLNEY -MARCY 345_19					(Import)	(Export)
Mon 02/13/2017	to	Mon 02/13/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>02/13/2017</u>	
0700	Daily(No Weekends)	1630			CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<hr/>					FWD	REV
VOLNEY -MARCY 345_19					(Import)	(Export)
Mon 02/13/2017	to	Mon 02/13/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>02/13/2017</u>	
0700	Daily(No Weekends)	1630			OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<hr/>					FWD	REV
MOSES -ADIRNDCK_230_MAI					(Import)	(Export)
Tue 02/14/2017	to	Fri 02/17/2017			MOSES SOUTH	2300 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
<hr/>					FWD	REV
SCH-IMO-NYISO_LIMIT_1000					(Import)	(Export)
Tue 02/14/2017	to	Fri 02/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>02/14/2017</u>	
0800	Continuous	1600			SCH - OH - NY	1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
<hr/>					FWD	REV
SCH-NYISO-PJM_LIMIT_100					(Import)	(Export)
Tue 02/14/2017	to	Fri 02/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>02/14/2017</u>	
0800	Continuous	1600			SCH - PJ - NY	400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19		FWD	
Wed 02/15/2017	to Wed 02/15/2017	(Import)	
0630	Daily(No Weekends) 1459	CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	150 MW
		TTC with All Lines In Service	2975 MW
VOLNEY -MARCY 345_19		FWD	
Wed 02/15/2017	to Wed 02/15/2017	(Import)	
0630	Daily(No Weekends) 1459	OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	5250 MW
BULYMO -BOONVILLE 115_6		FWD	REV
Wed 02/15/2017	to Wed 02/15/2017	(Import)	(Export)
1300	Daily(No Weekends) 1530	SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
TAYLORVL-BULYMO 115_6		FWD	REV
Wed 02/15/2017	to Wed 02/15/2017	(Import)	(Export)
1300	Daily(No Weekends) 1530	SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
GILBOA -LEEDS 345_GL3		FWD	
Thu 02/16/2017	to Fri 02/17/2017	(Import)	
0600	Continuous 1600	CENTRAL EAST - VC	2200 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	775 MW
		TTC with All Lines In Service	2975 MW
LEEDS 345KV_R395		FWD	
Thu 02/16/2017	to Fri 02/17/2017	(Import)	
0600	Continuous 1600	UPNY CONED	3800 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	1300 MW
		TTC with All Lines In Service	5100 MW
OSWEGO -VOLNEY 345_12		FWD	
Thu 02/16/2017	to Thu 02/16/2017	(Import)	
0630	Daily(No Weekends) 1630	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Fri 02/17/2017	to	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0001	Continuous	0300				315 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability
						TTC with All Lines In Service
						660 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Sat 02/18/2017	to	Sat 02/18/2017				(Import) (Export)
0600	Daily	1900				100 MW 100 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	Impacts Total Transfer Capability
						TTC with All Lines In Service
						ARR: 38 199 MW 100 MW
FITZPTRK-EDIC 345_FE-1					FWD	
Sun 02/19/2017	to	Mon 02/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>02/12/2017</u>	(Import)
1800	Continuous	0800				2825 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	Impacts Total Transfer Capability
						TTC with All Lines In Service
						2975 MW
FITZPTRK-EDIC 345_FE-1					FWD	
Sun 02/19/2017	to	Mon 02/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>02/12/2017</u>	(Import)
1800	Continuous	0800				4800 MW
Work scheduled by: NYPA					OSWEGO EXPORT	Impacts Total Transfer Capability
						TTC with All Lines In Service
						5250 MW
LEEDS 345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 02/20/2017	to	Fri 02/24/2017				(Import)
0900		1600				2715 MW
Work scheduled by:					CENTRAL EAST - VC	Impacts Total Transfer Capability
						TTC with All Lines In Service
						2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 02/20/2017	to	Mon 03/06/2017				(Import)
0900	Continuous	0559				2740 MW
Work scheduled by: NYISO					CENTRAL EAST - VC	Impacts Total Transfer Capability
						TTC with All Lines In Service
						2975 MW
BECK -NIAGARA 230_PA27					FWD	REV
Tue 02/21/2017	to	Sat 02/25/2017				(Import) (Export)
0645	Continuous	1700				1750 MW 1900 MW
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability
						TTC with All Lines In Service
						1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Impact	TTC	FWD	REV
MOSES -ADIRNDCK_230_MA1					
Tue 02/21/2017 to Fri 02/24/2017				FWD	
0700 Continuous 1530				(Import)	
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
HUDSONP -FARRAGUT_345_B3402					
Fri 02/24/2017 to Sat 04/08/2017				FWD	REV
0001 Continuous 0400				(Import)	(Export)
Work scheduled by: ConEd				SCH - PJ - NY	2300 MW 1450 MW
				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
HUDSONP -FARRAGUT_345_B3402 & MARION -FARRAGUT_345_C3403					
Fri 02/24/2017 to Sat 04/08/2017				FWD	REV
0001 0400				(Import)	(Export)
Work scheduled by:				SCH - PJ - NY	2050 MW 1450 MW
				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
MARION -FARRAGUT_345_C3403					
Fri 02/24/2017 to Sat 04/08/2017				FWD	REV
0001 Continuous 0400				(Import)	(Export)
Work scheduled by: ConEd				SCH - PJ - NY	2300 MW 1450 MW
				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
BROWNFLS-TAYLORVL_115_4					
Sat 02/25/2017 to Sat 02/25/2017				FWD	REV
0600 Daily 1900				(Import)	(Export)
Work scheduled by: NGrid				SCH - HQ_CEDARS	100 MW 100 MW
				Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
					ARR: 38
CHAT_DC_GC2					
Sat 02/25/2017 to Sat 02/25/2017				FWD	
0800 Continuous 1700				(Import)	
Work scheduled by: HQ				MOSES SOUTH	2850 MW
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					
Sat 02/25/2017 to Sat 02/25/2017					REV
0800 Continuous 1700					(Export)
Work scheduled by: HQ				SCH - HQ - NY	500 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 02/27/2017 to Fri 03/03/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 02/28/2017 to Tue 02/28/2017 **UPDATED by NGRID 02/10/2017**
 0700 Daily(No Weekends) 1300
 Work scheduled by: NGrid

FWD
 (Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 800 MW
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 1350 MW
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 1350 MW
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Wed 03/01/2017 to Fri 03/24/2017
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2720 MW
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

CLRKSCRN-OAKDALE__345_36

Wed 03/01/2017 to Wed 03/01/2017
 0700 Continuous 1500
 Work scheduled by: NYSEG

FWD
 (Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA302					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	<u>UPDATED</u>	<u>by OH</u>	<u>02/08/2017</u>	(Import) (Export)
0400	Continuous	1700				1100 MW 950 MW
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	650 MW 950 MW
					TTC with All Lines In Service	1750 MW 1900 MW
<hr/>						
BROWNFLS-TAYLORVL 115_3					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017				(Import) (Export)
0600	Daily	1900				100 MW 100 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<hr/>						
W49TH_ST_345KV_8					FWD	
Mon 03/06/2017	to	Mon 03/06/2017				(Import)
0001	Continuous	0030				315 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
<hr/>						
SCH-HQ_CEDARS-NYISO_LIMIT_160					FWD	
Mon 03/06/2017	to	Fri 03/24/2017				(Import)
0200	Continuous	0400				160 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	39 MW
					TTC with All Lines In Service	199 MW
<hr/>						
EDIC -FRASER 345_EF24-40					FWD	
Mon 03/06/2017	to	Fri 03/17/2017	<u>UPDATED</u>	<u>by NY</u>	<u>12/02/2016</u>	(Import)
0630	Continuous	1700				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
MOSES -ADIRNDCK 230_MA1					FWD	
Mon 03/06/2017	to	Fri 03/10/2017				(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
W49TH_ST_345KV_8					FWD	
Wed 03/08/2017	to	Wed 03/08/2017				(Import)
2130	Continuous	2200				315 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1100					FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)
0001	Continuous	0200				SCH - HQ - NY 1100 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1500 MW
NIAGARA -ROCHESTR_345_NR2					FWD	
Mon 03/13/2017	to	Wed 03/15/2017				(Import)
0500	Continuous	1200				DYSINGER EAST 1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
BECK -NIAGARA_345_PA302					FWD	REV
Mon 03/13/2017	to	Fri 03/17/2017				(Import) (Export)
0700	Continuous	1600				SCH - OH - NY 1100 MW 950 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	650 MW 950 MW
					TTC with All Lines In Service	1750 MW 1900 MW
MOSES -ADIRNDCK_230_MA2					FWD	
Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MILLWOOD_345KV_18					FWD	
Tue 03/14/2017	to	Fri 03/17/2017				(Import)
0001	Continuous	2359				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 03/17/2017	to	Mon 03/20/2017				(Import)
1700	Continuous	0459				CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
LADENTWN-BUCHAN_S_345_Y88					FWD	
Sat 03/18/2017	to	Mon 03/20/2017				(Import)
0001	Continuous	2359				UPNY CONED 4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8			FWD
Mon 03/20/2017 to Wed 03/22/2017	UPDATED	by NGRID	(Import)
0001 Continuous 0400		01/25/2017	5150 MW
Work scheduled by: NGrid		OSWEGO EXPORT	Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
FRASANNX-COOPERS _____ 345_UCC2-41			FWD
Mon 03/20/2017 to Fri 03/24/2017	UPDATED	by NYISO	(Import)
0500 Continuous 1630		10/27/2016	2500 MW
Work scheduled by: NYPA		CENTRAL EAST - VC	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MARCY _____ -FRASANNX_345_UCC2-41			FWD
Mon 03/20/2017 to Fri 03/24/2017	UPDATED	by NYISO	(Import)
0500 Continuous 1630		10/27/2016	2500 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MOSES _____ -ADIRNDCK_230_MA2			FWD
Mon 03/20/2017 to Sat 03/25/2017			(Import)
0700 Continuous 1530			2300 MW
Work scheduled by: NYPA		MOSES SOUTH	Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393			FWD REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED	by NG	(Import) (Export)
0800 Daily(No Weekends) 0900		12/27/2016	1300 MW 1300 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability 100 MW 300 MW
			TTC with All Lines In Service 1400 MW 1600 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393			FWD REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED	by NG	(Import) (Export)
0800 Daily(No Weekends) 0900		12/27/2016	100 MW 100 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability 100 MW 100 MW
			TTC with All Lines In Service 200 MW 200 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD_345_312			FWD REV
Fri 03/24/2017 to Fri 03/24/2017			(Import) (Export)
0800 0900			1300 MW 1300 MW
Work scheduled by:		ARR: 78	Impacts Total Transfer Capability 100 MW 300 MW
			TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BERKSHIR-NORTHFLD_345_312					
Fri 03/24/2017	to	Sat 04/22/2017			
0800	Continuous	1600		1400 MW	1450 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW 150 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					
Fri 03/24/2017	to	Sat 04/22/2017			
0800	Continuous	1600		100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
Fri 03/24/2017	to	Mon 04/17/2017			
1700	Continuous	0900		2740 MW	
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
W49TH_ST_345KV_8					
Sat 03/25/2017	to	Thu 03/30/2017	UPDATED by CONED 02/07/2017		
0201	Continuous	0200		315 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
MARCY___345KV_CSC					
Mon 03/27/2017	to	Thu 04/13/2017			
0500	Continuous	1630		2925 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S					
Mon 03/27/2017	to	Thu 04/13/2017			
0500		1630		2690 MW	
Work scheduled by:				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MA2					
Mon 03/27/2017	to	Sat 04/01/2017	UPDATED by NYPA 10/23/2016		
0700	Continuous	1530		2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>FRASER -GILBOA 345_GF5-35</p> <p>Mon 03/27/2017 to Fri 04/07/2017 0900 Continuous 1430</p> <p>Work scheduled by: NYSEG</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2650 MW</p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>LINDN_CG-LNDVFT 345_V-3022</p> <p>Sun 04/02/2017 to Fri 04/07/2017 1400 Continuous 1800</p> <p>Work scheduled by: PJM</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>
<p>MOSES -ADIRNDCK 230_MA1</p> <p>Mon 04/03/2017 to Sat 04/08/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>HOMRC_NY-MAINS_NY 345_47</p> <p>Mon 04/03/2017 to Fri 04/14/2017 UPDATED by PJM 01/26/2017 0800 Continuous 1600</p> <p>Work scheduled by: NYSEG</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - PJ - NY 2300 MW 1450 MW</p> <p>Impacts Total Transfer Capability 0 MW 0 MW</p> <p>TTC with All Lines In Service 2300 MW 1450 MW</p>
<p>MAINESBG-WATRCURE 345_30</p> <p>Mon 04/03/2017 to Fri 04/14/2017 UPDATED by PJM 01/26/2017 0800 Continuous 1600</p> <p>Work scheduled by: NYSEG</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - PJ - NY 2200 MW 1450 MW</p> <p>Impacts Total Transfer Capability 100 MW 0 MW</p> <p>TTC with All Lines In Service 2300 MW 1450 MW</p>
<p>W49TH_ST 345KV_6</p> <p>Wed 04/05/2017 to Sun 04/09/2017 UPDATED by CONED 02/07/2017 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import)</p> <p>SCH - PJM_HTP 315 MW</p> <p>Impacts Total Transfer Capability 345 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>SCH-IMO-NYISO_LIMIT 500</p> <p>Fri 04/07/2017 to Fri 04/07/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>SCH - OH - NY 800 MW</p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 1750 MW</p>

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CCRT-42				FWD
Mon 04/10/2017	to	Mon 04/24/2017		(Import)
0630	Continuous	1700		CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
MOSES_-ADIRNDCK_230_MAI				FWD
Mon 04/10/2017	to	Thu 04/13/2017		(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
N. SCTLND-LEEDS_345_93				FWD
Mon 04/10/2017	to	Mon 04/10/2017		(Import)
1100	Daily(No Weekends)	1500		CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
LEEDS_-PLSNTVLY_345_92				FWD
Tue 04/11/2017	to	Thu 04/13/2017		(Import)
0730	Continuous	1600		UPNY CONED 3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD
Mon 04/17/2017	to	Sat 04/22/2017		(Import) (Export)
0500	Continuous	1600		SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 330 MW 330 MW
				TTC with All Lines In Service 330 MW 330 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 04/17/2017	to	Sat 04/22/2017	UPDATED by NYPA 10/23/2016	(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
FRASER_-COOPERS_345_33				FWD
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED by NY 01/12/2017	(Import)
0900	Continuous	1400		CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 580 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Thu 04/20/2017	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0230	Continuous	0300				315 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 345 MW
					TTC with All Lines In Service	660 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Fri 04/21/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				2300 MW 1450 MW
Work scheduled by: PJM					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017				(Import)
1400	Continuous	0459				2740 MW
Work scheduled by: NYISO					CENTRAL EAST - VC	Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				1300 MW 1300 MW
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500		1600				1300 MW 1300 MW
Work scheduled by:					SCH - NE - NY	Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
CLAY_____EDIC_____345_1-16					FWD	
Mon 04/24/2017	to	Tue 04/25/2017				(Import)
0630	Continuous	1530				4850 MW
Work scheduled by: NYPA					OSWEGO EXPORT	Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L34P					FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017			(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW 1900 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
ALCOA___-DENNISON_115_12					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800		SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
					TTC with All Lines In Service	199 MW 100 MW
ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNRBG_115_13					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700		1800		SCH - HQ_CEDARS	100 MW	60 MW
Work scheduled by:					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	
0700	Daily(No Weekends)	1800		MOSES SOUTH	3100 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800		SCH - HQ_CEDARS	100 MW	60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday , August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	(Import)
0400	Continuous	1800		02/14/2017	0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	(Import)
0400	Continuous	1800		02/14/2017	0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
MARCY_-N.SCTLND_345_18					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0600	Continuous	1630			CENTRAL EAST - VC
Work scheduled by: NYPA					2090 MW
					Impacts Total Transfer Capability 885 MW
					TTC with All Lines In Service 2975 MW
MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0600		1630			CENTRAL EAST - VC
Work scheduled by:					1855 MW
					Impacts Total Transfer Capability 1120 MW
					TTC with All Lines In Service 2975 MW
BROWNFLS-TAYLORVL_115_3					FWD
Mon 05/01/2017	to	Fri 05/26/2017			(Import) (Export)
0600	Continuous	1900			SCH - HQ_CEDARS
Work scheduled by: NGrid					70 MW
					40 MW
					Impacts Total Transfer Capability 120 MW
					TTC with All Lines In Service 190 MW
ROCHESTR-PANNELL_345_RP2					FWD
Mon 05/01/2017	to	Mon 05/01/2017			(Import)
0630	Continuous	0700			DYSINGER EAST
Work scheduled by: RGE					2300 MW
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
PANNELL_-CLAY_345_2					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0630	Continuous	1530			WEST CENTRAL
Work scheduled by: NYPA					1300 MW
					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Fri 05/05/2017 to Fri 05/05/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 05/08/2017 to Mon 05/08/2017
 0700 Continuous 0730
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/08/2017 to Wed 05/10/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

PANNELL_-CLAY____345_2

Wed 05/10/2017 to Wed 05/10/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA____345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
 0800 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900	Continuous	1430	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900		1430	CENTRAL EAST - VC	2700 MW	
Work scheduled by:			Impacts Total Transfer Capability	275 MW	
			TTC with All Lines In Service	2975 MW	
RAMAPO__-LADENTWN_345_W72				FWD	
Tue 05/16/2017	to	Tue 05/16/2017		(Import)	
0001	Continuous	2330	UPNY CONED	4400 MW	
Work scheduled by: ORU			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
MARCY___765_345_AT1				FWD	
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
LINDEN__-GOETHALS_230_A2253				FWD	REV
Fri 05/26/2017	to	Sat 05/27/2017	UPDATED	(Import)	(Export)
0001	Continuous	2359	by CE	2050 MW	1300 MW
Work scheduled by: PJM			02/01/2017	Impacts Total Transfer Capability	0 MW
			SCH - PJ - NY	2050 MW	1300 MW
			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2050 MW	1300 MW
MARCY___-N.SCTLND_345_18				FWD	
Sat 05/27/2017	to	Sat 05/27/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW	
			TTC with All Lines In Service	2975 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 05/27/2017	to	Sat 08/05/2017		(Import)	
1600	Continuous	0459	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017
0800 Continuous 1000

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

STONYRDG-HILLSIDE_230_72

Fri 06/09/2017 to Fri 06/09/2017
1500 Continuous 1700

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY__-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 11/06/2017
1600 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017
 0600 Continuous 1600
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1750 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1750 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	Continuous 1530	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	Continuous 1530	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	Continuous 1530	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	Continuous 1530	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	REV
Sat 10/14/2017	to Sat 10/28/2017	(Import)	(Export)
0700	Continuous 1530	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	1530	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	1530	CENTRAL EAST - VC	2080 MW
Work scheduled by:		Impacts Total Transfer Capability	895 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

LEEDS -HURLYAVE 345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD	
	(Import)	
UPNY CONED	4100 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	5100 MW	

BROWNFLS-TAYLORVL 115_3

Mon 10/30/2017 to Sat 11/11/2017 **UPDATED by NGRID 09/01/2016**
0700 Continuous 1900

Work scheduled by: NGrid **ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASANX-COOPERS 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

	FWD	
	(Import)	
CENTRAL EAST - VC	2500 MW	
Impacts Total Transfer Capability	475 MW	
TTC with All Lines In Service	2975 MW	

MARCY -FRASANX 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA **ARR: 19**

	FWD	
	(Import)	
CENTRAL EAST - VC	2500 MW	
Impacts Total Transfer Capability	475 MW	
TTC with All Lines In Service	2975 MW	

BROWNFLS-TAYLORVL 115_4

Mon 11/13/2017 to Thu 11/30/2017 **UPDATED by NGRID 08/25/2016**
0600 Continuous 1900

Work scheduled by: NGrid **ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLMT MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

	FWD	
	(Import)	
CENTRAL EAST - VC	2740 MW	
Impacts Total Transfer Capability	235 MW	
TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, February 15, 2017 to Friday, August 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA